

# Work Schedule 2004 to 2005


## 2004

1. Install chain link fence, appropriate signage, temporary hoarding and sediment control fence.
2. Install working/protection platform in spans over DVP.
3. Install working/protection platforms in other spans as required for rehabilitation work.
4. Remove existing abandoned gas main.
5. Construct new Toronto Hydro and Bell structures.
6. Replace existing bridge bearings.
7. Proceed with Stage 1 of rehabilitation work.
8. Install pier working platforms as required and commence pier rehabilitation.

## 2005

1. Install working/protection platforms and temporary falsework in spans other than DVP spans as required for rehabilitation work.
2. Proceed with Stages 2, 3 & 4 of rehabilitation work.

# Work Schedule 2005 to 2006



## 2005 (Con't)

3. \_\_\_ Remove working/protection platforms and temporary falsework in spans other than DVP spans.
4. Install pier working platforms as required and commence pier rehabilitation.

## 2006

1. Install working/protection platforms and temporary falsework in spans other than DVP spans as required for rehabilitation work.
2. Proceed with Stages 5 and 6 of rehabilitation work.
3. Remove working/protection platforms and temporary falsework in all spans.
4. Remove temporary hoardings, chain link fence and sediment control fence.