

2012 Street Furniture Installation Progress Review

Element	Installed - Year 1 to 5	Schedule H - Year 1 to 5 **	% Complete Year 1 to 5
Transit Shelter	1,379	1,600	86.2%
Litter Receptacle	5,584	5,855	95.4%
Bench	700	1,035	67.6%
Info Pillar	59	120	49.2%
Info Pillar Non-AD	2	60	3.3%
Poster Column	264	500	52.8%
Poster Board	340	579	58.7%
Kiosk	13	34	38.2%
Corral	68	64	106.3%
Washroom	1	2	50.0%
Bicycle Parking	8	4	200.0%
Grand Total	8,418	9,853	85.4%

Note: Year 5 complete August 31, 2012. Additional elements installed to the end of construction season.

** As of December 31, 2012.