



Toronto Water  
Water Treatment and Supply

## R. C. HARRIS FILTRATION PLANT RESIDUE MANAGEMENT FACILITY CONSTRUCTION OVERALL PROJECT SCHEDULE

ID	Task Name	Start	Finish	2005												2006																			
				Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	
1	<b>Project Start</b>	Mon 11/15/04	Mon 11/15/04	◆																															
2	<b>Site Preparation and Mobilization</b>	Mon 11/15/04	Fri 12/17/04	■																															
3	<b>Excavation and Backfill</b>	Mon 11/15/04	Tue 5/9/06	■																															
4	<b>Install Shoring System</b>	Mon 11/15/04	Wed 9/21/05	■																															
5	<b>Barging Excavated Material - Period A</b>	Mon 11/22/04	Fri 12/17/04	■																															
6	<b>Barging Excavated Material - Period B</b>	Mon 4/18/05	Tue 7/19/05	■																															
7	<b>Form and Place Concrete</b>	Wed 6/1/05	Mon 5/1/06	■																															
8	<b>Install Mechanical Process System and Piping</b>	Mon 8/15/05	Tue 11/21/06	■																															
9	<b>Install Electrical Process System and Equipment</b>	Mon 10/24/05	Tue 11/28/06	■																															
10	<b>Commissioning, Deficiencies</b>	Wed 11/29/06	Mon 4/2/07	■																															
11	<b>Full Project Completion</b>	Mon 4/2/07	Mon 4/2/07	◆																															