## **EP5.13**

## APPENDIX A - CAPITAL WORKS PROGRAM PROGRESS REPORT, JUNE 2017 2017 CAPITAL WORKS PROGRAM PROJECTS

## **Appendix A**

BUDGET PROJECT APPROVED / COMMITTED PROJECT NO. 2017 PROJECT IN-HOUSE ADMIN. COMPLETION NO. (17) REVISED CONSULTING CONTRACTING MGMT. RESERVED (2 REMAINING COMMENTS WORK CHARGES TARGET BUDGET COSTS TO 6) (1 - 7)PRE-ENGINEERING (072) Study, Investigate, Design, Engineer, & Check Food Bldg, and Beanfield Centre Assessments in 13,511 77201 125,000 83,000 96,511 28,489 31-Dec-17 Various Projects progress; PARKS, PARKING LOTS, & ROADS (079) Resurfacing section of Nunavut Rd. and Manitoba 2 Replace Sidewalks, Pathways, Roads, & Lots 77902 400,000 16,500 50,000 500 48,000 115,000 285,000 31-Dec-17 Dr. complete; Other RFQs in progress; M/E & COMMUNICATION INFRASTRUCTURE (075) Investigation of Beanfield Centre BAS and RFQ in 77503 11.000 11.000 89,000 3 Building Automation System (BAS) 100,000 31-Dec-17 progress; M/E & COMMUNICATION INFRASTRUCTURE (075) Transformers, Switchgears, Circuit Breakers, and 77504 100,000 39.000 11.000 50.000 50,000 31-Dec-17 Emergency repair to feeder A33T complete; Feeders **ENERCARE CENTRE (076)** Supplementary funding for item #15 in 2016 carry 5 Replace Chillers 77605 1,075,000 25,000 809,000 31-Dec-17 656,000 128,000 266,000 forward projects; QUEEN ELIZABETH BUILDING (073) 6 Replace Roof at Exhibit Hall 77306 2.050.000 56.000 247.000 303.000 1.747.000 Design and tender documents in progress: QUEEN ELIZABETH BUILDING (073) nvestigation for repair and scope of work for RFQ 7 Replace AHU in Mechanical Room 77307 100,000 11.000 11.000 89.000 31-Dec-17 n progress; OTHER BUILDINGS (074) Seven Outdoor Electrical Substations- Fire Alarm 77408 190,000 22,000 22,000 168,000 31-Dec-17 Preparing scope of work for RFQ in progress; System Upgrade OTHER BUILDINGS (074) Public Art & Monument Collection Restoration & 77409 7,100 50,000 127 5,000 12.227 31-Dec-17 Preparation for RFQ in progress; Conservation HORSE PALACE (080) Stand pipe alteration in progress; Investigation for 10 Stand Pipe System Upgrade 78010 200.000 15.600 23.000 38.600 161.400 31-Dec-17 more repair and scope of work for RFQ in progress

Total Capital Program

187,600

760.600

4.390.000

RFP: Request for Proposal from Consultant RFQ: Request for Quotation from Contractor

2.921.662

1,468,338

EP5.X Capital Program Progress June - Appendix A

627

519.511

<sup>1.</sup> Administration charges include printing, ads, permits and legal services etc.

<sup>2.</sup> Committed/Reserve indicates a legal (contractual) obligation with third party and/or commitment.

<sup>3.</sup> Budget Remaining indicates approved budgeted funds remaining, which are not contracted or committed as yet.

<sup>.</sup> All figures are rounded off to the nearest Thousands; Actual amount to the dollar will be shown in the year-end report in the following year.

## APPENDIX A - CAPITAL WORKS PROGRAM PROGRESS REPORT, JUNE 2017 2016 CASH FLOW CARRY FORWARD PROJECTS

June 22, 2017 9 CARRY **PROJECT** PROJECT COMMITTED BUDGET ADMIN. NO. 2016 PROJECT IN-HOUSE COMPLETION NO. (16) FORWARD CONSULTING CONTRACTING MGMT. RESERVED REMAINING COMMENTS WORK **CHARGES** TARGET \$ TO 2017 COSTS (2 TO 6) (1 - 7)PRE-ENGINEERING (072) Storm water study in progress; Bandshell Park Study, Investigate, Design, Engineer, & Check 67201 64,908 47,300 1,200 48,500 16,408 31-Dec-17 archaeological study complete; Heritage Various Projects structures RFP evaluation in progress; PARKS, PARKING LOTS, & ROADS (079) 12 Replace Sidewalks, Pathways, Roads, & Lots 67902 7,000 7,000 7,000 31-Dec-17 Misc. road work substantially complete; M/E & COMMUNICATION INFRASTRUCTURE (075) Transformers, Switchgears, Circuit Breakers, and Work substantially complete; Minor invoicing in 13 67504 111.842 54.696 57.147 111.842 31-Dec-17 Feeders progress; M/E & COMMUNICATION INFRASTRUCTURE (075) 14 Replace Fibre Optic Cable Grounds-Wide 67505 42,638 42,638 42,638 31-Dec-17 Work complete; **ENERCARE CENTRE (076)** Advance chiller work complete: Main contract 15 Replace Chillers 67606 881.683 30.648 783.166 64.728 3.142 881.683 31-Dec-17 work continues: Project scheduled to complete in ALLSTREAM CENTRE (085) Project postponed due to delay in completion of 16 Hotel 'X' Bridge 1,708,868 68508 58,000 906,000 48,500 1,012,500 696,368 31-Dec-17 Hotel 'X' **Total Capital Program** 2,816,939 135,948 1,793,499 170,375 4.342 2,104,163 712,776

RFP: Request for Proposal from Consultant RFQ: Request for Quotation from Contractor

EP5.X Capital Program Progress June - Appendix A
Page 2 of 2

<sup>1.</sup> Administration charges include printing, ads, permits and legal services etc.

<sup>2.</sup> Committed/Reserve indicates a legal (contractual) obligation with third party and/or commitment.

<sup>3.</sup> Budget Remaining indicates approved budgeted funds remaining, which are not contracted or committed as yet.

<sup>4.</sup> All figures are rounded off to the nearest Thousands; Actual amount to the dollar will be shown in the year-end report in the following year.