## Appendix 3

## Capital Variance Dashboard by Program and Agency For the Period ended June 30, 2025

## **Table of Content**

Program/Agency	Page #
Community and Social Services Summary	2
Children's Services	3
Economic Development and Culture	6
Parks and Recreation	9
Seniors Services and Long-Term Care	16
Toronto Shelter and Support Services	18
Toronto Employment & Social Services	21
Fire Services	23
Toronto Paramedic Services	26
Infrastructure Services Summary	29
Transportation Services	30
Development and Growth Services Summary	34
City Planning	35
Housing Secretariat	37
Waterfront Revitalization Initiative	40
Corporate Services Summary	43
Customer Experience	44
Corporate Real Estate Management	46
Environment, Climate and Forestry	50
Fleet Services	52
Chief Information Security Office	54
Technology Services	56
Finance and Treasury Summary	60
Office of the CFO and Treasurer	61
Financial Operations & Control	63
Other City Programs	65
City Clerk's Office	66
Accountability Offices (Toronto Lobbyist Registrar)	68
Agencies Summary	70
Exhibition Place	71
Toronto & Region Conservation Authority	74
Toronto Police Service	77
Toronto Public Health	80
Toronto Public Library	82
Toronto Transit Commission	85
Toronto Zoo	89
Sankofa Square	91
Rate Supported Programs Summary	93
Solid Waste Management Services	94
Toronto Parking Authority	97
Toronto Water	100

# 2025 Capital Spending by Program Community and Social Services

Program (\$M)	Period	2025 Approved	20	025 Expenditure	Trending	Alert (Benchmark 70% spending	
1 10g. am (4m)	Tenou	Cash Flow	Year To Date Actuals	Projected Actuals	Projected %	rrenanig	rate)
Children's Services	4M-2025 Q2-2025	11.66 11.66	1.38 2.16	11.04 10.09	94.6% 86.5%	¥	G G
Economic Development and Culture	4M-2025 Q2-2025	38.14 38.06	2.51 4.97	22.10 20.76	57.9% 54.5%	<b>y</b>	<b>9</b> <b>9</b>
Parks and Recreation	4M-2025 Q2-2025	394.76 424.21	57.40 115.53	316.85 352.37	80.3% 83.1%		G G
Seniors Services and Long-Term Care	4M-2025 Q2-2025	18.13 18.13		8.33 10.81	46.0% 59.6%		® •
Toronto Shelter and Support Services	4M-2025 Q2-2025	117.24 117.24	10.02 20.36	128.42 136.15	109.5% 116.1%		® ®
Toronto Employment & Social Services	4M-2025 Q2-2025	0.60 0.60	0.00 0.00	0.60 0.00	100.0% 0.0%	¥	© R
Fire Services	4M-2025 Q2-2025	27.10 27.10	0.22 3.85	14.71 13.07	54.3% 48.2%	¥	(P)
Toronto Paramedic Services	4M-2025 Q2-2025	30.00 30.00	0.42 1.83	16.31 13.52	54.3% 45.1%	¥	(P)
TOTAL	4M-2025 Q2-2025	637.63 667.00	72.79 151.06	518.35 556.78	81.3% 83.5%		G G

Projected / Year end Actuals Spending									
> 70%	G								
Between 50%-70%	(8)								
< 50%	®								


For the six months ended June 30, 2025, the capital expenditures for Community and Social Services totalled \$151.1 million of their collective 2025 Approved Capital Budget of \$667.0 million. Spending is expected to increase to \$556.8 (83.5%) million by year-end.

Programs with more than 70% projected spending rate are: Children's Services, Parks and Recreation, Toronto Shelter and Support Services.

## Children's Services (CHS)



Project Spending Status with Delay Reasons



20%

■ Cancelled

40%

■ Delayed < 6 mths

60%

0%

On Track

■ Completed

Project Spending Status	Total
Spending On Track	14
Completed	2
Cancelled	0
Insufficient Staff Resources	0
Procurement Issues	0
RFQ/RFP Delayed	0
Contractor Issues	0
Site Conditions	1
Co-ordination with Other Projects	4
Community Consultation	1
Other	2
Total # of Projects	24

80%

■ Delayed > 6 mths

100%

**Key Discussion Points** 

- > Specific project activities scheduled for completion in 2025 may be delayed due to non-receipt of regular or final invoices, and delay completion of other final finishes. These issues are expected to be resolved in 2025.
- > Projects being jointly delivered with other divisions/agencies, and agreements being negotiated with third parties, may be delayed in the preliminary planning phase.

# Children's Services (CHS)

TELCCS - State of Good Repair 2021	0.001		0.0%	0.001	100.0%			1.366	1.364	00.00/	On Track
TELCCS - State of Good Repair 2021 TELCCS - State of Good Repair 2022	0.001	0.020	6.9%	0.001	100.0%			1.540	1.273		On Track On Track
TELCCS - State of Good Repair 2022	0.287	0.020	0.9%	0.207	100.0%			1.044	0.077		On Track
TELCCS - State of Good Repair 2024	0.840	0.513	61.1%	0.840	100.0%			1.540	1.013		On Track
TELCCS - State of Good Repair 2025	0.300	0.097	32.2%	0.250	83.3%			1.540	0.097		On Track
State of Good Repair	2.329	0.630	27.1%	2.279	97.9%			7.030	3.824	0.070	on riden
•	•										
Alexandra Park Child Care Centre	0.600	0.023	3.8%	0.250		Site Conditions	2	3.078	2.060		Delayed < 6 mths
			40.6%	0.412	100.0%					93.0%	On Track
			0.0%	0.010	9.8%	Other				85.1%	Completed
			0.0%	0.025		Co-ordination with Other Projects				0.0%	Delayed < 6 mths
			2.4%	0.873	100.0%	,				96.2%	On Track
			21.5%	1.611	100.0%					78.5%	On Track
			0.0%	0.275	100.0%					92.1%	On Track
			0.0%	0.400	80.0%						On Track
			4.0%	0.250	100.0%						On Track
			0.0%	0.015	4.6%	Other				91.7%	Completed
			0.0%	0.050	50.0%	Co-ordination with Other Projects					Delayed < 6 mths
			0.0%	0.850	80.9%						Delayed < 6 mths
			55.3%	1.700	100.0%						On Track
			0.0%	0.336	100.0%					4.9%	On Track
			0.0%	0.180	51.4%	Co-ordination with Other Projects		_		0.0%	Delayed < 6 mths
Service Improvements	8.535	1.507	17.7%	7.238	84.8%			124.134	66.594		

150 Queens Wharf Rd (New EarlyON No. 17)	0.050		0.0%	0.025	50.0%	Co-ordination with Other Projects	4	2.229		0.0%	Delayed < 6 mths
3933 Keele Street Child Care Centre	0.050		0.0%	0.025		Community Consultation		6.960		0.0%	Delayed < 6 mths
Lawrence Heights Child Care Centre	0.200	0.013	6.3%	0.175				13.000	0.022	0.2%	On Track
Willowridge Child Care Centre	0.500	0.014	2.7%	0.350	70.0%			1.998	0.133	6.6%	On Track
Growth Related	0.800	0.026	3.3%	0.575	71.9%			24.187	0.154		
Projects Total	11.664	2.163	18.5%	10.092	86.5%			155.351	70.571		

#### Note #1:

The TCH Needle Firway Child Care Centre (Firgrove ELCCC) project is jointly being delivered with Toronto Community Housing (TCH), with preliminary planning and designing work ongoing.

#### Note #2:

The Alexandra Park Child Care Centre project is jointly being delivered with Toronto Community Housing (TCH), and is delayed due to scope changes in design.

#### Note #3:

The Canoe Landing Block 31 Child Care Centre and the Stanley Public School projects are complete but waiting for final invoicing.

#### Note #4:


Preliminary planning and designing activities are still ongoing in the David & Mary Thomson and 150 Queens Wharf Rd (New EarlyON No. 17) projects.

#### Note #5:

The Woodbine Casino Child Care Centre project is delayed due to the delay in review of legal agreements.

## **Economic Development and Culture (ECT)**

# Actual and Projected Spend Rates by Category




Project Overall Status by Category



Project Spending Status with Delay Reasons

**Key Discussion Points** 



Economic Development and Culture spent \$4.974 million or 13% YTD and is projecting to spend \$20.759 million or 54.4% of its 2025 Capital Budget by the end of 2025. Projected underspending of \$17.403 million is mainly attributed to insufficient staffing resources due to retired staff and vacancies. Additional significant project details as follows:

The BIA Action Plan for Toronto's Economic Program (APTE) - The Action Plan for Toronto's Economy Program endeavours to establish a long-term vision to identify potential actions the City and other partners can take to maintain and enhance Toronto's public realm. By early Fall 2025, with staffing in place, planning will begin on how best to move forward with capital projects designed to enhance Toronto's competitiveness while supporting more inclusive, sustainable and impactful economic growth in communities across Toronto. By year-end the projected actuals are 8.2% or \$0.090 million of \$1.090 million.

Indigenous Centre for Innovation and Entrepreneurship - Construction completion of the ICIE was delayed due to an issue related to the delivery and installation of louvres for the windows and the construction Manager needing to resolve delay issues with the General Contractor. No further delays are now anticipated. Construction is ongoing and the project will be fully completed by the end of 2025. As of Period 6 2025, \$1.726 million or 41.1% of \$4.205 million has been spent. By year-end, it is estimated that \$3.258 million or 77.5% of \$4.205 million will be spent.

BIA Equal Share Funding Program Project - Equal Share Projects tendered in early Spring 2025 have begun construction with completion targeted for December 31, 2025. Equal Share Projects that have completed the design stage are slated to be tendered in early Spring 2025 with a target completion date of December 31, 2025. As of Period 6 2025, \$0.359 million or 5.0% of \$7.164 million has been spent. By year-end, the projected actuals are 47.1% or \$3.374 million of \$7.164 million.

Little Jamaica BIA Laneway Improvement - The improvements initiated for Reggae Lane arose from close community consultation and have implications for multiple City divisions. A consultant and contractor will be engaged to identify and address opportunities to retrofit/rebuild the existing retaining wall and fence, and other noted concerns raised by the local community. These improvements will enhance the pedestrian experience and further animate this iconic space. The project is currently in the procurement stage, with intentions to have a consultant on board in early Summer 2025. As of Period 6 2025, \$0.022 million or 14.5% of \$0.150 million has been spent. By year-end, the projected actuals are 88.1% or \$0.132 million of \$0.150 million.

# **Economic Development and Culture (ECT)**

All Projects (\$million)				2025	i					Overall	
Project Name	Approved	YTD Exp	enditure		Actual to	Reason for	Notes	Total Approved	Life-to- Date	%	Project Status
Project Name	Budget	\$	%	\$	%	Spending Delays	Notes	Budget	Actuals	/6	Froject Status
MAJOR MAINTENANCE	0.011		0.0%	0.011	100.0%			0.241	0.230		On Track
CASA LOMA EXTERIOR RESTORATION	0.003		0.0%			Other	#4	3.980	3.977		Completed
Health & Safety	0.014		0.0%	0.011	79.8%			4.221	4.207	99.7%	
MAJOR MAINTENANCE	2.532	0.251	9.9%	1.672	66.0%	Co-ordination with Other Projects	#2	3.478	1.201	34.5%	Delayed > 6 mths
Legislated	2.532	0.251	9.9%	1.672	66.0%			3.478	1.201	34.5%	
RESTORATION/PRESERVATION OF HERITAGE						I	1				ı
ELEMENTS	10.197	1.495	14.7%	6.715	65.9%	Insufficient Staff Resources	#1	24.935	12.361		Delayed > 6 mths
BIA EQUAL SHARE FUNDING	7.164	0.651	9.1%	3.374	47.1%		#5	14.379	5.213	36.3%	On Track
MAJOR MAINTENANCE	2.600	0.186	7.1%	0.901	34.6%	Insufficient Staff Resources	#1	7.640	4.565	59.7%	Delayed > 6 mths
COLLECTIONS CARE	1.466	0.022	1.5%	0.275	18.8%	Insufficient Staff Resources	#1	1.816	0.173	9.5%	Delayed > 6 mths
ACTION PLAN TORONTO ECONOMY	1.090		0.0%	0.090	8.2%	Other	#6	1.090		0.0%	On Track
EGLINGTON CROSSTOWN BIA	0.820	0.015	1.9%	0.525	64.1%		#7	1.560	0.015		On Track
BIA PLANNING ACT REVENUE FUNDING	0.574	0.043	7.4%	0.416	72.5%			5.096	3.579	70.2%	On Track
CULTURAL INFRASTRUCTURE DEVELOPMENT	0.406	0.021	5.2%	0.050	12.3%	Insufficient Staff Resources	#1	0.498	0.117	23.4%	Delayed < 6 mths
State of Good Repair	24.317	2.433	10.0%	12.347	50.8%			57.014	26.023		
INDIGENOUS CENTRE FOR INNOVATION	4.205	1.726	41.1%	3.258	77 50/-	Site Conditions	#3	9.853	7.684	79 0%	Delayed < 6 mths
SERVICE ENHACEMENT	3.250	0.089	2.7%	0.631	19.4%		#8	4.645	1.278		Delayed > 6 mths
COMMERICAL FAÇADE	1.642	0.069	9.9%	1.441	87.8%	- ····	#0	2.022	0.347		On Track
ECONOMIC COMPETITIVENESS DATA MGMT. SYSTEM	0.537	0.203	37.9%			Insufficient Staff Resources	#1	1 2.0221	0.011		Delayed < 6 mths
COLLECTIONS CARE	0.464	0.004	0.9%		64.7%	Procurement Issues				17.0%	Delaved < 6 mths
MURAL PROGRAM	0.354	0.004	8.3%		100.0%	i roourement issues					On Track
STREETSCAPE MASTER PLAN PROGRAM	0.354	0.050	19.9%		40.2%						On Track
CULTURAL INFRASTRUCTURE DEVELOPMENT	0.055	0.000	0.0%		100.0%						On Track
COLTOTAL INTRACTION DEVELOT MENT	0.055					Insufficient Staff					
			0.0%		10.0%	Resources	#1			0.0%	Delayed > 6 mths
Service Improvements	10.808	2.265	21.0%	6.631	61.4%			21.351	12.054		
						Inc. Winiant Ctaff	1				I
CULTURAL INFRASTRUCTURE DEVELOPMENT	0.387	0.025	6.6%	0.097	25.2%	Insufficient Staff Resources	#1	1.031	0.669		On Track
Growth Related	0.387	0.025	6.6%	0.097	25.2%			1.031	0.669	65.0%	
Projects Total	38.057	4.974	13.1%	20.759	54.5%			87.095	44.155	50.7%	

Major Capital Projects (\$million)		Overall												
		YTD Exp	Expenditure Proj		d Actual to r-End			Total	Life-to-				Completion Date	
Project Name	Approved Budget	\$	%	\$	%	Reason for Spending Delays	Notes	Approved Budget	Date Actuals	%	Project Status	Start Date	Original Planned	Revised Planned / Actual
RESTORATION/PRESERVATION OF HERITAGE ELEMENT	2.031	0.300	14.8%	0.950	46.8%	Other	#11	9.000	4.269	47.4%	On Track	05/01/2025	12/31/2027	12/31/2027

#### Note #1

Restoration and Preservation of Heritage Elements - John Mackenzie House Drainage & Museum Signage, Major Maintenance - Assembly Hall Mechanical, Collection Care - Collection Facility Mechanical, Economic Competitiveness Data Mgmt. System - Digital Service Delivery Phase 2, Cultural Infrastructure Development - Guild Revitalization Log Cabin & Museum of Toronto Planning Study projects are experiencing delays due to insufficient staffing resources from vacancies.

#### Note # 2

Major Maintenance - Alumnae Theatre AODA project has been on hold until contractual conditions are all met by the tenant. The Theatre Passe Muraille AODA project continues to proceed on schedule with the expected completion by the end of 2025.

#### Note #3

The Indigenous Centre for Innovation and Entrepreneurship project was delayed due to site conditions related to delivery and installation of window louvres. No further delays are anticipated with the expected completion by the end of 2025.

#### Note #4

The Casa Loma Exterior Restoration Phase 9B project has been completed and no further invoices are expected.

#### Note # 5

The BIA Equal Share Funding projects tendered in Spring 2025 have begun construction with completion targeted for December 31, 2025. Other projects are in planning and coordination stages and are on track to unfold on schedule for 2027 completion.

#### Note # 6

The Action Plan for Toronto's Economy project is in the planning and coordination stage.

#### Note #7

Eglinton Crosstown BIA Streetscape Improvement projects are in the planning and coordination stage.

#### Note #8

Service Enhancement - Cedar Ridge Studio Improvements project is delayed due to cost escalations and the current budget being insufficient to complete the necessary work, along with insufficient staffing resources from unexpected vacancies.

#### Note #9

The Wexford Heights BIA Gateway Park project has been completed and no further invoices are expected.

#### Note # 10


The Collections Care - Culture Assets Storage Workshop project is delayed due to procurement issues.

#### Note # 11


Restoration and Preservation of Heritage Elements - Casa Loma Exterior Restoration & South Terrace project is in design and tender stage and construction will take place in 2026.

## Parks & Recreation (PKS)





Project Overall Status by Category



Project Spending Status with Delay Reasons



Project Spending Status	Total
Spending On Track	146
Completed	33
Cancelled	1
Insufficient Staff Resources	19
Procurement Issues	17
RFQ/RFP Delayed	3
Contractor Issues	6
Site Conditions	5
Co-ordination with Other Projects	52
Community Consultation	6
Other	46
Total # of Projects	334

- Parks and Recreation spent \$115.534 million or 27.2% of the 2025 Capital Budget and is projecting a 2025 year-end spend of \$352.374 million, or 83.1% of its 2025 Capital Budget of \$424.210 million. This includes a 81.5% spend rate or \$110.292 million for State of Good Repair projects (\$44.626 million or 92.7% on the Capital Asset Management Program for SOGR)
- Projected under-spending of \$71.835 million is mainly attributed to a number of reasons as follows:
  - Supply chain impacts and material shortages.
  - Delays in projects being led or in coordination with partners that are external to P&R control
  - Difficult and long process to advance recruitment of positions given other corporate hiring challenges and priorities.
  - Delays in Procurement (Topham Park Wading Pool Conversion)
- As of June 30, 2025, Parks and Recreation reported 146 projects currently on-track (\$229.7 million) and 33 completed projects (\$8.7 million). 154 projects (\$185.8 million) experienced delays primarily due to longer than anticipated RFP/RFQ processes, insufficient staff resources, site conditions, contractor issues, community engagement and consultation for park development and community centre projects, coordination and interdependencies with other projects, and other reasons mentioned above.

# Parks & Recreation (PKS)

All Projects (\$million)				2025				Overall						
Project Name	Approved	YTD Expe	enditure	Projected Ac En		Reason for Spendi	Notes	Total Approved	Life-to-Date	%	Project Status			
1 Toject Name	Budget	\$	%	\$	%	Reason for openal	Notes	Budget	Actuals	76	Project Status			
LAND ACQUISITION	0.242		0.0%	0.242	100.0%	Other	1	7.136	5.256	73 7%	Delayed < 6 mths			
Legislated	0.242		0.0%	0.242	100.0%			7.136						
ARENA	35.617	11.384	32.0%	29.896	83.9%	Co-ordination with Other Projects	2	263.050	169.392	64.4%	Delayed < 6 mths			
COMMUNITY CENTRES	23.541	0.495	2.1%	21.000	89.2%			170.313	84.124		On Track			
ENVIRONMENTAL INITIATIVES	2.920	0.470	16.1%	2.747	94.1%			38.933	30.588		On Track			
FACILITY COMPONENTS	16.124	1.992	12.4%	14.384	89.2%			89.026	60.238		On Track			
OUTDOOR RECREATION CENTRE	5.771	0.580	10.0%	4.300	74.5%			45.564	19.417		On Track			
PARK DEVELOPMENT	18.817	5.392	28.7%	15.050	80.0%			63.461	47.748		On Track			
PARKING LOTS & TENNIS COURTS	3.777	0.292	7.7%	2.654	70.3%			38.389	30.371		On Track			
PLAYGROUNDS/WATERPLAY	3.256	1.294	39.7%	2.279	70.0%			18.119	14.768		On Track			
POOL	6.718	1.076	16.0%	2.891	43.0%			73.588	48.451		On Track			
SPECIAL FACILITIES	13.955	1.074	7.7%	10.573	75.8%			174.468	108.072		On Track			
TRAILS & PATHWAYS	4.899	0.034	0.7%	4.519	92.2%			69.652	36.855	52.9%	On Track			
State of Good Repair	135.394	24.082	17.8%	110.293	81.5%			1,044.562	650.024					
.==	0.070	0.005	44.40/	0.450	50.00/			10.700	10.100	70.00/	0 7 1			
ARENA	0.872	0.385	44.1%	0.456	52.3%	044	_ ا	16.780	12.190		On Track			
COMMUNITY CENTRES	0.512	0.859	167.7%		58.6%		5				Delayed > 6 mths			
ENVIRONMENTAL INITIATIVES	0.803	1.202	149.6%		69.0%	Other	3				Delayed > 6 mths			
FACILITY COMPONENTS	28.641	1.130	3.9%		66.3%		l				On Track			
FIFA	13.976	2.712	19.4%		100.0%						On Track			
INFORMATION TECHNOLOGY	15.056	4.849	32.2%		98.1%					77.0%	On Track			
OUTDOOR RECREATION CENTRE	6.155	0.595	9.7%		84.1%	Procurement Issues				52.6%	Delayed > 6 mths			
PARK DEVELOPMENT	28.564	5.642	19.8%		80.9%	Co-ordination with Other Projects				55.6%	Delayed > 6 mths			
PLAYGROUNDS/WATERPLAY	19.876	4.349	21.9%		94.5%	Procurement Issues					Delayed > 6 mths			
POOL	0.700		0.0%		66.2%						On Track			
SPECIAL FACILITIES	37.378	10.285	27.5%			Other					Delayed > 6 mths			
TRAILS & PATHWAYS	2.061	0.207	10.1%			Other	1			48.6%	Delayed > 6 mths			
Service Improvements	154.594	32.214	20.8%	134.723	87.1%			1,121.638	568.287					
ARENA	1.355	0.038	2.8%	1.140	84.1%	Procurement	2	20.085	0.534	2.7%	Delayed > 6 mths			
				1		Issues	I -	=5.000	1 30.		•			
COMMUNITY CENTRES	74.563	32.386	43.4%		70.2%						On Track			
LAND ACQUISITION	12.706	9.086	71.5%		90.9%						On Track			
OUTDOOR RECREATION CENTRE	3.026	0.452	14.9%		60.8%	l				5.4%	On Track			
PARK DEVELOPMENT	17.454	6.637	38.0%		97.4%	Procurement Issues				27.8%	Delayed < 6 mths			
PARKING LOTS & TENNIS COURTS	0.185		0.0%		48.6%	Insufficient Staff Resources				1.7%	Delayed > 6 mths			
PLAYGROUNDS/WATERPLAY	2.500	1.107	44.3%		72.8%	Procurement Issues					Delayed > 6 mths			
POOL	18.943	7.786	41.1%		96.9%						On Track			
SPECIAL FACILITIES	3.250	1.746	53.7%		92.5%					30.1%	On Track			
Growth Related	133.980	59.238	44.2%	107.117	80.0%			1,526.126						
Projects Total	424.210	115.534	27.2%	352.375	83.1%			3,699.462	1,829.076					

Major Capital Projects (\$million)				2025				Overall							
		YTD Exp	enditure	Projected Ad	ctual to Year- nd								Comple	etion Date	
Project Name	Approved Budget	\$	%	\$	%	Reason for Spendi	Notes	Total Approved Budget	Life-to-Date Actuals	%	Project Status	Start Date	Original Planned	Revised Planned / Actual	
318 QUEENS QUAY WEST PARK DEVELOPMENT CONSTRUCTION	0.288		0.0%		0.0%		11	22.326	3.315	14.8%	On Track	Pop-up Park: Plan/Design: Apr- Sept 2025 Construction: Sept 2025-May 2026  Park and Aquatic Centre Design Competition: Start: 2028 Complete: 2029 Detailed Design: 2029-2031 AC/Park Constrution: 2031- 2035	12/30/2023	12/30/2029	
40 WABASH PARKDALE NEW COMMUNITY CENTRE	2.250	0.691	30.7%	0.769	34.2%		12	116.674	6.601	5.7%	On Track	Design Phase: 2017 Construction Start: Q2 2026	12/31/2021	12/31/2028	
DAVISVILLE COMMUNITY POOL	18.943	7.786	41.1%	18.360	96.9%		13	71.835	19.574	27.2%	On Track	Pre-Design / Investigation Phase - February 2017 Design Phase: October 2020 Construction Start: Aug 2024	03/30/2025	02/28/2027	
DON MILLS COMMUNITY RECREATION & ARENA FACILITY	0.438	0.367	83.7%	0.438	100.0%		14	6.200	2.343	37.8%	On Track	Design Phase: January 2016 Construction Start: Q4 2026	12/31/2025	12/31/2029	
ETHENNONNHAWAHSTIHNEN COMMUNITY CENTRE AND INDOOR PLAY SPACE	3.354	0.233	6.9%	1.400	41.8%		15	95.503	83.251	87.2%	On Track	2013	12/31/2020	07/01/2027	
FERRY FLEET REPLACEMENT	35.596	10.273	28.9%	35.500	99.7%		16	156.044	53.138	34.1%	On Track	Design Phase: March 2015 Construction Phase (Vessels): August 2024 Construction Phase (Shoreside): May 2025	12/31/2018	12/31/2027	
FMP-JOHN INNES CRC REDEVELOPMENT	0.353	0.859	243.5%	0.300	85.0%		17	127.700	4.733	3.7%	On Track	Design Phase: March 2020 Construction Start: Q3 2026	12/31/2026	07/30/2027	

IT-OPERATIONAL MODERNIZATION (FORMER ENTERPRISE WORK MANAGEMENT SYSTEM)	1.092	0.511	46.8%	1.092	100.0%		18	18.564	15.879	85.5%	On Track	01/01/2012	12/30/2026	12/31/2026
IT-REGISTRATION, PERMITTING & LICENSING (CLASS REPLACEMENT)	9.666	3.147	32.6%	9.666	100.0%		19	41.025	33.759	82.3%	On Track	Design Phase: May 2016 Implementation: July 2018	09/30/2019	12/31/2026
LOWER YONGE STREET COMMUNITY CENTRE SPACE	0.794	0.010	1.2%	0.500	63.0%		20	19.033	18.273	96.0%	Completed	Construction Start: May 10, 2021	03/31/2022	02/21/2025
MOSS PARK - PARK REDEVELOPMENT	0.070	0.040	57.8%	0.064		Co-ordination with Other Projects	21	0.500	0.325	65.0%	Delayed > 6 mths	Design Phase: March 2020 Construction Start: Q2 2028	11/15/2026	12/31/2034
NORTH EAST SCARBOROUGH COMMUNITY CENTRE AND CHILD CARE CENTRE	13.742	10.481	76.3%	13.742	100.0%		22	91.135	81.137	89.0%	On Track	Design Phase - 2017 to 2020 Construction Start: Q4 2021	06/30/2023	07/25/2025
WALLACE EMERSON (GALLERIA) CRC AND PARK DEVELOPMENT	11.805	14.836	125.7%	12.700	107.6%		23	80.583	59.241	73.5%	On Track	Construction: June 20, 2022	06/30/2024	05/28/2028
WESTERN NORTH YORK NEW COMMUNITY CENTRE AND CHILD CARE CENTRE	6.108	0.526	8.6%	6.072	99.4%		24	132.975	11.842	8.9%	On Track	Design Phase: February 2016 Construction Start: Q2 2025	12/31/2020	09/01/2028

#### Note #1

LAND ACQUISITION: Real estate transactions remain on track, though some closing delays have been experienced due to title encumbrances, environmental conditions, and extended negotiations. These parcels are essential for enabling future park and community space growth.

#### Note #2

**ARENA:** Arena investments are timed around ice seasons and summer shutdowns, which compress available construction windows. Delays are attributed to procurement timing, longer-than-expected design reviews, and coordination with recreation programming. Roofing and mechanical upgrades, in particular, require staging across multiple sites with limited contractor capacity. Projects remain a priority, with delivery phased through Q4 and early 2026.

#### Note #3

**ENVIRONMENTAL INITIATIVES:** This includes Wilket Creek Phase 3 and tree planting/naturalization efforts. Timing is shaped by weather-dependent fieldwork, permit clearance from Toronto Water, and alignment with climate adaptation planning. In-year adjustment will be requested in future variance reports to address overexpendituers.

#### Note #4

**SPECIAL FACILITIES:** Projects in this portfolio—such as Allan Gardens Conservatory Restoration and High Park Forestry School—tend to be complex, high-profile heritage or specialized-use sites. Delay factors include heritage approvals, environmental assessments, and architect-led revisions to scope or materials. Some projects require agency approval or are staged around service delivery windows. Procurement delays are also prevalent due to limited market response on niche construction tenders. Despite this, proceeding in accordance with refined timelines.

#### Note #5

**COMMUNITY CENTRES (CC):** Community Centres includes major recreation facilities such as Western North York CC, Lawrence Heights CRC, and 40 Wabash CC. These large, multi-year projects are navigating complex pre-construction phases including zoning reviews, site plan control applications, design development, stakeholder consultation, and utility coordination. Delays are largely strategic—tied to finalizing program requirements, aligning capital scope with community expectations, and bundling with complementary projects. Procurement capacity and coordination with other programs also contribute to slower initial spending, with construction ramping up in 2026. In-year adjustment will be requested in future variance reports to address overexpendituers.

#### Note #6

**OUTDOOR RECREATION CENTRE (ORC):** Includes multi-use sport infrastructure including basketball courts, pavilions, and skateparks. The variance reflects design changes, heritage overlays, accessibility alignment, and inter-divisional consultation. These projects are highly visible and require careful alignment with youth engagement strategies and inclusive design principles.

#### Note #7

PARK DEVELOPMENT: Park development projects such as Toronto Island Park Master Plan Implementation, Market Lane Parkette, and Lower Garrison Creek are in various stages of design and readiness. Delays are rooted in complex permitting processes, geotechnical/environmental studies, Indigenous engagement, and seasonal construction constraints. In urban settings, site logistics and integration with adjacent development (including underground utilities and water infrastructure) also extend lead times. While under-spending appears significant, these projects are progressing through necessary due diligence before moving to the construction phase.

#### Note #8

PLAYGROUNDS / WATERPLAY: Includes Play Enhancement Program, splash pad upgrades, and Ward-based community priority projects. Variance stems from extended engagement timelines, site-specific soil/environmental testing, and coordination with park development programs. Playgrounds are frequently bundled with other capital scopes for economies of scale, which leads to timing adjustments. Procurement is underway for many locations, and implementation will continue in 2026.

#### Note #9

**TRAILS & PATHWAYS:** Projects such as John Street Corridor and multi-use trails are delayed due to coordination with other projects, utility conflicts, and right-of-way constraints. Weather conditions have also shifted construction into later quarters.

#### Note #10

PARKING LOTS & TENNIS COURTS: Smaller site projects delayed by community consultation, equipment delivery delays, and bundling with adjacent park upgrades. Work is expected to resume in 2026.

#### Note #11

318 QUEENS QUAY W PK DEVELOPMENT CONSTRUCTION: Cash flow in 2025-2027 will enable delivery of pop-up Park w/ CREM for FIFA. The remaining park funding is reserved for full build-out of the property. The final project objectives and program are being developed with the ward Councillor and will be vetted with the advisory committees and public through engagement in late 2025/2026. Co-ordination with other projects adjacent to the site is on-going at 360-380 Queens Quay (developer delivered), and includes the transfer of an additional parkland parcel contributing to the park. This transfer of parkland was completed by year-end 2024. Program for site has required revisions due to significant changes in the property conditions and context. The ultimate project scope will capture additional opportunities identified since the initial design competition.

#### Note #12

40 WABASH PARKDALE NEW COMMUNITY CENTRE: Virtual community engagement commenced in mid-September 2020. Site design work was done to generate a number of site design approaches for review with the public in Phase 4 of community engagement, now underway. A Railway Risk Mitigation study was completed and reviewed in advance with Metrolinx, ready for submission and review as part of the Site Plan Approval. A Phase 2 ESA study has been completed, identifying the need for further environmental investigation and documentation, including a Record of Site Condition to allow a change in use from industrial to community centre use, to be submitted along with the Building Permit application. Design Review Panel occurred on April 14, 2022. The Schematic Design was approved by the stakeholders and the consultants were advised to proceed to the next stage - Design Development. The final stage of Public Consultationas completed December 2023, including the Indigenous Engagement. COT Staff have reviewed and approved the Design Development Report and Class B Cost Estimate and authorized the consultants to proceed to the next stage - Construction Documents, currently in progress. The Site Plan Approval pre-application (SPA) was submitted in July 2023 and is currently on-going. The full Site Plan Approval application was submitted in June 2024. The Building Permit application was submitted in February 2025. The Construction Contract Documents are 95% complete and have been submitted for City review; now in progress. City review of tender documents is scheduled for September 2025. Initiation of Construction Procurement process is scheduled for August 2025.

#### Note #13

**DAVISVILLE COMMUNITY POOL**: The construction tender to four pre-qualified general contractors closed June 5, 2023, and the City received a single high bid which exceeded the approved budget. The pre-qualified general contractors provided recommendations to the City to improve the results of the second tender. A second Request for Tender (RFT) was re-issued on November 16, 2023 and closed on February 13, 2024. Award of the construction contract was approved at the May 1, 2024 General Government Committee. Site Plan Approval (SPA/NoAC) and building permit/conditional permit(s) were issued. Construction started August 2024. Peer review for the land conveyance for street right-of-way widening is complete. City/ TDSB/TLC agreements for the construction is complete. One lane of Davisville Avenue has been temporary occupied for the construction to support the construction staging and other activities. Excavation Shoring, soil remediation and foundation works are complete. It is estimated that by the end of Q4, 2025, 40% of the construction will be completed. Acceleration has been requested in Q2 to align to the progress of the project in 2025.

#### Note #14

DON MILLS COMMUNITY RECREATION & ARENA FACILITY: The site for the Integrated CRC and Arenas is anticipated to be transferred to the city in Q2 2025. The process of property conveyance of land at 844 Don Mills Road (Block 3A/3B from Aspen Ridge Homes to the City) began in September 2023 and is expected to be completed by June 2025. Design start-up began in May 2022. The stakeholder workshop was conducted in July 2022 and the Community Engagement consultant was retained in September 2022. Phase 1 Public Engagement began in fall 2022 and was completed in April 2023. The Schematic Design Report was completed in May 2023 and reviewed by P&R staff. Phase 2 Public Engagement began September 2023 and was completed in November 2023. Design Development phase is underway. Phase 3 Public Engagement was completed in June 2024. Accessibility Committee Review occurred in September 2024. Design Review Panel occurred in December 2024. Parking requirements are under further review. Design Development Report was completed in March 2025 and approved April 7, 2025. Site Plan Approval application was submitted Construction drawings are in progress.

#### Note #15

ETHENNONNHAWAHSTIHNEN CC INDOOR PLAY SPACE: The community centre and library fully opened to the public on July 4, 2023. Celebratory opening with the community took place on March 22, 2024 marking a key milestone for the community. The Contractor has completed 99% of all deficiencies while the building is fully operational with minimal disruptions to programs. An additional scope to convert the mini gym into an indoor play space is underway. The indoor play space portion of the project has been awarded to the Centennial Centre for Science and Technology. The contract has been executed. Public consultation was completed in February 2025, and a summary is available on the project webpage. The detailed design for the indoor play space is currently in development. Construction is anticipated to begin in Fall 2025 and to be completed in early 2026, with the warranty period extending until the of December 2027.

#### Note #16

FERRY FLEET REPLACEMENT: Two Vessels will be constructed, with delivery of the first vessel between early November and early December, 2026, and the second vessel between late March and late April, 2027. The end date of December 2027 reflects timing for receipt and close-out of all invoicing. In October 2024, City Council directed P&R to enter into a Delivery Agreement with Toronto Port Lands Corporation (CreateTO) to deliver the shoreside infrastructure upgrades at the Jack Layton Ferry Terminal necessary to provide charging and docking infrastructure for the new electric ferries. In December, 2024, CreateTO issued an nRFP for the shoreside infrastructure construction. The nRFP closed on February 21st, 2025, and CreateTO award the project to Pomerleau. Pomerleau mobilized to site May 19, 2025. Detailed design of the ferries is nearing completion. The shipyard has accelerated the Steel Cutting milestone to July 8, 2025, for the Ropax vessel and August 25, 2025, for the Pax vessel; however, this will not result in an earlier delivery date for the two vessels. The City signed an Offer to Connect with Toronto Hydro on June 13, 2025, to provide two new dedicated feeders to the Jack Layton Ferry Terminal, to provide power to charge the new electric ferries.

#### Note #17

**FMP-John Innes CRC Redevelopment Design & Construction:** Project is at 90% contract document phase with Site Plan Approval (SPA) and building permit still outstanding. Building permit application submitted and paid February 26, 2025. Milestones: Indigenous public art competition, led by the City and an Indigenous curator was completed in June 2024. There will be Indigenous public art inside the building and outside near the park entrance. Anticipated tender in Q1 2026.

#### Note #18

**IT-OPERATIONAL MODERNIZATION (FORMER ENTERPRISE WORK MANAGEMENT SYSTEM):** This project is a modernization initiative for the division, which includes the reviewing of current business processes and technology system capabilities; identifying any potential capability gaps; and laying the groundwork for future technology initiatives. The work underway includes process mapping; asset data validation and collection; and the introduction of interim tools to modernize key operational processes.

#### Note #19

IT-REGISTRATION, PERMITTING & LICENSING: Post-launch system stabilization is underway and Phase 2 of the RBT project will continue in 2025 which includes 8 additional product development stories and enhancement requests that were identified during phase 1 and launch. As part of Phase 2, RBT will be launching multiple product development items in Q3 and Q4 of 2025. Remaining product development items will be launched in Q2 2026. In addition, the project team continues to drive business transformation by leveraging out of the box functionality to support online facility booking and the sale of gift cards for example. Change Management with staff is also at the forefront of Phase 2.

#### Note #20

**LOWER YONGE STREET COMMUNITY CENTRE SPACE:** Shell building construction is complete. Community Centre Interior Fit-Out construction is substantially complete with minor deficiencies / incomplete work now being finalized. Furniture was delivered to site as of December 31, 2022, and furniture installation was completed in May 2023. The Interim Occupancy Agreement was executed on March 31, 2023, and the facility was handed over to City staff. The Property Conveyance and Shared Facilities Agreement with the Developer, Legal Services and CREM was completed on November 14, 2023. The facility is now open to the public - a soft opening occurred on June 17, 2023, with all areas complete except the pool, which opened later to the public on October 2, 2023. The facility is operational and open to the public, except the pool which is currently closed to the public, as of November 27, 2024 due to technical issues. Deficiencies of the pool tank are expected to cause an ongoing closure of the pool in 2025. Capital Projects Design & Delivery is coordinating next steps to repair and return the pool to operation.

#### Note #21

MOSS PARK - PARK REDEVELOPMENT DESIGN: Detailed design of the park is progressing and will be followed by preparation of contract documents. The park design is being coordinated to align with adjacent projects including the John Innes Community Recreation Centre replacement and the Metrolinx Ontario Line Moss Park station site. This coordination has added complexity to the overall delivery of assets and therefore extended the timeline to completion. Delays and risks: Tender documents will be held for release until the Ontario Line completion dates are confirmed and the parkland being used by Metrolinx for Ontario Line staging is returned to P&R, which is anticipated to be 2030 for full return of parkland from Metrolinx.

#### Note #22

NORTH EAST SCARBOROUGH COMMUNITY CENTRE AND CHILD CARE CENTRE: Award of the project to Aquicon Construction Company was approved by City Council on December 15, 2021, and the construction agreement was fully executed on January 21, 2022. The project is advancing, and the contractor has been paid for 87% of the contract amount. The superstructure is completed; the exterior cladding, exterior grading at daycare outdoor area, parking, and driveway; concrete at playground, parking lot, splash pad and curbs work is advancing as well as mechanical and electrical work. The project was substantially completed on April 30,2025 by 97%. Total completion will be achieved by the end of August 2025. Currently the contractor is adressing outstanding items and minor deficiencies.

#### Note #23

WALLACE EMERSON (GALLERIA) CRC AND PARK DEVELOPMENT: Project construction completed by end of 2026. As at June 30 2025, 81. 3% of the project Construction Contract has been certified complete and invoiced. In-year adjustments will be requested in future variance reports to address overexpendituers.

#### Note #24

WESTERN NORTH YORK NEW COMMUNITY CENTRE AND CHILD CARE CENTRE: Committee of Adjustment for a minor variance was completed in July 2023. The Delegated Approval Form (DAF) for Easement Agreement with TCDSB was executed with CREM on April 15, 2024 and has been fully executed with the TCDSB. Final Site Plan Approval (SPA) submission was submitted by the consultant in early September 2024. The open loop wells construction has reach substantial completion. Three (3) Public Artists have been retained and are currently developing the designs of the art installation. Watermain upgrade construction work is 100% completed. The Negotiated Request for Proposal (nRFP) for construction services was posted to Ariba on April 24, 2024 and closed on August 28, 2024. The evaluation and negotiations phase was concluded in December 2024. The staff report was prepared and adopted by GGC on February 25, 2025, for award to Pomerleau. Construction agreement was signed in early June 2025. NOAC and Building Permits were issued in early June and construction commenced shortly after. Contractor has fully mobilized to site and is currently working on early site earthwork and site removals. Substantial completion is forecasted for May 2028 and Total Performance is October 2028. Warranty period is from 2028 to 2030.

## **Seniors Services and Long-Term Care (HOM)**



# Seniors Services and Long-Term Care (HOM)

All Projects (\$million)				2025					Overal	ı	
Droject Name	Approved	YII) Expenditure		Projected Year-		Reason for	Notes	Total	Life-to-Date	%	Project
Project Name	Budget	\$	%	\$	%	Spending Delays	Notes	Approved Budget	Actuals	%	Status
Building Health & Safety - 2021 Building Health & Safety - 2022	0.266 1.260	0.027 0.020	10.0% 1.6%		100.0% 100.0%			2.116 2.115	-		On Track On Track
Building Health & Safety - Ongoing	2.644	0.100	3.8%	2.264	85.6%			14.845	0.150	1.0%	On Track
Health & Safety	4.170	0.147	3.5%	3.790	90.9%			19.076	2.901		
Building SOGR - 2020	0.700	0.045	6.5%		100.0%			7.065	6.411	90.7%	On Track
Building SOGR - 2021	1.381	0.590	42.7%	1.119	81.1%			6.607	4.921	74.5%	On Track
Building SOGR - 2022	0.857	0.054	6.4%	0.752	87.8%			12.024	4.744	39.5%	On Track
Building SOGR - Ongoing	1.291	0.941	72.9%	1.291	100.0%			10.753	1.971	18.3%	On Track
SPIF Community Parkland - Kipling Acres	1.105	0.090	8.2%	0.398	36.0%	Site Conditions		3.627	0.138	3.8%	On Track
State of Good Repair	5.334	1.721	32.3%	4.260	79.9%			40.076	18.184		
4610 Finch Ave East	8.622	0.491	5.7%	2.760	32.0%	Other	1	435.628	4.854	1 1%	On Track
Redevelopment	0.022	0.491	5.7 70	2.700	32.070	Otrici	'	+33.020	4.004	1.170	OII HACK
Growth Related	8.622	0.491	5.7%	2.760	32.0%			435.628	4.854		
Projects Total	18.125	2.359	13.0%	10.809	59.6%			494.781	25.939		

Major Capital Projects (\$million)				2025							Overall			
		YTD Expe	enditure	Projected Year	Actual to -End	Reason for		Total					Complet	ion Date
Project Name	Approved Budget	\$	%	\$	%	Spending Delays	Notes	Approved Budget	Life-to-Date Actuals	%	Project Status	Start Date	Original Planned	Revised Planned / Actual
4610 Finch Ave East Redevelopment	8.622	0.491	5.7%	2.760	32.0%	Other	1	435.628	4.854	1.1%	On Track	03/01/2020	12/31/2025	12/31/2029

#### **Note Section:**

#### Note # 1

Delay in spending is due to the redesign and rezoning requirements as a result of the compliance change in carbon emission target. Required rezoning application was approved by the Scarborough Community Council on July 8th. Project is currently in the contract documentation phase.

## **Toronto Shelter and Support Services (SHL)**



# **Toronto Shelter and Support Services (SHL)**

All Projects (\$million)				2025					0	verall	
Project Name	Approved	YTD Expe	enditure	Projected Year-		Reason for Spending	Notes	Total	Life-to-Date	%	Project Status
Froject Name	Budget	\$	%	\$	%	Delays	Notes	Approved Budget	Actuals	/0	Froject Status
TSSS - SOGR	9.721	4.074	41.9%	9.000	92.6%			17.106		23.8%	On Track
State of Good Repair	9.721	4.074	41.9%	9.000	92.6%			17.106	4.074		
George Street Revitalization (GSR)	12.537	4.830	38.5%	11.332	90.4%		1	684.942	114.974	16.8%	On Track
Housing and Shelter Infrastructure Development (Formerly, Addition of 1000 New Shelter Beds)			21.3%		52.9%	Site Conditions				76.1%	Delayed < 6 mths
′									. ]		
COVID - 19 Resilience Response	1.792	0.239	13.3%	0.761	42.5%		3	15.261			On Track
AODA	9.594	0.145	1.5%	9.594	100.0%			13.518			On Track
Office Modernization Project	1.529	0.194	12.7%	1.529	100.0%			3.931	2.597		On Track
SMIS Study	0.100		0.0%	0.100	100.0%			0.100		0.0%	On Track
Spadina Project	0.308		0.0%	0.308	100.0%			6.778	0.057	0.8%	On Track
Winter Plan	5.801	0.643	11.1%	3.000	51.7%	Other	4	23.797	3.933	16.5%	On Track
Homelessness Services Capital Infrastructure Strategy (HSCIS)	66.921	8.408	12.6%	95.618	142.9%		5	258.125	30.508	11.8%	On Track
IT Tool - Incidents of Anti-Black Racism	0.375		0.0%	0.375	100.0%			0.751		0.0%	Delayed > 6 mths
Service Improvements	107.523	16.281	15.1%	127.152	118.3%			1,127.342	257.473		
Projects Total	117.245	20.355	17.4%	136.152	116.1%		6	1,144.448	261.547		

Major Capital Projects (\$million)				2025							Overall			
	YTD Expenditure Projected Actual to Year-End Reason for Total			Complet	ion Date									
Project Name	Approved Budget	\$	%	\$	%	Spending Delays	Notes	Approved Budget	Life-to-Date Actuals	%	Project Status	Start Date	Original Planned	Revised Planned / Actual
George Street Revitalization (GSR)	12.537	4.830	38.5%	11.332	90.4%		1	684.942	114.974	16.8%	On Track	01/01/2016	11/30/2023	02/28/2030
Housing and Shelter Infrastructure Development (Formerly, Addition of 1000 New Shelter Beds)			21.3%		52.9%	Site Conditions	2			76.1%	Delayed < 6 mths	01/01/2018	12/31/2020	03/31/2027
Homelessness Services Capital Infrastructure Strategy (HSCIS)			12.6%		142.9%		5			11.8%	On Track	07/01/2024	12/31/2033	12/31/2033

#### Note # 1: George Street Revitalization (GSR)

GSR Transition: 2025 approved cashflows will support construction at 2299 Dundas and is expected to be completed in Q3-2026.

#### Note # 2: Housing and Shelter Infrastructure Development

Construction at 233 Carlton, the precursor for 67 Adelaide, has experienced some site complications, with expected completion slated for Q3-2025. 67 Adelaide is currently in tender phase with construction to begin once 233 Carlton is complete. Project completion is anticipated in Q1-2027.

#### Note # 3: COVID - 19 Resilience Response

Construction of 1 site is projected to be completed in Q3-2025. The project is experiencing underspending in 2025 due to design delays and additional work required for the remaining 3 sites. These delays in 2025 are not anticipated to impact the overall project timelines and the project is expected to be completed in Q4-2026.

#### Note # 4: Winter Plan

TSSS is working to secure under-utilized City properties to support future years winter programs, resulting in underspending for this project. The project expected completion date remains as April 2027.

#### Note # 5: Homelessness Services Capital Infrastructure Strategy (HSCIS)

Target acquisition of 5 sites in 2025 with 1 site closed and 4 sites currently under Agreement of Purchase and Sale. The design and tender of the sites acquired in 2024 are underway and have a target construction start of Q4-2025. To address the projected overspending in 2025, a budget adjustment will be requested through a future staff report.

Note #6: Overall projected overspending is primarily driven by HSCIS project, which will be addressed through a future budget adjustment request as detailed under note 5. HSCIS project overall remains within its total approved project cost.

## **Toronto Employment & Social Services (SOC)**



# Toronto Employment & Social Services (SOC)

All Projects (\$million)				2025						Overall	
Project Name	Approved	YTD Exp	enditure	1 -	ctual to Year- ind	Reason for	Notes	Total	Life-to-Date	%	Project Status
Project Name	Budget	\$	%	\$	%	Spending Delays	Notes	Approved Budget	Actuals	/6	Project Status
OFFICE 1	0.100		0.0%			Other	#1	0.100			Delayed > 6 mths
Service Improvements	0.600		0.0%		0.0%	Other		0.600		0.0%	Delayed > 6 mths
Projects Total	0.600		0.0%		0.0%			0.600			

## **Note Section:**

## Note # 1 & 2

The projects are delayed due to coordination with corporate partners in finding a suitable location.

## Fire Services (FIR)



Note: The project spending status represents current year spending, which is not necessarily representative of the overall project status.

# Fire Services (FIR)

All Projects (\$million)				2025					C	Overall	
Project Name	Approved	YTD Expe	enditure	•	tual to Year- nd	Reason for Spending	Notes	Total Approved	Life-to-Date	%	Project Status
i rojest rame	Budget	\$	%	\$	%	Delays	140103	Budget	Actuals	70	1 Toject Otatus
Replacement of Fire Apparatus Exhaust System	0.575	0.000	0.0%	0.172	29.9%	Contractor Issues	1	0.575	0.000	0.0%	Delayed < 6 mths
Fireboat Dock Repair (Station 334)	0.405	0.015	3.6%	0.151	37.4%	RFQ/RFP Delayed	2	0.446	0.056		Delayed < 6 mths
Mobile Driver System	0.067		0.0%		0.0%	Other	3	0.067		0.0%	Delayed > 6 mths
Fire Station Digital Signage Turn Out								0.107	0.107	100.0%	Completed
Replacement of Portable Radio - 2025	5.050	3.570	70.7%	4.000	79.2%	Other	4	5.050	3.570	70.7%	Delayed < 6 mths
Stationwear Decontamination Equipment-Phase 2	3.632	0.110	3.0%	1.966	54.1%	Procurement Issues	5	3.819	0.299	7.8%	Delayed < 6 mths
Mass Spectrometer CBRNE equipment	0.388		0.0%	0.388	100.0%			0.970		0.0%	On Track
Heavy Duty Vehicle Column Lift (Replacement)	0.233		0.0%	0.215	92.2%			0.552		0.0%	Completed
Breathing Air Compressors	0.192		0.0%	0.192	100.0%			0.420	0.142	33.8%	On Track
Replacement Thermal Imaging Camera	0.413		0.0%	0.413	99.9%			1.450	1.199		On Track
Bunker Suit Washer/Extractor Installations	0.354	0.003	0.8%	0.188		Procurement Issues	6	0.420	0.068		Delayed < 6 mths
PPE Decontamination Equipment-Phase 2	0.915	0.004	0.5%	0.687		Procurement Issues	6	0.943	0.032		Delayed < 6 mths
Emergency Medical Bags	0.175	0.004	0.0%	0.175	100.0%	l roducinent issues		0.175	0.002		On Track
Compact Powered Suction	0.175		0.0%	0.175	100.0%			0.175			On Track
Toronto Fire Services Security Program	0.430		0.0%	0.381	88.6%			2.560			On Track
	0.430		0.070	0.361	00.070			2.300		0.070	Oli Hack
Personal Protection Equipment Replacement - 2025-	2.751		0.0%	2.751	100.0%			5.400		0.0%	On Track
2026											
Health & Safety	15.856	3.702	23.3%	11.954	75.4%			23.229	5.473		
Replacement of HUSAR Equipment -2025	0.050		0.0%	0.050	100.0%			0.050		0.0%	On Track
Legislated	0.050		0.0%	0.050	100.0%			0.050			
						T=					
Feasibility Study - Flemingdon Station	0.102	0.015	15.1%	0.060	58.8%	Other	7	0.185	0.099		Delayed < 6 mths
TFS Minor Building Repair	0.023		0.0%	0.023	100.0%			0.023			On Track
Training Simulators and Facility Rehab	0.206	0.001	0.4%	0.036	17.3%		8	0.300	0.095		Delayed > 6 mths
Toronto Radio Infrastructure Project (TRIP)	4.838		0.0%	0.500	10.3%		9	8.489	3.213		Delayed > 6 mths
CAD Upgrade	0.638		0.0%	0.100	15.7%		10	1.960	1.330	67.8%	Delayed > 6 mths
State of Good Repair	5.807	0.016	0.3%	0.719	12.4%			10.957	4.737		
Flemingdon Park New Fire Station & Trucks	4.850		0.0%	0.020	0.4%	Other	11	16.300	0.029	0.2%	Delayed > 6 mths
Forklift for Toronto Fire Academy	0.065		0.0%	0.065	100.0%		''	0.065			On Track
Fire Prevention Technology Integration	0.072		0.0%	0.010	13.9%	Other	12	1.010	0.948		Delayed < 6 mths
Service Improvements	4.987		0.0%	0.095	1.9%	0	12	17.375	0.976	00.070	Doinger o maio
								·			
Feasibility Study of Fire Academy	0.244		0.0%	0.100	40.9%	Co-ordination with Other Projects	13	0.300	0.086	28.7%	Delayed < 6 mths
HUSAR Building Expansion-Change in Scope	0.154	0.128		0.154		'		7.900	6.775		Completed
Growth Related	0.398	0.128	32.2%	0.254	63.7%			8,200	6.861		
Projects Total	27.098	3.846	14.2%	13.072	48.2%			59.811	18.049		

#### Note # 1

The first tender received no response from bidders and will be retendered to the general contractor using a 2nd stage procurement that usually takes 3-4 months. Project is expected to be completed in Q1 2026.

#### Note # 2

The concept design phase was completed in 2024, and the design development phase was tendered in April 2025. Substantial completion of construction is targeted for the end of 2025, with full completion anticipated in April 2026.

#### Note #3

A changing training environment perpetuated by legislative changes has resulted in a change in training focus. Project research and development ongoing. Fund will be carried to year 2026. million, with unspent funding to be re-purposed for other training needs.

#### Note #4

Purchase of portable radios and accessories completed in Q1. Remaining purchases for 2025 include additional portable radios for Security and end-user training package on the portable devices.

#### Note #5

Minor delay due to late issuance of the construction purchase order.

#### Note #6

Minor delay due to procurement issues.

#### Note #7

The feasibility study and environmental study have been completed. The work plan has been delayed, pending completion of the final decisions on the site plan with project partners.

#### Note #8

Change in training focus as a result of legislative changes. Further assessment is needed to identify requirements.

#### Note #9

Work is in progress to determine scope and funding of additional deliverables required through end of current contract (2025 to 2028) to meet AG recommendations, service growth, and new contract option planning.

#### Note # 10

Open Access Interface portion of project is delayed due to-legal concerns regarding the provider's agreement.

#### Note # 11

The design work is currently delayed, as the feasibility study is still in progress and parking requirements remain unresolved. As a result of the design delay, the project's completion date is expected to shift from 2027 to 2028.


#### Note # 12

Approximately 80% of project deliverables have been completed; testing and reinspection work is ongoing, with the additional project components that will be completed in 2026.

#### Note # 13

The project is delayed reflecting the need to co-ordination with the CREM-led needs assessment of the Fleet facility located at 843 Eastern Ave (adjacent to the Fire Academy). The needs assessment for the fleet facility is required prior to commencing consolidation plans feasibility work for all municipal lands in this area. The expected completion is Q1 2026.

## **Toronto Paramedic Services (AMB)**



# Toronto Paramedic Services (AMB)

All Projects (\$million)				2025						Overall	
Project Name	Approved	YTD Exp	enditure	Projected Year		Reason for	Notes	Total Approved	Life-to-Date	%	Project Status
• • • • • • • • • • • • • • • • • • • •	Budget	\$	%	\$	%	Delays		Budget	Actuals	,,	
Power Stretchers Supplemental 2025	1.600		0.0%	1.200	75.0%			1.600		0.0%	On Track
Health & Safety	1.600		0.0%	1.200	75.0%			1.600			
											T
Mobile Data Communications	0.549	0.199	36.1%	0.539	98.2%			1.150			On Track
Medical Equipment Replacement	0.513	0.151	29.5%	0.413	80.5%			7.823	7.462		On Track
Portable Radio Replacement	0.457	- 1	0.0%	0.357	78.1%			2.259	1.802		On Track
Dispatch Console Replacement	0.285	- 1	0.0%	0.185	64.9%	Other	1	2.582	2.476		Delayed < 6 mths
CAD Upgrade	0.520	0.520	100.0%	0.520	100.0%			1.110	0.590	53.2%	On Track
State of Good Repair	2.323	0.870	37.4%	2.013	86.7%			14.924	13.043		
Next Generation 9-1-1	0.412	0.139	33.6%	0.412	100.0%			2.500			On Track
Capital Asset Management Planning	1.909	0.399	20.9%	1.909	100.0%			3.078	2.924		On Track
Future Strategic Staging Locations F-SSL	0.331	- 1	0.0%	0.071	21.5%		2	0.950	0.019		Delayed < 6 mths
Asset Tracking	0.150		0.0%	0.100	66.7%	Other	3	1.100		0.0%	Delayed < 6 mths
Service Improvements	2.802	0.537	19.2%	2.492	88.9%			7.628	3.419		
Additional Ambulances 7 Per Year - 2025	1 0 0001		0.00/ [	0.000	100.00/			0.000		0.00/	On Track
	2.800		0.0%	2.800	100.0%		١.,	2.800	0.440		
Multi-Function Station #2 - Construction	14.971	0.015	0.1%	2.071	13.8%		4	93.985	3.149		Delayed > 6 mths
Multi-Function Station #2 Facility - TPS	0.624	- 1	0.0%	0.124		Other	5	3.400	0.745		Delayed > 6 mths
Additional ERV	1.276		0.0%	1.076	84.3%	l		2.340	1.514		On Track
Ambulance Post - 30 Queens Plate Drive	1.037	0.132	12.7%	0.137		Other	6	2.048	1.472		Delayed > 6 mths
Ambulance Post - 330 Bering Ave.	0.342	0.186	54.3%	0.242	70.7%	l		0.700	0.439		On Track
Ambulance Post #3 - Don Mills CRC 844 D	0.025	- 1	0.0%	0.005	20.0%	Other	7	2.900			Delayed > 6 mths
Ambulance Post #4 - 4610 Finch Ave East	0.575	1	0.0%	0.575	100.0%	l		2.450			On Track
Rivalda Stores	0.095	0.059	62.5%	0.045	47.2%		8	0.950	0.411		Delayed > 6 mths
Multi-Function Station #3 - Design - 610 Bay St.	0.095	- 1	0.0%	0.025	25.9%		9	2.965	0.083		Delayed > 6 mths
Multi-Function Station #5 - Design - 18 Dyas Rd.	0.016	Ļ	0.0%	0.006	37.2%		10	8.850	0.034		Delayed > 6 mths
			2.7%		37.8%	Other					Delayed > 6 mths
			0.0%		80.0%	1					On Track
			0.0%		100.0%					0.0%	On Track
Growth Related	23.279	0.422	1.8%	7.819	33.6%			140.188	8.875		
Projects Total	30.005	1.829	6.1%	13.525	45.1%			164.340	25.337		

Major Capital Projects (\$million)				2025							Overall			
		YTD Exp	enditure	Projected Actual to Year-End Reason for			Total					Completion Date		
Project Name	Approved Budget	\$	%	\$ % Spending Delays	Notes	Approved Budget	Life-to-Date Actuals	%	Project Status	Start Date	Original Planned	Revised Planned / Actual		
Multi-Function Station #2 - Construction	14.971	0.015	0.1%	2.071	13.8%	Other	4	93.985	3.149	3.4%	Delayed > 6 mths	01/01/2017	12/31/2028	12/31/2029
Ambulance Post - 30 Queens Plate Drive	1.037	0.132	12.7%	0.137	13.2%	Other	6	2.048	1.472	71.9%	Delayed > 6 mths	01/01/2019	12/31/2023	12/31/2026
Multi-Function Station #3 - Design - 610 Bay St.	0.095		0.0%	0.025	25.9%	Other	9	2.965	0.083	2.8%	Delayed > 6 mths	01/01/2022	12/31/2025	12/31/2028
Multi-Function Station #5 - Design - 18 Dyas Rd.	0.016		0.0%	0.006	37.2%	Other	10	8.850	0.034	0.4%	Delayed > 6 mths	01/01/2022	12/31/2027	12/31/2028

#### Note #1

The Dispatch Console Replacement project has been delayed by less than six months due to vendor capacity constraints related to the nationwide NG911 transition, with remaining equipment delivery and training facility setup extending completion into fall of 2025.

#### Note # 2

The Future Strategic Staging Locations (F-SSL) project has been delayed by over six months due to internal approvals, staff changes, and expanded scope, but vendor reviews are expected by mid-2025 and completion remains on track for fall 2025.

#### Note #3

The Asset Tracking project will begin using the M5 electronic asset management system in June 2025 to track and maintain equipment, starting with power stretchers, and supported by Toughbooks. The project is expected to extend the equipment life through timely maintenance and to minimize misplaced assets.

#### Note #4

The Multi-Function Station #2 Construction project has been delayed by over six months due to land expropriation, design revisions, coordination with Toronto Police Services, and permitting processes, construction is expected to begin in the fall of 2025 after contract award in Q2.

#### Note #5

The Multi-Function Station #2 Facility project has been delayed by over six months due to design revisions and coordination with Toronto Police Services on parking access, with final design updates underway and site plan submission targeted for October 2025.

#### Note #6

The Ambulance Post – 30 Queens Plate Drive project has been delayed by over six months due to a scope change from a temporary to a permanent facility with added staff amenities, requiring additional design work, approvals, and coordination with Toronto Fire Services, but the project is moving forward with a building permit expected by November 2025 and construction tendering in early 2026.

#### Note #7

The Ambulance Post #3 – Don Mills CRC 844 D project has been delayed by over six months due to extended design and planning efforts within a larger recreation centre development, requiring public engagement, coordination with Parks & Recreation, and design reviews, with construction expected fall 2026.

#### Note #8

The Rivalda Stores project has been delayed by over six months due to AODA budget reductions, with construction expected to begin following a new consultant's engagement and completion anticipated by mid-2027.

#### Note #9

The Multi-Function Station #3 project has been delayed by over six months due to property ownership issues, scope changes, and procurement challenges, with the scope scaled back in early 2025 and a new procurement process underway, aiming for construction completion within three to four months of contract award.

#### Note # 10

The Multi-Function Station #5 project has been delayed by over six months due to coordination challenges involving the relocation of multiple City of Toronto division tenants, with phased occupancy planned for 2026 pending CreateTO's tenant relocation efforts and approval of the fuel site move.

#### Note # 11

Equipment & Garage - 1116 King St W - A vendor for architectural and engineering services was selected in March 2025; the City's environmental team is also preparing a hazardous materials remediation plan to ready the building for FIFA 2026.

# 2025 Capital Spending by Program Infrastructure Services

Program (\$M)	Period	2025 Approved	20	025 Expenditure		Trending	Alert (Benchmark 70% spending
i i ogram (øm)	i Gilou	Cash Flow	Year To Date Actuals	Projected Actuals	Projected %	Trending	rate)
Transportation Services	4M-2025	649.92	92.05	579.96	89.2%		G
	Q2-2025	650.14	212.56	582.51	89.6%	<b>^</b>	G
TOTAL	4M-2025	649.92	92.05	579.96	89.2%		G
	Q2-2025	650.14	212.56	582.51	89.6%	<b>^</b>	G

Projected / Year end Actuals Sper	nding
> 70%	G
Between 50%-70%	8
< 50%	®

For the six months ended June 30, 2025, the capital expenditures for Infrastructure Services totalled \$212.6 million of their collective 2025 Approved Capital Budget of \$650.1 million. Spending is expected to increase to \$582.5 (89.6%) million by year-end.

## **Transportation Services (TRN)**



# Transportation Services (TRN)

All Projects (\$million)				2025						Overall	
Project Name	Approved	YTD Expe	enditure	•	tual to Year- nd	Reason for Spending	Notes	Total Approved	Life-to-Date	%	Project Status
Toject Nume	Budget	\$	%	\$	%	Delays	Notes	Budget	Actuals	/6	Froject Status
City Bridge Rehabilitation (Critical)	50.830	16.869	33.2%	45.747	90.0%			311.564	220.262		On Track
Glen Road Pedestrian Bridge	2.467	1.731	70.2%	2.220	90.0%			25.940	21.603	83.3%	On Track
Guide Rail Program	1.000	0.023	2.3%	0.900	90.0%			13.553	9.481	70.0%	On Track
Road Safety Plan	32.003	6.068	19.0%	28.848	90.1%						On Track
Health & Safety	86.299	24.691	28.6%	77.715	90.1%			351.058	251.345		
City Bridge Rehabilitation	57.929	24.749	42.7%	52.136	90.0%						On Track
Critical Interim Road Rehabilitation	10.000	0.188	1.9%	7.500	75.0%						On Track
Ditch Rehabilitation & Culvert Reconstruction	2.800	0.168	1.4%	2.100	75.0%						On Track
Oon Valley Parkway Rehabilitation	5.370	2.884	53.7%	5.370	100.0%	L	l l				On Track
Dufferin Street Bridge Rehabilitation	0.702	0.098	14.0%	0.197	28.0%		#1				Delayed > 6 mths
Dunn and Dowling Bridges	0.800		0.0%		0.0%	Other	#2				Delayed > 6 mths
F.G. Gardiner	171.584	86.606	50.5%	169.915	99.0%			2,380.455	750.927	31.5%	On Track
Facility Improvements	3.000	1.328	44.3%	2.700	90.0%			_,	. 00.021	0570	On Track
	2.468	0.498	20.2%	2.221	90.0%						On Track
aneways											
Local Road Rehabilitation	87.724	16.732	19.1%	74.565	85.0%						On Track
Major Road Rehabilitation	50.000	9.204	18.4%	35.000	70.0%						On Track
Major SOGR Pooled Contingency	5.500	1.146	20.8%	5.225	95.0%						On Track
Retaining Walls Rehabilitation	2.500	0.315	12.6%	1.750	70.0%						On Track
Sidewalks	15.000	0.512	3.4%	13.500	90.0%						On Track
	3.114	0.512	14.3%	2.364	75.9%						On Track
Signs & Markings Asset Management	3.114	0.445	14.3%	2.364	75.9%						On Track
Fraffic Plant Requirements / Signal Asset	3.600	0.155	4.3%	2.700	75.0%						On Track
Management											
State of Good Repair	422.092	144.899	34.3%	377.243	89.4%			2,380.455	750.927		
Cycling Infrastructure	35.001	8.588	24.5%	31.501	90.0%						On Track
Eglinton Connects	7.000	0.137	2.0%	i	70.0%						On Track
Engineering Studies	6.000		42.2%		95.0%						On Track
		2.555	0.0%		95.0%						On Track
FIFA-related CCTV cameras	0.150										
Green Streets Improvement	1.500	0.083	5.6%		75.0%						On Track
King Street Transit Priority	0.500	0.276	55.2%			Other					Delayed < 6 mths
Mappping & GIS Repository	0.400	0.070	17.6%		80.0%					65.3%	On Track
MoveTO	7.700	0.724	9.4%		90.0%						On Track
Neighbourhood Improvements	4.033	0.724	14.2%		68.4%					10.070	On Track
		0.57 1									
Resources Road Land Arrangement	0.150		0.0%		90.0%						On Track
Rockcliffe Flood Mitigation	1.500	0.862	57.5%		95.0%						On Track
Surface Network Transit Plan	1.000	0.716	71.6%		95.0%					9.6%	On Track
System Enhancements for Road Repair & Permits	2.700	0.444	16.4%		90.0%					38.5%	On Track
TO360 Wayfinding	0.620	0.056	9.1%		90.0%					60.0%	On Track
West Toronto Rail Path Extension	10.000		12.5%		50.0%	Other					Delayed < 6 mths
Service Improvements	78.254	16.308	20.8%	64.201	82.0%			273.250	48.787		
	1.000		0.004		0.00/	041	<i>u=</i>				Dalamada O. "
Agincourt Improvement	1.200		0.0%	ļ	0.0%	Other	#5	l			Delayed > 6 mths
Beecroft Extension		5.659									On Track
Broadview Extension	10.000	0.227	2.3%		65.8%					25.6%	On Track
Emery Village Improvements	0.102	0.003	2.7%		95.0%	Other				7.8%	Delaved > 6 mths
John Street Revitalization Project	1.000	1.284	128.4%		128.4%						On Track
	1.000	1.284	120.4%		120.4%						On Track
•						<b></b>				31.770	
Lawrence-Allen Revitalization Project Legion Road Extension & Grade Separation Metrolinx Additional Infrastructure	0.410 2.904		0.0% 35.9%		24.0% 90.0%	Other					Delayed < 6 mths On Track

North York Service Road	0.300	0.002	0.5%	0.015	5.0%	Other	#9	40.728	33.628	82.6%	Delayed > 6 mths
Overlea Blvd and Don Mills Rd Improvement	2.000	0.001	0.1%	1.300	65.0%						On Track
Peel and Gladstone	0.500		0.0%	0.150	30.0%						On Track
Port Union Road	11.203	1.902	17.0%	10.082	90.0%			36.218	14.914	41.2%	On Track
Rean to Kenaston - New Road		4.248		4.248			#6	11.544	10.809	93.6%	On Track
Scarlett / St. Clair / Dundas	3.270	0.140	4.3%	2.289	70.0%			71.469	14.145	19.8%	On Track
St. Clair TMP	18.785	5.374	28.6%	18.785	100.0%						On Track
Steeles Widenings (Tapscott Rd - Beare Rd)	0.500		0.0%	0.200	40.0%	Other	#10	109.222	1.235	1.1%	Delayed < 6 mths
Work for TTC & Others	9.823	5.498	56.0%	9.332	95.0%						On Track
Yonge TOmorrow	0.500		0.0%		0.0%	Other	#11				Delayed > 6 mths
Growth Related	63.496	26.658	42.0%	63.349	99.8%			591.602	157.357		
Projects Total	650.141	212.556	32.7%	582.509	89.6%			3,596.364	1,208.415		

Major Capital Projects (\$million)		2025							Overall							
Project Name	Approved Budget	YTD Expenditure		Projected Actual to Year- End		Reason for		Total					Completion Date			
		\$	%	\$	%	Spending Notes Delays	Approved Budget	Life-to-Date Actuals	%	Project Status	Start Date	Original Planned	Revised Planned / Actual			
F. G. Gardiner	166.472	86.214	51.8%	166.472	100.0%		#12	2,380.455	750.535	31.5%	On Track	04/01/2017	TBD	N/A		

#### Note # 1

Design is delayed due to on-going discussions with Metrolinx regarding coordination of work with Ontario Line.

#### Note # 2

Design is delayed due to on-going discussions with Metrolinx regarding coordination of work with Ontario Line.

#### Note #3

Project design taking longer than anticipated to minimize impacts to roadway congestion.

#### Note #4

Construction is anticipated to be tendered in Q3 2025. The execution of the Municipal Infrastructure Agreement (MIA) is being delayed. Contract commencement to occur post MIA execution.

#### Note #5

Detailed design is delayed as additional time required to finalize Environmental Assessment assignment.

#### Note # 6

Acceleration of funding from future years required as project has advanced ahead of schedule. Acceleration anticipated to be completed as part of 3rd Quarter Variance Reporting in 2025.

#### Note #7

Project delayed as investigation revealed presence of methane onsite. Additional time required to refine design based on recent soil findings.

#### Note #8

Design is delayed due to changes in design direction following the completion of the TW stormwater assessment study which concluded the stormwater pond is not required. Additional time required for Design to adjust to this change.

#### Note # 9

Project delayed due to limited submissions for tender call. Project set to be retendered.

#### Note # 10

Design is taking longer due to design refinement concerning appropriate lane widths, incorporation of green infrastructure and unforeseen efforts in advancing archaeological assessments coordination (i.e., Obtaining permits and Legal Agreements with First Nations).

#### Note # 11

Design tender is delayed as additional time is required to finalize tender call documents.

#### Note # 12

Projects are proceeding ahead of schedule.

Contract 2 - Rehabilitation of the elevated portion of the Expressway from Dufferin to Strachan - Design/Build tender awarded in 2023. Budget advancement anticipated by 3rd Quarter as works are being accelerated.

DVP East - Waterfront Toronto is the delivery agent carrying the construction works. Construction works proceeding on schedule. Works commenced in 2021 and anticipate to continue through 2022- 2026.

# 2025 Capital Spending by Program Development and Growth Services


Program (\$M)	Period	2025 Approved	20	025 Expenditure	Trending	Alert (Benchmark 70% spending		
i rogram (vm)	i enou	Cash Flow	Year To Date Actuals	Projected Actuals	Projected %	rrenamy	rate)	
City Planning	4M-2025	8.63	1.23		90.1%		G	
	Q2-2025	8.63	1.54	6.98	80.8%	<b>+</b>	G	
Housing Secretariat	4M-2025	615.44	161.43				G	
	Q2-2025	618.14	209.12	515.22	83.3%	Ψ	G	
Waterfront Revitalization Initiative	4M-2025	129.80	10.57	93.90	72.3%		G	
	Q2-2025	148.80	34.32	107.12	72.0%	Ψ	G	
TOTAL	4M-2025	753.86	173.22	630.46	83.6%		G	
	Q2-2025	775.56	244.98	629.31	81.1%	<b>→</b>	G	

Projected / Year end Actuals Spending								
> 70%	G							
Between 50%-70%	(8)							
< 50%	®							

For the six months ended June 30, 2025, the capital expenditures for Development and Growth Services totalled \$245.0 million of their collective 2025 Approved Capital Budget of \$775.6 million. Spending is expected to increase to \$629.3 (81.1%) million by year-end.

Programs with more than 70% projected spending rate are: City Planning, Housing Secretariat, Waterfront Revitalization Initiative.

## City Planning (URB)



# City Planning (URB)


All Projects (\$million)	Projects (\$million) 2025									Overall				
Project Name	Approved Budget	YTD Expenditure		Projected Actual to Year- End		Reason for Spending	Natas	Total	Life-to-Date	%	Dunio et Otetue			
ject Name		\$	%	\$	%	Delays	Notes	Approved Budget	Actuals	%	Project Status			
Official Plan Conformity Review	0.136	0.105	77.1%	0.136	100.0%			0.545	0.514	94.3%	On Track			
Five Year Review of the Official Plan	0.401	0.044	10.9%	0.401	100.0%			3.355	2.517	75.0%	On Track			
Legislated	0.537	0.148	27.6%	0.537	100.0%			3.900	3.031					
St. Lawrence Market North-Archaeological								0.200	0.186	93.1%	Completed			
State of Good Repair								0.200	0.186					
Growth Studies	2.963	0.892	30.1%		75.5%	RFQ/RFP Delayed	1	7.345	3.930	53.5%	Delayed > 6 mths			
Heritage Studies	0.441	0.087	19.8%		69.2%	RFQ/RFP Delayed	1	1.150	0.801	69.6%	Delayed > 6 mths			
Transportation & Transit Studies	0.689	0.250	36.3%		72.1%	RFQ/RFP Delayed	1	1.800	0.997	55.4%	Delayed > 6 mths			
Places - Civic Improvements	3.000	0.160	5.3%		80.0%			13.257	6.438	48.6%	On Track			
Scarborough Rapid Transit Adaptive Reuse	1.000		0.0%		100.0%			1.500		0.0%	On Track			
Growth Related	8.093	1.389	17.2%	6.439	79.6%			25.052	12.166					
Projects Total	8.629	1.538	17.8%	6.975	80.8%			29.152	15.384					

# Note Section: Note # 1


RFP/RFQ Delayed

### **Housing Secretariat (HSE)**






Project Overall Status by Category



Project Spending Status with Delay Reasons



Key Discussion Points

- Taking Action on Tower Renewal Program: Slow program uptake due to external factors (interest rates, construction costs) resulted in projected underspending by year-end.
- Choice Base Housing Access System projects were delayed due to challenges in the procurement process.
- TCHC Development In-Flight projects are projected to be underspent by year-end due to lower-than-expected expenditures across multiple development projects as their progress was significantly impacted by various delays in demolition permit, construction start, pending site plan approvals and outstanding infrastructure and design requirements, and planning activities.

# Housing Secretariat (HSE)

All Projects (\$million)				2025					0	verall	
Project Name	Approved	YTD Exp	enditure	Projected Year-		Reason for	Notes	Total Approved	Life-to-Date	%	Project Status
i roject namo	Budget	\$	%	\$	%	Spending Delays	140103	Budget	Actuals	70	1 Toject otatus
TCHC IT Capital	17.480	8.050	46.1%	12.461	71.3%			28.930	12.522	43.3%	On Track
Health & Safety	17.480	8.050	46.1%	12.461	71.3%			28.930	12.522		
TOUGH THE PARTY OF	045.040	40.740	20.00/	045.040	100.00/		1	4 070 077	470 400	04.00/	lo = 1
TCHC Building Repair Capital	215.916 0.470	49.718	23.0%	215.916 0.350	100.0% 74.5%		#1	1,970.877 44.520	478.400		On Track
TCHC Carbon Budget State of Good Repair	216.386	49.718	23.0%	216.266	99.9%		#1	2,015.397	478.400	0.0%	Delayed < 6 mths
State of Good Repail	210.300	43.7 10	23.0 /8	210.200	33.370			2,013.337	470.400		
Taking Action on Tower Renewal Program	6.050	0.219	3.6%	2.000	33.1%	Other	#2	30.393	0.923	3.0%	On Track
'	ı	1		1					'	88.2%	On Track
			24.6%		75.0%	Procurement Issues					Delayed > 6 mths
			0.0%		69.2%					0.0%	On Track
Service Improvements	9.820	0.985	10.0%	4.790	48.8%			53.459	5.717		
Housing Now	76.450	47.903	62.7%	57.596		Other	#4	1,233.623	76.531		On Track
Rental Development	27.131	5.930	21.9%			Other					Delayed < 6 mths
Modular Housing	2.787	0.886	31.8%		100.0%	1					On Track
Rapid Housing Initiative	55.435	10.455	18.9%			Site Conditions					Delayed < 6 mths
Emergency Housing Action	19.620	19.620	100.0%		100.0%						On Track
Third Party Grants Funding	95.605	60.261	63.0%		86.2%	1 *					On Track
TCHC Development In-Flight	87.307	5.311	6.1%		55.0%	1 *					Delayed < 6 mths
TCHC Regent Park Energy Inc	10.115		0.0%		100.0%					0.0%	Delayed < 6 mths
Growth Related	374.451	150.366	40.2%	281.700	75.2%			2,996.597	774.143		
Projects Total	618.137	209.119	33.8%	515.217	83.3%			5,094.384	1,270.783		

Major Capital Projects (\$million)				2025							Overall			
		YTD Exp	YTD Expenditure		Actual to			Total					Comple	tion Date
Project Name	Approved Budget	\$	%	\$	%	Reason for Spending Delays	Notes	Approved Budget	Life-to-Date Actuals	%	Project Status	Start Date	Original Planned	Revised Planned / Actual
Housing Now	76.450	47.903	62.7%	57.596	75.3%	Other	#4	1,233.623	76.531	6.2%	On Track	Jan-19	12/31/2034	12/30/2034
Supportive Housing (Modular Housing, Rapid Housing Initiative, Emergency Housing Action)	77.842	30.961	39.8%	62.875	80.8%	Site Conditions	#6	791.606	490.681	62.0%	Delayed < 6 mths	Jan-20	Various (2026- 2029)	Various (2026- 2029)

### Note Section:

### Note # 1:

Delay in approval for Scarlettwood and Sparroway projects impacted start dates and cashflow requirements.

### Note # 2:

Slow program uptake due to external factors (interest rates, construction costs).

#### Note # 3:

The start of Phase 3 was delayed by one quarter, with the kick off occurring on May 27, 2025. This delay is a result of prolonged procurement timelines and the subsequent contract negotiations with the vendor.

### Note # 4:

Market condition (shortage of labour and materials, increasing interest rates and escalating construction costs) slowed CreateTO taking project to market. Lengthy negotiation with CMHC to reach loan agreement prior to construction starts also delayed planned spending.

The Housing Now Initiative is a key program under the HousingTO 2020-2030 Action Plan aimed at creating new affordable rental housing within mixed-income, transit rich, complete communities. Creating new affordable housing through the Housing Now Initiative will increase the opportunity for structurally vulnerable and marginalized individuals, including indigenous peoples, black people, people of colour, seniors, women, and members of the LGBTQ2S+ community to access safe, healthy and adequate homes. More housing opportunities for essential workers and families will also be created through the Housing Now Initiative. Between 2020 and 2030, the Housing Now Initiative aims to deliver 10,000 new affordable rental homes within transit-oriented, mixed-income, mixed-use, complete communities by leveraging City-owned land.

### Note # 5:

Delays in the pre-construction work primarily due to market conditions (shortage of labour and materials, increasing interest rates and escalating construction costs) continued to challenge the financial viability of various affordable housing projects, resulting in project slow downs and in some cases, changes to original plans.

### Note # 6:

Supported Housing Development are funded by Modular Housing Initiative (MHI), Rapid Housing Initiative (RHI), and Emergency Housing Action (EHI). RHI projects experienced delay in obtaining permits or construction delay primarily due to unexpected site conditions. MHI and EHI projects are projected to be on track.

Supportive Housing program is providing permanent, affordable rental housing with support services on-site primarily for homeless people. Between 2020 and 2030, the City aims to approve 18,000 new supportive homes, to be delivered through partnerships with the federal and provincial governments. This target includes 1,000 modular supportive homes.

### Note # 7:

Although there were delays in the RFQ/RFP process, the current RFP is underway, with funding expected to be committed by the fall and disbursement anticipated by 2025. Homeownership project experienced delay in start of construction.

### Note # 8:

The underspending in City funding is largely driven by lower-than-expected expenditures across multiple development projects due to delays in obtaining the demolition permit (Swansea), delays in start of construction (Regent Park Phase 4 & 5), change in the terms of the guaranteed maximum price (Lawrence Heights Phase 1), pending site plan approvals and outstanding infrastructure and design requirements (Firgrove), delays related to planning activities (Alexandra Park). Overall, the changes and underspending in 2025, along with scheduled adjustments to 2026 and beyond, will be captured as part of the 2026 budget cycle.

#### 80% Actual and Projected Spend Rates by 72% 72% 70% 60% 50% 40% 30% 23% 23% 20% 10% 10% 0% Growth Related State of Good Repair Total YTD Spend % Projected Spend % Project Overall Status by Category State of Good Repair 1 Service Improvement and Growth 25 2 All Categories 26 2 40% 0% 20% 60% 80% 100% ■ Completed On Track ■ Cancelled ■ Delayed < 6 mths ■ Delayed > 6 mths Project Spending Status Total Project Spending Status with Delay Reasons Spending On Track 25 1 Completed Cancelled 0 Insufficient Staff Resources 0 0 Procurement Issues RFQ/RFP Delayed 0 0 Contractor Issues Site Conditions 0 Other, 3 Co-ordination with Other Projects 0 0 Community Consultation 3 Other

**Waterfront Revitalization Initiative (WFT)** 

Note: The project spending status represents current year spending, which is not necessarily representative of the overall project status.

29

Total # of Projects

## Waterfront Revitalization Initiative (WFT)

All Projects (\$million)				2025					C	Overall	
Project Name	Approved	YTD Exp	enditure	Projected Ac	tual to Year- nd	Reason for	Notes	Total Approved	Life-to-Date	%	Project Status
,	Budget	\$	%	\$	%	Spending Delays		Budget	Actuals		,
Dockwall Prioritization Study	0.500		0.0%	0.050	10.0%			1.500		0.0%	On Track
State of Good Repair	0.500		0.0%	0.050	10.0%			1.500			
Precinct Implementation Projects	2.126	0.004	0.2%	1.600	75.3%			251.123	248.002		On Track
Transportation Initiatives	1.000	0.036	3.6%	0.710	71.0%			35.199	31.434		On Track
Waterfront Secretariat	0.700	0.396	56.6%	0.600	85.7%			11.560	10.878		On Track
East Bayfront Enviromental	0.040	0.006	14.9%	0.040	100.0%			0.157	0.156		On Track
Urban Planning Resources	0.600	0.313	52.2%	0.500	83.3%			6.785	5.776	85.1%	On Track
Bathurst Quay Public Realm	0.028	0.012	44.2%	0.025	90.3%			1.888	1.274	67.5%	On Track
Quayside	0.055		0.0%	0.039	71.0%			0.550	0.495	90.0%	On Track
Lower Don Coordination	0.410	0.066	16.2%	0.291	71.0%			2.109	1.024	48.6%	On Track
Park Planning And Design Development	0.496	0.174	35.0%	0.352	71.0%			1.820	1.387	76.2%	On Track
Next Phase Of Waterfront Revitalization	0.306	0.076	24.8%	0.217	71.0%			0.800	0.570	71.3%	On Track
Port Lands Planning And Implementation S	2.000	0.048	2.4%	1.450	72.5%			6.136	1.479	24.1%	On Track
Convert Fire Hall To Community Space Pfr	0.173		0.0%	0.173	100.0%			3.000	2.827	94.2%	Completed
Bayside Phase 2 Water's Edge Promenade	3.870	2.893	74.7%	3.096	80.0%			17.152	2.893	16.9%	On Track
Western Waterfront Master Plan Update	0.257	0.028	11.0%	0.185	72.0%			0.400	0.071	17.8%	On Track
Indigenous Engagement	0.475	0.016	3.3%	0.337	71.0%			0.625	0.122	19.5%	On Track
Port Lands 2024 Bud Adjustment	7.830		0.0%	5.638	72.0%			22.700	14.870	65.5%	On Track
Port Lands Parks And Public Realm	16.500	1.962	11.9%	11.715	71.0%		1 1	32.500	14.049	43.2%	On Track
Commissioners Street Sewer Detailed Desi	3.530		0.0%	1.584	44.9%	Other	2	7.150		0.0%	Delayed > 6 mths
Keating Channel Dredging	12,700	2.035	16.0%	10.160	80.0%		3	24.000	8.103	33.8%	On Track
Keating Channel Pedestrian Bridge	3.400		0.0%	1.000	29.4%	Other	4	9.000			Delayed > 6 mths
Design For Basin Street Reconstruction	0.500		0.0%	0.200	40.0%			3.000			On Track
Quayside Transportation Infrastructure	41.900	13.817	33.0%	32.000	76.4%		5	102.000	44.446	43.6%	On Track
Quayside Parks Infrastructure	10.000		0.0%	7.200	72.0%		6	40.000		0.0%	On Track
Quayside Next Phase	6.500		0.0%	4.700	72.3%			18.400		0.0%	On Track
Billy Bishop 2018 Airport Master Plan Up	0.400	0.032	8.1%	0.100	25.0%			1.200	0.032		On Track
Ookwemin Minising 2025 Roads Infrastruct	12.000	11.787	98.2%	11.787	98.2%		7	15.000	11.787		On Track
Wider Waterfront Studies And Marine Stra	0.500		0.0%	0.370	74.0%		'	3.000			On Track
Broadview Eastern Flood Protection	20.000	0.617	3.1%	11.000	55.0%	Other	8	200.000	12.315		On Track
Growth Related	148.295	34.319	23.1%	107.070	72.2%			817.254	413.989	2.270	
Projects Total	148.795	34.319	23.1%	107,120	72.0%			818.754	413.989		

Major Capital Projects (\$million)				2025							Overall			
		YTD Exp	enditure	•	ctual to Year- nd	Reason		Total					Completio	on Date
Project Name	Approved Budget	\$	%	\$	%	for Spending Delays	Notes	Approved Budget	Life-to-Date Actuals	%	Project Status	Start Date	Original Planned	Revised Planned / Actual
Port Lands Parks And Public Realm	16.500	1.962	11.9%	11.715	71.0%		1	32.500	14.049	43.2%	On Track	02/14/2024	12/31/2025	12/31/2025
Keating Channel Dredging	12.700	2.035	16.0%	10.160	80.0%		3	24.000	8.103	33.8%	On Track	02/14/2024	12/31/2026	12/31/2026
Quayside Transportation Infrastructure	41.900	13.817	33.0%	32.000	76.4%		5	102.000	44.446	43.6%	On Track	02/14/2024	12/31/2026	12/31/2026
Quayside Parks Infrastructure	10.000		0.0%	7.200	72.0%		6	40.000		0.0%	On Track	02/14/2025	12/31/2028	12/31/2028
Ookwemin Minising 2025 Roads Infrastruct	12.000	11.787	98.2%	11.787	98.2%		7	15.000	11.787	78.6%	On Track	04/24/2025	12/31/2031	12/31/2031
Broadview Eastern Flood Protection	20.000	0.617	3.1%	11.000	55.0%	Other	8	200.000	12.315	6.2%	On Track	11/30/2023	12/31/2028	12/31/2028

### **Note Section:**

#### Note # 1

Work is continuing in 2025 on Phase 2 of Biidaasige Park on the west side of Cherry St. with Phase 1 of the park open to the public on July 18, 2025.

#### Note # 2

RFP recently awarded following delays, work will commence shortly.

### Note #3

Dredging work has commenced and is continuing through 2025.

#### Note #4

Construction has been delayed to allow for additional input and due diligence as it relates to construction techniques, scheduling, or cost estimates.

### Note #5

Design work has advanced considerably and invoicing has commenced.

### Note # 6

Negotiations in licence agreements are taking longer than planned for parks, it is anticipated that a significant amount of progress can still be achieved by year-end.

### Note #7

The Ookwemin Minising project creates infrastructure that will enable the future development of approximately 4,500 new total housing units and includes local roads, sidewalks, bicycle paths and lighting and signalling infrastructure for development blocks east and west of New Cherry St.

### Note #8

Spending has been delayed because the Province has not yet secured access to the site.

## 2025 Capital Spending by Program Corporate Services

Program (\$M)	Period	2025 Approved	20	025 Expenditure		Trending	Alert (Benchmark 70% spending
Trogram (vm)	i enou	Cash Flow	Year To Date Actuals	Projected Actuals	Projected %	Trending	rate)
Customer Experience	4M-2025	3.40	0.57	2.75	80.8%		G
	Q2-2025	3.40	0.90	2.75	80.8%		G
Corporate Real Estate Management	4M-2025	210.07	25.98	184.98	88.1%		G
	Q2-2025	226.28	61.49	196.07	86.6%	Ψ	G
Environment, Climate and Forestry	4M-2025	24.44	1.42	17.76	72.7%		G
-	Q2-2025	24.44	2.76	17.76	72.7%	Ψ	G
Fleet Services	4M-2025	95.85	48.72	120.89	126.1%		®
	Q2-2025	113.67	71.97	121.80	107.2%	Ψ	®
Chief Information Security Office	4M-2025	7.92	1.41	7.75	97.9%		G
-	Q2-2025	7.92	3.19	6.11	77.1%	Ψ	G
Technology Services	4M-2025	86.69	16.39	81.94	94.5%		G
<del></del>	Q2-2025	86.70	29.54	83.13	95.9%	<b>1</b>	G
TOTAL	4M-2025	428.38	94.50	416.07	97.1%		G
	Q2-2025	462.41	169.85	427.61	92.5%	Ψ	G

Projected / Year end Actuals Spe	nding
> 70%	G
Between 50%-70%	8
< 50%	®

For the six months ended June 30, 2025, the capital expenditures for Corporate Services totalled \$169.9 million of their collective 2025 Approved Capital Budget of \$462.4 million. Spending is expected to increase to \$427.6 (92.5%) million by year-end.

Programs with more than 70% projected spending rate are: Customer Experience, Corporate Real Estate Management, Environment, Climate and Forestry, Fleet Services, Chief Information Security Office, Technology Services.

### **Customer Experience (CXD)**



## **Customer Experience (CXD)**


All Projects (\$million)				2025				Overall					
Project Name	Approved	YTD Expe	enditure	-	tual to Year-	Reason for	Neter	Total	Life-to-Date	0/	D		
Project Name	Budget	\$	%	% \$ % Spen		Spending Delays	Notes	Approved Budget	Actuals	%	Project Status		
SOGR - VARIOUS	0.610	0.011	1.9%	0.610	100.0%			2.027	1.418	70.0%	On Track		
State of Good Repair	0.610	0.011	1.9%	0.610	100.0%			2.027	1.418				
2023 CHANNEL AND COUNTER STRATEGY CUSTOMER SERVICE INITIATIVE	2.165 0.625	0.889	41.1% 0.0%	1.758 0.380	81.2% 60.8%	l	1	5.281 2.900	3.752	-	On Track On Track		
Service Improvements	2.790	0.889	31.9%	2.138	76.6%			8.181	3.752				
Projects Total	3.400	0.901	26.5%	2.748	80.8%			10.208	5.170				

### Note Section:

Note #1: The delay in spending was due to the vendor selection process. A vendor has now been selected, and the project is expected to be delivered on time and within budget.

### **Corporate Real Estate Management (FAC)**






Project Overall Status by Category



Project Spending Status with Delay Reasons

**Key Discussion Points** 



The overall CREM program's year-end spending is projected to be \$196 million, or 87% of the 2025 capital plan. This includes: major strategic projects such as the Workplace Modernization Program (ModernTO) and the New Etobicoke Civic Centre, each with their own unique complexities.

For major projects, construction of the New Etobicoke Civic Centre have started in 2024; and accelerating construction of three floors at City Hall and Metro Hall under the ModernTO Workplace Modernization Program, and two floors at Metro Hall are expected completion by Q2 2025. On the core SOGR program, forecasted year-end spending for 2025 is 84%. A number of projects are now in the construction phase and progress on these will be reflected through an increase in spending throughout 2025. Ongoing risks being managed and potentially impacting the Division's ability to achieve the forecasted spend rate include bids exceeding available funding levels due to ongoing inflationary market conditions, weather conditions and unforeseen site conditions during construction, and changing client needs and demands. Overall, over 80 SOGR and improvement projects are scheduled for completion, which will help in addressing numerous backlog issues and improving service and reliability across a variety of City facilities.

### Corporate Real Estate Management (FAC)

All Projects (\$million)				2025						Overall	
Project Name	Approved	YTD Expe	enditure	•	tual to Year- nd	Reason for Spending	Notes	Total Approved	Life-to-Date	%	Project Status
Project Name	Budget	\$	%	\$	%	Delays	Notes	Budget	Actuals		,
Emergency Repairs	1.466	0.423	28.8%	0.957	65.3%			11.341	4.298		On Track
Global Corporate Security Program	1.000	0.291	29.1%	0.487	48.7%	Procurement Issues		4.425	2.888		Delayed > 6 mths
Physical Security Capital Plan	2.145	0.807	37.6%	2.091	97.5%			26.723	8.685		On Track
Security Bollards - Union Station	2.149	1.760	81.9%	2.122	98.8%			5.135	3.729		On Track
Health & Safety	6.760	3.281	48.5%	5.657	83.7%			47.624	19.600	41.2%	
Accessibility for Ontarians with Disabilities Act (AODA)	2.393	1.261	52.7%	2.254	94.2%			198.063	148.028	74.7%	On Track
Environmental Remediation	3.376	1.445	42.8%	2.728	80.8%	Co-ordination with Other Projects		11.265	7.148	63.5%	Delayed > 6 mths
Meridian Arts Centre - AODA	4.777	1.788	37.4%	4.777	100.0%	Other Frejesis		6.635	1.788	26.9%	On Track
Meridian Hall - AODA	2.998	1.207	40.3%	2.998	100.0%			6.007	1.207		On Track
Safety Audits	9.929	1.015	10.2%	9.929	100.0%			19.661	9.747		On Track
Legislated	23.472	6.715	28.6%	22.686	96.6%			241.631	167.918	69.5%	
Legislated	20.412	0.7 10	20.070	22.000	30.070			241.001	107.510	03.570	
275 Merton St Office Relocation	0.901	0.107	11.8%	1.700	188.8%	Other	#1	2.000	0.206		On Track
CCTV Infrastructure Enhancements	0.002	0.002	100.0%	0.002	100.0%			9.842	9.842		On Track
Energy Management	0.750		0.0%		0.0%	Other	#2	1.750			Delayed > 6 mths
Global Corporate Security Program	1.243	0.293	23.5%	1.209	97.3%			9.600	8.620	89.8%	On Track
Mechanical & Electrical	9.985	3.264	32.7%	8.018	80.3%	Co-ordination with Other Projects		135.563	54.697	40.3%	Delayed < 6 mths
Meridian Arts Centre - SOGR	1.709	0.028	1.6%	1.708	99.9%	Other Projects		4.233	0.028	0.7%	On Track
Meridian Hall - SOGR	1.867	0.028	23.8%	1.708	99.9%			5.821	0.028		On Track
Others - SOGR	13.679	5.093	37.2%	12.204		Site Conditions		105.058	64.769		Delayed < 6 mth
					69.2% 50.7%	Procurement Issues					
Roofing	0.738	0.004	0.6%	0.374	50.7%			9.924	2.044	20.6%	Delayed > 6 mths
Sitework	3.878	0.473	12.2%	2.260	58.3%	Co-ordination with Other Projects		55.211	21.033	38.1%	Delayed > 6 mths
SOGR - Leased Properties	2.413	0.617	25.6%	2.042	84.6%	· ·		5.884	3.438	58.4%	On Track
St. Lawrence Centre for the Arts - SOGR	0.825	0.176	21.4%	0.825	100.0%			0.825	0.176	21.4%	On Track
Structural / Building Envelope	7.516	1.976	26.3%	5.904	78.5%	Co-ordination with Other Projects		139.562	96.790	69.4%	Delayed > 6 mths
State of Good Repair	45.505	12.478	27.4%	38.094	83.7%	Outsi i i specie		485.274	262.087	54.0%	
Administrative Penalty System	0.013	0.003	23.2%	0.006	46.8%			2.674	2.639	00.70/	Completed
Corporate Facilities Refurbishment Program	0.013	0.003	27.8%	0.000	31.8%	Site Conditions		1.527	1.299		Delayed > 6 mths
Energy Management	7.380	0.504	6.8%	2.648	35.9%	Insufficient Staff		312.248	18.334	5.9%	Delayed > 6 mths
Etobicoke Civic Centre	90.845	22.487	24.8%	82.465	90.8%	Resources		546.961	104.964	19.2%	On Track
Global Corporate Security Program	2.489	0.637	25.6%	1.805	72.5%	Insufficient Staff Resources		24.132	2.173	9.0%	Delayed > 6 mth
Indian Residential School Survivors Legacy	0.427	0.215	50.3%	0.251	58.9%	Resources		24.950	24.738	99.1%	Completed
Meridian Arts Centre - Net Zero Carbon Initiatives	0.050	0.004	7.7%	0.050	100.0%			3.339	0.004	0.1%	On Track
Meridian Hall - Net Zero Carbon Initiatives	0.078	0.024	30.4%	0.078	100.0%			2.302	0.024	1.0%	On Track
ModernTO	12.752	7.328	57.5%	10.067	78.9%			250.001	65.613	26.2%	On Track
Others - Service Improvements	2.005	1.039	51.8%	1.679	83.7%	Other	#3	35.191	17.482	49.7%	Delayed > 6 mth
Others - SOGR	2.896	0.679	23.5%	2.212	76.4%			6.936	3.629		On Track
Relocation of Fire Station 332	5.448	0.983	18.0%	5.447	100.0%			39.674	4.170		On Track
Sitework	2.200	0.256	11.6%	2.239	101.8%	Other	#1	8.400	0.256		On Track
St. Lawrence Market North Redevelopment	0.638	0.043	6.7%	0.530	83.0%			127.146	118.850		Completed
Toronto Strong Neighbourhood Strategy	0.562	0.039	7.0%	0.562	100.0%			1.603	0.964		On Track
TransformTO	0.060	0.000	0.0%	0.002	0.0%			1.996	1.900		Completed
Union Station Enhancement Project	0.315	0.018	5.8%	0.015	4.7%	Co-ordination with		4.498	1.291		Delayed > 6 mth
Union Station PTIF Projects	0.217	(0.009)	-4.3%	0.163	75.1%	Other Projects		1.223	0.996		On Track
								1.220	0.000		
Union Station Revitalization	0.853	(0.000)	0.0%	0.533	62.5%			9.160	7.794	85 1%	Completed

Wellington Destructor - Construction	0.103		0.0%		0.0%			0.125	0.022	17.9%	Cancelled
Service Improvements	134.102	34.923	26.0%	114.519	85.4%			1,440.208	382.369	26.5%	
Others - Service Improvements	0.201		0.0%		0.0% Oth	ner	#4	7.898	6.346	80.4%	Delayed > 6 mths
Strategic Property Acquisitions	16.243	4.098	25.2%	15.111	93.0%			194.124	178.179	91.8%	On Track
Growth Related	16.445	4.098	24.9%	15.111	91.9%			202.022	184.525		
Projects Total	226.285	61.494	27.2%	196.067	86.6%			2,416.759	1,016.499		

Major Capital Projects (\$million)				2025							Overall			
		YTD Expe	enditure	•	ctual to Year- nd			Total					Comple	tion Date
Project Name	Approved Budget \$ 9	%	\$	%	Reason for Spending Delays	Notes	Approved Budget	Life-to-Date Actuals	%	Project Status	Start Date	Original Planned	Revised Planned / Actual	
Accessibility for Ontarians with Disabilities Act (AODA)	2.393	1.261	52.7%	2.254	94.2%		#5				On Track	03/31/2018	12/31/2024	12/31/2027
Etobicoke Civic Centre ModernTO	90.845 12.752	22.487 7.328	24.8% 57.5%	82.465 10.067			#6 #7				On Track On Track	03/31/2018 09/30/2019	03/31/2028 12/31/2027	

### Note Section:

#### Note #1

The project team is monitoring the projected over spend and will submit a budget adjustment if required.

#### Note # 2

The project spending is delayed as the team and project scope are mobilizing during the lead-up stage.

### Note #3

The Booth Yards Feasibility project is delayed as the project team reassess the scope of work needed.

### Note #4

The Concrete Batching Consolidation project is delayed as the project team reassess the scope of the project.

#### Note # 5

Project is on track. The AODA program has been implemented to upgrade 201 City buildings in its present portfolio. 5 buildings were removed from the program and transferred to TSSS as they are run TSSS. One other location was removed to be a stand-alone project to include SOGR upgrades.


#### Note # 6

Project is on track. The new Etobicoke Civic Centre project will be a landmark within the precinct and will include the following facilities: a community recreation centre, a community library, a public health clinic, a childcare centre, Council chambers and constituency offices, City offices and amenity floors, civic public meeting rooms & public counter and a civic square. The new ECC will also house a double height District Energy Plant within the 2 storey below grade parking structure.

### Note #7

Project is on track. The Workplace Modernization program aims to optimize the City's office portfolio and footprint by consolidating office employees from City Divisions, Agencies and Corporations in 15 locations from the current 55 leased-in and City-owned locations. This will be achieved by modernizing 5 core buildings, thus reducing the City office floor area by 1 million sq. ft. and generating annual savings of \$30.5 million in operating costs and reduction of the City's State of Good Repair (SOGR) obligations from unlocking 8 City-owned properties.

### **Environment, Climate & Forestry Division (ECD)**



### Environment, Climate & Forestry Division (ECD)

All Projects (\$million)				2025						Overall	
Duning of Name	Approved YTD Expenditure		enditure	Projected Actual to Year- End F		Reason for Spending	Notes	Total	Life-to-Date	%	Duniant Status
Project Name	Budget	\$	%	\$ %		Delays	Notes	Approved Budget	Actuals	76	Project Status
						•		•		•	
Existing Building Retrofits	14.353	0.930	6.5%	12.400	86.4%						On Track
Net Zero Carbon Plan Program	5.500		0.0%		15.0%	Site Conditions					On Track
New Development Sustainable Energy Plan Financing	0.500		0.0%		100.0%	Other					Delayed < 6 mths
Renewable Thermal Energy Program	0.509	0.043	8.4%		89.4%	Other					Delayed > 6 mths
Residential Energy Retrofit Program (HELP)	3.577	1.789	50.0%		100.0%						On Track
Service Improvements	24.440	2.762	11.3%	17.757	72.7%						
·				•		•		•	•	•	
Projects Total	24.440	2.762	11.3%	17.757	72.7%						

### **Note Section:**

### Note # 1

Temporary delays caused by unexpected site conditions are now being addressed.

### Note # 2

The project is delayed due to changes in scope.

### Note # 3

Lower spending due to increasing interest rates impacting the attractiveness of the loan programs.

### Fleet Services (FLT)




## Fleet Services (FLT)

All Projects (\$million)				20	025				01	/erall	
Project Name	Approved	YTD Expe	nditure	Projected Act		Reason for Spending Delays	Notes	Total Approved	Life-to-Date	%	Project Status
Troject Name	Budget	\$	%	\$	%	Reason for opending belays	Notes	Budget	Actuals	76	Froject Status
Sideguards Retrofit - 2025	0.636	0.415	65.2%	0.620	97.5%			4.355	0.415	9.5%	On Track
Health & Safety	0.636	0.415	65.2%	0.620	97.5%			4.355	0.415		
EV Program	4.035	1.250	31.0%	2.220	55.0%		T	16.766	8.557	51.0%	On Track
Sustainable Fleet Project	0.401	1.200	0.0%	2.220	0.0%			0.439	0.001		On Track
Legislated	4.436	1.250	28.2%	2.220	50.1%			17.205	8.558		
Addressing Aging Backlog	0.345	0.073	21.0%	0.343	99.4%			50.457	0.073	0.1%	On Track
Arena Boards - Fleet Replacement	0.302	0.073	0.0%	0.153	50.6%			0.864	0.109		On Track
Convert SWM Refuse Collection Vehicles	1.370	0.195	14.2%	1.365	99.6%			6.632	0.109		On Track
Economic Development & Culture - Fleet Replacement	0.081	0.193	97.3%	0.079	97.3%			0.380	0.156		On Track
Engineering & Construction Services - Fleet Replacement	0.103	0.079	61.4%	0.079	304.9%		#1	2.636	1.799		On Track
							#1				
Exhibition - Fleet Replacement	0.802	0.312	38.9%	0.312	38.9%			1.820	1.246		On Track
Facility & Real Estate - Fleet Replacement	0.281	0.177	63.1%	0.595	211.8%		#1	4.686	1.189		On Track
Fire Services - Fleet Replacement	28.444	25.349	89.1%	20.991	73.8%			276.898	75.054		On Track
Fleet - Insurance Contingency	0.146	(0.000)	0.0%	0.036	24.7%			0.535	0.264		On Track
Fleet - Tools & Equipment	0.768	0.322	42.0%	0.462	60.2%			2.260	1.281		On Track
Fleet Office Modernization	0.221		0.0%	0.136	61.5%			0.843	0.447		On Track
Fleet Services - Fleet Replacement	0.154	0.107	69.5%	0.150	97.1%			1.452	0.243		On Track
Fleet Transition to ZEV	0.050	0.050	99.3%	0.050	99.3%			198.669	0.050		On Track
Fuel Site Closure, Upgrade & Replacement	0.487	0.008	1.7%	0.147		Co-ordination with Other Projects		5.583	0.287		Delayed > 6 mths
Library - Fleet Replacement	0.301	(0.000)	0.0%	0.147	48.6%			5.585	0.472		On Track
Maximize CNG Fleet	1.250	0.033	2.6%	1.237	99.0%			4.080	0.033	0.8%	On Track
Municipal Licensing - Fleet Replacement	0.470	0.008	1.7%	0.008	1.7%	Procurement Issues		3.004	1.237	41.2%	Delayed > 6 mths
Parks, Forestry & Recreation - Fleet Replacement	6.021	4.963	82.4%	10.845	180.1%		#1	45.733	28.879	63.1%	On Track
Public Health - Fleet Replacement	0.000	0.000	72.8%	0.000	72.8%			0.648	0.145	22.4%	On Track
Purchasing & Materials - Fleet Replacement	0.101		0.0%		0.0%			0.284	0.069	24.5%	On Track
Solid Waste - Fleet Replacement	18.474	17.391	94.1%	44.126	238.8%		#1	181.426	93.895		On Track
Toronto Community Housing Corporation - Fleet Replacement	0.644	0.437	67.8%	0.642	99.6%		"	4.405	3.330		On Track
Toronto Paramedic - Fleet Replacement	19.254	1.615	8.4%	13.888	72.1%			47.682	28.061		On Track
Toronto Shelter and Support Services	0.160	0.022	13.5%	0.025	15.9%			1.016	0.255		On Track
Toronto Water - Fleet Replacement	8.868	5.192	58.5%	8.644	97.5%			55.605	42.757		On Track
Transportation Services - Fleet Replacement	17.957	13.571	75.6%	13.097	72.9%			51.267	31.724		On Track
Zoo - Fleet Replacement	0.733	0.139	18.9%	0.732	99.9%			1.816	0.476		On Track
State of Good Repair	107.788	70.105	65.0%	118.525	110.0%			956.263	313.724		
Sustainment of Floot Technologies and Sustame	0.613	0.168	27.5%	0.338	55.2%			2.562	1.422	EE C0/	On Track
Sustainment of Fleet Technologies and Systems	J 0.013	0.168	21.5%	0.338	55.2%			2.562	1.422		Completed
			14.9%		49.6%						On Track
Service Improvements	0.806	0.197	24.5%	0.434	53.9%			5.811	1.829		
Projects Total	113.666	71.967	63.3%	121.800	107.2%			983.634	324.526		

Note Section:

Note # 1. These projects are expected to be overspent. Additional funding will be reallocated from either underspent projects or advanced from future years in Q3.

### **Chief Information Security Office (CYB)**




## Chief Information Security Office (CYB)

All Projects (\$million)				2025				Overall					
Dunicat Name	Approved	Approved YTD Expend		Projected Actual to Yea		Reason for Spending	Notes	Total	Life-to-Date	%	Drain at Status		
Project Name	Budget	\$	%	\$	%	Delays	Notes	Approved Budget	Actuals	70	Project Status		
Cyber Command Centre	5.000	2.120	42.4%	3.000	60.0%		1	6.000	2.624	43.7%	Completed		
Cyber Foundation	2.922	1.069	36.6%	3.108	106.4%			13.634	5.363	39.3%	On Track		
Service Improvements	7.922	3.189	40.3%	6.108	77.1%			19.634	7.987				
			10.00/		== 40/1								
Projects Total	7.922	3.189	40.3%	6.108	77.1%			19.634	7.987				

### **Note Section:**

Note # 1. The project was completed under budget. It will be closed once all invoices have been cleared, and the remaining funds will be returned to the source.

### **Technology Services (ITP)**



## Technology Services (ITP)

All Projects (\$million)				2025				Overall					
	Approved	YTD Expe	enditure	Projected Act		Reason for Spending		Total	Life-to-Date				
Project Name	Budget	\$	%	\$	%	Delays	Notes	Approved Budget	Actuals	%	Project Status		
Automating Short Term Rental Operator Verification	2 200	2 2 4 2	25.00/	0.045	05.00/			0.050	0.045	00.00/	0 7 1		
Process	0.332	0.319	95.9%	0.315	95.0%			0.659	0.645		On Track		
Corporate Accessibility Services/Support Acquisition HR Labour Relations Information System	0.241	0.093	38.4%	0.241	100.0%			0.397 0.275	0.105 0.275		On Track Completed		
Multi-Tenant Housing - Technology Implementation	0.535	0.190	35.6%	0.457	85.4%			1.160	0.399		On Track		
Legislated	1.108	0.601	54.3%	1.014	91.4%			2.491	1.425				
Asset Lifecycle Management	27.291	10.112	37.1%	26.357	96.6%			475.607	193.382	40.7%	On Track		
Audio Visual Program	2.173	0.286	13.2%	2.173	100.0%	Co-ordination with Other Projects		16.544	1.213		Delayed > 6 mths		
Directory Services Transition	0.619	0.111	17.9%	0.619	100.0%	Frojecis		1.657	0.754	45.5%	On Track		
Disaster Recovery Program	0.652	0.262	40.3%	0.652	100.0%			4.713	4.123		On Track		
Divisional Roadmaps	0.239		0.0%	0.120	50.0%	Insufficient Staff Resources		0.814		0.0%	Delayed < 6 mths		
DOMINO DECOMISSIONING STRATEGY & IMPLEMENTATION	0.022	0.007	32.2%	0.022	98.8%			5.453	5.449	99.9%	Completed		
Fleet/Fire/EMS Joint Fit Gap Analysis and Market Scan on Fleet Management Information System	0.303	0.195	64.3%	0.216	71.3%			0.383	0.275	71.7%	On Track		
Legal Services Document Management System	0.703	0.145	20.7%	0.620	88.2%			1.070	0.385	36.0%	On Track		
Modernization Of Microsoft Access Application - Phase 1	0.646	0.316	48.9%	0.646	100.0%			2.636	0.831	31.5%	On Track		
Museum & Heritage Services It Infrastructure SOGR Network Modernization	0.041 1.557	0.033 0.316	79.3% 20.3%	0.024 1.557	57.7% 100.0%			1.434 8.401	1.426 0.732		Completed On Track		
Project Portfolio Management System Migrate To			38.2%	0.346	92.2%	Co-ordination with Other			0.362				
ServiceNow	0.375	0.143				Projects		0.913			Delayed < 6 mths		
Public Digital Evolution Public Engagement Database and Online Engagement	0.650	0.259	39.9%	0.650	100.0%			2.738	0.259		On Track		
Platform	0.077		0.0%		0.0%	RFQ/RFP Delayed		0.104		0.0%	Delayed < 6 mths		
SAP BW Modernization (State of Good Repair)	0.523	0.037	7.1%	0.523	100.0%			2.437	0.037	-	On Track		
SAP ERP Modernization	0.589	0.233	39.6%	0.589		RFQ/RFP Delayed		47.203	0.591		Delayed < 6 mths		
SAP Materials Management and Warehouse Mgmt Transf SuccessFactors Reporting Migration	0.589 0.538	0.131	22.3% 1.0%	0.589 0.538	100.0%	RFQ/RFP Delayed		63.214 1.367	0.131 0.005		Delayed < 6 mths On Track		
UKG TeleStaff SOGR - Cloud Solution Migration	0.336	0.003	0.0%	0.254	100.0%			2.514	0.005		On Track		
Unified Communications	0.793	0.029	3.7%	0.793	100.0%			11.554	0.029		On Track		
State of Good Repair	38.635	12.623	32.7%	37.287	96.5%			650.755	209.985				
			0.0%		0.00/				0.000	400.00/	0		
311 - Technology Upgrades Accelerating The Digitization Journey	0.001 0.848	0.238	28.0%		0.0% 99.8%			2.631 4.227	2.630 0.747		Completed On Track		
Access Control Self Serve	0.253	0.052	20.4%			Procurement Issues		1.680	0.254		Delayed > 6 mths		
Application Portfolio Management	0.437	0.021	4.8%		60.0%			1.055	0.021		On Track		
Artificial Intelligence (AI)	0.613	0.345	56.3%		100.0%			3.053	1.202		On Track		
Class Replacement - Ent Implementation Community Development and Regulatory & Licensing	1.600	0.365	22.8%		89.8%			3.413	1.118		On Track		
(CDRL) System Modernized Program	0.686	0.503	73.3%		100.0%	Insufficient Staff Resources Co-ordination with Other		13.813	1.232	8.9%	Delayed < 6 mths		
ConnectTO - Network Utility	1.644	0.249	15.2%		88.2%	Projects		10.196	2.735	26.8%	Delayed < 6 mths		
Data Centre Solution Implementation	3.245	0.828	25.5%		100.0%			17.181	4.739	-	On Track		
Digital Payments	0.450	0.022	4.8%		100.0%			1.371	0.022		On Track		
Digital Service Enhancement Diversity Data Collection & Reporting Modernizati	0.603 0.218	0.095 0.005	15.8% 2.3%		100.0% 100.0%	Insufficient Staff Resources		0.720 1.235	0.212 0.005		Delayed < 6 mths On Track		
ECS Cloud Deployment-Construction	2.267	0.492	21.7%		95.2%			8.492	6.423		On Track		
Employee Communication Modernization	0.728	0.267	36.6%			Insufficient Staff Resources		1.810	1.130		Delayed < 6 mths		
Enterprise Business Intelligence Implementation	0.696	0.456	65.5%		100.0%			3.350	2.885	86.1%	On Track		
Enterprise Social Media Management and Analytics Software			53.1%		100.0%					9.4%	On Track		
			41.4% 40.0%			Procurement Issues RFQ/RFP Delayed					Delayed < 6 mths Delayed > 6 mths		

File Services Migration to SharePoint Fleet Services Driver Accident And Fine Management Geocortex and VertiGIS Studio SaaS Assessment for LUIS 3.0	0.100 1.303 0.242	0.033 0.527 0.196	33.0% 40.4% 80.9%	0.100 1.303 0.242	100.0% 100.0%	Insufficient Staff Resources		1.426 4.408 2.825	0.033 2.269 0.229	51.5% 8.1%	Delayed < 6 mths On Track On Track
High-Volume Recruitment Capabilities HR Labour Relations Information System Human Services Integration Service Enhancements LLRS Replacement MLS Business Licensing & Permitting Portal 2.0	0.403 0.225 0.735 0.437 0.346	0.011 0.101 0.168 0.209 0.166	2.7% 44.7% 22.9% 47.8% 48.0%	0.403 0.216 0.532 0.436 0.317	100.0% 95.8% 72.4% 99.8% 91.6%			2.405 1.339 0.850 1.650 0.924	0.011 1.224 0.246 1.069 0.103	91.4% 29.0% 64.8%	On Track On Track On Track On Track On Track
MLS Chameleon CMS Enablement of Features Initiative	0.133	0.014	10.5%	0.106	80.0%			1.076	0.014	1.3%	On Track
MLS MODERNIZATION - PHASE 2 MLS Onboarding To Administration Modernized Data Centre Architecture OEM Business Continuity Improvements OFFICE 365 OPEN DATA MASTER PLAN IMPLEMENTATION PPEB – Day Forward Scanning Implementation Project Privileged Access Management (PAM) Project Tracking Tool Capital Coordination Future State Seed Project Public Digital Access (PDA)	0.041 0.037 1.637 0.076 2.036 0.784 0.866 0.620 0.427	0.041 0.407 0.076 0.913 0.383 0.367 0.030 0.100 0.422	100.0% 0.0% 24.9% 99.9% 44.9% 48.8% 42.3% 4.9% 23.4% 24.8%	0.041 0.037 1.637 0.076 1.970 0.784 0.866 0.496 0.242 1.387	100.0% 100.0% 100.0% 99.8% 96.8% 100.0% 80.0% 56.8% 81.4%	Other	1	8.790 0.487 13.894 0.297 14.374 4.500 1.297 3.650 0.602 4.226	8.703 12.202 0.296 10.272 3.428 0.442 0.030 0.147 0.563	0.0% 87.8% 100.0% 71.5% 76.2% 34.1% 0.8% 24.4%	On Track On Track Delayed > 6 mths On Track Delayed < 6 mths
Quality Assurance Centre Of Excellence Foundation SAP SuccessFactors Onboarding 2.0 SDFA- Online Grant Management ServiceNow	0.398 0.644 0.106 2.294	0.006 0.369 0.776	1.6% 57.3% 0.0% 33.8%	0.191 0.644 0.064 2.294	100.0%	Procurement Issues RFQ/RFP Delayed Procurement Issues		0.461 1.395 0.820 14.182	0.006 0.626 0.599 8.089	44.9% 73.1%	Delayed < 6 mths Delayed > 6 mths Delayed < 6 mths On Track
Special Events Consolidated Permitting Application and Monitoring Tool			1.1% 56.2%			Contractor Issues				7.5%	On Track Delayed < 6 mths
Toronto Emergency Management Business Continuity Information System			34.9% 30.6% 17.1%		100.0% 91.9% 99.7%					3.1%	On Track Delayed < 6 mths On Track
			89.8%			Co-ordination with Other Projects				98.0%	Completed
Service Improvements	45.654	15.773	34.5%	43.533	95.4%			258.850	119.845		
Data Centre Zones Implementation	0.083		0.0%	0.079	94.5%			2.789	2.694	96.6%	On Track
	3.3301		67.6% 29.7% 62.6%	5.5.5	100.0% 100.0% 100.0%		'	2301	2.004	96.8% 8.9%	Completed On Track On Track
Growth Related	1.299	0.541	41.7%	1.294	99.6%			7.148	4.664		
Projects Total	86.695	29.538	34.1%	83.128	95.9%			919.244	335.920		

Major Capital Projects (\$million)											Overall							
		YTD Expenditure		Projected Actual to Year- End				Total					Completion Date					
Project Name	Approved Budget	\$	%	\$	%	Reason for Spending Delays	Notes	Approved Budget	Life-to-Date Actuals	%	Project Status	Start Date	Original Planned	Revised Planned / Actual				
Disaster Recovery Program			40.3%		100.0%					87.5%	On Track	01/01/2013	12/31/2025	12/31/2027				
Enterprise Work Mgmt Solution (EWMS)-cross divisional project OFFICE 365	18.192 2.036	5.335 0.913	29.3% 44.9%	15.337 1.970		Procurement Issues	5 6	121.048 14.374			Delayed < 6 mths On Track	01/01/2013 07/01/2021	12/31/2026 04/30/2026	12/31/2029 04/30/2026				

### Note Section:

Note #1: Project is delayed due to a complete reset following the Proof of Concept results. New parameters are being defined, and work will resume once the Enterprise Architect and technical team are onboarded.

Note #2: The project is delayed due to additional funding transferred from Chief Information Security Office in April 2025 and a proposed scope expansion. Additional work has been added for more divisions. These changes will affect the original timeline, which had initially targeted completion by Q2 2026 for only three services.

Note #3: The project is delayed due to ongoing discussions to finalize the baseline schedule for procurement and implementation.

Note #4: A Project Change Request (PCR) was submitted to address scope changes and align timelines with business outcomes. The DR program is on track to establishing a standardized management framework, governance model, and operational processes to guide and support all City divisions in enhancing their disaster recovery capabilities.

Note #5: Revised the project schedule to reflect updated timelines for procurement activities related to acquiring professional services for Phase 1 implementation. Awaiting for vendor contract to be awared for

Note #6: Deliverables for the Phase 1 has been completed. Key activities of Phase 2 are underway which includes launching Teams & Channels to target groups and decommissioning Webex.

## 2025 Capital Spending by Program Finance and Treasury


Program (\$M)	Period	2025 Approved	2	025 Expenditure		Trending	Alert (Benchmark 70% spending
Fiogram (\$M)	renou	Cash Flow	Year To Date Actuals	Projected Actuals	Projected %	Trending	rate)
Office of the CFO and Treasurer	4M-2025 Q2-2025	5.49 4.53	0.99 1.50		85.9% 69.8%		
Financial Operations & Control	4M-2025 Q2-2025	43.80 43.80	8.79 14.01		99.2% 70.9%		
TOTAL	4M-2025 Q2-2025	49.29 48.33	9.78 15.51		97.8% 70.8%		

Projected / Year end Actuals Spe	nding
> 70%	G
Between 50%-70%	<b>(A)</b>
< 50%	®

For the six months ended June 30, 2025, the capital expenditures for Finance and Treasury totalled \$15.5 million of their collective 2025 Approved Capital Budget of \$48.3 million. Spending is expected to increase to \$34.2 (70.8%) million by year-end.

Program with more than 70% projected spending rate is: Financial Operations & Control.

### Office of the CFO and Treasurer (CFO)



## Office of the CFO and Treasurer (CFO)

All Projects (\$million)				2025				Overall					
Project Name	Approved	YTD Expenditure		•	tual to Year-	Reason for	Natas	Total	Life-to-Date	0/	Project Status		
Project Name	Budget	\$	%	\$	%	Spending Delays	Notes	Approved Budget	Actuals	%	Project Status		
Integrated Asset Planning Management (IAPM)	1.245	0.401	32.2%	0.735	59.1%	Other	#1	3.096	2.252	72.7%	On Track		
Legislated	1.245	0.401	32.2%	0.735	59.1%			3.096	2.252				
Corporate Buyer Program						Other	#2				Cancelled		
Supply Chain Management Transformation (SCMT)	3.282	1.101	33.5%	2.426	73.9%	Other	#3	38.011	26.391	69.4%	Delayed > 6 mths		
Service Improvements	3.282	1.101	33.5%	2.426	73.9%			38.011	26.391				
			•	•		•			•	•			
Projects Total	4.527	1.502	33.2%	3.161	69.8%			41.107	28.643				

### **Note Section:**

### Note # 1

Project spending is anticipated to be below budget, as no further consulting services will be used beyond the existing contract value.


### Note # 2

Delays due to lack of resources, aligning scope with the Financial Transformation Project and strategic changes due to product availability.

### Note #3

Project is cancelled as this service will be transitioned under the operating budget.

### **Financial Operations & Control (FNS)**



### Financial Operations & Control (FNS)

All Projects (\$million)				2025				Overall					
Dynicat Name	Approved	YTD Exp	enditure	Projected Actual Year-End		nd Reason for		Total	Life-to-Date	%	Dunings Status		
Project Name	Budget	\$	%	\$	%	Spending Delays	Notes	Approved Budget	Actuals	70	Project Status		
						Ι							
Tax Billing System	1.224	0.621	50.8%	0.839	68.5%	Other	#1	7.873	4.822		On Track		
Utility Billing System	2.000	0.172	8.6%	0.597	29.8%	Other	#2	5.971	2.514	42.1%	On Track		
State of Good Repair	3.224	0.794	24.6%	1.435	44.5%			13.844	7.336				
Service Improvements													
Financial Systems Transformation Program	38.429	12.848	33.4%	28.903	75.2%			151.454	103.594	68.4%	On Track		
			12.4%		24.9%	Insufficient Staff Resources				50.5%	Delayed > 6 mths		
			25.9%		48.0%					83.8%	Delayed > 6 mths		
						Other					On Track		
Growth Related	40.574	13.215	32.6%	29.612	73.0%			164.150	111.658				
Projects Total	43.798	14.009	32.0%	31.047	70.9%			177.993	118.994				

Major Capital Projects (\$million)				2025							Overall			
		YTD Exp	enditure	Projected Year	Actual to -End	Reason for		Total					Complet	ion Date
Project Name	Approved Budget	\$	%	\$	%	Spending Delays	Notes	Approved Budget	Life-to-Date Actuals	%	Project Status	Start Date	Original Planned	Revised Planned / Actual
	38.429	12.848	33.4%	28.903	75.2%			151.454	103.594	68.4%	On Track	1-Jan-21	30-Apr-27	30-Apr-27

### **Note Section:**

#### Note # 1

Underspending is due to a pause in the Commercial Parking Levy initiative and lower-than-expected costs for support for the public-facing system development.

### Note # 2

Information gathering of system determination for the new utility billing system RFP is proceeding slower than planned. Spending will increase once the work on this RFP initiates.

### Note #3

Capital spending plans are being reassessed to ensure optimal use and alignment with future Finance Shared Services (FSS) projects.

### Note #4

The project's start date has been rescheduled to 2026

### Note # 5

The Financial System Transformation Program (FSTP) is modernizing the City's core financial software system to a new platform. The project is on track. Integration Cycle 1 and Cycle 2 have been completed. Training is underway. The revised go-live date for S/4HANA is Q3/4 2025, with project completion scheduled for Q2 2026. The FSTP project went through a project reset in early 2024 which included the revised budget, resources and schedule for go-live, including revisions to the implementation vendors' contract.

## 2025 Capital Spending by Program Other City Programs

Program (\$M)	Period	2025 Approved		025 Expenditure		Trending	Alert (Benchmark 70%
r rogiani (4m)	renou	Cash Flow	Year To Date Actuals	Projected Actuals	Projected %	Trending	spending rate)
City Clerk's Office	4M-2025	4.74	0.66	4.15	87.6%		
	Q2-2025	4.74	1.10	3.77	79.6%	¥	
Accountability Offices	4M-2025	0.73	0.13	0.54	74.5%		
	Q2-2025	0.73	0.23	0.53	71.9%	¥	
TOTAL	4M-2025	5.47					
	Q2-2025	5.47	1.33	4.30	78.6%	¥	

Projected / Year end Actuals Spending	
> 70%	G
Between 50%-70%	8
< 50%	®

For the six months ended June 30, 2025, the capital expenditures for Other City Programs totalled \$1.3 million of their collective 2025 Approved Capital Budget of \$5.5 million. Spending is expected to increase to \$4.3 (78.6%) million by year-end.

Programs with more than 70% projected spending rate are: City Clerk's Office, Accountability Offices.

### City Clerk's Office (CLK) 120% Actual and Projected Spend Rates by 100% 99% 80% 80% 78% 60% 40% 26%

0%

State of Good Repair

Projected Spend %

20%

Project Spending Status with Delay Reasons

Legislated

23%

Total

Project Overall Status by Category 3 Health & Safety and Legislated 6 State of Good Repair 2 8 3 All Categories 40% 60% 0% 20% 80% 100% ■ Delayed < 6 mths ■ Completed On Track ■ Cancelled ■ Delayed > 6 mths

YTD Spend %

**Project Spending Status** Total Spending On Track 7 0 Completed Cancelled 0 Insufficient Staff Resources 2 0 Procurement Issues RFQ/RFP Delayed 0 0 Contractor Issues Site Conditions 0 Co-ordination with Other Projects 0 0 Community Consultation 2 Other Total # of Projects 11 Other, 2

## City Clerk's Office (CLK)

All Projects (\$million)				2	025					Overall	
Project Name	Approved	YTD Exp	enditure	Projected Year		Reason for Spending	Notes	Total Approved	Life-to- Date	%	Project Status
i roject Name	Budget	\$	%	\$	%	Delays	Notes	Budget	Actuals	76	Froject Status
ELECTION TECHNOLOGY PROGRAM FOR 2026	1.730	0.690	39.9%	1.679	97.1%			4.860	2.145	44.1%	On Track
ELECTION SUPPLY CHAIN LOGISTICS - TRACKING TECHNOLOGY PHASE 1	0.185		0.0%	0.185	100.0%			0.200	0.015	7.6%	On Track
TMMIS SOGR 2019-2022 PUBLIC APPOINTMENTS SOGR 2023-2024	0.300 0.133		57.7% 0.0%	0.024		Insufficient Staff Resources		1.057 0.370		27.7%	On Track Delayed > 6 mths
REGISTRY SERV. TRACKING SYS SOGR 2023-24 ELEC SUPPLY LOGISTICS - LTC HOMES -2026 ELECTION	0.437 0.160	0.175	40.0% 0.0%		100.0%	Insufficient Staff Resources		0.804 0.160	0.541		Delayed > 6 mths On Track
ELECTION VOTE TABULATOR PROTECTIVE CASES	0.550		0.0%	0.183	33.3%	Other	#1	0.550		0.0%	On Track
FOI CASE MANAGEMENT SYSTEM PROJECT 2025-2026	0.270	0.041	15.2%	0.229	84.8%			1.270	0.041	3.2%	On Track
LIQUOR LICENSE SYSTEM 2025	0.550		4.6%		69.1%		#2	0.550	0.026	4.6%	Delayed > 6 mths
Legislated	4.315	1.104	25.6%	3.351	77.7%			9.821	3.792		
WEDDING CHAMBERS RENOVATIONS SOGR 2024-25	0.250		0.0%		100.0%			0.270		0.0%	On Track
REPLACEMENT OF RECORDS CENTRE ORDER PICKERS	0.175		0.0%	0.171	97.8%			0.175		0.0%	On Track
State of Good Repair	0.425		0.0%	0.421	99.1%			0.445			
Projects Total	4.740	1.104	23.3%	3.772	79.6%			10.266	3.792		

### **Note Section:**

### Note #1

ELECTION VOTE TABULATOR PROTECTIVE CASES - Spending on the project is delayed as a result of supply chain issues, physical warehouse space constraints and availability of staff resources given the Ward 25 by-election later in the year. The procurement process has begun and the project is expected to be completed on time.

### Note # 2

LIQUOR LICENSE SYSTEM - The project completion date has been revised to April 2026 due to the increased scope and complexity involved in building a custom application rather than leveraging the originally planned JIRA application solution.

### Accountability Offices (CLR) 80% Actual and Projected Spend Rates by Category 72% 72% 70% 60% 50% 40% 31% 31% 30% 20% 10% State of Good Repair Total Projected Spend % YTD Spend % Project Overall Status by Category 1 State of Good Repair All Categories 1 60% 100% 0% 20% 40% 80% ■ Delayed < 6 mths ■ Completed On Track ■ Cancelled ■ Delayed > 6 mths **Project Spending Status** Total Project Spending Status with Delay Reasons Spending On Track 0 0 Completed Cancelled 0 Insufficient Staff Resources 1 0 Procurement Issues RFQ/RFP Delayed 0 0 Contractor Issues Site Conditions 0 Co-ordination with Other Projects 0 0

Note: The project spending status represents current year spending, which is not necessarily representative of the overall project status.

Community Consultation

Total # of Projects

Other

0

1

## Accountability Offices (CLR)

All Projects (\$million)	2025								Overall				
Project Name	Approved	YTD Expenditure		Projected Actual to Year-End		Reason for	Notes	Total	Life-to- Date	%	Project Status		
	Budget	\$	%	\$	%	Spending Delays	Notes	Approved Budget	Actuals	70	Froject Status		
Lobbyist Registry System SOGR 2024	0.730	0.229	31.3%	0.525	71.9%	Insufficient Staff Resources	1	1.000	0.425	42.5%	Delayed < 6 mths		
State of Good Repair	0.730	0.229	31.3%	0.525	71.9%			1.000	0.425				
Projects Total	0.730	0.229	31.3%	0.525	71.9%			1.000	0.425				

### **Note Section:**

### Note # 1

- Development work underway for TLR's Lobbyist Disclosure Site and Lobbyist Registry System
- Project completion timeline pushed to Q2 2026 as some shared project resources have to be partially re-directed to work on other non-TLR systems to meet urgent sustainment requirements.

## 2025 Capital Spending by Program Agencies

Program (\$M)	Period	2025 Approved	20	25 Expenditure	Trending	Alert (Benchmark	
Program (\$M)		Cash Flow	Year To Date Actuals	Projected Actuals	Projected %	Trending	70% spending rate)
Exhibition Place	4M-2025	94.51	25.24	94.51	100.0%		
	Q2-2025	112.21	38.35	112.21	100.0%	<b>^</b>	
TO Live	4M-2025	18.99	2.21	15.87	83.5%		
	Q2-2025					<b>^</b>	
Toronto & Region Conservation Authority	4M-2025	29.09	7.25	29.08	100.0%		
	Q2-2025	29.09	12.69	29.09	100.0%	<b>^</b>	
Toronto Police Service	4M-2025	126.77	41.09	107.75	85.0%		
	Q2-2025	126.77	49.12	103.10	81.3%	¥	
Toronto Public Health	4M-2025	3.61	0.55	3.08	85.3%		
	Q2-2025	7.41	0.86	6.85	92.3%	<b>^</b>	
Toronto Public Library	4M-2025	48.43	11.49	45.78	94.5%		
·	Q2-2025	48.43	20.42	45.44	93.8%	¥	
Toronto Transit Commission	4M-2025	1,732.09	363.75	1,609.66	92.9%		
	Q2-2025	1,732.09	604.28	1,503.11	86.8%	¥	
Toronto Zoo	4M-2025	50.68	9.41	44.66	88.1%		
	Q2-2025	50.68	16.38	45.35	89.5%	<b>^</b>	
Sankofa Square	4M-2025	0.15	0.00	0.09	60.6%		
·	Q2-2025	0.15	0.00	0.09	60.6%		
TOTAL	4M-2025	2,104.18	461.00	1,950.40	92.7%		
	Q2-2025	2,106.68	742.09	1,845.14	87.6%	¥	


Projected / Year end Actuals Spending							
> 70%	<b>©</b>						
Between 50%-70%	<b>(A)</b>						
< 50%	®						

For the six months ended June 30, 2025, the capital expenditures for Agencies totalled \$742.1 million of their collective 2025 Approved Capital Budget of \$2,106.7 million. Spending is expected to increase to \$1,845.1 (87.6%) million by year-end.


Programs with more than 70% projected spending rate are: Exhibition Place, Toronto & Region Conservation Authority, Toronto Police Service, Toronto Public Health, Toronto Public Library, Toronto Transit Commission, Toronto Zoo.

### **Exhibition Place (EXH)**





Project Overall Status by Category



Project Spending Status with Delay Reasons

Key Discussion Points



Project Spending Status	Total
Spending On Track	14
Completed	1
Cancelled	0
Insufficient Staff Resources	0
Procurement Issues	0
RFQ/RFP Delayed	0
Contractor Issues	0
Site Conditions	0
Co-ordination with Other Projects	2
Community Consultation	0
Other	0
Total # of Projects	17

### **Key Discussion Points:**

➢ Roof Sectional Replacement over Exhibit Halls (\$17.693 million) State of Good Repair project. Originally, the project was scheduled to be completed in two phases. After issuance of the tender to the market for pricing, six (6) bids were received - Lowest compliant bidder had provided favourable pricing for both phases. To avoid future price increases due to inflation and possible tariff situation, Exhibition Place made the decision to complete both phases in 2025. During 4-Month variance reporting, project budget increased by reprioritizing projects from 2025 approved Capital budget envelope. Projects which have been reallocated will be rescheduled/reprioritized within the 10-Year Plan. In Q2 variance reporting, project budget will be increased through acceleration of future budget commitments.
➢ BMO FIELD UPGRADES FOR FIFA WC 2026 (\$69.988 million) Service Improvement Project. Construction Manager has been hired. Phase 1 work nearing 95% completion, and Phase 2 works has been initiated.

# **Exhibition Place (EXH)**


All Projects (\$million)				2025						Overall	
Project Name	Approved	YTD Expenditure		Projected Actual to Year-End		Reason for	Notes	Total Approved	Life-to- Date	%	Project Status
	Budget	\$	%	\$	%	Spending Delays	Notes	Budget	Actuals	70	Project Status
OTHER BUILDING - 74	0.107	0.106	99.7%	0.107	100.0%			0.150	0.150	99.8%	Completed
GENERAL SERVICES BUILDING - 91	0.050	0.001	2.2%	0.050	100.0%			0.050	0.001	2.2%	On Track
Health & Safety	0.157	0.107	68.6%	0.157	100.0%			0.200	0.151		
Legislated											
PRE-ENGINEERING PROGRAM - 72	0.089	0.065	72.9%	0.089	100.0%	Co-ordination with Other Projects		0.175	0.151	86.2%	Delayed > 6 mths
OTHER BUILDING - 74	0.400	0.062	15.6%	0.400	100.0%	,		0.400	0.062	15.6%	On Track
EQUIPMENT - 75	1.474	0.492	33.4%	1.474	100.0%			5.700	2.718		On Track
ENERCARE CENTRE - 76	18.394	4.727	25.7%	18.394	100.0%			19.265	5.598	29.1%	On Track
COLISEUM COMPLEX - 77	1.700	0.115	6.8%	1.700	100.0%	Co-ordination with Other Projects		1.975	0.390	19.7%	Delayed > 6 mths
PARKS PARKING LOTS AND ROADS - 79	0.534	0.273	51.1%	0.534	100.0%			0.805	0.544	67.5%	On Track
HORSE PALACE - 80	0.326	0.006	1.7%	0.326	100.0%			0.350	0.030	8.5%	On Track
FOOD BUILDING - 81	0.356	0.005	1.5%	0.356	100.0%			1.131	0.781		On Track
BETTER LIVING CENTRE - 83	0.015		0.0%	0.015	100.0%			0.060	0.045	74.7%	On Track
BEANFIELD CENTRE - 85	0.629	0.209	33.3%	0.629	100.0%			1.805	1.385	76.7%	On Track
GENERAL SERVICES BUILDING - 91	0.594	0.248	41.8%	0.594	100.0%			0.600	0.254		On Track
ELECTRICAL UNDERGROUND HV UTILITIES - 96	1.658	0.489	29.5%	1.658	100.0%			12.425	7.256		On Track
PRESS BUILDING - 92	0.050	0.041	82.1%	0.050	100.0%			0.050	0.041	82.1%	On Track
State of Good Repair	26.220	6.732	25.7%	26.220	100.0%			44.741	19.254		
	1 1		2.2%	'	100.0%		1	į į	ı	2.2%	On Track
			36.8%		100.0%						On Track
Service Improvements	85.838	31.506	36.7%	85.838	100.0%			146.850	54.724		
Growth Related											
Projects Total	112.214	38.346	34.2%	112.214	100.0%			191.791	74.129		

Major Capital Projects (\$million)				2025							Overall			
		YTD Exp	enditure	Projected Year-				Total	Life-to-				Complet	ion Date
Project Name	Approved Budget	\$	%	\$	%	Reason for Spending Delays	Notes	Approved Budget	Date Actuals	%	Project Status	Start Date	Original Planned	Revised Planned / Actual
57446 Public Art & Monument Collection Restoration & Conservation	0.050	0.002	3.4%	0.050	100.0%			0.050	0.002	3.4%	On Track	01/01/2025	12/31/2025	
57630 Roof Sectional Replacement over Exhibit Halls 48060 Riding Ring Upgrade 58058 Riding Ring Upgrade 58059 Lighting -Various 59664 Phase 2 -Consolidate Substations & Upgrade Code (2025)	17.693 0.126 0.100 0.100 0.625	4.350 0.001 0.002 0.002 0.014	1.0% 2.3% 2.3% 2.2%	17.693 0.126 0.100 0.100 0.625	100.0% 100.0% 100.0%	RFQ/RFP Delayed	#1	17.693 0.150 0.100 0.100 4.925	4.350 0.025 0.002 0.002 4.314	16.7% 2.3% 2.3% 87.6%	On Track Delayed > 6 mths On Track On Track On Track	01/01/2025 01/01/2024 01/01/2025 01/01/2025 01/01/2025	12/31/2025 12/31/2024 12/31/2025 12/31/2025 12/31/2025	09/30/2025
59665 Phase 1 -Replace Priority Feeders (2025)	1.000	0.442	44.2%	1.000	100.0%			5.000	0.442	8.8%	On Track	01/01/2025	12/31/2025	

# Note Section: Note # 1

Board has approved an award to the lowest compliant bidder. Construction in progress.

# **Toronto & Region Conservation Authority (TRC)**



# **Toronto & Region Conservation Authority (TRC)**

All Projects (\$million)				2025					Ov	verall	
		YTD Exp	ondituro		Actual to	Reason for		Total	Life-to-		
Project Name	Approved Budget			Year		Spending	Notes	Approved	Date	%	Project Status
	Buaget	\$	%	\$	%	Delays		Budget	Actuals		
Health & Safety											
Legislated											
GREENSPACE LAND ACQUISITION (ACTIVE 09+)	0.064	0.037	58.3%	0.064	100.0%			1.068	1.041	97.5%	On Track
SHORELINE MONITORING & MAINTENANCE	0.400	0.037	58.3%	0.400	100.0%			5.550	5.383		On Track
EROSION INFRASTRUCTURE MAJOR MAINTENANCE	2.020	1.178	58.3%	2.020	100.0%			18.290	17.448		On Track
RETROFIT ACTIVITIES FOR 2009+	0.371	0.216	58.3%	0.371	100.0%			4.689	4.534		On Track
SUSTAINABLE COMMUNITIES 2008+	1.028	0.600	58.3%	1.028	100.0%			12.029	11.601	96.4%	On Track
WATERSHED MONITORING/TERRESTRIAL NATURAL	0.597	0.348	58.3%	0.597	100.0%			7.126	6.877	96.5%	On Track
REGIONAL WATERSHED MANAGEMENT 2008+	1.579	0.921	58.3%	1.579	100.0%			16.739	16.081		On Track
REGENERATION SITES 2008+	0.601	0.351	58.3%	0.601	100.0%			7.148	6.898		On Track
WTRFRNT DEV ENVIRONMENTAL MONITORING & M	0.245	0.143	58.3%	0.245	100.0%			3.425	3.323		On Track
WTRFRNT DEV KEATING CHANNEL DREDGING	0.320	0.187	58.3%	0.320	100.0%			4.480	4.347		On Track
WTRFRNT DEV ASHBRIDGES BAY	0.250	0.146	58.3%	0.250	100.0%			3.700	3.596		On Track
TOMMY THOMPSON CELL 2 CAPPING	0.050	0.029	58.3%	0.050	100.0%			1.079	1.058	98.1%	On Track
WATERFRONT DEVELOPMENT ONGOING MAJOR MA	0.188	0.110	58.3%	0.188	100.0%			2.958	2.880	97.4%	On Track
TORONTO PLANNING INITIATIVES	0.100	0.058	58.3%	0.100	100.0%			0.880	0.838	95.3%	On Track
INFO TECHNOLOGY REPLACEMENT ITEMS 2008+	0.321	0.187	58.2%	0.321	100.0%			3.825	3.691		On Track
TRCA ADMIN INFRASTRUCTURE - MAJOR FACILI	0.300	0.175	58.3%	0.300	100.0%			3.472	3.347		On Track
LAYER 2 - EXTRA WATERFRONT MAJOR MAINTEN	6.000	3.500	58.3%	6.000	100.0%			28.550	26.050		On Track
LAYER 2 - EXTRA FLOODWORKS MAJOR MAINTEN	0.200	0.117	58.3%	0.200	100.0%			3.000	2.917		On Track
LAYER 2 - EXTRA EROSION MAJOR MAINTENANC	1.000	0.583	58.3%	1.000	100.0%			39.756	39.339		On Track
TORONTO WILDLIFE CENTRE - LANDSCAPE REST	0.017	0.010	58.3%	0.017	100.0%			2.583	2.576	99.7%	On Track
State of Good Repair	15.651	9.129	58.3%	15.651	100.0%			170.347	163.826		
			50 0°'		400 00.			ــــــــــــــــــــــــــــــــــــــ		00.007	la
WTRFRNT DEV TOMMY THOMPSON PARK INTERIM	0.809	0.472	58.3%		100.0%			5.419	5.082		On Track
			58.3%		100.0%	Other	#2				Delayed < 6 mths
			8.8%		100.0%					8.8%	On Track
			0.0%		100.0%					43.0%	On Track
Service Improvements	12.131	2.805	23.1%	12.131	100.0%			17.931	8.667		
			58.3%		100.0%	Other	#1			28.6%	Delayed > 6 mths
Growth Related	1.303	0.760	58.3%	1.303	100.0%			38.617			
Projects Total	29.085	12.695	43.6%	29.085	100.0%			226.896	183.535		

Major Capital Projects (\$million)				2025							Overall			
		YTD Exp	enditure	Projected Year	Actual to -End	Reason for		Total	Life-to-				Complet	tion Date
Project Name	Approved Budget	\$	%	\$	%	Spending Delays	Notes	Approved Budget	Date Actuals	%	Project Status	Start Date	Original Planned	Revised Planned / Actual
LONG TERM ACCOMMODATION - 5 SHOREHAM	1.303	0.760	58.3%	1.303	100.0%	Other	#1	38.617	11.042	28.6%	Delayed > 6 mths	01/01/2020	12/01/2021	09/30/2025
SCARBOROUGH BLUFFS WEST INDIVIDUAL ENVIR	1.722		0.0%	1.722	100.0%	Other	#2	2.912	1.252	43.0%	Delayed < 6 mths	12/01/2021	12/01/2024	12/01/2027

### Note # 1

The delay is the result of the following factors:


- 1. Mass timber trade and Construction Manager under performing
- 2. Various union labour strikes, supply chain issues related to COVID19 and sub-contractor escalation and delay claims
- 3. Delays to interior trade work as a result of water ingress issues through CLT roof deck and resultant elevated moisture contents.
- 4. Coordination and submission of Alternative Solutions for OBC non compliant Mass Timber designs.

### Note # 2


1. Delays working with the Ministry of the Environment on the Environmental Assessment process.

# **Toronto Police Service (POL)**






Project Overall Status by Category



Project Spending Status with Delay Reasons

**Key Discussion Points** 



Toronto Police Service is projecting a 2025 year-end spend of \$103.098 million, or 81.3% of its 2025 Approved Capital Budget of \$126.772 million.

Projected underspending is mainly attributed to the following key projects:

Wireless Parking System, ALPR for Parking Enforcement and Vehicle Impound Program - Delay in RFP process and RFP will be revised and re-issued after the Service finalizes the overall plan on modernizing and digitizing the Parking Enforcement Unit's services. The updated project timeline will be communicated in future variance reports. The total projected unspent amount of \$4.123 million will be carried forward to 2026.

**New Records Management System (RMS)** - Some contractor services initially planned in 2025 might be performed in early 2026. The projected unspent amount of \$2.774 million will be carried forward to 2026.

**Real Time Operating Centre** - The Service is aiming to launch the pilot program in the 4th quarter of 2025 which will build on the existing Intelligence Operations

Centre structure, expanding its mandate to support the Toronto Police Operation Centre and enhance frontline situational awareness across Toronto. The project team will provide further updates in future capital variance reports. The projected unspent amount of \$2 million will be carried forward to 2026.

Digital Program (Platform & Transformation) - Underspending due to delays related to vendor and resource availability issues. The project team is actively managing the project timeline and onboarding new hires in 2025 Q3. The projected unspent amount of \$1.9 million will be carried forward to 2026.


Long Term Facility Plan - 41 Division; New Build - The project's phase 2 is in progress and the occupancy is expected to be delayed to 2027. Based on the latest project timeline, the projected unspent amount of \$1.532 million will be carried forward to 2026.

# **Toronto Police Service (POL)**

Next Generation (N.G.) 9-1-1	3.778	0.052	1.4%	3.095	81.9%			16.583	10.558	63.7%	Delayed > 6 mths
Relocation of Wellness Services	0.075	(0.008)	-10.4%	0.075	100.0%			1.840	1.757		Delayed < 6 mths
Legislated	3.853	0.045	1.2%	3.170	82.3%			18.423	12.315		,
Automated Fingerprint Identification System (A.F.I.S.)											
Replacement	0.553		0.0%	0.553	100.0%			7.874	3.336	42.4%	On Track
Body Worn Camera - Replacement Plan	2.150	2.079	96.7%	2.150	100.0%			31.832	7.210	22.7%	On Track
Communications Center 9th Floor Renovation	1.024		0.0%	0.167	16.3%	Other	1	12.612			Delayed > 6 mths
Conducted Energy Weapon	0.860	0.761	88.5%	0.860	100.0%			14.116	4.710	33.4%	On Track
Connected Officer LR	3.100	2.450	79.0%	2.599	83.8%			28.714	4.075	14.2%	On Track
Digital Photography	0.713		0.0%	0.713	100.0%			3.744	1.388	37.1%	On Track
Divisional CCTV Management (D.V.A.M. I & II)	0.758	0.401	53.0%	0.600	79.2%			14.923	7.710	51.7%	On Track
Facial Recognition System Replacement	1.500		0.0%	0.900	60.0%	Other	2	3.000		0.0%	On Track
Forensic Identification Services (FIS) building HVAC lifecycle	0.427		0.0%	0.427	100.0%			5.553		0.0%	On Track
Furniture Lifecycle Replacement	3.014	0.865	28.7%	2.263	75.1%			33.931	17.632	52.0%	On Track
Gun Range Remediation Upgrades	1.700	0.152	8.9%	0.996	58.6%	Procurement Issues		1.700	0.152		On Track
Hydrogen Fuel Cells	0.086		0.0%	0.086	100.0%			9.200	2.614		On Track
Infrastructure Lifecycle	14.839	9.221	62.1%	13.839	93.3%			302.607	57.771	19.1%	On Track
Locker Replacement	0.830	0.022	2.7%	0.740	89.1%			10.041	4.373	43.6%	On Track
Mobile Workstations	9.550	6.664	69.8%	8.550	89.5%			52.956	33.547	63.3%	On Track
Radar Unit Replacement	0.221		0.0%	0.187	84.7%			2.312	1.252	54.2%	On Track
Radio Replacement	0.100	0.064	63.9%	0.100	100.0%			78.875	38.110		On Track
Small Equipment Replacement	4.555	0.870	19.1%	4.021	88.3%			39.165	9.672	24.7%	On Track
State-of-Good-Repair - Police	6.319	1.962	31.1%	5.870	92.9%						On Track
Uninterrupted Power Supply (U.P.S.) Lifecycle	0.977	0.516	52.8%	0.818	83.7%			12.652	2.091	16.5%	On Track
Replacement Vehicle Impound Program (V.I.P.) Replacement	0.400		0.0%	0.100	25.0%	RFQ/RFP Delayed		1.000		0.0%	Delayed > 6 mths
Vehicle Replacement	14.098	10.866	77.1%	13.331	94.6%	IN Q/IN F Delayed		259.810	125.069		On Track
Wireless Parking System	3.084	10.000	0.0%	0.161		RFQ/RFP Delayed		13.482	3.375		Delayed > 6 mths
Workstation, Laptop, Printer- Lifecycle plan	3.826	1.859	48.6%	3.826	100.0%	Tit Q/Tit i Delayed		92.940	48.508		On Track
State of Good Repair	74.685	38.752	51.9%	63.859	85.5%			1,033.039	372.594		
ALPR Technology for Parking Enforcement	1.000		0.0%	0.100	10.0%	RFQ/RFP Delayed	<u> </u>	5.000		0.0%	Delayed > 6 mths
ALFIX reciliology for Farking Efforcement	1.0001	'	100.0%	0.038	100.0%	Tit Q/Tit i Belayed		3.000			Completed
			58.1%	0.024	70.0%						On Track
			7.0%	0.272	100.0%						On Track
			2.2%	1.000	34.5%	Insufficient Staff Resources					Delayed > 6 mths
			0.0%	0.055	100.0%						On Track
			0.0%	0.400	100.0%					0.0%	On Track
			0.0%	0.753	100.0%					24.7%	On Track
			28.4%	13.806	90.0%						Delayed > 6 mths
			0.0%	0.394		RFQ/RFP Delayed					On Track
			0.0%	0.215	68.2%	<b>1</b>					Delayed > 6 mths
			20.9%	11.228	80.2%					25.9%	On Track
			0.0%	0.219	21.9%	Other				2.9%	On Track
			0.0%	0.500	20.0%	Other					On Track
			0.0%	0.565		Insufficient Staff Resources					On Track
			39.2%	6.500	87.7%					44.9%	On Track
Service Improvements	48.234	10.320	21.4%	36.069	74.8%			313.920	114.392		
Projects Total	126,772	49.116	38.7%	103.098	81.3%		1	1,365.383	499.300		
i rojecta rotar	140.774	43.110	30.7 /0	103.030	01.370			1,303.303	433.300		

Major Capital Projects (\$million)				2	2025						Overall			
		YTD Exp	enditure	Projected Year-				Total					Comple	etion Date
Project Name	Approved Budget	\$	%	\$	%	Reason for Spending Delays	Notes	Approved Budget	Life-to-Date Actuals	%	Project Status	Start Date	Original Planned	Revised Planned / Actual
Automated Fingerprint Identification System (A.F.I.S.) Replacement	0.553		0.0%	0.553	100.0%		5	7.874	3.336	42.4%	On Track	01/01/2019	ongoing	ongoing
Communications Center 9th Floor Renovation	1.024		0.0%	0.167	16.3%	Other	1	12.612		0.0%	Delayed > 6 mths	02/01/2025	12/31/2027	12/31/2028
Digital Program (Platform & Transformation)	2.900	0.062	2.2%	1.000	34.5%	Insufficient Staff Resources	6	8.700	0.062	0.7%	Delayed > 6 mths	02/01/2025	12/31/2027	12/31/2028
Gun Range Remediation Upgrades	1.700	0.152	8.9%	0.996		Procurement Issues	7	1.700	0.152	8.9%	On Track	02/01/2025	ongoing	
Long Term Facility Plan - 41 Division; New Build	15.337	4.352	28.4%	13.806	90.0%		8	85.575	62.342		Delayed > 6 mths	01/01/2018	12/31/2026	
Long Term Facility Plan - 54 Division; New Station	0.977		0.0%	0.394		RFQ/RFP Delayed	9	102.922	0.994		On Track	01/01/2017	12/31/2030	
New Records Management System (RMS)	14.002	2.924	20.9%	11.228	80.2%		10	30.598	7.922		On Track	01/01/2023	12/31/2027	
Next Generation (N.G.) 9-1-1	3.778	0.052	1.4%	3.095	81.9%		11	16.583	10.558		Delayed > 6 mths	01/01/2019	09/30/2026	
Real Time Operating Centre	2.500		0.0%	0.500	20.0%	Other	4	9.700		0.0%	On Track	02/01/2025	12/31/2029	12/31/2029
State-of-Good-Repair - Police	6.319	1.962	31.1%	5.870	92.9%		12	ongoing	ongoing	N/A	On Track	ongoing	ongoing	ongoing
Transforming Corporate Support (HRMS, TRMS)	1.236		0.0%	0.565	45.7%	Insufficient Staff Resources	13	8.435	7.199	85.3%	On Track	01/01/2014	12/31/2026	12/31/2026

- Note # 1 :The project's planned completion has been revised to 2028 as the Service is pending for the results of the furniture and uninterrupted power supply feasibility studies to execute the renovation.
- Note # 2: The Service is in the contract negotiation process and will provide updates on the project timeline and spending rate estimates in 2025 Q3.
- Note # 3: The 2025 work focus is to engage consultants and complete the needs assessment that incorporates all building infrastructure and requirements. The construction timeline and revised budget requirement will be determined based on the needs assessment result.
- Note # 4: Spending is delayed due to the pilot program starting toward the end of the year.
- Note # 5: The project team has been reviewing the project resources continuously to stabilize the project schedule. It is projected that the entire amount will be spent by year-end.
- Note # 6: Underspending due to delays related to vendor and resource availability issues. The project team is actively managing the project timeline and onboarding new hires in 2025 Q3.
- Note # 7: The Service is finalizing arrangements with the vendor before ordering the required materials for the maintenance and repairment of gun ranges.
- Note #8: The second phase occupancy is expected to be delayed to 2027.
- Note #9: RFQ/RFP delayed, request for pre-qualification for the architectural consultation is expected to begin in 2025 Q3.
- Note # 10: It is projected that the underspending at year-end is due to some contractor services originally planned for 2025 that may be performed in early 2026 and will be carried forward accordingly.
- Note # 11: Installation of uninterrupted power supply is expected to be completed in 2028 (previously 2026) after the renovation of partial floors of the Communication Center is completed.
- Note # 12: SOGR funds are used to maintain the general condition, overall safety and requirements of existing Service buildings.
- Note # 13: Underspending due to delays in recruiting for a consultant.



# Toronto Public Health (TPH)

All Projects (\$million)				20	)25				Ove	rall	
Duningst Name	Approved	YTD Exp	enditure	Projected Year-		Reason for Spending	Notes	Total	Life-to-Date	0/	Duele et Otetue
Project Name	Budget	\$	%	\$	%	Delays	Notes	Approved Budget	Actuals	%	Project Status
Inspection Management - Implementation	2.718	0.823	30.3%	2.560	94.2%	Insufficient Staff Resources		7.788	4.631	59.5%	Delayed < 6 mths
State of Good Repair	2.718	0.823	30.3%	2.560	94.2%			7.788	4.631		
Electronic Medical Records - Phase 3	0.091	0.029	32.1%	0.078	85.6%			2.655	2.593	97.7%	Completed
Electronic Medical Record - Phase 4 Tuberculosis	0.320	0.008	2.5%		69.4%	Other				0.4%	Delayed > 6 mths
Inspection Management - Rabies	0.298		0.0%		0.0%	Other				0.0%	Delayed > 6 mths
Mobile Dental Van	0.183		0.0%		100.0%					0.0%	On Track
Universal Morning Meal Program-Phase 3	3.800		0.0%		100.0%					0.0%	On Track
Alton/Midland Dental Clinic	0.004	0.004	100.0%		100.0%					99.6%	Completed
Service Improvements	4.696	0.042	0.9%	4.288	91.3%	_		11.987	3.458		
Projects Total	7.415	0.865	11.7%	6.848	92.3%			19.775	8.089		

# **Note Section:**


# Note # 1

Project has a change in scope with no impact on total project cost.

# Note #2

Project start date is deferred to Nov 2029 as a result of the revision of Inspection Management project initiatives' implementation sequence.

# **Toronto Public Library (LIB)**



# Toronto Public Library (LIB)

Health & Safety										
14 Hi D.   1 Mi D.   D.   (4   11 Hi )	4 440	0.000	0.00/	4 440	100.00/		1	40.040	0.000	04 00/   On Tree
Multi-Branch Minor Reno Prog (Accessibility)	1.442 1.442	0.098 <b>0.098</b>	6.8%	1.442 <b>1.442</b>	100.0% 100.0%			10.643 10.643	3.300 3.300	31.0% On Track
Legislated	1.442	0.096	0.0%	1.442	100.0%			10.643	3.300	
Flemingdon Park Renovation - Design	0.050		0.0%	0.024	47.7%	Other	#1	0.276		0.0% Delayed < 6 mths
Multi-Branch Minor Reno Prog	8.548	5.668	66.3%	8.548	100.0%	0	"'	66.146	49.719	75.2% On Track
Northern District Exterior	0.136	0.032	23.6%	0.136	100.0%			3.505	3.401	97.0% On Track
Northern District Renovation - Design	0.191	0.014	7.4%	0.186	97.1%			2.846	0.014	0.5% On Track
Richview Building Elements (SOGR)	0.449	0.222	49.4%	0.449	100.0%			3.546	0.986	27.8% On Track
Technology Asset Management Prog	4.881	1.730	35.4%	4.531	92.8%			58.594	22.022	37.6% On Track
Toronto Reference Library Renovation	8.204	2.152	26.2%	7.773	94.7%			29.209	8.789	30.1% On Track
Yorkville Renovation - Design	0.050		0.0%	0.050	100.0%			0.597		0.0% On Track
State of Good Repair	22.508	9.817	43.6%	21.696	96.4%			164.719	84.931	
Service and Digital Modernization	4.157	1.961	47.2%	4.132	99.4%		1	36.183	16.104	44.5% On Track
Service Improvements	4.157	1.961	47.2%	4.132	99.4%			36.183	16.104	
•	'									•
Bridlewood Branch Relocation	0.590	0.590		0.590	100.0%			12.253	12.253	100.0% On Track
			64.9%	5.727	100.0%					35.0% On Track
			68.3%	2.000	100.0%					18.0% On Track
			12.8%	1.675	75.6%	Other				53.4% Delayed < 6 mths
			9.8%	0.180	100.0%					99.0% On Track
			19.7%	4.758	87.1%					12.9% On Track
			0.0%		0.0%	Other				0.0% Delayed < 6 mths
			80.0%	1.855	100.0%					94.2% On Track
			0.0%		0.0%	Co-ordination with Other Projects				0.0% Delayed < 6 mths
			1.0%	0.421	68.5%					0.1% Delayed < 6 mths
			0.0%	0.421	100.0%					0.0% Delayed < 6 mths
			0.0%	0.043	100.0%					7.1% Delayed < 6 mths
			0.0%	0.018	0.0%					0.0% Delayed < 6 mths
Growth Related	20.319	8.540	42.0%	18.168	89.4%			209.583	66.693	.,
Projects Total	48.425	20.416	42.2%	45.437	93.8%			421.128	171.028	

Major Capital Projects (\$million)				2025							Overall			
		YTD Exp	enditure	Projected Year-	Actual to End			Total					Comple	tion Date
Project Name	Approved Budget	st \$	%	\$	%	Reason for Spending Delays	Notes	Approved Budget	Life-to-Date Actuals	%	Project Status	Start Date	Original Planned	Revised Planned / Actual
Bridlewood Branch Relocation	0.590	0.590	100.0%	0.590	100.0%		#6	12.253	12.253	100.0%	On Track	01/01/2020	11/30/2024	11/30/2024
Centennial Renovation & Expansion - Construction	5.727	3.717	64.9%	5.727	100.0%		#7	21.744	7.604	35.0%	On Track	01/01/2018	12/31/2027	12/31/2027
Dawes Road Reconstruction & Expansion	2.000	1.367	68.3%	2.000	100.0%		#8	50.717			On Track	01/01/2015	12/31/2029	12/31/2029
Junction Triangle (Perth Dupont Relocation) - Construction	1.855		80.0%	1.855	100.0%		#9	6.414			On Track	01/01/2018	07/31/2025	07/31/2025
Pleasant View Library Renovation & Expansion - Construction	0.615	0.006	1.0%	0.421	68.5%	Other	#3	4.932	0.006	0.1%	Delayed < 6 mths	01/01/2021	12/01/2026	12/31/2028

### Note # 1

The Flemingdon Park Renovation, High Park Renovation and Expansion, and some sub-projects in the Digital Experiences project are still in the planning phase.

#### Note # 1

The Parliament Street Relocation and Expansion project is in partnership and contingent on work with City partners.

### Note #3

The Pleasant View Library Relocation & Expansion project is awaiting the construction tender with construction expected to commence in 2028.

### Note #4

The St. Lawrence Relocation & Expansion - Design and Construction project is being worked on in connection with City partners and an alternate site has been identified. The design work will commence in Q3/Q4 2025.

### Note # 5

The Woodside Square Relocation & Expansion project is under lease negotiations which are ongoing, impacting commencement of project work.

### Note # 6

The Bridlewood Branch Relocation project has reached a stage where the branch has reopened. However, close-out costs have been incurred to address identified deficiencies and finalize the capital project. As a result, an adjustment to the project budget is required to ensure that cash flows align with actual spending in 2025.

#### Note # 7

The Centennial Renovation & Expansion - Construction project started in September 2024 and is progressing well. Project completion is targeted for 2027.


### Note #8

The Dawes Road Reconstruction & Expansion project is underway.

### Note #9

The Junction Triangle (Perth Dupont Relocation) project is nearing completion and is expected to be opened in August 2025.

# **Toronto Transit Commission (TTC)**



# **Toronto Transit Commission (TTC)**

All Projects (\$million)				2025						Overall	
Project Name	Approved	YTD Exp	enditure	Projected Year-		Reason for	Notes	Total Approved	Life-to-Date	%	Project Status
Froject Name	Budget	\$	%	\$	%	Spending Delays	Notes	Budget	Actuals	70	Project Status
Power Dist. H&S	0.157	0.117	74.9%	0.680	433.9%			1.459	1.223		On Track
Finishes-H&S	1.419	(0.011)	-0.7%	0.150	10.6%			7.974	5.127		On Track
Fire Ventilation Upgrades & Second Exits - H&S	11.290	1.483	13.1%	10.414	92.2%			197.882	52.834		On Track
Streetcar Overhaul - H&S	0.185	0.034	18.2%	0.185	100.0%			19.401	1.281	6.6%	On Track
Subway Car Overhaul - H&S	1										Completed
Computer Equipment And Software - H&S	1.901	0.684	36.0%	1.681	88.4%			12.251	6.783		On Track
Other Buildings - H&S	2.936	0.385	13.1%	2.138	72.8%			104.009	4.678		On Track
Bus Overhaul - H&S	1							1.825	1.825		Completed
Safety and Reliability	1.365	0.333	24.4%	1.365	100.0%			13.429	3.397		On Track
Health & Safety	19.253	3.026	15.7%	16.613	86.3%			358.230	77.149		
Communications-Legislated	0.295	0.152	51.7%	0.295	100.1%			22.091	17.209	77 9%	Completed
Equipment-Legislated	0.510	0.822	161.1%	1.375	269.5%			66.110	26.384		On Track
Streetcar Network-Legislated	0.376	0.033	8.8%	0.445	118.4%			54.934	53.290		On Track
Easier Access-Phase III	123.269	54.323	44.1%	145.853	118.3%			1,201.770	852.733		On Track
Subway Car Overhaul - Legislated (AODA)	120.200	0020	, .		1.0.070			.,20 0	00200	1 1.070	Completed
Subway Asbestos Removal	8.918	4.475	50.2%	11.241	126.0%			147.216	109.562	74.4%	On Track
Computer Equipment And Software - Legis	0.250		0.0%	0.150	60.2%			0.250	.00.002		On Track
Other Service Planning - Legislated	1.076	1.137	105.7%	2.598	241.4%			30.544	20.931		On Track
Other Buildings - Legislated	2.993	2.312	77.2%	4.371	146.0%			86.994	65.868		On Track
Legislated	137.688	63.254	45.9%	166.328	120.8%			1,609.911	1,145.977	10.170	on much
			, .		1201070			.,	.,		
Subway Track - SOGR	23.452	19.952	85.1%	43.411	185.1%			411.013	371.470	90.4%	On Track
Surface Track - SOGR	27.252	15.446	56.7%	41.923	153.8%			296.250	332.396	112.2%	On Track
Traction Power-Various - SOGR	29.282	10.663	36.4%	29.374	100.3%			485.956	435.755	89.7%	On Track
Power Dist. SOGR	9.404	2.360	25.1%	9.215	98.0%			254.272	161.437	63.5%	On Track
Communications-SOGR	13.504	6.325	46.8%	15.074	111.6%			203.949	172.923	84.8%	On Track
Signal Systems-SOGR	41.182	7.468	18.1%	23.720	57.6%			366.028	240.069	65.6%	On Track
Finishes-SOGR	30.528	11.040	36.2%	31.585	103.5%			335.721	266.084	79.3%	On Track
Equipment-SOGR	90.814	18.375	20.2%	81.876	90.2%			918.198	562.182	61.2%	On Track
On-Grade Paving Rehabilitation	5.923	3.369	56.9%	8.728	147.3%			173.348	154.976	89.4%	On Track
Bridges And Tunnels-Various	40.916	18.918	46.2%	46.507	113.7%			619.670	493.600	79.7%	On Track
Fire Ventilation Upgrades & Second Exits - SOGR	6.198	1.658	26.8%	6.198	100.0%			437.656	376.403	86.0%	On Track
Purchase of Wheel Trans	11.802	5.279	44.7%	10.880	92.2%			128.362	80.535	62.7%	On Track
Purchase Of Subway Cars - SOGR	1.559	0.662	42.5%	1.559	100.0%			2,220.870	233.379	10.5%	On Track
Streetcar Overhaul - SOGR	34.865	18.771	53.8%	34.865	100.0%			133.877	80.208		On Track
Subway Car Overhaul - SOGR	46.467	23.065	49.6%	42.618	91.7%			825.861	240.592	_	On Track
Automotive Non-Revenue Vehicle Replace - SOGR	14.952	3.128	20.9%	11.752	78.6%			52.095	34.552		On Track
Rail Non Revenue Vehicle Overhaul	3.757	0.626	16.7%	2.497	66.5%			35.260	20.988		On Track
Rail Non-Revenue Vehicle Purchase - SOGR	0.416	0.028	6.8%	0.338	81.4%			53.827	4.047		On Track
Tools And Shop Equipment	14.995	2.888	19.3%	12.393	82.6%			69.555	46.074		On Track
Revenue & Fare Handling Equipment -SOGR	7.833	0.183	2.3%	3.833	48.9%			74.116	57.651	77.8%	On Track
Computer Equipment And Software - SOGR	87.611	20.972	23.9%	70.330	80.3%			665.095	451.360		On Track
Other Furniture And Office Equipment	0.626	(0.001)	-0.2%	0.550	87.9%			4.912	4.165		On Track
Other Service Planning - SOGR	0.168	0.286	170.5%	1.598	952.6%			31.445	21.994		On Track
Transit Shelters & Loops	0.240	0.001	0.6%	0.326	136.1%			3.403	2.642		On Track
Other Buildings - SOGR	23.273	13.567	58.3%	30.707	131.9%			873.798	543.771		On Track
Purchase of Buses -SOGR	465.118	138.293	29.7%	294.316	63.3%	Other	#4	1,160.154	761.322		Delayed < 6 mths
Bus Overhaul - SOGR	68.309	30.994	45.4%	68.311	100.0%			760.184	657.476		On Track
Other Maintenance Equipment	4.353	1.065	24.5%	3.172	72.9%	Procurement Issues	#3	14.929	10.195	68.3%	Delayed < 6 mths
Queensway Bus Garage Renovations	1										Completed
Purchase of Streetcars - SOGR	0.052	(0.001)	-1.3%		0.0%			1,107.611	1,107.559	100.0%	Completed
POP Legacy Fare Collection	1								3.397		Completed
ATC Resignalling - YUS Line	5.158	1.337	25.9%	4.776	92.6%		1	710.158	682.939	96.2%	On Track

ATC Resignalling - Bloor/Danforth Line	15.477	7.422	48.0%	18.020	116.4%	1	636.56	38.440	6.0%	On Track
Leslie Barns	0.356	(0.004)	-1.1%	0.390	109.6%		523.48			On Track
TR Yard And Tail Track Accommodation	7.138	4.611	64.6%	7.138	100.0%		540.19			On Track
Warehouse Consolidation	0.397	0.079	20.0%	0.397	100.0%		2.63			On Track
Corporate Initiatives - CLA	10.768	2.367	22.0%	8.765	81.4%		37.73			On Track
Scaborough Rapid Tranist - Bus Replacement	17.803	2.151	12.1%	14.523	81.6%		188.70		61.3%	On Track
State of Good Repair	1,161.946	393.347	33.9%	981.667	84.5%		15,356.89	9,746.832		
Subway Track - Service Improvement							5.72	5.722	100.0%	On Track
Cubway Track Corvice Improvement			56.6%	13.751	182.6%			-1 0	.00.070	On Track
			30.070	10.701	102.070	Co-ordination with				
						Other Projects				Delayed < 6 mths
			2.20/	0.405	20.50/	Other Projects				On T
			3.3%	0.125	38.5%					On Track
			40.00/	0.500	440.00/					Completed
			49.3%	0.562	149.3%					On Track
			1.8%	5.707	100.0%					On Track
			3.7%	0.072	7.9%					On Track
			18.8%	3.249	41.4%					On Track
			16.8%	0.100	100.5%					On Track
			17.4%	5.090	65.4%	Insufficient Staff Resources				Delayed < 6 mths
			5.2%	12.478	45.9%					On Track
			12.6%	16.299	49.8%					On Track
			39.9%	0.476	99.9%					On Track
			10.1%	0.100	100.0%					On Track
			10.170	0.100	.00.070					Completed
			54.3%	77.778	128.9%					On Track
			43.3%	22.191	101.7%					On Track
			53.0%	10.757	106.0%					On Track
Service Improvements	183.391	60.852	33.2%	168.734	92.0%		4,091.61	671.254		Oll Hack
	1		****		0_1070		1 ,,,,,,,,,,,			
Bus Rapid Transit-Growth		(0.003)					37.14	37.140		Completed
	•		0.0%	0.900	60.0%			,	99.8%	On Track
			49.2%	0.435	100.1%					On Track
			-2.6%	0.679	79.7%					On Track
			14.0%	16.012	67.5%					On Track
										Completed
			54.8%	142.623	100.0%				84.7%	On Track
			17.8%	2.255	100.0%					On Track
			17.570	0.467	100.070				01.070	On Track
				6.230						On Track
			76.1%	0.230	186.0%					On Track
Growth Related	229.807	83.802	36.5%	169.771	73.9%		6.209.61	5,177.354	44.070	OII HAUK
Projects Total	1,732.085	604.280		1,503.114	86.8%		27,626.27			
riojecia iotai	1,732.003	004.200	J4.3 /0	1,000.114	30.0 /8		27,020.27	1 10,010.007		

Major Capital Projects (\$million)				2025							Overall			
		YTD Exp	enditure	Projected Year-				Total					Complet	ion Date
Project Name	Approved Budget	\$	%	\$	%	Reason for Spending Delays	Notes	Approved Budget	Life-to-Date Actuals	%	Project Status	Start Date	Original Planned	Revised Planned / Actual
Equipment-SOGR	90.814	18.375	20.2%	81.876	90.2%	Other	#5	918.198	562.182	61.2%	On Track	2022	On-going	On-going
Fire Ventilation Upgrades & Second Exits - SOGR	6.198	1.658	26.8%	6.198	100.0%	Other	#6	437.656	376.403	86.0%	On Track	2002	Post 2030	On-going
Easier Access-Phase III	123.269	54.323	44.1%	145.853	118.3%	Contractor Issues	#7	1,201.770	852.733	71.0%	On Track	2007	31/12/2027	31/12/2028
Purchase Of Subway Cars - SOGR	1.559	0.662	42.5%	1.559	100.0%	Other	#8	2,220.870	233.379	10.5%	On Track	2020	Post 2027	TBD
Other Buildings - Service Improvement	32.728	4.116	12.6%	16.299	49.8%	RFQ/RFP Delayed	#9	156.881	118.812	75.7%	On Track	2015	On-going	On-going
Purchase of Buses -SOGR	465.118	138.293	29.7%	294.316	63.3%	Other	#4	1,160.154	761.322	65.6%	Delayed < 6 mths	2018	31/12/2025	31/03/2026
ATC Resignalling - Bloor/Danforth Line	15.477	7.422	48.0%	18.020	116.4%	Other	#10	636.566	38.440	6.0%	On Track	2021	Post 2025	Post 2033
Line 1 Capacity Enhancement	21.824	9.457	43.3%	22.191	101.7%	Other	#11	1,074.612	92.771	8.6%	On Track	2019	Post 2035	Post 2035
Line 2 Capacity Enhancement	10.153	5.378	53.0%	10.757	106.0%	Other	#12	1,010.780	49.739	4.9%	On Track	2019	Post 2035	Post 2035

### Note # 1

Project deferred due to coordination with third party.

### Note # 2

Insufficient resources and delay with consultants being on board.

### Note #3

Deferred due to supply chain issue.

### Note # 4

Ebus procurement: Vendors impacted by supply chain and quality issues. Project completion has been deferred from Q4 2025 to Q1 2026.

### Note # 5

Ebus charge points: Commissioning at various garages have take longer than anticipated due to technical complexities. Efforts are underway to mitigate capacity deficits at key garages.

### Note # 6

On Track

### Note #7

Following removal of the previous elevator subcontractor at Greenwood and Museum stations, a new subcontractor was onboarded and the TTC is working with the general contractor to identify opportunities for schedule recovery at both stations.

### Note #8

On track, RFP submissions closing on Aug 19, 2025 and evaluations are forecasted to be completed by Oct 2025.

#### Note # 9

The program schedule was impacted due to the prolonged property negotiations and the extension of the RFP in-market period to address proponent concerns. Opportunities to mitigate the project schedule will be examined with the contractor during the Development Phase.

### Note # 10

On Track, with Stage 4 Bid Submissions due by September 2025.

### Note # 11

Delay in obtaining agreement with York Region and CN Rail. TTC continues to work with all Stakeholders.


### Note # 12

The contract award for the Spadina Streetcar Platform Extension was deferred due to the property acquisition delay. The Project Team is collaborating with Operations to address resource constraints which are impacting the schedule.

### Note # 13

The project is currently projected to overspend due to design maturity— initial estimate was based on 30% design, and is now at the 60% design stage. TTC expects to have a more accurate forecast by the 9M mark. If the overspend materializes, it will be addressed through a budget transfer.

# Toronto Zoo (ZOO)



Project Overall Status by Category 1 Service Improvement and Growth All Categories 7 2 0% 20% 40% 60% 80% 100% ■ Completed On Track Cancelled ■ Delayed < 6 mths ■ Delayed > 6 mths

Project Spending Status with Delay Reasons



**Key Discussion Points** 

- Toronto Zoo spent \$16.376 million or 32.3% YTD and is projecting to spend \$45.348 million or 89.5% of its 2025 Approved Capital Budget.
- Of the 9 active projects, 7 projects are projected to be on track for completion and 2 projects are experiencing minor delay due to coordination with other projects and site conditions.

# Toronto Zoo (ZOO)

All Projects (\$million)				202	<b>j</b>					Overall	
Project Name	Approved	YTD Exp	enditure	Projected Year		Reason for Spending	Notes	Total Approved	Life-to- Date	%	Project Status
Project Name	Budget	\$	%	\$	%	Delays	Notes	Budget	Actuals	/0	Project Status
Health & Safety											
Legislated											
Building & Services Refurbishment	2.004	1.984	99.0%	2.004	100.0%			17.281	15.314	88.6%	On Track
Carbon Budget- Site-Wide Generator Replacement	0.100		0.0%	0.100	100.0%			0.100		0.0%	On Track
Carbon Budget-Equipment Replacement	0.400		0.0%	0.400	100.0%			0.400		0.0%	On Track
Exhibit Refurbishment	3.698	1.437	38.8%	3.698	100.0%			8.125	5.863	72.2%	On Track
Grounds and Visitor Improvement	3.481	2.075	59.6%	3.481	100.0%			13.625	12.218	89.7%	On Track
Information Systems	1.100	0.210	19.1%	1.100	100.0%			6.678	5.788	86.7%	On Track
Welcome Area - Design	0.064	0.014	22.3%	0.064	100.0%			1.888	1.838	97.4%	On Track
Welcome Area - Phase A Construction	37.590	10.643	28.3%	33.000	87.8%	Site Conditions	1	76.287	26.150	34.3%	Delayed < 6 mths
State of Good Repair	48.438	16.363	33.8%	43.848	90.5%			124.384	67.172		
									1		
Savanna Indoor Winter Holding & Viewing Design	2.247	0.013	0.6%	1.500	66.8%	Co-ordination with Other Projects	2	4.300	1.266	29.4%	Delayed < 6 mths
Service Improvements	2.247	0.013	0.6%	1.500	66.8%			4.300	1.266		
Growth Related											
Projects Total	50.684	16.376	32.3%	45.348	89.5%			128.684	68.438		

Major Capital Projects (\$million)				2025	;						Overa	II		
	Approved YTD Expe		enditure	Projected Year-				Total	Life-to-				Comple	tion Date
Project Name	Approved Budget	\$	%	\$	%	Reason for Spending Delays	Notes	Approved Budget		%	Project Status	Start Date	Original Planned	Revised Planned / Actual
Welcome Area - Design Welcome Area - Phase A Construction	0.064 37.590	0.014 10.643	22.3% 28.3%	0.064 33.000	100.0% 87.8%	Site Conditions	1	1.888 76.287		-	On Track Delayed < 6 mths	12/01/2019 09/01/2023	12/31/2025 12/31/2025	

# **Note Section:**


# Note # 1

The Welcome Area Construction project is delayed due to site conditions, the project is currently in the construction phase and is projected to spend at 88% by year-end.

# Note # 2

The Savanna Indoor Winter Holding & Viewing Design project is experiencing delay due to coordination with other projects.

# Sankofa Square (SS)




Project Overall Status by Category



Project Spending Status with Delay Reasons

**Key Discussion Points** 



Project Spending Status	Total
Spending On Track	1
Completed	0
Cancelled	0
Insufficient Staff Resources	0
Procurement Issues	1
RFQ/RFP Delayed	0
Contractor Issues	0
Site Conditions	0
Co-ordination with Other Projects	0
Community Consultation	0
Other	0
Total # of Projects	2

### **Key Discussion Points:**

- ➤ Śankofa Square Signage Project: City Council adopted the new name Sankofa Square selected by the Recognition Review Community Advisory Committee on December 13, 2023 (MM13.29) and as adopted by the Board at its February 2024 Board meeting. City Council approved a capital project of \$105,000 for the cost of new signage as a result of Dundas Street renaming process (MM13.29), as part of the 2024 Budget process. City Council adopted the amend of the Sign By-law on April 23, 2025 (PH20.4) to allow the installation of new signage. Signage and other brand assets will be designed later in the year for installation in fourth quarter of 2025.
- Accessibility Installation To Meet AODA: City Council approved a capital project of \$60,000 for accessibility Installation to comply with AODA standards since the stage is not fully accessible for performers and technicians who use mobility devices, as part of the 2025 Budget process. The project is financed by the remaining balance of Section 37 from 311 Bay Street (XR3026-3700055) and 825 Bay Street (XR3026-3700117) development. Price quotations showed that the project cost is around \$200,000. Sankofa Square will request additional funding through the 2026 budget process.

# Sankofa Square (SS)

All Projects (\$million)				2025			Overall					
Project Name	Approved	YTD Exp	enditure	Projected Year		Reason for	Notes	Total	Life-to-Date	%	Drainet Status	
Project Name	Budget	\$	%	\$	%	Spending Delays	Notes	Approved Budget	Actuals	%	Project Status	
SANKOFA SQUARE SIGNAGE	0.092		0.0%	0.092	100.0%		# 1	0.105	0.013	12.0%	On Track	
ACCESSIBILITY INSTALLATION TO MEET AODA	0.060		0.0%		0.0%	Procurement Issues	#2	0.060		0.0%	Delayed > 6 mths	
Legislated	0.152		0.0%	0.092	60.6%			0.165	0.013			
Projects Total	0.152		0.0%	0.092	60.6%			0.165	0.013			

# **Note Section:**

### Note #1

City Council adopted the amendments to the Sign Bylaw on April 23-2025. This amendment allows the use of the words Sankofa Square on signage. Final designs and engineered drawings will have to be approved by Sign Variance Committee.

New logo and fonts approved by the Board. Procurement documents have been circulated to potential fabricators for design drawings & costings. Fabrication and installation contract to be issued in summer 2025.

### Note # 2

The initial funding will allow further design and costing work. The preliminary costings indicate that further funding (estimated \$0.2M total project cost ) will be required to complete the work. The funding will be requested as part of the 2026 budget process.

Architect and contractor working on designs & costings. Work onsite will have to be co-ordinated around spring/summer 2026 event bookings.

# 2025 Capital Spending by Program Rate Programs


Program (\$M)	Period	2025 Approved	20	025 Expenditure		Trending	Alert (Benchmark 70% spending
r rogram (vm)	i enou	Cash Flow	Year To Date Actuals	Projected Actuals	Projected %	Hending	rate)
Solid Waste Management Services	4M-2025	75.04	8.45		92.1%		G
	Q2-2025	75.04	14.85	70.96	94.6%	<b>^</b>	G
Toronto Parking Authority	4M-2025	55.63	2.23	53.43	96.0%		G
	Q2-2025	55.63	8.98	52.57	94.5%	<b>→</b>	G
Toronto Water	4M-2025	1,224.21	131.64	975.38	79.7%		G
	Q2-2025	1,224.21	262.30	931.90	76.1%	Ψ	G
TOTAL	4M-2025	1,354.88	142.32	1,097.93	81.0%		G
	Q2-2025	1,354.88	286.13	1,055.44	77.9%	<b>→</b>	G

Projected / Year end Actuals Sper	nding								
> 70%	G								
Between 50%-70%	(8)								
< 50% <b>®</b>									

For the six months ended June 30, 2025, the capital expenditures for Rate Programs totalled \$286.1 million of their collective 2025 Approved Capital Budget of \$1,354.9 million. Spending is expected to increase to \$1,055.4 (77.9%) million by year-end.

Programs with more than 70% projected spending rate are: Solid Waste Management Services, Toronto Parking Authority, Toronto Water.

# Solid Waste Management (SOL)



# Solid Waste Management (SOL)

All Projects (\$million)				2025				Overall			
Project Name	Approved	YTD Expe	nditure	Projected Ac	nd	Reason for	Notes	Total Approved	Life-to-Date	%	Project Status
1 Tojout Nume	Budget	\$	%	\$	%	Spending Delays	140163	Budget	Actuals	70	r roject otatus
GREEN LANE LANDFILL	19.458	1.123	5.8%	19.377	99.6%			520.953	172.108	33.0%	On Track
LANDFILL CAPACITY DEVELOPMENT	2.008	0.883	44.0%	2.008	100.0%			7.045	2.463		On Track
PERPETUAL CARE OF CLOSED LANDFILLS	7.922	3.348	42.3%	7.570	95.6%			140.099	73.788		On Track
Legislated	29.388	5.354	18.2%	28.955	98.5%			668.097	248.359		
			22.20/1							2	
COLLECTION YARD ASSET MANAGEMENT	2.185	0.656	30.0%	2.142	98.0%			29.089	9.945		On Track
DIVERSION FACILITIES ASSET MANAGEMENT	0.058	0.023	39.5%	0.058	100.0%			3.320	2.779		On Track
DUFFERIN WASTE FACILITY SITE IMPROVEMENT	2.887	0.008	0.3%	0.049	1.7%	Other	1 1	57.574	1.815		Delayed > 6 mths
NEW FLEET	0.995	0.688	69.1%	0.995	100.0%			3.590	2.522		On Track
ORGANICS PROCESSING FACILITY ASSET MGMT	4.192	0.841	20.1%	4.180	99.7%			64.245	9.982		On Track
RENEWABLE NATURAL GAS	0.086		0.0%		0.0%			0.865			On Track
TRANSFER STATION ASSET MANAGEMENT	17.113	3.167	18.5%	16.979	99.2%			348.533	103.396	29.7%	On Track
State of Good Repair	27.516	5.382	19.6%	24.403	88.7%			507.215	130.438		
CONSTRUCTION OF BIOGAS UTILIZATION AT DI	0.056	0.013	23.1%	0.043	77.2%			3.259	3.210	98.5%	On Track
DIVERSION SYSTEMS	3.106	1.031	33.2%		100.0%				'	23.6%	On Track
ENGINEERING PLANNING STUDIES	0.399	0.110	27.5%		100.0%						On Track
FLEET TECHNOLOGY ENHANCEMENTS	0.525	0.054	10.3%		100.0%	Other					Delayed > 6 mths
IT CORPORATE INITIATIVES	1.260	0.034	11.8%		80.8%	Otrici					On Track
LONG TERM WASTE MANAGEMENT STRATEGY	8.659	2.005	23.2%		100.0%						On Track
			24.2%		90.3%					22.00/	On Track
SWM IT APPLICATION INITIATIVES	2.478	0.600									
SWMS STRATEGIC INITIATIVES	0.545	0.045	8.3%		100.0%						On Track
TWO-WAY RADIO REPLACEMENT	0.034		0.0%		0.0%					80.8%	On Track
Service Improvements	17.063	4.007	23.5%	16.533	96.9%			394.682	122.092		
DUFFERIN SSO FACILITY		(0.009)		ı				81.321	80.235	98 7%	Completed
ORGANICS PROCESSING FACILITY	1.073	0.115	10.7%	1.073	100.0%			133.945	2.271		On Track
Growth Related	1.073	0.115	9.9%	1.073	100.0%			215.266	82.505	1.7 70	OII ITAON
Projects Total	75.039	14.849	19.8%	70.963	94.6%			1.785.260	583.394		
riojecis iolai	73.033	14.043	19.0 /6	70.303	34.0 /0			1,700.200	303.334		

Major Capital Projects (\$million)				2025				Overall								
		YTD Expenditure		Projected Ac	tual to Year- nd			Total					Completion Date			
Project Name	Approved Budget	\$	%	\$	%	Reason for Spending Delays	Notes	Approved Budget	Life-to-Date Actuals	%	Project Status	Start Date	Original Planned	Revised Planned / Actual		
GREEN LANE LANDFILL	19.458	1.123	5.8%	19.377	99.6%		3	520.953		0.0%	On Track	Prior to 2010	12/31/2026	12/31/2040		
PERPETUAL CARE OF CLOSED LANDFILLS	7.922	3.348	42.3%	7.570	95.6%		4	140.099		0.0%	On Track	Prior to 2010	12/31/2032	12/31/2034		
TRANSFER STATION ASSET MANAGEMENT	17.113	3.167	18.5%	16.979	99.2%		5	348.533		0.0%	On Track	Prior to 2010	12/31/2034	12/31/2034		

### Note # 1

Increased project scope and consultant delays have delayed the development of the tender package which has pushed back the start of construction to 2026.

### Note # 2

Delays on this project are greater than six months due to TSD intake process for Al camera technology and integration with City infrastructure. In addition, sideguards that were to be installed in 2024 will now be installed in 2025 and 2026.

### Note #3

Green Lane Landfill: Project is on track. Legislated project for Green Lane landfill development that mainly include Leachate control system; gas control systems; cell excavation & base construction; engineering & monitoring; site services/final cover/storm; and buffer land acquisition.


### Note #4

Perpetual Care Of Closed Landfills: Project is on track. Legislated project for the perpetual care of various municipal closed landfills.

### Note # 5

Transfer Station Asset Management: Projects are on track. These multi year projects include State of Good Repair work for roofing, paving, drainage systems, sprinkler systems, repairs to tipping floors and household hazardous waste depot relocation.

# **Toronto Parking Authority (TPA)**



# **Toronto Parking Authority (TPA)**

All Projects (\$million)				2025					(	Overall	
All Frojects (#Illillori)			1	Projected	Actual to						
Project Name	Approved	YTD Exp	enditure	Year		Reason for Spending	Notes	Total Approved	Life-to- Date	%	Project Status
1 Toject Name	Budget	\$	%	\$	%	Delays	Notes	Budget	Actuals	70	1 Toject diatus
CCTV (Security of garages) via City of Toronto	0.900		0.0%	0.900	100.0%			0.905	0.425		On Track
Health & Safety Strategy	0.198		0.0%	0.140	70.7%			0.398		0.0%	On Track
Health & Safety	1.098		0.0%	1.040	94.7%			1.303	0.425		
Asset Management 2025-2029	1.260	0.385	30.6%	1.260	100.0%			7.260	0.385	5.3%	On Track
Legislated	1.260	0.385	30.6%	1.260	100.0%			7.260	0.385	0.070	OII II dok
					7001070						
Surface Lot Condition Assessment	0.225		0.0%	0.225	100.0%			0.625	0.269		On Track
SOGR Backlog	9.618	1.536	16.0%	9.618	100.0%			107.075	3.482		On Track
Garage Repair & Equipment - Health & Safety	4.122	1.808	43.9%	4.122	100.0%			32.140	15.304		On Track
Tenant Capital Repairs	0.270		0.0%	0.270	100.0%			2.270		0.0%	On Track
State of Good Repair	14.235	3.344	23.5%	14.235	100.0%			142.110	19.056		
Reimaging The Monitoring Stations	1.700		0.0%	0.455	26.8%		ļ	9.082	0.333		On Track
Green EV Fleet	0.315	0.010	3.3%		100.0%						On Track
Parking Management System Modernization	5.247		0.0%		100.0%						On Track
Wayfinding	0.675		0.0%		51.9%					12.8%	On Track
Budget Tool, Go To Market & Invoicing System Replacement	1.800	0.368	20.5%		100.0%					10.2%	On Track
City Framework for On-Street Expansion 2025 - 2028	0.558		0.0%		0.0%	Co-ordination with Other Projects				0.0%	Delayed > 6 mths
BST Website Refresh	0.446		0.0%		0.0%	Co-ordination with Other Projects				0.0%	Delayed > 6 mths
Centralize City Parking Assets	0.144	0.017	11.5%		72.2%						On Track
HR Module Enhancements	0.225		0.0%		100.0%					0.0%	On Track
Parking Technology Enhancements	6.579	0.933	14.2%		100.0%						On Track
Service Improvements	17.689	1.328	7.5%	15.075	85.2%			65.693	2.646		
			(								
4 Year Bike Share Expansion	12.122	3.151	26.0%	12.101	99.8%		j	43.138	20.897		On Track
			0.0%		100.0%						On Track
			8.1%		95.5%						On Track
04.5.4.4	046:51		46.5%	00.000	100.0%			444.000	04.055	3.8%	On Track
Growth Related	21.349 55.631	3.921 8.979	18.4% 16.1%	20.963 52.573	98.2% 94.5%			111.299 327.665	34.250		
Projects Total	55.631	8.979	16.1%	52.5/3	94.5%			327.665	56.763		

Major Capital Projects (\$million)				2025							Overal	l		
		YID Expenditure		TD Expenditure Projected Year-				Total	Life-to-				Completion Date	
Project Name	Approved Budget	\$	%	\$	%	Reason for Spending Delays	Notes	Approved Budget	Date Actuals	%	Project Status	Start Date	Original Planned	Revised Planned / Actual
4 Year Bike Share Expansion	12.122		26.0%	12.101			#3	43.138		48.4%	On Track	01/01/2022	12/31/2029	
EV Off-Street Projects	8.100	0.654	8.1%	7.735			#4	57.656		-	On Track	01/01/2022	12/31/2033	
Garage Repair & Equipment - Health & Safety	4.122	1.808	43.9%	4.122	100.0%		#5	32.140	15.304	47.6%	On Track	01/01/2023	12/31/2034	12/31/2034

### Note # 1:

City led project and needs clarity of timeline of delivery, more analysis of profitability needed for placement of equipment/machines at new locations.

### Note # 2:

Project scope under review since it is subcontracted out and has security issues.

### Note # 3:

Four-year bike share expansion will achieve footprint in all 25 wards and will also fund the expansion to Toronto Centre Island.

### Note # 4:


The program is expected to deliver incremental 60 L2 and 15 L3 chargers installed in 2025.

### Note # 5:

This is a multi-year and phased project that includes garage restoration and modernization that includes incorporating innovative technologies that digitize our footprint and wayfinding that supports enhanced customer experience.

### **Toronto Water**


# Actual and Projected Spend Rates by Category



Project Overall Status by Category



Project Spending Status with Delay Reasons



**Key Discussion Points** 

- 1. This dashboard displays progress by 28 program areas, representing 314 water and wastewater projects. Most capital projects are multi-year or on-going expenditure projects with completion dates in future years.
- 2. \$740.350 million or 71% of projects are on track for scheduled completion or completed. The projected year-end spend rate of 76% is lower than the 10-Year Rate Model completion target for 2025 of 82.0%.
- 3. Delivering capital construction projects efficiently has become progressively challenging due to increasingly complex coordination requirements, procurement practices that have not kept pace with evolving needs, extended timelines for acquisition of required permits and easements, and capital construction delivery project management methodologies that have not adapted to the growing delivery rate and complexity of coordination. A four-pronged, systems-based strategy has been recommended to address these challenges by integrating capital coordination, project delivery, procurement, and congestion management into a unified framework. The capital spend rate will continue to be impacted until such time as the recommendations are being implemented.

# **Toronto Water**

All Projects (\$million)				202	25				C	verall	
Project Name	Approved	YTD Expe	nditure	Projected Act		Reason for Spending Delays	Notes	Total Approved	Life-to-Date	%	Project Status
	Budget	\$	%	\$	%			Budget	Actuals		
Ashbridges Bay Treatment Plant	0.216	0.047	21.8%	0.132	61.1%		#1	38.160	37.291		Completed
FJ Horgan Treatment Plant	0.235		0.0%		0.0%	Insufficient Staff Resources		0.350			Delayed > 6 mths
Humber Wastewater Treatment	1.521	0.439	28.9%	1.611	105.9%		#1	18.129	14.551	80.3%	On Track
Health & Safety	1.972	0.486	24.7%	1.743	88.4%			56.639	51.842		
Ashbridges Bay Treatment Plant	26.563	9.537	35.9%	23.253	87.5%			585.317	506.580	86.5%	On Track
Highland CreekTreatment Plant	1.622	1.301	80.2%	1.850	114.1%		#1	45.894	35.920		On Track
Highland Creek Freatment Plant Humber Wastewater Treatment	4.510	1.166	25.8%	4.204	93.2%		#1	71.158	60.428		On Track
Island Treatment Plant	15.970	0.090	0.6%	10.436	95.2% 65.3%	Other	#2	155.144	24.516		Delayed < 6 mths
Pumping Stations&Forcemains	10.940	2.584	23.6%	10.755	98.3%	Other	#2	141.698	44.905		On Track
Water Service Replacement	49.109	7.264	14.8%	31.740	96.5% 64.6%	Co-ordination with Other Projects		484.972	359.190		Delayed < 6 mths
WT - Storage & Treatment	0.055	0.026	47.9%	0.053	96.4%	Co-ordination with Other Projects		1.831	1.582		On Track
VVT - Storage & Treatment Legislated	108.769	21.968	20.2%	82.290	75.7%			1,486.014	1,033.121	00.470	Offitack
Legislated	108.769	21.968	20.2%	82.290	15.1%			1,486.014	1,033.121		
Ashbridges Bay Treatment Plant	94.485	25.571	27.1%	85.562	90.6%			2,707.249	563.139		On Track
RL Clark Treatment Plant	1.640	0.222	13.5%	1.012	61.7%		#1	14.733	6.671		On Track
RC Harris Treatment Plant	1.817	0.759	41.8%	1.751	96.4%			51.393	37.602		On Track
Highland CreekTreatment Plant	11.790	2.960	25.1%	6.598	56.0%		#3	351.208	191.893		Delayed > 6 mths
FJ Horgan Treatment Plant	5.124	0.043	0.8%	1.774	34.6%	Contractor Issues		22.559	10.175		Delayed > 6 mths
Humber Wastewater Treatment	25.137	6.912	27.5%	20.806	82.8%			556.494	246.625		On Track
sland Treatment Plant	2.133	0.220	10.3%	1.117	52.4%		#1	45.747	11.725		On Track
Linear Engineering	113.872	34.086	29.9%	102.560	90.1%			1,205.138	831.659		On Track
Pumping Stations&Forcemains	13.147	9.273	70.5%	14.752	112.2%		#1	103.288	43.946		On Track
Sewer Rehabilitation	93.627	21.387	22.8%	68.498	73.2%			991.089	695.182		Delayed < 6 mths
Sewer Replacement	26.439	5.407	20.5%	18.272	69.1%	Site Conditions		152.149	60.398		Delayed > 6 mths
Trunk Sewers	16.301	5.579	34.2%	10.546	64.7%		#1	383.078	243.148		On Track
Trunk Watermains	14.895	1.720	11.5%	8.574	57.6%	Other	#4	41.505	8.588		Delayed > 6 mths
Watermain Cleaning & Lining	38.481	6.393	16.6%	42.879	111.4%		#1	903.545	759.226	84.0%	On Track
Watermain Replacement	122.003	18.200	14.9%	74.272	60.9%	Other	#2	882.035	585.974		Delayed < 6 mths
Water Service Replacement	4.007	0.282	7.0%	4.022	100.4%		#1	56.530	41.313		On Track
WT - Storage & Treatment	43.891	10.352	23.6%	31.760	72.4%	Site Conditions		214.153	117.075		Delayed < 6 mths
WTP - Plantwide	35.013	4.291	12.3%	31.101	88.8%			80.243	42.570		On Track
WWF - Implementation Projects	7.435	0.139	1.9%	3.164	42.6%	Other	#5	109.967	35.568	32.3%	Delayed > 6 mths
WWF - Stream Restoration	21.724	1.151	5.3%	14.717	67.7%		#1	208.704	79.799		On Track
Yards & Facilities	0.975	0.724	74.3%	0.911	93.4%			11.454	4.279	37.4%	On Track
State of Good Repair	693.935	155.671	22.4%	544.649	78.5%			9,092.259	4,616.554		
Ashbridges Bay Treatment Plant	1.514	0.252	16.6%	0.782	51.7%		#1	58.268	47.512	81.5%	On Track
Water Meter Program (AMR)	31.430	3.930	12.5%	9.912	31.5%	Procurement Issues		354.807	241.486	68.1%	Delayed > 6 mths
Business & Technology Support	21.050	3.578	17.0%	14.672	69.7%	Other	#6	158.963	82.770	52.1%	Delayed > 6 mths
Basement Flooding Program	178.399	28.662	16.1%	134.166	75.2%	Other	#7	2,125.152	946.562	44.5%	Delayed > 6 mths
RC Harris Treatment Plant	2.188	0.029	1.3%	0.440	20.1%	Site Conditions		14.373	2.387	16.6%	Delayed > 6 mths
Highland CreekTreatment Plant	26.397	8.452	32.0%	23.956	90.8%			750.359	119.716		On Track
J Horgan Treatment Plant	1.377	0.564	41.0%	1.375	99.9%			4.907	1.676		On Track
Humber Wastewater Treatment	1.016	0.152	14.9%	0.594	58.5%	Other	#2	138.189	38.975		Delayed < 6 mths
sland Treatment Plant	0.484	0.148	30.6%	0.483	99.8%		"	8.664	7.883	91.0%	On Track
inear Engineering	3.616	0.366	10.1%	2.343	64.8%		#1	32.663	10.610		On Track
Frunk Sewers	5.402	1.882	34.8%	3.810	70.5%		#1	39.822	3.186		On Track
Trunk Watermains	0.307	0.018	5.9%	0.303	98.7%		"	8.624	7.701		On Track
VT - Storage & Treatment	0.386	0.006	1.7%	0.184		RFQ/RFP Delayed		33.116	31.409		Delayed > 6 mths
WTP - Plantwide	11.971	2.167	18.1%	5.367	44.8%		#8	257.413	39.437		Delayed > 6 mths
WWF - Implementation Projects	24.502	5.008	20.4%	14.229		RFQ/RFP Delayed	""	889.152	675.286		Delayed > 6 mths
WWF -TRCA	13.488	6.244	46.3%	13.320	98.8%			187.368	180.125		On Track
Yards & Facilities	7.005	1.427	20.4%	4.866		RFQ/RFP Delayed		141.641	51.407		Delayed > 6 mths
Service Improvements	330.532	62.887	19.0%	230.800	69.8%		_	5,203.480	2,488.130	00.070	

Ashbridges Bay Treatment Plant	7.620	0.592	7.8%	5.760	75.6%			459.135	10.053	2.2%	On Track
Island Treatment Plant	0.070		0.0%	0.036	51.4%	Other	#9	22.815	0.770	3.4%	Delayed > 6 mths
Linear Engineering	0.945	0.036	3.8%	0.932	98.6%			4.364	1.648	37.8%	On Track
New Service Connections	43.184	16.955	39.3%	41.951	97.1%			672.590	521.804	77.6%	On Track
New Sewers	6.267	0.351	5.6%	5.096	81.3%			274.876	50.755	18.5%	On Track
Pumping Stations&Forcemains	0.275		0.0%	0.078	28.4%	Insufficient Staff Resources		31.483	26.513	84.2%	Delayed > 6 mths
Trunk Sewers	15.781	2.299	14.6%	14.877	94.3%			994.825	29.391	3.0%	On Track
Trunk Watermains	4.953	0.617	12.5%	0.985	19.9%		#1	114.985	102.023	88.7%	On Track
Water Efficiency Plan	0.751	0.169	22.5%	0.671	89.4%			14.333	12.663	88.4%	On Track
Watermain Replacement	8.640	0.038	0.4%	1.782	20.6%	Co-ordination with Other Projects		178.290	104.972	58.9%	Delayed > 6 mths
WT - Storage & Treatment	0.518	0.236	45.5%	0.250	48.3%		#1	7.196	6.368	88.5%	Completed
Growth Related	89.004	21.292	23.9%	72.417	81.4%			2,774.894	866.960		
Projects Total	1,224.212	262.305	21.4%	931.899	76.1%			18,613.287	9,056.606		

Major Capital Projects (\$million)				2	025						Overall				
		YTD Exp	enditure		ctual to Year- nd			Total					Comple	pletion Date	
Project Name	Approved Budget	\$	%	\$	%	Reason for Spending Delays	Notes	Approved Budget	Life-to-Date Actuals	%	Project Status	Start Date	Original Planned	Revised Planned / Actual	
Downsview Trunk Watermain (CPW041-06, CPW060-20)	4.849	0.712	14.7%	0.810	16.7%		#10	85.005	64.446	75.8%	Completed	01/31/2023	12/31/2026	12/31/2026	
Ashbridges Bay D Building (CWW019-34)	23.427	11.444	48.8%	23.556	100.6%		#11	99.126	50.236	50.7%	On Track	03/31/2018	12/31/2030	12/31/2030	
Outfall Construction (CWW039-06)	9.764	5.921	60.6%	9.764	100.0%		#12	287.189	258.776		On Track	01/31/2018	12/31/2027	12/31/2027	
Fairbanks Silverthrone (CWW421-22)	57.363	17.552	30.6%	50.647	88.3%		#13	338.664	214.791	63.4%	On Track	10/31/2021	12/31/2028	12/31/2028	
Don & Waterfront - Offline Storage Tank (CWW480-02)	4.356	1.710	39.3%	1.904	43.7%	RFQ/RFP Delayed	#14	72.566	10.264		Delayed > 6 mths	09/30/2017	12/31/2031	12/31/2031	
Don & Waterfront Trunk/CSO Construction - Phase 1 (CWW480-03)	0.700		0.0%	1.300	185.7%		#15	456.805	433.680		On Track	01/31/2018	12/31/2026	12/31/2026	

### Note # 1

Several projects are proceeding ahead of schedule (Canadian Environmental Protection Act (CEPA) Compliance at Highland Creek Wastewater Treatment Plant, Forcemain Replacement - Phase 2 and Watermain Structural Lining), or nearing completion with nominally higher costs or reduced spending. Appropriate reallocation of funding will be included in Toronto Water's 2025 Capital Budget and 2026-2034 Capital Plan Adjustments Report for the period ending September 30th.

### Note # 2

Minor project delays due to one or combination of reasons including need to revise project scope in response to high pricing (Chemical and Residual Management project at Island Water Treatment Plant), delays in design process, delays in procurement process due to bid disputes and coordination with transit projects (2022-2024 Watermain Replacement projects), and assessment of divisional priorities (Wet Weather Flow projects at Humber Wastewater Treatment Plant).

#### Note # 3

Liquid Train Engineering project at Highland Creek Wastewater Treatment Plant experienced reduced contract administration spending due to revisions to the delivery model for construction and reduced construction spending in 2025.

### Note #4

Cast Iron Trunk Replacement - Phase 4 - Construction project delivery was delayed pending utility relocations and coordination with required plant shut down.

### Note #5

Western Beaches Retrofit project was delayed due to an extended detailed design for additional scope items and need to acquire the necessary permits.

#### Note #6

Enterprise Systems Integration project was delayed due to coordination with another division.

### Note #7

Several Basement Flooding Relief - Group 4 Construction projects have been delayed through the design process to acquire necessary easements or complete required field investigations. Additionally, there was a lower than forecasted spending in 2025 for procurement of one large easement as the process for the land acquisition remains under discussion.

#### Note #8

UV Disinfection Construction project at Island Water Treatment Plant was delayed pending completion of design revisions and site plan approval.

#### Note #9

Island Photovoltaic System construction works have been deferred due to high estimated project cost.

### **Major Capital Projects**

### Note #10

Contract was awarded in 2022, and the transmission watermain has been installed. Substantial Performance was achieved in Q1 2025, and the project is nearing completion.

#### Note #1

Project was awarded in 2023, and is currently proceeding on track in 2025. Forecast to nominally exceed the plan, reallocation to be completed at year-end.

#### Note #12

Construction started in early 2019, and is proceeding on track in 2025.

#### Note #1:

The main tunnel contract was awarded in 2021. The tunnelling component of the project started in 2023 and was completed in 2024. The project is proceeding on track in 2025.

### Note #14

Construction works for the first phase of the project was completed in 2024. Phase 2 construction is experiencing delays in tendering due to challenges obtaining permits.

#### Note #1

The Coxwell Bypass Tunnel is approximately 99 per cent complete and is currently projecting to proceed ahead of forecast. The construction of the five main shafts that are connected to this tunnel is complete: at Ashbridges Bay Treatment Plant; in the Keating Railyard (Lakeshore Ave and Don Roadway); on Bayview Avenue at Bloor Street; at the North Toronto Wastewater Treatment Plant; and at the Coxwell Ravine Park.