

TABLE OF CONTENTS

- 1.0 Intent**
- 2.0 Equipment**
- 3.0 Pre-pick-up Preparation**
- 4.0 Pick-up**

1.0 Intent

The requirements given in this recommendation cover detailed procedures for Traffic Control System pick-ups. The tasks identified in the Traffic System Pick-up Checklists are shared between the Traffic Signal Operations Group (TSOG), the Communications System Operator (CSO) and the Maintenance Contractor.

2.0 Equipment

Equipment required: Terminal socket wrench (3/8" & 7/16" narrow wall sockets)
Assorted screwdrivers, pliers

3.0 Pre-pickup Preparation

- As per the Checklists for the type of Traffic System.
- Check boxes on Checklist as tasks are completed.

4.0 Pick-up

- Install Bell plug in lower cabinet.
- As per the Checklists for the type of Traffic System.
- Check boxes on Checklist as tasks are completed.

MTSS CHECKLIST

Location: _____ **Pickup By:** _____ **CSO:** _____
PX: _____ **Contractor:** _____
Date: _____ **TSOG:** _____

ACTION BY PREPARATION

PRE-PICKUP

- TSOG Depick Intersection after the AM peak period (10:00 AM)
- TSOG Check that signal is dropped on PX Status Console
- TSOG Update 'Mods' spreadsheet
- TSOG Update timings edit screen
- TSOG Fax copy of timings to contractors office with description of modification
- TSOG Notify CSO that timings have been updated

PICKUP

- CONTRACTOR Contact CSO for MTSS pick-up
- TSOG Send addpick and pickup command to bring intersection online
- TSOG Confirm PX Status Console show PX Under Control
- TSOG Confirm detector (pushbutton, vehicle, sonic, APS) monitoring with contractor for each detector coded

Position: 1 2 3 4 5 6 7 8 9 10

Type: ___ ___ ___ ___ ___ ___ ___ ___ ___

Monitoring Direction: ___ ___ ___ ___ ___ ___ ___ ___

- CSO Verify minimum, partial and maximum extensions
- CONTRACTOR Create WRM call
- CSO Confirm WRM monitor
- CSO Activate and verify special function drivers
- CSO Verify special function monitors
- CONTRACTOR Check firehall, railway, transit and timing preemption
- CSO Confirm preemption status
- CONTRACTOR Switch manual/police control on
- CSO Confirm manual/police monitor
- CONTRACTOR Place signal on flash (for controllers being tested in shop)
- CSO Confirm flash status
- CONTRACTOR Unplug comm cable
- CSO Depick intersection, notify TSOG testing is complete and forward checklist to TSOG
- TSOG Addpick intersection
- TSOG Check local timings and operation
- TSOG Connect comm cable
- TSOG Check system timings and operation
- TSOG Update Cartograph

RESULTS

Pickup Complete: Yes Time: _____
 No Comment: _____

COMMENTS (e.g. NBLA on recall due to faulty loop)

UTC SYSTEM CHECKLIST

Location: _____ **Pickup By:** _____ **CSO:** _____
PX: _____ **Contractor:** _____
Date: _____ **TSOG:** _____

| ACTION BY | PREPARATION | COMMAND |
|------------------|---|----------------------------|
| TSOG | <input type="checkbox"/> Update UTC Database | DBAS |
| TSOG | <input type="checkbox"/> Update UTC Timing Plans | DBAS/PPRP J12345 |
| TSOG | <input type="checkbox"/> Update UTC Timetables | TTBP 1/2 |
| TSOG | <input type="checkbox"/> Check SFs – SF1 (Plan __); SF2 (Plan __); SF3 (Plan __); SF4 (Plan __) & Run Controller Checks Using Plan ____ | WHAT F12340 & SEED F 12341 |
| CSO | <input type="checkbox"/> Check Central – RCCU Communication Status | DIPM J12345/MONI J12345 |
| CSO | <input type="checkbox"/> Isolate Intersection | ISOL J12345 |
| CONTRACTOR | <input type="checkbox"/> Confirm CSO Ready to Proceed | |

| PRE-PICKUP | | |
|-------------------|--|-------------------------|
| CSO | <input type="checkbox"/> Change Current UTC Timing Plan to 0 (local plan) | PLAN J12345 0 |
| CSO | <input type="checkbox"/> Log OUT Control & Reply Bits | LOTU X12340 |
| CSO | <input type="checkbox"/> Reinstate System Control | XISO J12345* |
| CSO | <input type="checkbox"/> Activate Central Demand Detectors (DD) | DEMA J12345 * |
| CONTRACTOR | <input type="checkbox"/> Pull Local Detector Cards | |
| CSO | <input type="checkbox"/> Confirm DD Bit Reply & All Callable Stages Served | DIPM J12345/MONI J12345 |
| CONTRACTOR | <input type="checkbox"/> Reinsert Local Detector Cards | |
| CSO | <input type="checkbox"/> Deactivate Central DD | XDEM J12345 * |
| CONTRACTOR | <input type="checkbox"/> Switch Remote Reconnect (RR) ON | |
| CSO | <input type="checkbox"/> Confirm RR Bit Reply | MONI J12345 |
| CONTRACTOR | <input type="checkbox"/> Switch Manual Control (MC) ON | |
| CSO | <input type="checkbox"/> Confirm MC Bit Reply | MONI J12345 |
| CONTRACTOR | <input type="checkbox"/> Switch MC OFF | |
| CONTRACTOR | <input type="checkbox"/> Create Detector Fault (DF) | |
| CSO | <input type="checkbox"/> Confirm DF Bit Reply in Position 14 | DIPM J12345/MONI J12345 |
| CONTRACTOR | <input type="checkbox"/> Remove DF | |
| CONTRACTOR | <input type="checkbox"/> Create Pre-emption Call | |
| CSO | <input type="checkbox"/> Confirm Pre-emption (HC) Bit Reply | DIPM J12345/MONI J12345 |
| CSO | <input type="checkbox"/> Confirm Green Return Bits | DIPM J12345/MONI J12345 |

| PICKUP | | |
|---------------|---|---------------------------|
| CONTRACTOR | <input type="checkbox"/> Switch RR OFF | |
| CSO | <input type="checkbox"/> Reinstate UTC Control | PLAN J12345 1 |
| CSO | <input type="checkbox"/> Confirm Re-sync (SR) Bit Reply | DIPM J12345/MONI J12345 |
| CONTRACTOR | <input type="checkbox"/> Confirm Pre-control LED | |
| CSO | <input type="checkbox"/> Confirm Stage Hold Bit Reply | MONI J12345 |
| CONTRACTOR | <input type="checkbox"/> Confirm Stage Hold LED | |
| CSO | <input type="checkbox"/> Confirm Interval Advance Bit Reply | MONI J12345 |
| CONTRACTOR | <input type="checkbox"/> Confirm Force Off LED | |
| CSO | <input type="checkbox"/> Confirm Signal In-sync in Normal Plan | DIPM J12345/MONI J12345 |
| CSO | <input type="checkbox"/> Verify Operation of Special Functions (SF) | PLAN J12345 # (see above) |
| CSO | <input type="checkbox"/> Check All Other Plans | PLAN J12345 # |
| CSO | <input type="checkbox"/> Run Controller Checks | CHCK J12345 |
| CSO | <input type="checkbox"/> Log 24-hour Split Timings | SSGM J12345 |
| CSO | <input type="checkbox"/> Verify SCOOT Detectors | MONI J12345 |

| Location | Movement | Location | Movement |
|--|----------|--|----------|
| <input type="checkbox"/> SD1 (32 – 35) | _____ | <input type="checkbox"/> SD7 (56-59) | _____ |
| <input type="checkbox"/> SD2 (36 – 39) | _____ | <input type="checkbox"/> SD8 (60-63) | _____ |
| <input type="checkbox"/> SD3 (40 – 43) | _____ | <input type="checkbox"/> SD9 (64-67) | _____ |
| <input type="checkbox"/> SD4 (44 – 47) | _____ | <input type="checkbox"/> SD10 (68-71) | _____ |
| <input type="checkbox"/> SD5 (48 – 51) | _____ | <input type="checkbox"/> SD11 (72 -75) | _____ |
| <input type="checkbox"/> SD6 (52 – 55) | _____ | <input type="checkbox"/> SD12 (76-79) | _____ |

RESULTS
Pickup Complete: Yes Time: _____
 No Comment: _____

ARIES CHECKLIST

Location: _____ **Pickup By:** _____ **CSO:** _____
PX: _____ **Contractor:** _____
Date: _____ **TSOG:** _____

ACTION BY PREPARATION

PRE-PICKUP

- TSOG Add Zone if required
- TSOG Add Intersection to Zone
- TSOG Setup Real-Time Intersection Delay
- TSOG Add Intersection to Zone Display
- TSOG Notify CSO that testing can begin

PICKUP

- CONTRACTOR Contact CSO for ARIES pick-up
- CSO Upload intersection data
- CSO Save uploaded data
- CSO Check Real-Time Display
- CSO Confirm detector monitoring with contractor for each detector programmed

Position: 1 2 3 4 5 6 7 8

Type: _____

Monitoring Direction: _____

- CSO Verify minimum, partial and maximum extensions
- CONTRACTOR Create WRM call
- CSO Confirm WRM operation on Real-Time Display
- CONTRACTOR Check firehall, railway, transit and timing preemption
- CSO Confirm preemption status
- CONTRACTOR Switch manual/police control on
- CSO Confirm manual/police monitor
- CONTRACTOR Place signal on flash (for controllers being tested in shop)
- CSO Confirm flash status
- CSO Notify TSOG that testing is complete and forward checklist to TSOG
- TSOG Check uploaded timings with timing card
- TSOG Check local timings and operation
- TSOG Check split monitor report
- TSOG Check event logs
- TSOG Print copy of the database for the 'Aries Database Changes' binder
- TSOG Update Cartograph

RESULTS

Pickup Complete: Yes Time: _____
 No Comment: _____

COMMENTS (e.g. NBLA on recall due to faulty loop)

TransSuite CHECKLIST FOR CONTROLLERS IN THE FIELD

Location: _____ Pickup By: _____ CSO: _____
 PX: _____ Contractor: _____
 Date: _____ TSOG: _____
 Channel/Drop: _____
 UCM Database Version: _____

PRE-PICKUP

| ACTION BY | | ACTION | INTERFACE | COMMAND(S) |
|-----------|--------------------------|---|--|---|
| TSOG | <input type="checkbox"/> | Add channel if it does not already exist. | Management User Interface (Mgmt UI) | File > Add New > Channel (enter channel, position, CCS and protocol) |
| TSOG | <input type="checkbox"/> | Configure new channel created | | Chn Commands > Configure |
| TSOG | <input type="checkbox"/> | If changes are made to channel configure file, send config file to CCS | | CCS Commands > Send Config File |
| TSOG | <input type="checkbox"/> | Add intersection | | |
| TSOG | <input type="checkbox"/> | Configure new intersection created | | File > Add New > Intersection (enter PX# and Jurisdiction) Int Commands > Configure Fill in info on Config tab and click Apply Fill in info on Det Config tab and click Apply Fill in info on Filters tab and click Apply |
| TSOG | <input type="checkbox"/> | Rename default version name and description | Controller Database Manager (Ctrlr DB Mgr) | Device List > Open PX# that was created > Select default version > Change version name/description (enter 'System Pickup' for New Name and current date for New Description) |
| TSOG | <input type="checkbox"/> | Update 'Mods' spreadsheet | | |
| TSOG | <input type="checkbox"/> | Provide copy of timing card with updated channel/drop info and system loop drawing to CSO | | |

PICKUP

| ACTION BY | | ACTION | INTERFACE | COMMAND(S) |
|-----------|--------------------------|---|--------------|---|
| CSO | <input type="checkbox"/> | Check comm status | Mgmt UI | Channel Report > Drop Info (valid % should be above 90%) |
| CSO | <input type="checkbox"/> | Upload controller database to 'System Pickup' version | Ctrlr DB Mgr | Upload All |
| CSO | <input type="checkbox"/> | Save uploaded data | | Save and add journal entry (ex. Upload successful) |
| CSO | <input type="checkbox"/> | Bring signal on Standby | Mgmt UI | Int Commands > Put Standby |
| CSO | <input type="checkbox"/> | Pickup signal | | Int Commands > Put Online |
| CSO | <input type="checkbox"/> | Check online status | | Intersection Reports (Comm Mod and Comm Status should show Online) |
| CSO | <input type="checkbox"/> | Confirm detector monitoring with contractor for each local detector programmed (also obtain information from contractor on what lane the detector is serving) | | Intersection Reports > Dets (vehicle detectors to test can be found from the uploaded data on the Ctrlr DB Mgr; NS pushbutton calls should be reported on position 2 and EW on 6) |

Local Detectors:

Position: 1 2 3 4 5 6 7 8
 Monitor:

Type (veh/ped): ___ ___ ___ ___ ___ ___ ___

Lane/Direction: ___ ___ ___ ___ ___ ___ ___

PICKUP (CONTINUED)

| ACTION BY | | ACTION | INTERFACE | COMMAND(S) |
|------------|--------------------------|---|-----------|---|
| CSO | <input type="checkbox"/> | Verify system detectors | Mgmt UI | Intersection Reports > Dets (check that volume, occupancy and speed data is reported) |
| Contractor | <input type="checkbox"/> | Create Pre-emption Call Confirm Pre-emption Status | | Intersection Reports > Alarm Flags (should show check mark beside preempt) |
| CSO | <input type="checkbox"/> | Check Time Consistency | | Intersection Reports > Time Consistency > Request Report (Time Difference should be less than 3 secs) |
| CSO | <input type="checkbox"/> | Test Special Functions | | Intersection Reports > Special Fns |
| Contractor | <input type="checkbox"/> | Update cabinet paperwork with channel/drop info | | |
| CSO | <input type="checkbox"/> | Activate split logger | | Int Commands > Manage STL > Start STL > enter 2999 for year |

POST-PICKUP

| ACTION BY | | ACTION | INTERFACE | COMMAND(S) |
|-----------|--------------------------|--|---------------|--|
| TSOG | <input type="checkbox"/> | Review uploaded data with info on timing card | Ctrlr DB Mgr | |
| TSOG | <input type="checkbox"/> | Check controller timings and operation in the field Update timing card in cabinet with system pickup date | | |
| TSOG | <input type="checkbox"/> | Generate and Review Split Monitor Report | Mgmt UI | Intersection Report > Split Logger > Phase Times > Enter Start and End Dates and Times > Generate Report |
| | <input type="checkbox"/> | Check controller log for any failures over 24 hour period and adjust intersection filters as required | | Int Commands > Show Controller Log |
| TSOG | <input type="checkbox"/> | Create ATMS drawing file | ATMS Explorer | |
| TSOG | <input type="checkbox"/> | Update Cartegraph | | |

RESULTS

Pickup Complete: Yes Time: _____
 No Comment: _____

COMMENTS (e.g. NBLA on recall due to faulty loop)
