


LEGEND:
█ Stage 1 Work
 - - - Roads to be Demolished



LEGEND:
█ Stage 2 Work
 - - - Roads to be Demolished



LEGEND:
█ Stage 3 Work
 - - - Roads to be Demolished

SIX POINTS INTERCHANGE RECONFIGURATION CONSTRUCTION SCHEDULE*

Following more than 10 years of planning, consultation, engineering, and design, the City of Toronto began construction to reconfigure the Six Points intersection in March 2017. The reconfiguration supports the development of Etobicoke Centre as a vibrant mixed-use transit-oriented community.

Generally, construction includes: removing the existing structures, roads, and facilities, as required; installing underground infrastructure

(watermain, storm sewers, sanitary sewers, and utilities); streetscaping (including landscaping, street lighting, and furniture); road surfacing, intersection improvements, and curb installation.

* Timelines are subject to change. Demolition and reconstruction will take place in the following stages. Some stages may overlap to advance construction.

STAGE 1 * Spring 2017 - Fall 2018

- STAGE 1A**
 Work will include:
- Construct new Dundas Street alignment between Kipling and Bloor
 - Construct Road A and Road B
 - Construct an underground Hydro duct bank on Dundas Street West from Aukland Road to Jopling Avenue.

- STAGE 1B**
 Work will include:
- Construction along Dundas Street, Road A, and Road B
 - Closing the bus ramp (Kipling to Street A) and opening temporary connections (Dundas, Road A, Road B)

- STAGE 1C**
 Work will include:
- Reconstruct Bloor Street westbound lanes from Dunbloor Road to the projects eastern limit
 - Construct the east-side of Kipling and St. Albans's ramp, south of Bloor

- STAGE 1D**
 Work will include:
- Construct the Bloor Street westbound lanes
 - Construct the Kipling/Dundas intersection

- STAGE 2
* Fall 2017 - Summer 2019**
- STAGE 2A**
 Work will include:
- Reconstruct the Bloor Street West east-bound lanes
 - Reconstruct Dunbloor Road
 - Construct the remainder of Dundas Street West south side and the Kipling/Dundas intersection
 - Construct new Viking Lane

- STAGE 2B**
 Work will include:
- Bloor Street realignment from Dundas to Kipling
 - Construct Road C
 - Reconstruct the existing Dundas Street East and Dundas/Kipling ramp
 - Construct Dundas Street West from Jopling to Kipling

- STAGE 3
* Winter 2019 - Spring 2020**
- STAGE 3A**
 Work will include:
- Widen Kipling Avenue northbound lanes
 - Remove the existing Dundas/Bloor bridge structures over Kipling

- STAGE 3B**
 Work will include:
- Widen and reconstruct Kipling Avenue southbound lanes
 - Construct Bloor Street West from Kipling to Prennan Avenue

**Stay Informed.
Learn more.**

www.toronto.ca/etobicokecentre

Nathan Jenkins, Field Ambassador
 etobicokecentre@toronto.ca
 416-338-7755

WHAT TO EXPECT DURING CONSTRUCTION

We appreciate your patience. During construction you may experience dust, noise and other inconveniences. The City will make efforts to reduce impacts. Property owners should remove items located within City property limits (boulevard), such as landscaping and/or decorative objects. If you have a sprinkler system within the boulevard, please contact the Field Ambassador. The City will not be responsible for damage to any privately owned items on City property.

Work Hours: Work will take place from 7:00 am to 7:00 pm., Monday to Friday, with work after hours and on weekends as required.

Road and Sidewalk Access: In order to complete the work in a safe manner, there will be road and sidewalk restrictions within the construction zone. Access for emergency vehicles will be maintained at all times.

Driveway Access: The contractor will notify you of any temporary restrictions to your driveway access. If your property has two entrances, one entrance will be kept open at all times.

Traffic Management: Efforts have been made to manage traffic in the area for the safety of workers, road users and residents. Road users should expect delays and increased traffic on nearby main and side streets.

Parking: Parking in the active work zone is not permitted due to space requirements for construction equipment and materials. If your parked vehicle affects the construction work, it will be re-located with no charge to the owner. If your vehicle is moved, please contact parking control for its location at 416-808-2222.

Garbage & Recycling: Please follow your normal routine. If required, the contractor will move bins to an appropriate location and return them. Please ensure that you label your bins with your address.

Restoration: The construction work area will be restored with sod and/or asphalt where required in future stages of the work. Updates will be provided.

Transit Service: This project will affect travel times for TTC and MiWay routes. Visit miway.ca or ttc.ca for accurate information.