

November 30, 2020

Scarborough Transmission Watermain Construction Tunnel Section

Contract: 17ECS-LU-05TT
Start Date: October 2018 End Date: January 2021
**Timeline is subject to change.*

The City of Toronto's work to install a new Transmission Watermain in your area is progressing well.

PROGRESS UPDATE

Completed Work:

- Constructed the tunnel shafts at the Scarborough Pumping Station located on Fishleigh drive Avenue (Shaft 1), at southeast corner of Kingston Road and Glen Everest Road (Shaft 2), at 2121 Kingston Road (Shaft 3), at Go station parking lot (Shaft 4) and at southeast corner of Midland Avenue and St. Clair Avenue East (shaft 5).
- Completed tunneling and installed transmission watermain between shafts 2 to 3 and shafts 4 to 5.
- Installed the transmission watermain within the GO station parking lot from shaft 4 to Natal Park, through Natal Park to Aylesworth Avenue.
- Installed the transmission watermain on Clarendon Avenue from Aylesworth Avenue to Kingston Road and on Kingston Road from 2121 Kingston Road to Clarendon Avenue.
- Replaced the local watermain and substandard water services on Clarendon Avenue from Aylesworth Avenue to McIntosh Street.
- Replaced the damaged sidewalks and curbs on Clarendon Avenue, Kingston Road and in the Scarborough GO station parking lot.

Remaining Work:

Tunneling between shafts 1 to 2, installing the transmission watermain at Midland and St. Clair Avenues, restoring Clarendon Avenue and areas where the transmission watermain construction is complete.

NIGHT WORK

Starting in December 2020 until January 2021, the contractor will work 24 hours a day and 5 days per week on the last tunnel section to expedite the schedule. The tunnel section is underground and not visible. Please note that the noise level will be monitored. The following emergency contact can be reached for any questions or concerns during the night working hours:

Contractor's Site Staff	Anton Tshyanok, 647-216-2076 Lancelot Myers, 416-433-9889 Rudy Vandrie, 416-984-7058
Site Inspector	Manik Das, 416-278-7820

NEED MORE INFORMATION?

If you have questions about the ongoing work, please contact us.

Contract	17ECS-LU-05TT
Site Inspector	Manik Das, 416-278-7820, Manik.Das@Hatch.com
Project Manager	Mahtab Taviana, 416-396-7392, mahtab.taviana@toronto.ca
TTY Hearing Impaired Service	416-338-0889 (7 Days a week, 8 p.m. to 5 p.m., closed holidays)
General inquiries	311
Website	toronto.ca/improvements/ward20.htm

Thank you for your patience. Building a great city takes time. Better infrastructure for all of us is worth the wait.

MAP OF WORK AREA

