540 Cedarvale Avenue Construction Schedule

Construction Phase	Nov	Dec	Jan	Feb	Mar	Apr	May	June	July
Mobilization, fencing, tree protection									
Excavation	•								
Pile installation				—					
Foundation formwork					+				
Pouring foundation					—				
Craning modules						•			
Building mate-lining and terminate roofing laps						-			
Exterior cladding & interior finishes									
Ramps & pergola, bike storage							L	—————————————————————————————————————	
Site service tie-ins									
Landscape plantings								-	
Commissioning, deficiencies, and turn over training, Occupancy								L	+

^{*}Schedule is approximate and subject to change. Substantial changes to schedule will be communicated with neighbours via the project website.



