

# Remaining Construction Schedule for Wellington Track Work

As of July 26, 2022

\*Please note all dates are dependent on weather and available material supplies.

<b>Construction Dates/Locations</b> <i>* subject to change</i>	<b>Work</b>	<b>Traffic Restrictions</b>
<p><b>July 26 – July 31</b>  <b>Wellington St &amp; Church St</b></p> <p>Full closure of the intersection at Wellington Street East and Church Street starting <b>Monday, July 18 until Sunday, July 31.</b></p>	<ul style="list-style-type: none"> <li>• TTC track replacement</li> <li>• Roadway reconstruction</li> <li>• Traffic signal conduit installation</li> <li>• Street lighting conduit installation</li> </ul>	<p>Church St/Wellington St intersection will be closed to through traffic</p> <p>During the closure:</p> <ul style="list-style-type: none"> <li>• West bound traffic on Front Street East will be closed at Jarvis Street to Yonge Street</li> <li>• LOCAL TRAFFIC ONLY will be permitted past Jarvis Street on Front Street</li> <li>• ONLY RIGHT TURNS PERMITTED AT CHURCH STREET FOR LOCAL TRAFFIC ONLY</li> <li>• East bound traffic on Front Street East will be maintained.</li> <li>• Southbound traffic on Church Street will be closed at King Street East</li> </ul>
<p><b>August 1 – August 3</b>  <b>Wellington St &amp; Church St</b></p> <p>Partial closure of Church St between Wellington St and King St from <b>Monday, August 1 to Wednesday August 3.</b></p>	<ul style="list-style-type: none"> <li>• Roadway asphalt grinding and paving</li> </ul>	<ul style="list-style-type: none"> <li>• One lane of traffic in each direction will be maintained.</li> </ul>

<p><b>July 26 to August 31</b></p> <p>Wellington St – North boulevard</p>	<ul style="list-style-type: none"> <li>• Construct curb</li> <li>• Install street lighting</li> <li>• Install TTC poles</li> <li>• Install BIA lighting</li> <li>• Install traffic signal system</li> <li>• Install precast panels</li> <li>• Install pavers</li> </ul>	<ul style="list-style-type: none"> <li>• One lane of traffic will be maintained.</li> </ul>
<p><b>August 1 September 24</b></p> <p>Wellington St – South boulevard</p>	<ul style="list-style-type: none"> <li>• Construct curb</li> <li>• Install street lighting</li> <li>• Install TTC poles</li> <li>• Install BIA lighting</li> <li>• Install traffic signal system</li> <li>• Install precast panels</li> <li>• Install pavers</li> </ul>	<ul style="list-style-type: none"> <li>• One lane of traffic will be maintained.</li> </ul>
<p><b>August 1 September 24</b></p> <p>Wellington St</p>	<ul style="list-style-type: none"> <li>• Construct roadway</li> <li>• Construct TTC tracks</li> </ul>	<ul style="list-style-type: none"> <li>• One lane of traffic will be maintained.</li> </ul>
<p><b>July 26 to September 7</b></p> <p>Front St</p>	<ul style="list-style-type: none"> <li>• Construct curb</li> <li>• Install street lighting</li> <li>• Install BIA lighting</li> <li>• Install traffic signal system</li> <li>• Install precast panels</li> <li>• Install pavers</li> <li>• Construct Roadway</li> </ul>	<ul style="list-style-type: none"> <li>• One lane of traffic will be maintained.</li> </ul>
<p><b>Late September/October 2022</b></p> <p>Wellington St / Church St Intersection</p>	<p>TTC overhead installation</p>	