

January 5, 2026

Watermain Replacement and Road Resurfacing on Maple Leaf Drive from Jane Street to Black Creek Drive

Contract: 25ECS-LU-02SU

Start Date: July 14, 2025 Original End Date: December 2025

New End Date: May 2026

**Timeline is subject to change.*

The City of Toronto's work to replace the watermain and the City-owned portion of substandard water services on Maple Leaf Drive is almost complete. Permanent road reconstruction and restoration on Maple Leaf Drive will start in Spring 2026.

Once weather conditions are favourable, the contractor will return in Spring 2026 to complete remaining work. A construction update notice will be issued before work re-starts.

If you have any concerns regarding the condition of the temporary restoration during winter break, please contact the Field Ambassador listed below.

MAP OF WORK AREA



WORK STATUS TO DATE:

The City's contractor has:

- Completed the new watermain installation;
- Transferred water services to the new main;
- Replaced any water service pipes that did not meet City standards from the watermain to the private property line;
- Temporarily restored areas affected by watermain and water service installation; and
- Permanently restored sidewalks affected by watermain and water service installation.

REMAINING WORK:

The City's contractor will:

- Return in Spring 2026 to complete milling and paving.

NEED MORE INFORMATION?

If you have questions about this construction project, please contact the staff listed below

Contract	25ECS-LU-02SU
Field Ambassador	Shiva DHarry, 647-299-8601, TorontoPM8@rvanderson.com
Deaf, Hard of hearing and Hearing impaired service	Telecommunications Relay Service (TRS) Dial 711 (24/7)
General inquiries	311
Website	toronto.ca/yorksouthweston
Councillor Frances Nunziata Council Speaker York South-Weston	Toronto City Hall 100 Queen St West, Suite C49 Telephone: 416-392-4091 Email: councillor_nunziata@toronto.ca

Thank you for your patience. Building a great city takes time. Better infrastructure for all of us is worth the wait.