<u>APPENDIX 6</u> <u>Capital Dashboard by Program/Agency</u>

Table of Content

| Program/Agency | Page # |
|---|--------|
| Children's Services | 3 |
| Court Services | 6 |
| Economic Development & Culture | 8 |
| LTCHS (Long Term Care Home & Services) | 10 |
| Parks, Forestry & Recreation | 12 |
| Shelter, Support & Housing Administration | 15 |
| Toronto Employment & Social Services | 18 |
| Toronto Paramedic Services | 20 |
| City Planning | 23 |
| Fire Services | 25 |
| Transportation Services | 28 |
| Waterfront Revitalization Initiative | 32 |
| 311 Toronto | 35 |
| Facilities & Real Estate | 37 |
| Financial Services | 42 |
| Fleet Services | 45 |
| Information Technology | 48 |
| Auditor General's Office | 53 |
| Office of the Lobbyist Registrar | 55 |
| Office of the Ombudsman | 57 |
| City Clerk's Office | 59 |
| Exhibition Place | 62 |
| Sony Centre (Hummingbird) | 64 |
| Toronto & Region Conservation Authority | 66 |
| Toronto Police Service | 68 |
| Toronto Public Health | 70 |
| Toronto Public Library | 72 |
| Toronto Zoo | 74 |
| Toronto Transit Commission | 76 |
| Solid Waste Management | 82 |
| Toronto Parking Authority | 85 |
| Toronto Water | 87 |


2017 Capital Spending by Program Cluster A

| | | 2017 Approved | | 2017 Expenditur | e | | Alert (Benchmark | |
|----------------|--------|----------------------------|-----------------|------------------------|---------------|----------|-----------------------|--|
| Program | | 2017 Approved Cash Flow | YTD Spending | Year-End Projection | % at Year End | Trending | 70% spending rate) | |
| CS | Q1 | 39.84 | 1.06 | 18.37 | 46.1% | | R | |
| Court Services | Q1 | 1.56 | 0.00 | 1.35 | 86.7% | | G | |
| EDC | Q1 | 31.86 | 1.11 | 23.69 | 74.4% | | G | |
| LTCHS | Q1 | 20.45 | 0.77 | 19.69 | 96.3% | | G | |
| PF&R | Q1 | 236.67 | 8.69 | 146.06 | 61.7% | | Ŷ | |
| SS&HA | Q1 | 52.94 | 0.19 | 40.70 | 76.9% | | G | |
| TESS | Q1 | 5.35 | 0.00 | 5.35 | 100.0% | | G | |
| TPS | Q1 | 14.62 | 0.60 | 12.05 | 82.4% | | G | |
| TOTAL | Q1 | 403.29 | 12.42 | 267.26 | 82.4% | | G | |
| © >70% | ◎ >70% | | | | | | | |


For the three months ended March 31, 2017, capital expenditures for this Cluster totalled \$12.42 million (3.1%) of their collective 2017 Approved Capital Budget of \$403.29 million. Spending is expected to increase to \$267.26 million (66.3%) by year-end.

Six Programs in this Cluster are projecting a year-end spending rate of over 70% of their respective 2017 Approved Capital Budgets. Court Services, Economic Development & Culture, Long Term Care Home & Services, Shelter, Support & Housing Administration, Toronto Employment & Social Services and Toronto Paramedic Services has projected spending rates of 86.7%, 74.4%, 96.3%, 76.9%, 100% and 82.4% respectively while Children's Services and Park, Forestry & Recreation projected 46.1% and 61.7% respectively.

Children's Services







| Table 1 2017 Active Projects by Category | |
|---|----|
| Health & Safety | |
| Legislated | |
| SOGR | 2 |
| Service Improvement | 18 |
| Growth | |
| Total # of Projects | 20 |

Table 2

| Reason for Delay | 16 | | |
|-----------------------------------|-------------|-------|--|
| | Significant | Minor | |
| | Delay | Delay | |
| Insufficient Staff Resources | | | |
| Procurement Issues | | | |
| RFQ/RFP Delayed | | | |
| Contractor Issues | | | |
| Site Conditions | | | |
| Co-ordination with Other Projects | 13 | | |
| Community Consultation | | | |
| Other* | 1 | 2 | |
| Total # of Projects | 14 | 2 | |

Table 3 Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| 4.79 | 1.97 | 33.07 | | |

Reasons for "Other*" Projects Delay:

- > 2017 TELCCS SOGR will accelerate spending in Q2 as projects have been identified and workplan co-ordinated.
- The Mount Dennis Child Care Centre is being managed by Metrolinx as part of the cross town capital intiative; this project is delayed due to the need to expropriate property for relocation of the child care centre.
- The site for Mary David Thompson has been secured and awaiting TDSB announcement on the timing of adjacent developent.

Key Discussion Points:

Children's Services has limited control over the delivery of child care projects, as these projects are often part of a larger project involving school boards and other third parties, with planning and design jointly managed by Children's Services and the construction managed by third parties. There are 17 projects included in the plan that are impacted by 3'rd party delays.

| Projects by Category (Million) State of Good Repair TELCCS SOGR 2016 | 2017 Approved Cash Flow 0.489 1.469 1.958 | \$ 0.227 | % 46.4% | \$ | % | On Budget | On Time | Notes | Total Approved Budget | Life-to- Date |
|---|--|--------------------|-------------------|--------|--------|--------------|------------|-------|-----------------------------|------------------|
| TELCCS SOGR 2016 | 1.469 | 0.227 | 16 10/ | | | | | | | |
| TELCCS SOGR 2016 | 1.469 | 0.227 | 16 10/ | | | | | | | |
| | | | 40.4 /0 | 0.489 | 100.0% | G | G | | 1.542 | 1.279 |
| TELCCS SOGR 2017 | | | 0.0% | 1.469 | 100.0% | | Ŷ | #1 | 1.469 | 0.000 |
| Sub-Total | | 0.227 | 11.6% | 1.958 | 100.0% | - | | | 3.011 | 1.279 |
| Service Improvements | | | | | | | | | | |
| St John the Evangelist Catholic School | 2.300 | 0.000 | 0.0% | 0.558 | 24.3% | R | R | #2 | 3.900 | 0.060 |
| Service Efficiency Implementation | 1.100 | 0.332 | 30.2% | 1.100 | 100.0% | G | G | | 3.175 | 2.178 |
| Block 31 Child Care Centre | 0.805 | 0.104 | 12.9% | 0.805 | 100.0% | G | G | | 3.628 | 0.292 |
| Avondale Public School | 1.864 | 0.000 | 0.0% | 0.393 | 21.1% | R | R | #3 | 3.900 | 1.036 |
| Bridletown Community Centre | 2.000 | 0.000 | 0.0% | 0.200 | 10.0% | | R | #4 | 3.900 | 0.000 |
| Advent Health Care Child Care Centre | 2.210 | 0.000 | 0.0% | 2.210 | 100.0% | G | R | #5 | 2.710 | 0.000 |
| Stanley Public School | 2.200 | 0.005 | 0.2% | 0.250 | 11.4% | R | R | #6 | 3.900 | 0.005 |
| St. Columba Public School | 1.400 | 0.013 | 0.9% | 1.000 | 71.4% | G | R | #7 | 1.400 | 0.013 |
| St. Maurice Catholic School | 1.400 | 0.008 | 0.6% | 0.500 | 35.7% | R | R | #7 | 1.400 | 0.008 |
| St. Barnabas Catholic School | 2.100 | 0.000 | 0.0% | 0.100 | 4.8% | R | R | #8 | 2.600 | 0.000 |
| St. Roch Catholic School | 1.700 | 0.000 | 0.0% | 0.100 | 5.9% | R | R | #8 | 1.900 | 0.000 |
| St Barholome Catholic School | 2.100 | 0.000 | 0.0% | 0.100 | 4.8% | R | R | #8 | 2.600 | 0.000 |
| St. Stephen Catholic School | 1.400 | 0.009 | 0.6% | 0.500 | 35.7% | R | R | #5 | 1.400 | 0.009 |
| TCH Lawrence Av Suite | 2.200 | 0.000 | 0.0% | 1.100 | 50.0% | \odot | R | #9 | 3.900 | 0.000 |
| TCH Needle Firway | 2.200 | 0.000 | 0.0% | 1.100 | 50.0% | \odot | R | #9 | 3.900 | 0.000 |
| George Webster Public School | 2.400 | 0.357 | 14.9% | 2.400 | 100.0% | G | G | | 2.400 | 0.357 |
| Mount Dennis Child Care Centre | 8.000 | 0.000 | 0.0% | 3.500 | 43.8% | R | R | #10 | 9.000 | 0.000 |
| David & Mary Thompson | 0.500 | 0.000 | 0.0% | 0.500 | 100.0% | G | 8 | | 3.900 | 0.000 |
| Sub-Total | 37.879 | 0.828 | 2.2% | 16.416 | 43.3% | | | | 59.513 | 3.958 |
| Total | 39.837 | 1.055 | 2.6% | 18.374 | 46.1% | | | | 62.524 | 5.237 |
| On Time | On Budget | | | | | | | | | |
| On/Ahead of Schedule | >70% of Approved | I Cash Flow | | | | | | | | |
| Minor Delay < 6 months | Between 50% and | | - | | | | | | | |

- Significant Delay > 6 months
- < 50% or >100% of Approved Cash Flow R

Children's Services

Note # 1:

Spending anticipated to commence in Q2 as SOGR projects are identified and work-plan coordinated.

Note # 2:

Planning/ design completed in Q1, with construction to commence in Q2, with project completion scheduled for Q4, 2018.

Note # 3:

Project has been awarded by TDSB, and the building permit has been issued; construction to be completed in Q1 2018.

Note # 4:

Project planning/design to commence in Q4; awaiting confirmation on co-ordination with YMCA.

Note # 5:

Project planning/design to be completed in Q2, with construction to begin in Q3.

Note # 6:

Agreement being finalized with TDSB, planning/ design work projected to be completed in Q4.

Note # 7:

Planning/ design completed in Q2, with construction to commence in Q3.

Note # 8:

Plan/ design scheduled to begin Q4, with construction scheuled to commence in Q3, 2018.

Note # 9:

Plan/ design scheduled for completion in Q2, with construction scheduled to commence in Q4.

Note # 10:

Metrolinx - coordinated project; project delayed due to property expropriation; planning/ design scheduled for completion in Q3, with construction to begin in Q1, 2018.

Court Services




Chart 2




Table 1
2016 Active Projects by CategoryHealth & SafetyLegislatedSOGRService ImprovementGrowthTotal # of Projects1



| Reason for Delay | 1 | |
|-----------------------------------|-------------|-------|
| | Significant | Minor |
| | Delay | Delay |
| Insufficient Staff Resources | | |
| Procurement Issues | | |
| RFQ/RFP Delayed | | |
| Contractor Issues | | |
| Site Conditions | | |
| Co-ordination with Other Projects | | 1 |
| Community Consultation | | |
| Other* | | |
| Total # of Projects | | 1 |

Table 3
Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|---------------------|-----------|-----------|
| | 1.58 | | | |

Key Discussion Points:

The RFQ for design services is issued, contract has been awarded and project is expected to be completed in February 2018. Co-location with Administrative Penalty Tribunal (APT) hearing office resulted in additional unknown requirements extending design services.

Court Services

| | 2016 | 2016 YTD Exp. | | | YE Projection | | | | Total | |
|---|--------------------------|---|----------|-------|---------------|--------------|---|--------|-----------------------------|------------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | | Notes: | Total Approved Budget | Life-to- Date |
| Legislated | | | | | | | | | | |
| Tribunal Facility Renovation | 1.558 | 0.000 | 0.0% | 1.350 | 86.6% | G | Y | #1 | 1.558 | |
| Total | 1.558 | 0.000 | | 1.350 | | | | | 1.558 | 0.000 |
| On Time On/Ahead of Schedule Minor Delay < 6 months | Between 50% | ived Cash Flow and 70% % of Approved Ca | ash Flow | | | | | | | |

Note # 1:

Co-location with Administrative Penalty Tribunal (APT) Hearing Office resulted in additional unknown requirements extending design services with expected completion of the project in February, 2018.

Economic Development & Culture







Table 2

| Reason for Delay | 8 | |
|-----------------------------------|-------------|-------|
| | Significant | Minor |
| | Delay | Delay |
| Insufficient Staff Resources | | |
| Procurement Issues | | |
| RFQ/RFP Delayed | | 4 |
| Contractor Issues | | 1 |
| Site Conditions | | |
| Co-ordination with Other Projects | | |
| Community Consultation | | 1 |
| Other* | | 2 |
| Total # of Projects | | 8 |





| Table 3 | |
|---------------------|----------|
| Projects Status (\$ | Million) |

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| 27.58 | 3.72 | | | 0.56 |

Reasons for "Other*" Projects Delay:

There are minor delays with Equal-Share Funding for Little Italy BIA and public art development for Dundas-Islington projects. The BIA project is expected to be transferred to a new project for the same BIA and the public art development is awaiting payment.

- The 2017 BIA Equal Share Funding Project (\$2.783 million) is projected to be 53.9% spent by year end, as some sub-projects have been delayed by issues encountered in the design development phase and procurement issues.
- The 2017 Planning Act Revenue projects for Queen Street West and St. Lawrence Market Neighbourhood have encountered delays in the purchasing and procurement process.
- The Guild Revitalization, an EDC-directed project has been generally delayed as a result of the extended focus on the development application and approvals for the banquet hall.
- Anomalies in the design build section for the Toronto Centre for the Arts delayed completion, and final deficiencies and claims will be resolved by Q2.

Economic Development & Culture

| | 2017 | YTD | Exp. | YE Projection | | | | | Total | |
|---|--------------------------|----------------|----------------|----------------|----------------|---------------------------|---------------------------|--------|--------------------|----------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Approved Budget | Life-to-Date |
| Health & Safety | | | | | | | | | | |
| Restoration and | | | | | | | | | | |
| Preservation of Heritage | 2.226 | 0.063 | 2.8% | 1.328 | 59.7% | \mathbf{O} | $\boldsymbol{\heartsuit}$ | #1 | 3.096 | 0.925 |
| Elements | | | | | | | | | | |
| Sub-Total | 2.226 | 0.063 | 2.8% | 1.328 | 59.7% | - | - | | 3.096 | 0.925 |
| Legislated | 0.361 | 0.001 | F 70/ | 0.011 | 0/ 10/ | G | G | | 0.448 | 0 100 |
| Major Maintenance Sub-Total | 0.361 | 0.021 0.021 | 5.7% 5.7% | 0.311 0.311 | 86.1% 86.1% | | | | 0.448 | 0.108 0.108 |
| Sub-Tolai | 0.301 | 0.021 | J.1 /0 | 0.311 | 00.176 | - | - | | 0.440 | 0.100 |
| State of Good Repair | | | | | | | | | | |
| Planning Act Revenue | 2 (5 1 | 0.00/ | 0.00/ | 0.720 | 27.20/ | R | R | #2 | 4.126 | 1.479 |
| Projects | 2.651 | 0.006 | 0.2% | 0.720 | 27.2% | W | B | #Z | 4.120 | 1.479 |
| BIA Equal Share Funding | 6.333 | 0.086 | 1.4% | 5.049 | 79.7% | G | G | | 8.706 | 0.694 |
| | 3.905 | 0.000 | 0.0% | 3.905 | 100.0% | G | G | | 4.881 | 0.471 |
| BIA Financed Funding | | | | | | | | | | |
| BIA Streetscape Program | 0.114 | 0.036 | 31.6% | 0.114 | 100.0% | G | G | | 1.222 | 1.144 |
| Collections Care | 0.088 | 0.000 | 0.0% | 0.075 | 85.2% | G | G | | 0.088 | 0.000 |
| Cultural Infrastructure | 0.395 | 0.001 | 0.2% | 0.136 | 34.4% | R | R | #3 | 5.075 | 4.750 |
| Development Major Maintenance | 2.791 | 0.176 | 6.3% | 2.702 | 96.8% | G | G | | 6.735 | 3.228 |
| Refurbishment & | 0.321 | 0.027 | 8.5% | 0.321 | 100.0% | G | G | | 0.500 | 0.206 |
| Rehabilitation | 0.321 | 0.027 | 0.3% | 0.321 | 100.0% | G | G | | 0.500 | 0.200 |
| Restoration and Preservation of Heritage | 4.258 | 0.093 | 2.2% | 2.175 | 51.1% | Ŷ | G | | 13.205 | 8.561 |
| Sub-Total | 20.857 | 0.425 | 2.0% | 15.198 | 72.9% | - | - | | 44.538 | 20.533 |
| | | | | | | | | | | |
| Service Improvements | | | | | | | | | | |
| Commercial Façade | 0.689 | 0.041 | 6.0% | 0.659 | 95.6% | G | G | | 1.523 | 0.576 |
| Improvement Program | 0.055 | 0.000 | 0.0% | 0.085 | | | - | | 0.100 | |
| Mural Program Cultural Infrastructure | 0.055 | 0.000 | 0.0% | 0.085 | 154.5% | R | G | | 0.100 | 0.045 |
| Development | 1.272 | 0.026 | 2.1% | 0.772 | 60.7% | Ø | G | #4 | 3.600 | 0.384 |
| Economic | | | | | | | | | | |
| Competitiveness Data | 1.050 | 0.024 | 2.3% | 1.050 | 100.0% | G | G | | 1.050 | 0.024 |
| Management System | | | | | | | | | | |
| IT Projects | 0.050 | 0.037 | 73.6% | 0.050 | 100.0% | G | G | | 0.365 | 0.302 |
| Refurbishsment & Rehabilitation | 0.050 | 0.000 | 0.0% | 0.025 | 50.0% | $\boldsymbol{\heartsuit}$ | G | #4 | 0.050 | 0.000 |
| Service Enhancements | 4.278 | 0.440 | 10.3% | 3.746 | 87.6% | G | G | | 16.808 | 12.582 |
| Sub-Total | 7.443 | 0.568 | 7.6% | 6.386 | 85.8% | - | - | | 23.496 | 13.912 |
| | | | | | | | | | | |
| Growth Related | | | | | | | | | | |
| Cultural Infrastructure | 0.869 | 0.017 | 2.0% | 0.363 | 41.8% | R | R | #4, #5 | 1.117 | 0.265 |
| Development PATH Wayfinding | 0.100 | 0.020 | 20.4% | 0.100 | 100.0% | G | G | | 0.100 | 0.020 |
| Sub-Total | 0.100 | 0.020 | 20.4 % 3.9% | 0.100 | 47.8% | | | | 1.217 | 0.020 |
| Total | 31.856 | 1.114 | 5.770 | 23.686 | 11.070 | | | | 72.795 | 35.763 |
| On Time On/Ahead of Schedule | On Budget | oved Cash Flow | | | | • | • | | | |

Minor Delay < 6 months Significant Delay > 6 mo

70% of Approved Cash Flow etween 50% and 70% 50% or >100% of Approved Cash Flow

Note # 1:

Debt funding for Casa Loma project will be reassigned to high-priority St Lawrence Centre Roof and this will not affect the scope of work. Budget adjustment is accompanied with this report.

Note # 2:

The 2017 Planning Act Revenue projects for Queen Street West and St. Lawrence Market Neighbourhood have encountered delays in the purchasing and procurement process.

Note # 3:

Project is delayed by receipt of the S37 funds.

Note # 4:

This is a multi-year project with an expected completion date of December, 2018.

Note # 5:

Public Art project for the Scarborough Centre has been cancelled and is included in the budget adjustment request. As well, its TTC Leslie Barns project is a multi-year project with an expected completion date of December, 2018.

Long Term Care Homes & Services






Table 2

| Reason for Delay | 12 | |
|-----------------------------------|----------------------|----------------|
| | Significant Delay | Minor Delay |
| Insufficient Staff Resources | | |
| Procurement Issues | | |
| RFQ/RFP Delayed | | 1 |
| Contractor Issues | | |
| Site Conditions | | |
| Co-ordination with Other Projects | | 11 |
| Community Consultation | | |
| Other* | | |
| Total # of Projects | | 12 |

Chart 2 Project Status - 16




Table 3 Proiects Status (\$Million)

| ······································ | | | | | | | | | | | |
|--|---------------------------|------------------------------------|-----------|-----------|--|--|--|--|--|--|--|
| n/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled | | | | | | | |
| 1.24 | 17.46 | 1.75 | | | | | | | | | |

- Capital specifications are under development for a number of capital initiatives prior to RFQ issuance. Once contracts have been awarded, spending will accelerate in Q2, with significant project completion anticipated by year-end.
- > Kipling Acres Phase II will be completed in Q2, with resident accommodation commencing in the spring or early summer.

Long Term Care Homes & Services

| | 2017 | YTD | Ехр. | | YE Projec | ction | | | Total | |
|------------------------|---------------------|----------------|--------|-----------------|-----------|--------------|---------------------------|-------|--------------|-----------------|
| Projects by Category | Approved | oved | | | Notes | Approved | Life-to- | | | |
| (Million) | Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Budget | Date |
| Health & Safety | | | | | | | | | | |
| 2015 H&S Life Safety | | | | | | • | | | | |
| Systems | 0.397 | 0.017 | 4.3% | 0.397 | 100.0% | G | Ŷ | #1 | 1.400 | 1.264 |
| 2015 SOGR | 0.222 | 0.049 | 22.1% | 0.222 | 100.0% | G | G | | 1.100 | 0.934 |
| 2015 Health & Safety | 0.174 | 0.044 | 25.3% | 0.174 | 100.0% | Ğ | Ğ | | 0.735 | 0.605 |
| 2016 H&S HVAC | 0.700 | 0.106 | 15.1% | 0.700 | 100.0% | G | G | | 2.510 | 1.671 |
| 2017 H&S HVAC | 1.700 | 0.000 | 0.0% | 1.450 | 85.3% | G | \mathbf{O} | #1 | 2.700 | 0.000 |
| 2015 H&S Elevator | 0.200 | 0.000 | 0.00/ | 0.200 | 100.0% | G | Ŷ | //1 | 0.200 | 0.000 |
| Modernization | 0.300 | 0.000 | 0.0% | 0.300 | 100.0% | G | U | #1 | 0.300 | 0.000 |
| 2015 H&S Security | 0.075 | 0.000 | 0.0% | 0.075 | 100.0% | G | Ø | #1 | 0.075 | 0.000 |
| Safety Equipment | 0.075 | 0.000 | 0.0% | 0.075 | 100.0% | U | U | #1 | 0.075 | 0.000 |
| 2016 H&S Building | 0.927 | 0.000 | 0.0% | 0.927 | 100.0% | G | Ŷ | #1 | 0.940 | 0.013 |
| Upgrades | 0.927 | 0.000 | 0.076 | 0.927 | 100.076 | U) | | #1 | 0.940 | 0.015 |
| 2016 H&S Specialty | 0.144 | 0.021 | 14.6% | 0.144 | 100.0% | G | G | | 1.125 | 1.002 |
| Systems | 0.144 | 0.021 | 14.070 | 0.144 | 100.070 | U) | U | | 1.125 | 1.002 |
| 2017 H&S Specialty | 1.000 | 0.000 | 0.0% | 0.875 | 87.5% | G | Ŷ | #1 | 1.450 | 0.000 |
| Systems | 1.000 | 0.000 | 0.070 | 0.075 | 07.370 | U U | | #1 | 1.450 | 0.000 |
| 2017 H&S Life Safety | 1.440 | 0.000 | 0.0% | 1.300 | 90.3% | G | \odot | #1 | 1.440 | 0.000 |
| Systems | | | | | | 9 | | π1 | | |
| Sub-Total | 7.079 | 0.237 | 3.3% | 6.564 | 92.7% | - | - | | 13.775 | 8.339 |
| Legislated | | | | | | | | | | |
| Kipling Acres 145 bed | 7.463 | 0.323 | 4.3% | 7.463 | 100.0% | G | $\boldsymbol{\heartsuit}$ | #2 | 42.000 | 37.147 |
| construction | | | | | | - | Ŭ | | | |
| Sub-Total | 7.463 | 0.323 | 4.3% | 7.463 | 100.0% | - | - | | 42.000 | 37.147 |
| State of Good Repair | | | | | | | | | | |
| 2015 SOGR Life Safety | | | | | | | | | | |
| Systems | 0.450 | 0.000 | 0.0% | 0.450 | 100.0% | G | Ŷ | #1 | 0.500 | 0.059 |
| 2016 SOGR Building | 0.400 | 0.4/5 | 7.00/ | 0.117 | 100.00/ | | 0 | | 0.000 | 0 / 00 |
| Upgrades | 2.100 | 0.165 | 7.9% | 2.117 | 100.8% | R | Ŷ | #1 | 3.390 | 2.698 |
| 2017 SOGR Building | 1 750 | 0.000 | 0.00/ | 1 400 | 05 10/ | | | | 2 100 | 0.000 |
| Upgrades | 1.750 | 0.000 | 0.0% | 1.490 | 85.1% | G | Ŷ | #1 | 3.100 | 0.000 |
| | | | | | | | | | | |
| | | | | | | | | | | |
| Sub-Total | 4.300 | 0.165 | 3.8% | 4.057 | 94.3% | - | - | | 6.990 | 2.757 |
| Service Improvements | | | | | | | | | | |
| Electronic Health Care | 1 / 00 | 0.047 | 0.00/ | 1 / 00 | 100.00/ | | | "0 | 4 000 | 0.055 |
| System | 1.608 | 0.047 | 2.9% | 1.608 | 100.0% | G | Ŷ | #3 | 4.398 | 0.255 |
| | | | | | | | | | | |
| Sub Total | 1 400 | 0.047 | 2.9% | 1 400 | 100.0% | | | | 4.398 | 0.055 |
| Sub-Total | 1.608 20.450 | 0.047 0.772 | 2.9% | 1.608 19.692 | 96.3% | - | - | | 4.398 67.163 | 0.255 48.498 |
| Total On Time | 20.430 On Budget | 0.772 | 3.0% | 19.092 | 70.3% | | I | | 07.103 | 40.498 |
| On/Ahead of Schedule | >70% of Approve | | | | | | | | | |
| Vinor Delay < 6 months | Between 50% an | | FI | | | | | | | |

 Minor Delay < 6 months</th>
 O
 Between 50% and 70%

 Significant Delay > 6 months
 Image: Color of the second s

Note # 1:

Capital specifications are under-development prior to issuing RFQs; once contracts are awarded, spending will accelerate significantly.

Note # 2:

Kipling Acres Phase II is scheduled for completion in Q2, with resident accommodation being staged in the spring and early summer.

Note # 3:

RFQ being issued in Q2, with significant spending anticipated in Q3 and Q4.

Parks, Forestry & Recreation



| Table 1 2017 Active Projects by Categ | ory |
|--|-----|
| Health & Safety | 1 |
| Legislated | 6 |
| SOGR | 65 |
| Service Improvement | 288 |
| Growth | 28 |
| Total # of Projects | 388 |

Table 2

| Reason for Delay | for Delay 148 | | | | | |
|-----------------------------------|---------------|-------|--|--|--|--|
| | Significant | Minor | | | | |
| | Delay | Delay | | | | |
| Insufficient Staff Resources | 1 | 7 | | | | |
| Procurement Issues | 5 | | | | | |
| RFQ/RFP Delayed | 11 | 13 | | | | |
| Contractor Issues | 2 | | | | | |
| Site Conditions | 9 | 11 | | | | |
| Co-ordination with Other Projects | 34 | 22 | | | | |
| Community Consultation | 12 | 13 | | | | |
| Other* | 5 | 3 | | | | |
| Total # of Projects | 79 | 69 | | | | |

Chart 2 Project Status - 388




Table 3 Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled | | | | | | | |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|--|--|--|--|--|--|--|
| 83.22 | 76.18 | 75.94 | 1.08 | 0.26 | | | | | | | |

Reasons for "Other*" Projects Delay:

- Project is delayed as funds may not have been secured/received; a suitable location has not been found or alternatively the project is being delivered by a third party.
- Environmenatal assessment and/or final approvals to proceed are still pending.
- Final design of the project is not complete.

- > The increased project volumes are the primary reasons for the Program's declining spending rates.
- Parks, Forestry and Recreation has a number of approved projects with unsecured funding that have been approved conditionally, subject to the receipt of such funding. Although these projects have approved 2017 cash flow, these projects cannot proceed until funding has been received.
- The Program continues to experience challenges completing many of the growth and service improvement projects due to extended public consultation, co-ordination with other community partners and unfavoruable site conditions.
- Land acquisition projects are delayed due to the extended acquisition process of various properties and remediation issues on multiple sites that may not be resolved by year-end.

Parks, Forestry and Recreation

| | 2017 | YTD | Exp. | | YE Projec | ction | | | Total | |
|--|--------------------------------|---------------------------|--------------|---------|--------------|--------------|--------------|------------|--------------------|------------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Approved Budget | Life-to- Date |
| Health & Safety | | | | | | | | | | |
| Special Facilities | 0.000 | -0.002 | n/a | 0.000 | n/a | G | G | | 0.500 | 0.477 |
| Sub-Total | 0.000 | -0.002 | n/a | 0.000 | n/a | - | - | | 0.500 | 0.477 |
| Legislated | | | | | | | | | | |
| Land Acquisition | 1.066 | 0.028 | 2.7% | 0.715 | 67.1% | \mathbf{O} | G | #1 | 3.220 | 4.973 |
| Special Facilities | 0.909 | 0.427 | 47.0% | 0.909 | 100.0% | G | G | | 2.000 | 1.518 |
| Sub-Total | 1.975 | 0.456 | 23.1% | 1.624 | 82.2% | - | - | | 5.220 | 6.491 |
| State of Good Repair | | | | | | | | | | |
| Arena | 12.535 | 0.407 | 3.2% | 10.252 | 81.8% | G | Ŷ | #8 | 47.976 | 31.891 |
| Community Centres | 12.555 | 0.407 | 5.2 <i>%</i> | 10.252 | 79.4% | _ | G | #0 | 47.970 | 29.254 |
| Environmental Initiatives | 3.138 | -0.176 | -5.6% | 2.338 | 79.4% | | O | #11 | 48.042 8.050 | 4.006 |
| | | | | | | | Ø | #11 #14 | | |
| Facility Components | 10.103 | 0.374 | 3.7% | 7.808 | 77.3% | G | U | #14 | 24.815 | 13.694 |
| Outdoor Recreation Centre | 3.477 | 0.299 | 8.6% | 2.764 | 79.5% | G | G | | 10.452 | 5.467 |
| Park Development | 2.451 | 0.078 | 3.2% | 1.951 | 79.6% | G | Ø | #4 | 13.823 | 11.212 |
| Parking Lots & Tennis Courts | 3.887 | 0.366 | 9.4% | 2.887 | 74.3% | G | Ŷ | #5 | 12.845 | 7.877 |
| Playgrounds/Waterplay | 1.168 | 0.054 | 4.6% | 1.103 | 94.4% | G | G | | 6.380 | 4.483 |
| Pool | 6.144 | 0.721 | 11.7% | 4.986 | 81.2% | Ğ | Ŏ | #7 | 21.851 | 13.948 |
| Special Facilities | 9.549 | 0.813 | 8.5% | 7.049 | 73.8% | Ğ | G | | 23.973 | 12.245 |
| Tails & Pathways | 7.266 | 0.889 | 12.2% | 5.316 | 73.2% | Ğ | Ň | #9 | 20.750 | 11.632 |
| Sub-Total | 74.541 | 4.637 | 6.2% | 58.220 | 78.1% | - | - | | 238.957 | 145.709 |
| Service Improvements | | | | | | | | | | |
| Arena | 4.362 | 0.015 | 0.4% | 4.212 | 96.6% | G | G | | 9.250 | 2.773 |
| Community Centres | 11.800 | 0.416 | 3.5% | 7.190 | 60.9% | Ň | Ň | #10 | 32.746 | 14.094 |
| Environmental Initiatives | 2.938 | 0.362 | 12.3% | 2.122 | 72.2% | | Ŏ | #10 #11 | 13.775 | 4.816 |
| Facility Components | 1.199 | 0.081 | 6.8% | 0.881 | 73.5% | _ | Ŏ | #13 | 2.723 | 1.055 |
| Information Technology | 13.060 | 0.001 | 1.0% | 9.240 | 70.8% | G | Ø | #13 #12 | 35.505 | 9.437 |
| Land Acquisition | 0.000 | 0.120 | n/a | 0.000 | n/a | G | G | #12 | 0.800 | 9.437 0.269 |
| Outdoor Recreation | | | | | | | | | | |
| Centre | 3.691 | 0.227 | 6.2% | 2.187 | 59.2% | Ŷ | Ŷ | #3 | 19.205 | 3.446 |
| Park Development | 43.299 | 1.108 | 2.6% | 29.288 | 67.6% | Ŷ | Ŷ | #4 | 154.550 | 77.080 |
| Parking Lots & Tennis Courts | 0.540 | 0.000 | 0.0% | 0.540 | 100.0% | G | G | | 1.020 | 0.000 |
| Playgrounds/Waterplay | 11.514 | 0.221 | 1.9% | 8.035 | 69.8% | () | G | #6 | 25.555 | 10.169 |
| Pool | 8.229 | -0.009 | -0.1% | 3.045 | 37.0% | R | R | #7 | 19.475 | 0.908 |
| Special Facilities | 10.162 | 0.215 | 2.1% | 5.011 | 49.3% | R | R | #2 | 20.699 | 2.599 |
| Tails & Pathways | 6.074 | 0.237 | 3.9% | 4.242 | 69.8% | \mathbf{O} | \mathbf{O} | #9 | 18.559 | 4.981 |
| Sub-Total | 116.868 | 3.000 | 2.6% | 75.992 | 65.0% | - | - | | 353.862 | 131.628 |
| Growth Related | | | | | | | | | | |
| Community Centres | 22.717 | 0.275 | 1.2% | 5.515 | 24.3% | R | R | #10 | 201.682 | 52.121 |
| Land Acquisition | 17.372 | 0.295 | 1.2% | 3.536 | 20.4% | R | R | #1 | 44.753 | 13.221 |
| Outdoor Recreation | | | | | | | | | | |
| Centre | 2.745 | 0.000 | 0.0% | 0.900 | 32.8% | R | R | #3 | 3.500 | 0.182 |
| Park Development | 0.455 | 0.028 | 6.1% | 0.270 | 59.4% | Ŷ | Ŷ | #4 | 8.904 | 5.047 |
| Sub-Total | 43.289 | 0.598 | 1.4% | 10.221 | 23.6% | <u> </u> | <u> </u> | <i>"</i> + | 258.839 | 70.571 |
| Total | 236.673 | 8.688 | 3.7% | 146.058 | 61.7% | | | | 857.378 | 354.876 |
| On Time | On Budget | | 5.7.70 | | 0 | 1 | 1 | 1 | 20.1070 | |
| On/Ahead of Schedule Minor Delay < 6 months | >70% of Appro Between 50% a | oved Cash Flow and 70% | | | | | | | | |
| Significant Delay > 6 months | | % of Approved Ca | ash Flow | | | | | | | |

Parks, Forestry and Recreation

Note # 1:

Land Acquisition: Spending delayed as the acquisition and expropriation of properties are not expected to be resolved by year-end due to the protracted process for acquisition of various properties. The lower spending is also related to extended environmental approvals and remediation work at various sites including Grand Manitoba/Mystic, Edithvale, and 100 Rangleigh Ave.

Note # 2:

Special Facilities: Delayed spending relates mainly to the Allan Gardens Washroom Building Construction due to heritage preservation and additional requirements; the replacement of the ferry boat replacement due to an extended design period; and the Seawall state of good repair projects due the specialized nature and extensive approvals process for various projects with environmental impact.

Note # 3:

Outdoor Recreation Centres: Underspending for some service improvements and growth related-sports fields projects as a result of validation and adjustment of scope and location. The Earl Bales Fieldhouse addition and expansion experienced delays with the consultation and procurement process and the Humber Bay East New Pavilion due to community consultation.

Note # 4:

Park Development: Various park development projects are forecasted to be underspent due to design work spanning over multiple years, protracted community consultation processes, coordination of other projects, and seasonal constraints. Major projects include the implementation of the Parks Plan, improvements to Queens Park (in coordination with Transportation), Corktown Parks, Riverdale Park and Ramsden Park.

Note # 5:

Parking Lots & Tennis Courts: Underspending is expected at year-end as various State of Good Repair projects may not be fully expended as a result of poor weather and site conditions.

Note # 6:

Playgrounds/Waterplay: Underspending is expected for various playground improvement projects due to extended community consultation process for various playground improvements. State of good repair work on wading pools and water play projects are expected to be delayed due to coordination with other projects approval processes and some seasonal constraints. Major projects delayed include the Morse Street Playground, Lionel Conacher Spray Pad, and Centre Island Wading Pool Conversion.

Note # 7:

Pools: Underspending is due to delays associated with community access and programming for various indoor and outdoor pool State of Good Repair projects. The construction of the Wellesley Pool experienced delays due to the contract award issues.

Note # 8:

Arena: Underspending is related to delays with various arena and outdoor artificial ice rink state of good repair projects which may not be expended by the end of the year due to co-ordination around programming requirements at facilities.

Note # 9:

Trails & Pathways: State of Good Repair projects were delayed due to public access, programming constraints, the approvals process and unfavourable site conditions. Major service improvement projects delayed include Phase 1 of the East Don Trail design and construction due to the pending approval of the environmental assessment; the Upper Highland Creek Trail which is being undertaken with TRCA and involves other City divisions; and also for the Humber Bay Shores Park which is being undertaken with Transportation Services.

Note # 10:

Community Centres: Major underspending relates to various state of good repair projects which have started but are expected to carry into next year due to community access and programming restraints. Other delays and underspending are related to the construction of the Canoe Landing CC, Child Care and Schools due to delays in awarding of the contract; the Bessarion CC due to delays associated with the RFQ; and for the Birchmount CC Double Gym due to site conditions.

Note # 11:

Environmental Initiatives: Delayed spending due to challenges with public access, approvals, and difficult site conditions associated with the various city wide projects, including Rouge Park – Beare Road, that are impacted due to delays associated with coordination with TRCA and other Divisions such as Solid Waste and Transportation.


Note # 12:

Information Technology: Underspending due to delays in finalizing the procurement of the Enterprise Work Management System and addon design timelines in the Enterprise CATS/TASS solution.


Note # 13:

Facility Components: Underspending is expected due to the delays for Facility Rehabilitation projects due to insufficient staff resources; Capital Asset Management Planning due to delays with Request for Quotations (RFQ)/Request for Proposals (RFP); and divisional accessibility funding which may not be spent due to coordination of multiple projects and confirmation of scope.

Shelter, Support & Housing Administration







| Table 1 2017 Active Projects by Category | 1 |
|---|---|
| Health & Safety | |
| Legislated | |
| SOGR | 2 |
| Service Improvement | 5 |
| Growth | |
| Total # of Projects | 7 |

Table 2

| Reason for Delay | 3 | |
|-----------------------------------|-------------|-------|
| | Significant | Minor |
| | Delay | Delay |
| Insufficient Staff Resources | | |
| Procurement Issues | | |
| RFQ/RFP Delayed | | |
| Contractor Issues | | |
| Site Conditions | | |
| Co-ordination with Other Projects | | 3 |
| Community Consultation | | |
| Other* | | |
| Total # of Projects | | 3 |

Table 3 Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled | | | | | | | |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|--|--|--|--|--|--|--|
| 39.88 | 2.53 | | | 10.54 | | | | | | | |

- SOGR: SOGR spending in 2017 is projected at \$1.58 million. Commitments cover a variety of work including washroom renovations, elevator replacement, building condition assessments, maintenance assessments and energy audits. Several building inspections and audits are planned in 2017 as well as work to repair identified deficiencies in City owned buildings. Spending will therefore accelerate in Q2 and Q3 of 2017 as more purchase orders and contracts are awarded.
- George Street Revitalization Phase II: This phase involves the completion of the Seaton House Transition Plan as well as project management, architectural and preconstruction consulting work necessary to achieve construction readiness slated for Phase III of the project. These activities will also result in the delivery of the Project Specific Output Specifications (PSOS) required in Phase III of the project. To ensure continued progress of this phase in 2017, City Council at its meeting on December 15, 2016, authorized an 18-month extension of the consulting contracts necessary for the development of the

Key Discussion Points (cont'd):

- 389 Church Street: At its meeting on April 26, 27 and 28, 2017, City Council considered report AH6.4 "Providing New Affordable Housing Opportunities at 389 Church Street" which recommends the creation of new affordable housing opportunities on the property located at 389 Church Street via agreements with TCHC. The original renovation plan for 389 Church Street envisioned 132 permanent self-contained one and two bedroom housing units for women and children to accommodate the Red Door family shelter. Since Red Door has subsequently found a more suitable location, staff recommend that this project be cancelled and the approved funding for it in the 2017 2026 Capital Budget and Plan be redirected.
- Choice Based Access System: This project involves the replacement of the Toronto Area Waiting List system with a new Choice Based Housing Access System for the improved management of the Centralized Waiting List for social housing as required by the Housing Services Act. An invitation to prospective vendors for the submission of RFPs is expected to open shortly. However, spending in 2017 will be dependent on the requirements of the successful vendor and implementation requirements of the system chosen.

Shelter, Support & Housing Administration

| | 2017 | YTD | Exp. | | YE Projec | ction | | | Total | |
|--|--------------------------|-------|------|--------|-----------|--------------|------------|-------|--------------------|------------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Approved Budget | Life-to- Date |
| | | | | | | | | | | |
| State of Good Repair | | | | | | | | | | |
| Capital Repairs/Repl-City Operated Hostels | 1.600 | 0.015 | 0.9% | 1.400 | 87.5% | G | Ø | #1 | 1.600 | 0.015 |
| Capital Repairs/Repl- Leased BLDGs | 0.200 | 0.016 | 8.0% | 0.180 | 90.0% | G | Ŷ | #1 | 0.200 | 0.016 |
| Sub-Total | 1.800 | 0.031 | 1.7% | 1.580 | 87.8% | - | - | | 1.800 | 0.031 |
| Service Improvements | | | | | | | | | | |
| Shelter Land Acquisition | 0.730 | | 0.0% | 0.730 | 100.0% | G | () | | 7.300 | |
| Homewood Avenue | 0.400 | | 0.0% | 0.000 | 0.0% | | G | | 3.000 | 2.600 |
| 389 Church Street | 10.538 | | 0.0% | 10.538 | 100.0% | G | | #2 | 10.538 | |
| George Street Revitalization-Phase 2 | 36.683 | 0.156 | 0.4% | 25.058 | 68.3% | Ŷ | G | #3 | 80.256 | 0.156 |
| Choice Based Housing Access System | 2.793 | | 0.0% | 2.793 | 100.0% | G | G | #4 | 4.357 | |
| Sub-Total | 51.144 | 0.156 | 0.3% | 39.119 | 76.5% | - | - | | 105.451 | 2.757 |
| Total | 52.944 | 0.187 | | 40.699 | | | | | 107.251 | 2.787 |
| On Time On Budget On/Ahead of Schedule >70% of Approved Cash Flow Minor Delay < 6 months | | | | | | | | | | |

Note # 1:

Several building inspections and audits are planned in 2017 as well as work to repair identified deficiencies in City owned buildings. Spending on SOGR projects will therefore accelerate in Q2 and Q3 of 2017 as more purchase orders and contracts are awarded.

Note # 2:

The original renovation plan for 389 Church Street envisioned 132 permanent self-contained one and two bedroom housing units for women and children to accommodate the Red Door family shelter. Since Red Door has subsequently found a more suitable location, report AH6.4 *"Providing New Affordable Housing Opportunities at 389 Church Street"* which recommends the creation of new affordable housing opportunities on the property via agreements with TCHC, cancellation of the project and redirection of approved funding is before City Council for consideration at it meeting on April 26, 27 and 28, 2017. If approved, an amendment to SSHA's 2017-2026 Capital Budget and Plan with be processed in Q2 2017.


Note # 3:

The activities in this phase resulted in the delivery of the Project Specific Output Specifications (PSOS) required in Phase III of the GSR project. To ensure continued progress of this project in 2017, City Council has authorized an 18-month extension of the consulting contracts necessary for the development of the PSOS. Work and spending on this requirement are progressing.

Note # 4:

An invitation to prospective vendors for the submission of REPs is expected to open shortly. However, spending in 2017 will be dependent on the requirements of the successful vendor and implementation requirements of the chosen system.

Toronto Employment & Social Services








Table 1
2017 Active Projects by CategoryHealth & SafetyLegislatedSOGRService Improvement2GrowthTotal # of Projects2



| Reason for Delay | | |
|-----------------------------------|-------------|-------|
| | Significant | Minor |
| | Delay | Delay |
| Insufficient Staff Resources | | |
| Procurement Issues | | |
| RFQ/RFP Delayed | | |
| Contractor Issues | | |
| Site Conditions | | |
| Co-ordination with Other Projects | | |
| Community Consultation | | |
| Other* | | |
| Total # of Projects | | |

Table 3 Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| 5.35 | | | | |

Key Discussion Points:

The design phase of this project is now complete and the demolition and the tendering phase is currently in-process. The project is on track for completion by the end of the year.

Toronto Employment & Social Services

| | 2017 |)17 YTD Exp. | | | YE Projection | | | | Total | |
|---|--------------------------|--|----------|-------|---------------|--------------|------------|-------|-------|------------------|
| (Million) Ca | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | | Life-to- Date |
| Service Improvements | | | | | | | | | | |
| Wellesley Place Renovation | 5.000 | 0.000 | 0.0% | 5.000 | 100.0% | G | G | #1 | 5.000 | 0.012 |
| HSI project | 0.350 | 0.000 | 0.0% | 0.350 | 100.0% | G | G | | 0.350 | 0.000 |
| Sub-Total | 5.350 | 0.000 | 0.0% | 5.350 | 100.0% | - | - | | 5.350 | 0.012 |
| Total | 5.350 | 0.000 | | 5.350 | | | | | 5.350 | 0.012 |
| On Time On/Ahead of Schedule Minor Delay < 6 months | Between 50% | oved Cash Flow and 70% 0% of Approved Ca | ash Flow | | | | | | | |

Note # 1:

The design phase of this project is now complete and the demolition and the tendering phase is currently in-process. The project is on track for completion by the end of the year.

Toronto Paramedic Services (TPS)







Chart 2



| l able 2 |
|----------|
|----------|

| Reason for Delay | 1 | |
|-----------------------------------|-------------|-------|
| | Significant | Minor |
| | Delay | Delay |
| Insufficient Staff Resources | 1 | |
| Procurement Issues | | |
| RFQ/RFP Delayed | | |
| Contractor Issues | | |
| Site Conditions | | |
| Co-ordination with Other Projects | | |
| Community Consultation | | |
| Other* | | |
| Total # of Projects | 1 | |

Table 3 Projects Status (\$Million)

| - | | | • • • • • • • • • • • • • • • • • • • | , | |
|---|-------------------------|---------------------------|---------------------------------------|-----------|-----------|
| | On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
| | 14.07 | | 0.55 | | |

Key Discussion Points:

> Dispatch Console Replacement project is delayed due to insufficient staff resources and will be completed in 2018.

Toronto Paramedic Services (TPS)

| | 2017 | YTD E | xp. | Y | E Projecti | on | | | | |
|--|---|-------|-------|--------|------------|--------------|------------|--------|--------------------------|------------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes: | Total Approved Budget | Life-to- Date |
| Health & Safety | | | | | | | | | | |
| Power Stretchers | 6.388 | 0.050 | 0.8% | 5.954 | 93.2% | G | G | | 6.750 | 3.011 |
| Portable Radio Replacement | 0.500 | 0.000 | 0.0% | 0.400 | 80.0% | G | G | | 1.009 | 0.509 |
| Sub-Total | 6.888 | 0.050 | 0.7% | 6.354 | 92.2% | - | - | | 7.759 | 3.520 |
| Service Improvements | | | | | | | | | | |
| North West District Multi-function - Facility | 3.233 | 0.516 | 16.0% | 2.045 | 63.3% | Ø | G | #1 | 11.455 | 8.654 |
| Sub-Total | 3.233 | 0.516 | 16.0% | 2.045 | 63.3% | - | - | | 11.455 | 8.654 |
| Growth Related | | | | | | | (| | | |
| Medical Equipment Replacement | 0.407 | 0.000 | 0.0% | 0.406 | 99.8% | G | G | | 2.612 | 2.052 |
| Mobile Data Communications 2014 - 2023 | 0.341 | 0.011 | 3.2% | 0.251 | 73.6% | G | G | | 0.600 | 0.270 |
| Public Access Defibrillator Replacements | 0.140 | 0.000 | 0.0% | 0.140 | 100.0% | G | G | | 0.140 | 0.000 |
| Ambulance Radio Replacement | 0.901 | 0.000 | 0.0% | 0.786 | 87.2% | G | G | | 1.491 | 0.590 |
| Additional Ambulances (2017-2019) | 1.307 | 0.000 | 0.0% | 1.291 | 98.8% | G | G | | 3.060 | 1.753 |
| Multifunction Station Plan | 0.250 | 0.027 | 10.8% | 0.180 | 72.0% | G | G | | 0.250 | 0.027 |
| Multifunction Station #2 - Preparation | 0.600 | 0.000 | 0.0% | 0.600 | 100.0% | G | G | | 0.600 | 0.000 |
| Dispatch Console Replacement | 0.550 | 0.000 | 0.0% | 0.000 | 0.0% | R | R | #2 | 1.500 | 0.000 |
| Sub-Total | 4.496 | 0.038 | 0.8% | 3.654 | 81.3% | - | - | | 10.253 | 4.692 |
| Total | 14.617 | 0.603 | | 12.052 | | | | | 29.467 | 16.866 |
| Minor Delay < 6 months | oved Cash Flow and 70% % of Approved Cash Flo | w | | | | | | | | |

Note # 1:

Project will be completed by July 2017 under budget. TPS will continue to monitor the expenditures and refine the project in the next quarter.

Note # 2:

Project will not start until 2018 due to workload pressures in the Central Ambulance Communication Centre (CACC) Systems Area resulting in insufficient staff resources.


2017 Capital Spending by Program Cluster B

| Program | | 2017 Approved | 2 | 017 Expenditur | e | | Alert (Benchmark | |
|---------------------------|----|----------------------------|-----------------|------------------------|---------------|----------|-----------------------|--|
| | | 2017 Approved Cash Flow | YTD Spending | Year-End Projection | % at Year End | Trending | 70% spending rate) | |
| City Planning | Q1 | 9.71 | 0.56 | 7.15 | 73.6% | | G | |
| Fire Services | Q1 | 17.98 | 0.33 | 10.37 | 57.7% | | Y | |
| Transportation | Q1 | 518.18 | 12.87 | 386.80 | 74.6% | | G | |
| Waterfront Revitalization | Q1 | 107.79 | 10.70 | 81.97 | 76.0% | | G | |
| TOTAL | Q1 | 653.67 | 24.46 | 486.29 | 74.4% | | G | |
| © >70% | | 🔗 between | 50% and 70 | % <mark>®</mark> | < 50% or > | 100% | | |

For the three months ended March 31, 2017, capital expenditures for this Cluster totalled \$24.46 million (3.7%) of their collective 2017 Approved Capital Budget of \$653.67 million. Spending is expected to increase to \$486.29 million (64.2%) by year-end.

Three Programs in this Cluster are projecting a year-end spending rate of over 70% of their respective 2017 Approved Capital Budgets. City Planning, Transportation Services and Waterfront Revitalization Program are projecting a spending rate of 73.6%, 74.6% and 76.0% respectively while Fire Services is projecting a spending rate of 57.7% for 2017.

City Planning








Table 3 Projects Status (\$Million)

| | - | • | | |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
| 9.71 | | | | |

Table 1
2017 Active Projects by CategoryHealth & Safety1Legislated5SOGR5Service Improvement7Growth9Total # of Projects14

Table 2

| Reason | for | Delay |
|--------|-----|-------|
|--------|-----|-------|

| - | Significant | Minor |
|-----------------------------------|-------------|-------|
| | Delay | Delay |
| Insufficient Staff Resources | | |
| Procurement Issues | | |
| RFQ/RFP Delayed | | |
| Contractor Issues | | |
| Site Conditions | | |
| Co-ordination with Other Projects | | |
| Community Consultation | | |
| Other* | | |
| Total # of Projects | | |

City Planning

| 0.750 0.160 | \$ | <mark>%</mark> 0.0% | \$ | % | On Budget | On Time | Notes | Approved Budget | Life-to- Date |
|----------------|---|---|--|--|--|--|--|---|---|
| | 0.000 | 0.0% | | | | | | | |
| | 0.000 | 0.0% | | | | | | | |
| | 0.000 | 0.0% | | | | | | | |
| 0 160 | | 0.070 | 0.525 | 70.0% | G | G | | 0.750 | 0.000 |
| 0.100 | 0.017 | 10.4% | 0.120 | 75.0% | G | G | | 0.240 | 0.017 |
| 0.095 | 0.000 | 0.0% | 0.070 | 73.6% | G | G | | 0.100 | 0.004 |
| 1.005 | 0.017 | 1.7% | 0.715 | 71.1% | - | - | | 1.090 | 0.020 |
| | | | | | | | | | |
| | | | | | | | | | |
| 4.148 | 0.275 | 6.6% | 2.904 | 70.0% | G | G | | 8.008 | 2.829 |
| 0.979 | 0.124 | 6.8% | 0.763 | 82.9% | G | G | | 1.000 | 0.138 |
| 2.079 | 0.098 | 25.8% | 1.640 | | | | | 3.690 | 0.658 |
| 0.500 | 0.036 | 1.6% | 0.425 | 85.0% | - | G | | 0.500 | 0.036 |
| 1.000 | 0.016 | 7.2% | 0.700 | 85.0% | _ | G | | 2.000 | 0.022 |
| 8.707 | 0.548 | 6.3% | 6.432 | 73.9% | - | - | | 15.198 | 3.682 |
| 9.711 | 0.564 | 5.8% | 7.147 | 73.6% | | | | 16.288 | 3.702 |
| | 1.005 4.148 0.979 2.079 0.500 1.000 8.707 | 1.005 0.017 1.005 0.017 4.148 0.275 0.979 0.124 2.079 0.098 0.500 0.036 1.000 0.016 8.707 0.548 9.711 0.564 | 1.005 0.017 1.7% 4.148 0.275 6.6% 0.979 0.124 6.8% 2.079 0.098 25.8% 0.500 0.036 1.6% 1.000 0.016 7.2% 8.707 0.548 6.3% 9.711 0.564 5.8% | 1.005 0.017 1.7% 0.715 1.005 0.017 1.7% 0.715 4.148 0.275 6.6% 2.904 4.148 0.275 6.6% 2.904 0.979 0.124 6.8% 0.763 2.079 0.098 25.8% 1.640 0.500 0.036 1.6% 0.425 1.000 0.016 7.2% 0.700 8.707 0.548 6.3% 6.432 9.711 0.564 5.8% 7.147 | 1.005 0.017 1.7% 0.715 71.1% 4.148 0.275 6.6% 2.904 70.0% 0.979 0.124 6.8% 0.763 82.9% 2.079 0.098 25.8% 1.640 86.2% 0.500 0.036 1.6% 0.425 85.0% 1.000 0.016 7.2% 0.700 85.0% 8.707 0.548 6.3% 6.432 73.9% 9.711 0.564 5.8% 7.147 73.6% | 1.005 0.017 1.7% 0.715 71.1% - 4.148 0.275 6.6% 2.904 70.0% © 0.979 0.124 6.8% 0.763 82.9% © 2.079 0.098 25.8% 1.640 86.2% © 0.500 0.036 1.6% 0.425 85.0% © 1.000 0.016 7.2% 0.700 85.0% © 8.707 0.548 6.3% 6.432 73.9% - 9.711 0.564 5.8% 7.147 73.6% | 1.005 0.017 1.7% 0.715 71.1% - - 4.148 0.275 6.6% 2.904 70.0% © © © 0.979 0.124 6.8% 0.763 82.9% © | 1.005 0.017 1.7% 0.715 71.1% - 1.005 0.017 1.7% 0.715 71.1% - 1.005 0.017 1.7% 0.715 71.1% - 1.005 0.017 1.7% 0.715 71.1% - 1.005 0.017 1.7% 0.715 71.1% - 4.148 0.275 6.6% 2.904 70.0% © © 0.979 0.124 6.8% 0.763 82.9% © © © 0.979 0.124 6.8% 0.763 82.9% © © © 0.979 0.124 6.8% 0.763 82.9% © © © 0.979 0.098 25.8% 1.640 86.2% © © © 0.500 0.036 1.6% 0.425 85.0% © © © 1.000 0.016 7.2% 0.700 85.0% © © © 8.707 0.548 6.3% 6.432 73.9% - | 1.005 0.017 1.7% 0.715 71.1% - - 1.090 4.148 0.275 6.6% 2.904 70.0% © © 8.008 0.979 0.124 6.8% 0.763 82.9% © © 1.000 0.979 0.124 6.8% 0.763 82.9% © © 3.690 0.979 0.124 6.8% 0.763 82.9% © © 3.690 0.979 0.124 6.8% 0.763 82.9% © © 3.690 0.500 0.036 1.6% 0.425 85.0% © 0.500 0.500 1.000 0.016 7.2% 0.700 85.0% © 0 2.000 8.707 0.548 6.3% 6.432 73.9% - 15.198 16.288 16.288 |

Minor Delay < 6 months Significant Delay > 6 months

Between 50% and 70% < 50% or >100% of Approved Cash Flow

6

Toronto Fire Services






Table 2

| Reason for Delay | 18 | } |
|-----------------------------------|-------------|-------|
| | Significant | Minor |
| | Delay | Delay |
| Insufficient Staff Resources | | |
| Procurement Issues | | 1 |
| RFQ/RFP Delayed | | 9 |
| Contractor Issues | 1 | |
| Site Conditions | 2 | |
| Co-ordination with Other Projects | | 2 |
| Community Consultation | | |
| Other* | 3 | |
| Total # of Projects | 6 | 12 |

Chart 2 Project Status - 22




Table 3 Proiects Status (\$Million)

| | | e e tatae (+ | , | |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
| 0.57 | 7.50 | 9.84 | 0.07 | |

Reasons for "Other*" Projects Delay:

- Technical Rescue Simulator Repair: Original project scope has changed. Funding will be repurposed for other training facility repairs, and reported in Q2.
- Fire Prevention South District Consolidation: Feasibility study completed, with engineering design to be completed in Q2. There is no schedule in place for tendering and construction at this time.
- > Specialized Trucks & Equipment: 2 remaining high-rise response trucks are on order, with delivery expected by year-end.

- Site conditions and approval of the site plan continue to cause delays for Station B 144 (Downsview) Keele/ Shepard and Station A-414 (Woodbine)- Hwy 27 and Rexdale.
- > Portable Radio Replacement project is being co-ordinated by Toronto Police Services with the RFQ to be released by Q2.
- Helmet Replacement project requires extensive RFQ process which will include controlled testing and field wear trial. The award of the contract is expected January, 2018.
- > Spending for projects with minor delays will accelerate in Q2 once RFQs are issued.

| Toronto Fire Services | 2017 YTD Exp. | | | | | | | | | |
|---|------------------|-------|-------|-------|------------|--------------|------------|-------|--------------------|----------|
| Projects by Category | 2017 Approved | YID | Exp. | | YE Project | lion | | | Total | Life-to- |
| (Million) | Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Approved Budget | Date |
| Health & Safety | | | | | | | | | | |
| Purchase Gas Meters for Fire Investigation | 0.070 | 0.056 | 80.0% | 0.061 | 87.1% | G | G | | 0.070 | 0.056 |
| Replacement of CBRNE Equipment | 0.179 | 0.000 | 0.0% | 0.178 | 99.4% | G | Ŷ | | 0.510 | 0.178 |
| Replacement of Portable Radios | 5.000 | | 0.0% | 5.000 | 100.0% | G | Ŷ | | 5.000 | 0.000 |
| Helmet Replacement | 0.300 | 0.000 | 0.0% | 0.000 | 0.0% | R | R | #1 | 0.800 | 0.000 |
| Bunker Suits Lifecycle Replacement | 0.230 | 0.075 | 32.6% | 0.180 | 78.3% | G | Ŷ | | 3.900 | 3.745 |
| Thermal Imaging Cameras | 0.135 | 0.000 | 0.0% | 0.135 | 100.0% | | G | | 1.450 | 1.315 |
| Sub-Total | 5.914 | 0.131 | 2.2% | 5.554 | 93.9% | - | - | | 11.730 | 8.339 |
| Legislated Replacement of HUSAR Equip - 2016 | 0.004 | 0.000 | 0.0% | 0.004 | 100.0% | G | Ŷ | | 0.050 | 0.046 |
| Replacement of HUSAR Equipment 2017 | 0.050 | 0.000 | 0.0% | 0.050 | 100.0% | G | Ŷ | | 0.050 | 0.000 |
| Sub-Total | 0.054 | 0.000 | 0.0% | 0.054 | 100.0% | - | - | | 0.100 | 0.046 |
| State of Cood Donair | | | | | | | | | | |
| State of Good Repair Fire Prevention Office Space Accommodation | 0.450 | 0.000 | 0.0% | 0.450 | 100.0% | G | Ŷ | | 0.450 | 0.000 |
| Replace Aging Propane Pumps & Vaporizors | 0.250 | 0.000 | 0.0% | 0.250 | 100.0% | G | Ŷ | | 0.250 | 0.000 |
| Emerg Fire Comm Workstation Console Replacement | 0.595 | 0.000 | 0.0% | 0.595 | 100.0% | G | ଚ | | 0.600 | 0.005 |
| East//West Burn-House Wall Flame Protection | 0.250 | 0.000 | 0.0% | 0.250 | 100.0% | G | Ŷ | | 0.250 | 0.000 |
| Training Simulators Rehabilitation | 0.100 | 0.000 | 0.0% | 0.100 | 100.0% | G | Ŷ | | 0.100 | 0.000 |
| Training Simulators Rehabilitation 2016 | 0.100 | 0.000 | 0.0% | 0.100 | 100.0% | G | Ŷ | | 0.100 | 0.000 |
| Technical Rescue Simulator Repair | 0.250 | 0.000 | 0.0% | 0.100 | 40.0% | R | R | #2 | 0.250 | |
| Renovating/Repurposing of Fires Station 424 | 0.076 | 0.013 | 17.1% | 0.014 | 18.4% | R | G | | 1.230 | 1.167 |
| Computer Aided Dispatch Upgrade | 0.260 | 0.075 | 28.8% | 0.260 | 100.0% | G | G | | 1.255 | 1.070 |
| Sub-Total | 2.331 | 0.088 | 3.8% | 2.119 | 90.9% | - | - | | 4.485 | 2.242 |
| Service Improvements | | | | | | | | | | |
| Fire Prevention South District Consolidation | 0.394 | 0.067 | 17.0% | 0.300 | 76.1% | G | R | #3 | 0.500 | 0.173 |
| Emergency Communication System Enhancement | 0.387 | 0.030 | 7.8% | 0.387 | 100.0% | G | Ŷ | | 0.895 | 0.538 |
| Sub-Total | 0.781 | 0.097 | 12.4% | 0.687 | 88.0% | - | - | | 1.395 | 0.711 |

Toronto Fire Services

| | 2017 | YTD | Ехр. | | YE Project | ion | | | Total | |
|---|--------------------------|---|----------|--------|------------|--------------|------------|-------|--------|------------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | | Life-to- Date |
| Growth Related | | | | | | | | | | |
| Station B (Stn 144) Keele/ Sheppard | 3.436 | 0.000 | 0.0% | 0.237 | 6.9% | R | P | #4 | 9.885 | 3.973 |
| Station A (Stn 414) Hwy- 27 and Rexdale Blvd | 4.092 | 0.010 | 0.2% | 0.361 | 8.8% | R | R | #4 | 8.342 | 1.628 |
| Specialized Trucks & Equipment | 1.372 | 0.000 | 0.0% | 1.358 | 99.0% | G | R | #5 | 3.250 | 1.550 |
| Sub-Total | 8.900 | 0.010 | 0.1% | 1.956 | 22.0% | - | - | | 21.477 | 7.151 |
| Total | 17.980 | 0.326 | | 10.370 | | | | | 39.187 | 18.489 |
| On Time On/Ahead of Schedule Minor Delay < 6 months | Between 50% | oved Cash Flow and 70% % of Approved Ca | ash Flow | | | | | | | |

Note # 1:

Extensive RFQ process includes controlled testing that will delay awarding contract.

Note # 2:

Scope change in project as cost of repairs were underestimated; TFS will fund other training centre repairs, and report funding allocations in Q2.

Note # 3:

Feasibility study completed with engineering design to commence in Q2.

Note # 4:

Site plan approvals continue to cause project delays.

Note # 5:

Two remaining high-rise response trucks are on order, with delivery exected by year-end.

Transportation (TP)




Table 1 2017 Active Projects by Category Health & Safety 12

16

13

24

65

Table 2

Legislated

Service Improvement

Total # of Projects

SOGR

Growth

| Reason for Delay | 4 | | | |
|-----------------------------------|-------------|-------|--|--|
| | Significant | Minor | | |
| | Delay | Delay | | |
| Insufficient Staff Resources | | | | |
| Procurement Issues | | | | |
| RFQ/RFP Delayed | | | | |
| Contractor Issues | | | | |
| Site Conditions | | | | |
| Co-ordination with Other Projects | 2 | | | |
| Community Consultation | 1 | | | |
| Other* | 1 | | | |
| Total # of Projects | 4 | | | |

Chart 2 Project Status - 65




Table 3 Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| 516.00 | | 2.08 | 0.10 | |

Reasons for "Other*" Projects Delay:

- Transportation Services has one sub-project with "Other" reasons for delay. In this case, "Other" represents legal issues related to obtaining access to private property and resolution of expropriation claims.
- For Transportation Services, '# of Projects' above refers to sub-projects as various sub-projects under one project may have a different status.

- > The rate of spending is consistent with project schedules for construction as most are weather / temperature dependent.
- Typically, the majority of cash flow funding is spent during the traditional construction season through to the latter part of the year, after contracts are tendered and awarded.
- Most of the year-end under-spending is anticipated in capital projects that require third party coordination and/or funding; community consultation; have issues with site conditions; and/or are development/transit dependent.

| Transportation Services Projects by Category | 2017 | YTD E | хр. | | YE Pro | jection | | | | |
|--|---------|-------|-------|---------|--------|--------------|---------|-------|---------------------|--------------|
| (Million) | Budget | \$ | % | \$ | % | On Budget | On Time | Notes | Total Project Cost* | Life-to-Date |
| Health & Safety | | | | | | | | | | |
| Accessible Pedestrian Signals (Audible) | 3.571 | 0.141 | 3.9% | 2.941 | 82.4% | G | G | | | |
| Guide Rail Replacement | 1.439 | - | 0.0% | 1.151 | 80.0% | G | G | | 3.300 | 0.545 |
| Local Geometric Traffic Safety Improvements | 2.445 | - | 0.0% | 2.383 | 97.4% | G | G | | 3.607 | 0.531 |
| Local Speed Limit Reduction | 1.200 | - | 0.0% | 1.200 | 100.0% | G | G | | 1.500 | 0.300 |
| New Traffic Control Signals / Devices | 4.080 | 0.627 | 15.4% | 3.881 | 95.1% | G | G | | | |
| Pedestrian Safety & Infrastructure Prgms | 0.850 | 0.037 | 4.4% | 0.850 | 100.0% | G | G | | | |
| PXO Visibility Enhancements | 0.100 | 0.003 | 2.6% | 0.025 | 25.0% | R | G | #1 | | |
| Salt Management Program | 1.582 | 0.032 | 2.0% | 1.582 | 100.0% | G | G | | | |
| Signal Major Modifications | 2.490 | 0.067 | 2.7% | 2.227 | 89.5% | G | G | | | |
| Tactile Domes Installation | 1.476 | - | 0.0% | 1.181 | 80.0% | G | G | | 3.000 | 0.352 |
| Two Way Radio Communication | 1.200 | - | 0.0% | 0.900 | 75.0% | G | G | | 2.200 | - |
| Upgrades to Meet New ESA Requirements | 0.344 | 0.005 | 1.6% | 0.292 | 85.0% | G | G | | | |
| Sub-Total | 20.778 | 0.912 | 4.4% | 18.613 | 89.6% | | | | | |
| State of Good Repair | | | | | | | | | | |
| Bathurst Street Bridge Rehabilitation | 0.800 | 0.025 | 3.1% | 0.200 | 25.0% | R | G | #2 | 8.082 | 0.406 |
| City-Bridge Rehabilitation | 36.491 | 3.103 | 8.5% | 33.000 | 90.4% | G | G | | | |
| Ditch Rehabilitation & Culvert Reconstruction | 1.080 | 0.015 | 1.4% | 1.004 | 93.0% | G | G | | | |
| Don Valley Parkway Rehabilitation | 2.435 | - | 0.0% | 1.997 | 82.0% | G | G | | | |
| F.G. Gardiner** | 26.726 | 0.451 | 1.7% | 12.482 | 46.7% | R | G | #3 | 2,440.926 | 134.709 |
| Facility Improvements | 1.611 | 0.028 | 1.7% | 1.208 | 75.0% | G | G | | | |
| Interim Rehabilitation Of Roads | 8.700 | 0.008 | 0.1% | 6.960 | 80.0% | G | G | | 24.000 | 9.146 |
| Laneways | 2.393 | 0.015 | 0.6% | 2.044 | 85.4% | G | G | | | |
| Local Road Rehabilitation | 59.357 | 0.918 | 1.5% | 53.470 | 90.1% | G | G | | | |
| Major Road Rehabilitation | 62.196 | 1.024 | 1.6% | 55.332 | 89.0% | G | G | | | |
| Major SOGR Pooled Contingency | 3.800 | - | 0.0% | - | 0.0% | R | N/A | #4 | | |
| Neighbourhood Improvements | 6.904 | 0.240 | 3.5% | 5.675 | 82.2% | G | G | | | |
| Retaining Walls Rehabilitation | 7.065 | 0.213 | 3.0% | 6.719 | 95.1% | G | G | | | |
| Sidewalks | 19.962 | 0.322 | 1.6% | 15.970 | 80.0% | G | G | | | |
| Traffic Plant Requirements / Signal Asset | 7.000 | 0.352 | 5.0% | 7.000 | 100.0% | | G | | | |
| Management Traffic Plant Restoration | 0.200 | 0.016 | 7.9% | 0.200 | 100.0% | G | G | | 2.900 | 2.534 |
| Sub-Total | 246.720 | 6.730 | 2.7% | 203.262 | 82.4% | | | | | |
| Service Improvements | | | | | | | | | | |
| Advanced Traffic Signal Control | 2.437 | 0.076 | 3.1% | 1.879 | 77.1% | G | G | | | |
| Cycling Infrastructure | 15.351 | 0.144 | 0.9% | 11.138 | 72.6% | G | G | | | |
| Engineering Studies | 6.437 | 0.454 | 7.1% | 5.131 | 79.7% | G | G | | | |
| Finch LRT - Transportation Study | 0.200 | - | 0.0% | 0.100 | 50.0% | Ŷ | G | | 0.200 | - |
| LED Signal Module Conversion | 1.777 | 0.718 | 40.4% | 1.688 | 95.0% | G | G | | | |
| Participatory Budgeting Pilot | 0.250 | - | 0.0% | 0.250 | 100.0% | G | G | | 0.250 | - |
| PTIF Projects | 76.530 | - | 0.0% | 38.265 | 50.0% | Ø | G | | 96.980 | 0.562 |
| Signs & Markings Asset Management | 2.616 | 0.001 | 0.0% | 2.616 | 100.0% | G | G | | | |
| System Enhancements for Road Repair & Permits | 0.580 | - | 0.0% | 0.522 | 90.0% | G | G | | 1.183 | - |
| Traffic Calming | 0.354 | 0.004 | 1.1% | 0.354 | 100.0% | G | G | | | |
| Traffic Control - RESCU | 0.350 | 0.008 | 2.2% | 0.343 | 98.0% | | G | | | |
| Transit Shelter Property Acquisition | 0.100 | - | 0.0% | 0.095 | 95.0% | | G | | 0.100 | - |
| Transportation Safety & Local Improvements | 1.574 | 0.014 | 0.9% | 1.306 | 83.0% | G | G | | 0.100 | |
| Sub-Total | 108.556 | 1.418 | 1.3% | 63.688 | 58.7% | | | | | |

Transportation Services

| Transportation | Services |
|----------------|----------|
|----------------|----------|

| Projects by | 2017 | YTD | | | | jection | | | Total | Life-to- |
|--|---------|--------|-------|---------|---------|--------------|----------|-------|------------------|----------|
| Category (Million) | Budget | \$ | % | \$ | % | On Budget | On Time | Notes | Project Cost* | Date |
| (MILLIOLI) | | | | | | Budget | | | COSI | |
| Bloor Street | 0.449 | | 0.0% | 0 4 0 1 | 00.0% | | G | | | |
| Transformation | 0.668 | - | 0.0% | 0.601 | 90.0% | G | G | | | |
| Design Cherry St | 4 000 | | 0.00/ | 0.100 | 50.00/ | | | | F (00 | |
| Realignment and | 4.200 | - | 0.0% | 2.100 | 50.0% | Ŷ | G | | 5.600 | - |
| Bridges Gardiner | | | | | | | | | | |
| York/Bay/Yonge | 28.812 | 0.879 | 3.0% | 26.400 | 91.6% | G | G | | 34.550 | 6.117 |
| Reconfiguration | | | | | | Ŭ | Ŭ | | | |
| Georgetown South | | | | | | ~ | | | | |
| City Infrastructure | 13.420 | - | 0.0% | 13.420 | 100.0% | G | G | | 67.100 | - |
| Upgrade Growth Related | | | | | | | | | | |
| Capital Works | 0.300 | - | 0.0% | - | 0.0% | R | G | #5 | | |
| Ingram Drive | | | | | | - | | | | |
| Extension | 0.250 | - | 0.0% | 0.050 | 20.0% | R | R | #6 | 62.900 | 6.904 |
| John Street | 2.000 | | 0.0% | 1.000 | 50.0% | Ø | G | | 2.000 | |
| Revitalization Project | 2.000 | - | 0.0% | 1.000 | 30.0% | U | G | | 2.000 | - |
| King Liberty Cycling | 0.471 | 0.029 | 6.1% | 0.471 | 100.0% | G | G | | 6.400 | 0.158 |
| Pedestrian Bridge | 0.17.1 | 01027 | 01170 | 0.17.1 | 1001070 | Ğ | Ğ | | 01100 | 01100 |
| Lawrence-Allen Revitalization Project | 1.153 | - | 0.0% | 0.346 | 30.0% | R | R | #7 | 6.274 | 0.525 |
| Legion Road | | | | | | | | | | |
| Extension & Grade | 0.490 | - | 0.0% | 0.050 | 10.2% | R | G | #8 | 42.910 | - |
| Separation | | | | | | Ŭ | Ŭ | | | |
| North York Service | 0.200 | 0.049 | 24.4% | 0.500 | 250.0% | R | G | #9 | 20.740 | 11.729 |
| Road | | 0.049 | | | | | | #9 | | 11.729 |
| Port Union Road | 0.900 | - | 0.0% | 0.343 | 38.1% | R | G | #10 | 5.000 | - |
| Redlea Avenue - | 1.500 | - | 0.0% | 0.210 | 14.0% | R | G | #11 | 19.400 | 12.068 |
| Steeles to McNicoll Regent Park | | | | | | | | | | |
| Revitalization | 1.565 | 0.149 | 9.5% | 1.409 | 90.0% | G | G | | 5.942 | 4.605 |
| Rouge National Park | | | | | | | | | | |
| Transfer of Lands | 0.222 | - | 0.0% | 0.222 | 100.0% | G | G | | 0.222 | - |
| | | | | | | | | | | |
| Scarlett / St. Clair / | 0.300 | 0.002 | 0.8% | 0.300 | 100.0% | G | G | | 50.500 | 1.291 |
| Dundas Six Points | | | | | | | | | | |
| Interchange | 28.751 | - | 0.0% | 20.061 | 69.8% | Ø | G | | 80.097 | 5.214 |
| Redevelopment | 201701 | | 01070 | 201001 | 0,10,0 | Ű | Ğ | | 001077 | 01211 |
| St. Clair | | | | | | | | | | |
| West/Metrolinx | 4.000 | - | 0.0% | - | 0.0% | R | G | #12 | 32.000 | - |
| Georgetown Grade | 1.000 | | 0.070 | | 0.070 | | ۲ | 112 | 02.000 | |
| Separation | | | | | | | | | | |
| Steeles Avenue East/Kennedy Rd | 0.391 | | 0.0% | | 0.0% | R | G | #13 | 0.500 | 0.109 |
| Grade Separation | 0.371 | _ | 0.070 | _ | 0.070 | | U | #15 | 0.500 | 0.107 |
| Steeles Widenings | | | | | | | | | | |
| (Tapscott Rd - Beare | 1.998 | - | 0.0% | 0.600 | 30.0% | R | G | #14 | 40.000 | 0.001 |
| Rd) | | | | | | | | | | |
| Third Party Signals | 0.439 | 0.029 | 6.7% | 0.380 | 86.5% | G | G | | | |
| Traffic Congestion Management | 11.618 | 1.438 | 12.4% | 6.559 | 56.5% | Ŷ | G | | 47.240 | 9.769 |
| Management Work for TTC & | | | | | | | | | | |
| Others | 38.358 | 1.240 | 3.2% | 26.089 | 68.0% | Ŷ | G | | | |
| Yonge Street | 0 1 2 5 | | 0.00/ | 0 105 | 100.00/ | | | | 2 000 | 0 / 00 |
| Revitalization | 0.125 | - | 0.0% | 0.125 | 100.0% | G | G | | 2.000 | 0.692 |
| Sub-Total | 142.131 | 3.815 | 2.7% | 101.235 | 71.2% | | | | | |
| GRAND TOTAL | 518.184 | 12.875 | 2.5% | 386.799 | 74.6% | | | | | |

"The total project cost for the Gardiner reflects the 2012 - 2026 costs.
 "The total project cost for the Gardiner reflects the 2012 - 2026 costs.
 "The total project cost for the Gardiner reflects the 2012 - 2026 costs.
 "The total project cost for the Gardiner reflects the 2012 - 2026 costs.
 "The total project cost for the Gardiner reflects the 2012 - 2026 costs.
 "The total project cost for the Gardiner reflects the 2012 - 2026 costs.
 "The total project cost for the Gardiner reflects the 2012 - 2026 costs.
 "The total project cost for the Gardiner reflects the 2012 - 2026 costs.
 "The total project cost for the Gardiner reflects the 2012 - 2026 costs.
 "The total project cost for the Gardiner reflects the 2012 - 2026 costs.

| Millor Delay < 0 monuts | U U | benieen Jone and 70% |
|------------------------------|-----|--------------------------------------|
| Significant Delay > 6 months | ® | < 50% or >100% of Approved Cash Flow |
| | | |

Transportation Services

Note # 1:

The PXO enhancement program is now complete and final invoice has been sent for processing.

Note # 2:

TTC is a stakeholder in this bridge rehabilitation project. Design for the substructure (foundations and columns/piers) is underway on the rehabilitation of the existing bridge and is expected to be done in 2017 (\$0.2M). Design for the super-structure (deck, soffits and parapet walls) of the bridge will follow in 2018 and take approximately 18 months. Construction is planned for 2020.

Note # 3:

See Major Capital Projects section.

Note # 4:

Contingency; only used if required.

Note # 5:

Projects identified on an "as needed" basis.

Note # 6:

This project has been delayed as it has issues, including need to access to private property issues, requiring legal resolution.

Note # 7:

TCHC is the delivery agent for the Lawrence-Allen Revitalization Project and the Environmental Assessment (EA) must be completed first. Completion of the EA, and hence the project, has been delayed as it requires further community consultation.

Note # 8:

Design work will begin in 2017, and will continue into 2018.

Note # 9:

Co-ordination with Re-Imagining Yonge EA is required (consideration of bike lanes on service roads), necessitating an Addendum to the EA and this is in progress. Ongoing OMB hearing regarding the expropriation of properties on Bonnington, which are needed for the extension of the south service road. Program will request Council approval for additional funding in 2017 (legal costs, maintenance of properties, demolition of out buildings deemed unsafe, etc.).

Note # 10:

Detailed design is underway and will be completed in 2017. There is a need for property acquisitions and complex utility re-locations before construction, which is planned for 2018, can begin.

Note # 11:

Phase 1 is now complete. Phase 2 was started in October 2015 and is planned to be completed in 2018.

Note # 12:

Discussions are ongoing with Metrolinx regarding the coordination of design and delivery of this project in co-ordination with SmartTrack station design and construction. Design work is expected to be initiated by Metrolinx in fall of 2017.

Note # 13:

The EA for this project was completed in January 2017. Metrolinx and Infrastructure Ontario are procuring "design-build-finance" services for the grade separation and corridor improvements to the Stouvffille GO Transit corridor. Council endorsed the cost-sharing agreement with Metrolinx for SmartTrack, Regional Express Rail and the Steeles grade separation. Grade separation costs will be shared.

Note # 14:

This project is being delivered through a cost-sharing agreement with the Regional Municipality of York. Design started in April 2016. Pre-design phase to be completed in 2017, and detailed design is expected to be completed in 2018. Regional Municipality of York expected to fund 50% of the estimated cost.

Waterfront Revitalization Initiative




Chart 2 Project Status - 11




 Table 1
 2017 Active Projects by Category

 Health & Safety
 Legislated

 SOGR
 Sorvice Improvement

 Growth
 11

 Total # of Projects
 11



Reason for Delay

| | Significant Delay | Minor Delay |
|-----------------------------------|----------------------|----------------|
| Insufficient Staff Resources | | |
| Procurement Issues | | |
| RFQ/RFP Delayed | | |
| Contractor Issues | | |
| Site Conditions | | |
| Co-ordination with Other Projects | | |
| Community Consultation | | |
| Other* | | |
| Total # of Projects | | |

Table 3 Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| 107.79 | | | | |

Waterfront **Revitalization Initiative**

| | | YTD Exp. | | YE Projection | | | | | | |
|---|---|----------|--------|---------------|--------|--------------|------------|-------|-----------------------------|------------------|
| Projects by Category (Million) | 2017 Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Total Approved Budget | Life-to- Date |
| Health & Safety | | | | | | | | | | |
| Legislated | | | | | | | | | | |
| State of Good Repair | | | | | | | | | | |
| Service Improvements | | | | | | | | | | |
| Growth Related | | | | | | | | | | |
| Precinct Planning | 0.198 | 0.000 | 0.0% | 0.150 | 75.7% | G | G | | 3.060 | 3.607 |
| Precinct | | | | | | | | | 217.847 | 248.400 |
| Implementation | | | | | | G | G | | | |
| Projects | 8.125 | 0.000 | 0.0% | 5.900 | 72.6% | | | | | |
| Transportation | | | | | | | | | 17.034 | 31.775 |
| Initiatives | 12.039 | 0.000 | 0.0% | 9.000 | 74.8% | G | G | | | |
| Technical Studies | 0.123 | 0.000 | 0.0% | 0.086 | 70.2% | \sim | G | | 5.854 | 6.300 |
| Waterfront Secretariat | 0.730 | 0.127 | 19.0% | 0.654 | 89.6% | G | G | | 6.172 | 7.375 |
| Urban Planning | | | | | | G | G | | 1.854 | 2.136 |
| Resources | 0.340 | 0.057 | 14.3% | 0.242 | 71.2% | | 9 | | | |
| Strategic Review | 0.139 | 0.013 | 9.0% | 0.139 | 100.0% | G | G | | 0.273 | 0.400 |
| Lower Don Flood | | | | | | | G | | 6.700 | 7.000 |
| Protection | 0.300 | 0.000 | 0.0% | 0.300 | 100.0% | G | G | | | |
| The Bentway (Project | | | | | | | G | | 20.500 | 23.500 |
| Under Gardiner) | 10.500 | 10.500 | 100.0% | 10.500 | 100.0% | G | 9 | | | |
| Essroc Quay Lakefilling | 35.000 | 0.000 | 0.0% | 25.000 | 71.4% | G | G | 1 | 0.000 | 65.000 |
| Port Lands Flood | | | | | | | | 1 | 0.000 | 1,185.000 |
| Protection | 40.300 | 0.000 | 0.0% | 30.000 | 74.4% | G | G | | | |
| Sub-Total | 107.794 | 10.697 | 9.9% | 81.971 | 76.0% | - | - | | 279.294 | 1,580.493 |
| Total | 107.794 | 10.697 | 9.9% | 81.971 | 76.0% | | | | 279.294 | 1,580.493 |
| On Time On/Ahead of Schedule Minor Delay < 6 months | On Budget >70% of Approved Between 50% and < 50% or >100% of | | Flow | | | | | | | |


2017 Capital Spending by Program Internal Services

| Program | | 2017 Approved | 20 | 17 Expenditure | | Alert | |
|--------------------|----|----------------------------|--------------|------------------------|------------------|----------|-------------------------------|
| | | 2017 Approved Cash Flow | YTD Spending | Year-End Projection | % at Year End | Trending | (Benchmark 70% spending rate) |
| 311 Toronto | Q1 | 3.12 | 0.39 | 2.54 | 81.6% | | G |
| FM&RE | Q1 | 310.58 | 14.87 | 203.38 | 65.5% | | Y |
| Financial Services | Q1 | 29.47 | 3.20 | 25.09 | 85.1% | | G |
| Fleet Services | Q1 | 50.35 | 5.90 | 40.65 | 80.7% | | G |
| I&T | Q1 | 91.86 | 7.12 | 65.36 | 71.2% | | G |
| TOTAL | Q1 | 485.38 | 31.49 | 337.03 | 69.4% | | Ø |
| © >70% | Ø | between 50 |)% and 70% | R < | 50% or > | 100% | |

For the Three months ended March 31, 2017, capital expenditures for Internal Services totalled \$31.49 million (6.5%) of their collective 2017 Approved Capital Budget of \$485.38 million. Spending is expected to increase to \$337.03 million (69.4%) by year-end.

Three out of five Programs in Internal Services are projecting a year-end spending rate of over 70% of their respective 2017 Approved Capital Budgets. 311 Toronto, Financial Services and Fleet Services are projecting a year-end spending rate of 81.6%, 85.1% and 80.7% respectively and FREEE and Information Technology are projecting a year-end spending rate of 65.5% and 71.2% respectively.

311 Toronto





5

Chart 2




Table 2

Total # of Projects

| Reason for Delay | n for Delay 1 | | | |
|-----------------------------------|---------------|-------|--|--|
| | Significant | Minor | | |
| | Delay | Delay | | |
| Insufficient Staff Resources | | | | |
| Procurement Issues | | | | |
| RFQ/RFP Delayed | | | | |
| Contractor Issues | | | | |
| Site Conditions | | | | |
| Co-ordination with Other Projects | | 1 | | |
| Community Consultation | | | | |
| Other* | | | | |
| Total # of Projects | | 1 | | |

Table 3 Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled | | | | | | |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|--|--|--|--|--|--|
| 2.02 | 1.10 | | | | | | | | | |

- 311 Toronto is currently forecasting to spend \$2.544 million, or 81.6% of its 2017 Capital Budget. This includes SOGR projects such as the Verint, Lagan, Knowledge Base (KB), Sharepoint and CRM upgrades which are projected to have a combined average spend rate of 94.4% to year-end.
- The Future Integration and Strategy Initiatives is projected to have a year-end spend rate of 55.7%. These service improvement initiatives include funding for enhancements such as the Knowledge Base upgrade, City Booking and Scheduling Solutions (CBSS), and Payment Module project. The CBSS and Payment Module are currently experiencing delays from project coordination as they are enterprise-wide initiatives with implications across many divisions. These two projects are currently on hold by I&T due to system security issues relating to Cloud initiatives.

| | 2017 YTD Exp. | | YE Projection | | | | | Total | | |
|---|--------------------------|--|---------------|-------|-------|--------------|------------|-------|--------|------------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | | Life-to- Date |
| State of Good Repair | | | | | | | | | | |
| Sharepoint Upgrade | 0.191 | 0.006 | 3.1% | 0.175 | 91.6% | G | G | | 0.191 | 0.006 |
| CRM Upgrade and Replacement | 0.750 | 0.000 | 0.0% | 0.715 | 95.3% | G | G | | 0.750 | 0.000 |
| Verint, Lagan, and Knowledge Base Upgrades | 0.540 | 0.277 | 51.3% | 0.519 | 96.1% | G | G | | 7.693 | 7.150 |
| Sub-Total | 1.481 | 0.283 | 19.1% | 1.409 | 95.1% | - | - | | 8.634 | 7.155 |
| Service Improvements City Booking & Scheduling Solution and Payment Module | 1.095 | 0.017 | 1.6% | 0.610 | 55.7% | Ø | Ŷ | # 1 | 9.572 | 7.497 |
| Integrations with MLS | 0.543 | 0.091 | 16.8% | 0.525 | 96.7% | G | G | | 0.760 | 0.308 |
| Sub-Total | 1.638 | 0.109 | 6.6% | 1.135 | 69.3% | - | - | | 10.332 | 7.805 |
| Total | 3.119 | 0.392 | | 2.544 | | | | | 18.966 | 14.960 |
| On Time On/Ahead of Schedule Minor Delay < 6 months | Between 50% | oved Cash Flow and 70% % of Approved C | ash Flow | | | | | | | |

Note # 1:

This project includes funding for enhancement initiatives such as the Knowledge Base upgrade, City Booking and Scheduling Solutions (CBSS), and Payment Module project. The CBSS and Payment Module projects have currently experienced project coordination delays as they are enterprise-wide with implications across many divisions. These two projects are currently on hold by I&T due to system security issues relating to Cloud initiatives.






Table 2

| Reason for Delay | n for Delay 129 | | | | |
|-----------------------------------|-----------------|-------|--|--|--|
| | Significant | Minor | | | |
| | Delay | Delay | | | |
| Insufficient Staff Resources | | 2 | | | |
| Procurement Issues | | | | | |
| RFQ/RFP Delayed | | 17 | | | |
| Contractor Issues | | 5 | | | |
| Site Conditions | | 19 | | | |
| Co-ordination with Other Projects | | 6 | | | |
| Community Consultation | | 4 | | | |
| Other* | 1 | 75 | | | |
| Total # of Projects | 1 | 128 | | | |




Table 3 Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled | | | | | |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|--|--|--|--|--|
| 217.52 | 87.43 | 2.93 | 1.95 | 0.76 | | | | | |

Reasons for "Other*" Projects Delay:

> Other delays are due to changes in project design, legal agreement delays, and coordination issues with clients.

Key Discussion Points:

- The FREEE Program is currently forecasting to spend \$203.4 million, or 65.5% of its 2017 Approved Capital Budget. This includes major capital projects such as the Union Station Revitalization (2017 Budget \$137.8M) and St. Lawrence Market Redevelopment (2017 Budget \$27.4M) as well as Strategic Property Acquisitions (2017 Budget \$10.0M). If these initiatives are excluded, due to their unique complexities and special purpose funding, the forecasted year-end spending rate would be 74%.
- The FREEE Program includes both SOGR and improvement projects, and major capital initiatives which the Program is committed to delivering. For major projects, progress expected by year end includes:
 - St. Lawrence Market North completion of the 4 stage archeological process, tender and award of the construction contract for the new facility, and commencement of construction;
 - Union Station continued progress on stage 2/3 construction, including handover of the Bay Concourse in early 2018.

Key Discussion Points (cont'd):

- On the core SOGR program over 47 projects have either been completed or are in the close out stage, which were carried over from 2016. A number of projects are currently in the procurement phase with construction expected to commence in the summer of 2017. Results from the procurement phase of these projects will dictate the amount of spending.
- Overall, over 105 SOGR and improvement projects are scheduled for completion, helping to address numerous backlog issues across the facilities portfolio.
- Risks to achieving the forecasted spending include bids exceeding available funding levels, weather conditions as well as unforeseen site conditions during construction.
- Delays currently experienced are mainly the result of ongoing issues on projects that have carried over from 2016 including co-ordination of projects and site conditions for projects in the implementation stage, as well as resourcing issues for projects in the initial phases, including projects requiring design work.

| | 2017 | YTD | Ехр. | | YE Project | ction | | | Total | |
|--|--------------------------|--------|--------|--------|------------|--------------|--------------|-------|--------------------|------------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Approved Budget | Life-to- Date |
| | | | | | | | | | | |
| Health & Safety | | | | | | | | | | |
| Emergency Repairs | 1.915 | 0.026 | 1.4% | 0.640 | 33.4% | | \odot | #1 | 3.761 | 1.308 |
| Global Corporate Security Program | 1.189 | 0.000 | 0.0% | 0.789 | 66.4% | 8 | G | #2 | 4.650 | 3.461 |
| Replacement of Diesel with Natural Gas | 0.297 | 0.000 | 0.0% | 0.100 | 33.7% | R | G | #3 | 4.687 | 4.391 |
| Generators for Various locations | | | | | | | | "3 | | |
| Sub-Total | 3.401 | 0.026 | 0.8% | 1.529 | 45.0% | - | - | | 13.099 | 9.159 |
| Legislated | | | | | | | | | | |
| Accessibility for Ontarians with | 1.758 | 0.205 | 11.6% | 1.627 | 92.5% | G | G | | 6.160 | 0.407 |
| Disabilities Act (AODA) | | | | 1.027 | | | - | | | |
| Barrier Free / Equity | 0.671 | 0.258 | 38.5% | 0.613 | 91.3% | | G | | 1.887 | 1.474 |
| Environmental Remediation | 1.592 | 0.010 | 0.6% | 1.443 | 90.7% | | G | | 4.604 | 2.598 |
| Others - Legislated | 0.038 | 0.000 | 0.0% | 0.000 | 0.0% | R | G | #4 | 9.260 | 9.198 |
| Sub-Total | 4.059 | 0.472 | 11.6% | 3.683 | 90.7% | - | - | | 21.911 | 13.676 |
| | | | | | | | | | | |
| State of Good Repair | | | | | | | | | | |
| Albert Campbell Square Park | 2.927 | 0.008 | 0.3% | 2.008 | 68.6% | \mathbf{O} | R | #5 | 3.144 | 0.213 |
| Rehabilitation | 2.921 | 0.000 | 0.370 | 2.000 | 00.070 | | | #5 | 3.144 | 0.213 |
| Mechanical & Electrical | 9.348 | 0.439 | 4.7% | 6.936 | 74.2% | G | G | | 49.313 | 17.243 |
| Office Modernization Program - 2017 | (200 | 0.000 | 0.00/ | 1 200 | 20 4 0/ | R | \bigotimes | #6 | 9.300 | 0.000 |
| Initiatives | 6.300 | 0.000 | 0.0% | 1.300 | 20.6% | W | | #0 | 9.300 | 0.000 |
| Old City Hall HVAC Upgrades | 0.272 | -0.039 | -14.2% | 0.969 | 356.4% | R | G | #7 | 23.482 | 23.098 |
| Paving | 0.454 | 0.135 | 29.7% | 0.297 | 65.4% | \otimes | \mathbf{O} | #8 | 0.781 | 0.462 |
| Physical Security Capital Plan | 1.007 | 0.207 | 20.5% | 1.007 | 100.0% | R | \mathbf{O} | #9 | 2.589 | 1.790 |
| Renovations | 8.289 | 0.074 | 0.9% | 5.282 | 63.7% | | \mathbf{O} | #10 | 18.445 | 5.929 |
| Re-Roofing | 3.362 | 0.504 | 15.0% | 3.321 | 98.8% | | Ŷ | #11 | 4.846 | 2.238 |
| Sitework | 2.901 | 0.324 | 11.2% | 2.336 | 80.5% | | Ŷ | #12 | 15.067 | 5.487 |
| Structural / Building Envelope | 21.957 | 1.213 | 5.5% | 14.108 | 64.3% | | Ŏ | #13 | 54.218 | 13.254 |
| Others - SOGR | 13.797 | 0.325 | 2.4% | 10.104 | 73.2% | | Ŏ | #14 | 43.099 | 20.216 |
| Sub-Total | 70.613 | 3.190 | 4.5% | 47.667 | 67.5% | | - | | 224.285 | 89.931 |

Note # 1:

Underspending and slowdown in project progress due to site conditions, contractor issues and RFP/RFQ delays.

Note # 2:

Underspending in the beginning of the year expected to increase in Q2. Project status is on track to be completed in 2017.

Note # 3:

Underspending in the beginning of the year expected to increase in Q2. Project status is on track to be completed in 2017.

Note # 4:

Project is completed. Funding is no longer required.

Note # 5:

Underspending and slowdown in project progress due to delays in garage waterproofing repairs orginially expected to be completed by the end of 2016 which must be done before the project can commence. Completion of these repairs is now expected by May 2017.

Note # 6:

Scope of projects and locations have now been determined and construction is planned to start in Q4 2017.

Note # 7:

Project is completed. Funding is no longer required. Technical adjustment will be made to clear out negative balance.

Note # 8:

Underspending and slowdown in project progress due to site condition issues.

Note # 9:

Underspending and slowdown in project progress due to changes in project design.

Note # 10:

Underspending and slowdown in project progress due to coordination issues with client as well changes in project design.

Note # 11:

Delays due to site conditions and RFP/RFQ delays.

Note # 12:

Delays due to site conditions and RFP/RFQ delays.

Note # 13:

Underspending and slowdown in project progress due to coordination issues with client.

Note # 14:

Delays due to site conditions, contractor issues and RFP/RFQ delays.

| | 2017 | YTD | Exp. | | YE Projec | ction | | | Total | |
|---|--------------------------|--------|---------|---------|-----------|--------------|------------------|-------|-----------------------------|------------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Total Approved Budget | Life-to- Date |
| Service Improvements | | | | | | | _ | | | |
| 14 John Street Expropriation | 0.066 | 0.000 | 0.0% | 0.000 | 0.0% | | G | #15 | 2.004 | 1.938 |
| CCTV Infrastructure Enhancements | 0.500 | 0.101 | 20.2% | 0.500 | 100.0% | | Ŷ | #16 | 7.754 | 6.105 |
| Channel & Counter Strategy | 3.401 | 0.115 | 3.4% | 2.381 | 70.0% | \sim | Ŷ | #17 | 4.551 | 1.264 |
| Combined Heat & Power | 3.318 | 0.057 | 1.7% | 2.400 | 72.3% | \sim | (\mathbf{Y}) | #18 | 4.001 | 0.740 |
| Community Energy Planning | 7.759 | 1.035 | 13.3% | 7.264 | 93.6% | G | G | | 18.775 | 9.904 |
| Corporate Facilities Refurbishment Program | 1.197 | 0.132 | 11.0% | 0.874 | 73.0% | G | G | | 6.193 | 4.628 |
| Demand Response Program | 1.316 | 0.016 | 1.2% | 0.425 | 32.3% | R | \mathbf{O} | #19 | 8.352 | 0.660 |
| Energy Conservation & Demanu | 5.127 | 0.027 | 0.5% | 4.977 | 97.1% | G | \mathbf{O} | #20 | 5.798 | 0.697 |
| Energy Retrofit Program | 0.680 | 0.013 | 1.9% | 0.445 | 65.4% | \odot | \mathbf{O} | #21 | 3.045 | 2.133 |
| rachilites rieventive iviaintenance Sustama | 0.023 | -0.024 | -105.9% | 0.021 | 91.8% | G | G | | 4.705 | 4.001 |
| Fire Hall Emergency Generators | 1.680 | 0.553 | 32.9% | 2.261 | 134.6% | R | G | #22 | 12.500 | 3.272 |
| Nathan Phillips Square Revitalization | 0.036 | -0.111 | -305.6% | 0.000 | 0.0% | R | G | #23 | 51.300 | 50.886 |
| Office Modernization Program - Pilot Projects | 0.749 | 0.085 | 11.3% | 0.799 | 106.7% | R | Ŷ | #24 | 9.150 | 8.486 |
| Renewable Energy Program | 13.496 | 0.327 | 2.4% | 11.905 | 88.2% | G | G | | 22.435 | 3.971 |
| Residential Energy Retrofit Program (HELP) | 1.000 | 0.214 | 21.4% | 1.000 | 100.0% | | G | | 10.000 | 1.991 |
| Resiliency Program | 2.178 | 0.183 | 8.4% | 1.890 | 86.8% | G | Ŷ | #25 | 3.150 | 1.155 |
| | 1.0.40 | 0.014 | 1.00/ | 0.00/ | 10 70/ | | | "24 | 0.000 | (102 |
| Solar Photovoltaic Program | 1.048 | -0.014 | -1.3% | 0.206 | 19.7% | \sim | 8 | #26 | 8.000 | 6.403 |
| Dadavalanmant | 27.390 | 0.317 | 1.2% | 8.348 | 30.5% | R | G | #27 | 90.583 | 9.986 |
| Toronto Strong Neighbourhood Strategy | 5.653 | -0.151 | -2.7% | 4.562 | 80.7% | | Ŷ | #28 | 6.768 | 0.313 |
| Union Station Revitalization | 138.959 | 7.877 | 5.7% | 96.169 | 69.2% | \odot | G | #29 | 675.282 | 567.262 |
| Various IT-Related Projects | 1.744 | 0.297 | 17.1% | 1.416 | 81.2% | G | G | | 5.454 | 3.004 |
| Other Miscellaneous Mechanical & Electrical Work | 0.026 | 0.000 | 0.0% | 0.000 | 0.2% | R | G | #30 | 2.454 | 2.448 |
| Others - Service Improvements | 4.242 | 0.155 | 3.7% | 2.065 | 48.7% | R | \odot | #31 | 23.950 | 13.090 |
| Sub-Total | 221.590 | 11.205 | 5.1% | 149.909 | 67.7% | - | - | | 986.204 | 704.337 |
| Growth Related | | | | | | | | | | |
| 1251 Bridletowne Circle Acquisition | 0.151 | 0.000 | 0.0% | 0.090 | 59.5% | \odot | G | #32 | 5.942 | 5.791 |
| First Parliament Site Land Acquisition | 0.276 | 0.000 | 0.0% | 0.000 | 0.0% | | Ğ | #33 | 1.300 | 1.024 |
| Strategic Property Acquisitions | 9.985 | 0.000 | 0.0% | 0.000 | 0.0% | R | Ğ | #34 | 10.000 | 0.015 |
| Westwood | 0.500 | -0.020 | -4.1% | 0.500 | 100.0% | G | Ğ | #35 | 4.000 | 1.030 |
| Sub-Total | 10.912 | -0.020 | -0.2% | 0.590 | 5.4% | - | | | 21.242 | 7.860 |
| Total | 310.576 | 14.874 | | 203.378 | | | | | 1,266.741 | 824.963 |
| On Time On Budget | | | | | | | | | | |

70% of Approved Cash Flow G

On/Ahead of Schedule Minor Delay < 6 months Significant Delay > 6 months Between 50% and 70% < 50% or >100% of Approved Cash Flow

Project is completed. Funding is no longer required.

Delays due to coordination issues with other projects.

Delays due to insufficient staff resources.

```
Note # 18:
```

Delays due to coordination issues with client.

Note # 19:

Underspending and slowdown in project progress due to contractor issues and coordination with other projects.

Note # 15:

Note # 16:

Note # 17:

Note # 20:

Delays due to coordination issues with client.

Note # 21:

Underspending and slowdown in project progress due to coordination issues with client.

Note # 22:

Underspending in the beginning of the year expected to increase in Q2 onwards. Project status is on track to be completed in 2019.

Note # 23:

Project is completed. Funding is no longer required. Technical adjustment will be made to clear out negative balance.

Note # 24:

Underspending and slowdown in project progress due to coordination issues with client.

Note # 25: Slowdown in project progress due to RFP/RFQ delays.

Note # 26:

Underspending and slowdown in project progress due to delays in finalizing legal agreements. Technical adjustment will be made to clear out negative balance.

Note # 27:

The forecast reflects delays from archeological assessment and finalizing project design, including value engineering. The project is on Note # 28:

Underspending and slowdown in project progress due site condition issues, coordination with other projects, and RFP/RFQ delays. Note # 29:

Underspending in the beginning of the year expected to increase in Q2. Project status for completion continues to be on track.

Note # 30:

Project is completed. Funding is no longer required.

Note # 31:

Underspending and slowdown in project progress due to coordination issues with client as well changes in project design.

Note # 32:

Underspending in the beginning of the year expected to increase in Q2. Project status is on track to be completed in 2017.

Note # 33:

Project is completed. Funding is no longer required.

Note # 34:

Funding is utilized as opportunities are identified. No acquisitions are forecasted as this time.

Note # 35:

Technical adjustment required to clear out negative balance.

Financial Services





Chart 2 Project Status - 16



| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| 26.57 | 2.90 | | | |

Reasons for "Other*" Projects Delay:

Financial Services has one project with "Other" reasons for delay. In this case, "Other" represents a combination of reasons such as required coordination with other projects/programs combined with later starting dates for resources and Provincial regulations.

Key Discussion Points:

- A number of projects (CATS, Supply Chain Transformation and Risk Management), are interrelated, where delays in one project has a ripple effect of setbacks to the other projects.
- > Early planning stages of capital projects are projected to be completed on time.

| Table 1 2017 Active Projects by Categor | У |
|--|----|
| Health & Safety | |
| Legislated | 2 |
| SOGR | 7 |
| Service Improvement | 6 |
| Growth | 1 |
| Total # of Projects | 16 |

Table 2

| Reason for Delay | 3 | |
|-----------------------------------|-------------|-------|
| | Significant | Minor |
| | Delay | Delay |
| Insufficient Staff Resources | | |
| Procurement Issues | | |
| RFQ/RFP Delayed | | |
| Contractor Issues | | 1 |
| Site Conditions | | |
| Co-ordination with Other Projects | | 1 |
| Community Consultation | | |
| Other* | | 1 |
| Total # of Projects | | 3 |

| Financial Services | | | | | | | | | | |
|--|--------------------------|-------|-------|-------|-----------|--------------|------------|--------|--------------------|------------------|
| | 2017 | YTD | Ехр. | | YE Projec | ction | | | Total | |
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes: | Approved Budget | Life-to- Date |
| Health & Safety | | | | | | | | | | |
| Sub-Total | 0.000 | 0.000 | | | | | | | | |
| Legislated | | | | | | | | | | |
| PCI Compliance | 4.000 | 0.097 | 2.4% | 2.000 | 50.0% | \odot | G | #1 | 10.362 | 3.048 |
| Development Charges Background Study | 0.770 | 0.000 | 0.0% | 0.350 | 45.5% | R | G | #2 | 0.770 | 0.000 |
| Sub-Total | 4.770 | 0.097 | 2.0% | 2.350 | 0.493 | | | | 11.132 | 3.048 |
| State of Good Repair Cross Application Timeshet (CATS) | 1.610 | 0.168 | 10.4% | 0.700 | 43.5% | R | Ŷ | #3 | 7.540 | 6.099 |
| Public Budget Formulation (PBF) 8.1 Upgrade | 0.021 | | 0.0% | 0.000 | 0.0% | R | G | | 2.919 | 2.887 |
| Tax Billing System | 3.334 | 0.050 | 1.5% | 3.334 | 100.0% | G | G | | 9.922 | 1.129 |
| Utility Billing System | 2.441 | 0.050 | 2.0% | 2.441 | 100.0% | G | G | | 5.971 | 0.055 |
| Integrated Asset Planning Management | 1.966 | 0.044 | 2.2% | 1.966 | 100.0% | G | G | | 5.000 | 0.179 |
| Risk Management Info System Upgrade | 1.151 | | 0.0% | 0.220 | 19.1% | R | Ŷ | #4 | 1.892 | 0.741 |
| Sub-Total | 10.523 | 0.312 | 3.0% | 8.661 | 0.823 | | | | 33.244 | 11.090 |

Note # 1:

The *PCI Compliance* project is waiting on a decision on the design of the cardholder data environment for procurement to proceed. **Note # 2:**

Note # 3:

The *Cross-Application Timesheet (CATS)* implementation project went live for Toronto Paramedic Services on February 15, 2017. Note # 4:


The *Risk Management Information System Upgrade* project schedule has been revised to reflect a reasonable timeline by deferring some of its initiatives to align with corporate I &T's platform upgrade plan. As a result, cash flows will be carried over to 2018 based on the project progress. The project team is currently working on a version upgrade and a Business Intelligence Module with the

| Financial Services | | | | | | | | | | |
|---|--------------------------|---|----------|--------|--------------|--------------|------------|--------|--------------------|------------------|
| | 2017 | YTD | Exp. | | YE Projec | ction | | | Total | |
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes: | Approved Budget | Life-to- Date |
| Service Improvements | | | | | | | | | | |
| Supply Chain Management Transformation | 4.677 | 2.097 | 44.8% | 4.667 | 99.8% | G | G | | 8.019 | 0.668 |
| Revenue System - Phase II | 0.331 | | 0.0% | 0.331 | 100.0% | G | G | | 3.500 | 3.153 |
| Parking Tag Management Software Upgrade | 0.650 | | 0.0% | 0.650 | 100.0% | G | G | | 2.952 | 0.216 |
| EBilling Initiative | 0.469 | | 0.0% | 0.469 | 100.0% | G | G | | 0.469 | 0.000 |
| Electronic Self Serve Tax and Utility | 0.441 | | 0.0% | 0.441 | 100.0% | G | G | | 0.551 | 0.000 |
| Financial Planning Analysis & Reporting System | 5.973 | 0.677 | 11.3% | 5.973 | 100.0% | G | G | | 60.820 | 51.966 |
| Finance Accounting Systems Transformation | 1.500 | 0.018 | 1.2% | 1.500 | 100.0% | G | G | | 1.500 | 0.018 |
| Sub-Total | 14.041 | 2.792 | 19.9% | 14.031 | 99.9% | | | | 77.811 | 56.021 |
| Growth Related | | | | | | | | | | |
| Tax Increment Financing Implementation | 0.138 | 0.000 | 0.0% | 0.050 | 36.2% | R | Ŷ | #5 | 0.160 | 0.022 |
| Sub-Total | 0.138 | 0.000 | 0.0% | 0.050 | 36.2% | | | | 0.160 | 0.022 |
| Total | 29.472 | 3.201 | 10.9% | 25.092 | 85.1% | | | | 122.347 | 70.181 |
| On Time On/Ahead of Schedule Minor Delay < 6 months | Between 50% | oved Cash Flow and 70% % of Approved Ca | ash Flow | | | | | | | |

Note # 5:

The *Tax Increment Financing* project is proceeding to complete a detailed plan for implementation. However, the terms of reference being drafted by the consutant is taking longer than expected.

Fleet Services



| Table 1 2016 Active Projects by Ca | itegory |
|---------------------------------------|---------|
| Health & Safety | |
| Legislated | 1 |
| SOGR | 27 |
| Service Improvement | 2 |
| Growth | |
| Total # of Projects | 30 |

Table 2

| Reason for Delay | | 6 |
|-----------------------------------|----------------------|-------------|
| | Significant Delay | Minor Delay |
| Insufficient Staff Resources | | 1 |
| Procurement Issues | | |
| RFQ/RFP Delayed | | 5 |
| Contractor Issues | | |
| Site Conditions | | |
| Co-ordination with Other Projects | | |
| Community Consultation | | |
| Other* | | |
| Total # of Projects | | 6 |

Chart 2 Project Status - 30




Table 3 Projects Status (\$Million)

| Projects Status (aminion) | | | | | | | | | | |
|---------------------------|---------------------------|------------------------------------|-----------|-----------|--|--|--|--|--|--|
| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled | | | | | | |
| 41.89 | 8.46 | | | 0.00 | | | | | | |

Key Discussion Points:

After the realignment of cash flow funding during the 2017 budget process, Fleets Services' projected year end spending rate for 2017 is 80.7%.

| Fleet Services | 2017 | YTD | Exp. | | YE Project | ction | 1 | | Total | |
|---|-----------------------|-------|-------|--------|----------------|--------------|------------|--------|--------------------|------------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes: | Approved Budget | Life-to- Date |
| Legislated | | | | | | | | | | |
| Green Fleet Plan Sub-Total | 0.100 0.100 | 0.000 | 0.0% | 0.042 | 42.0% 42.0% | R | G | | 0.100 0.100 | 0.00 |
| SUD-10tal | 0.100 | 0.000 | 0.0% | 0.042 | 42.0% | | | | 0.100 | 0.00 |
| State of Good Repair | | | | | | | | | | |
| Arena Boards - Fleet | 0.095 | 0.000 | 0.0% | 0.092 | 0.0% | R | G | | 0.213 | 0.00 |
| Replacement Toronto Building - Fleet | | | | | | | | | | |
| Replacement | 0.214 | 0.000 | 0.0% | 0.036 | 16.8% | R | Ŷ | 1 | 0.214 | 0.00 |
| Clerks - Fleet | 0.352 | 0.000 | 0.0% | 0.195 | 55.4% | 8 | G | | 0.424 | 0.03 |
| Replacement | 01002 | 01000 | 01070 | 01170 | 001170 | V | Ű | | 01121 | 0100 |
| Engineering & Construction Services - | 0.696 | 0.000 | 0.0% | 0.685 | 98.4% | G | G | | 1.518 | 0.24 |
| Fleet Replacement | | | | | | Ŭ | Ŭ | | | |
| Economic Development | | | 0.004 | | 100.004 | | | | | |
| & Culture - Fleet Replacement | 0.080 | 0.000 | 0.0% | 0.080 | 100.0% | G | G | | 0.161 | 0.03 |
| Exhibition - Fleet | 0.000 | 0.000 | 0.00/ | 0.000 | 0.00/ | | | | 1 010 | 0 / 1 |
| Replacement | 0.000 | 0.000 | 0.0% | 0.000 | 0.0% | R | G | | 1.319 | 0.61 |
| Facility & Real Estate - Fleet Replacement | 0.746 | 0.000 | 0.0% | 0.575 | 77.1% | G | G | | 2.370 | 0.57 |
| Fire Services - Fleet | | | | | | _ | | | | |
| Replacement | 13.842 | 0.155 | 1.1% | 9.797 | 70.8% | G | G | | 45.698 | 30.50 |
| Fuel Site Closures | 0.463 | 0.000 | 0.0% | 0.278 | 60.0% | 8 | G | | 4.300 | 3.09 |
| Fleet Management System & Fuel System | 0.000 | 0.000 | 0.0% | 0.000 | 0.0% | R | G | | 0.550 | 0.30 |
| Integration | 0.000 | 0.000 | 0.076 | 0.000 | 0.076 | | G | | 0.550 | 0.30 |
| Green Fleet Plan | 0.235 | 0.000 | 0.0% | 0.083 | 35.3% | R | G | | 0.485 | 0.24 |
| Fleet Replacement - | 0.320 | 0.000 | 0.0% | 0.017 | 5.3% | R | G | | 1.218 | 0.87 |
| nsurance Company Fleet Services - Fleet | | | | | | | | | | |
| Replacement | 0.240 | 0.000 | 0.0% | 0.163 | 67.9% | Ø | Ŷ | 1 | 0.594 | 0.17 |
| Information & Technology | | | 0.004 | | 0.004 | | 0 | | | |
| - Fleet Replacement | 0.040 | 0.000 | 0.0% | 0.000 | 0.0% | R | Ø | 1 | 0.040 | 0.00 |
| Library - Fleet | 0.000 | 0.000 | 0.00/ | 0.000 | 100.00/ | | | | 1.011 | 0.04 |
| Replacement | 0.200 | 0.000 | 0.0% | 0.200 | 100.0% | G | G | | 1.311 | 0.84 |
| Municipal Licensing - | 0.713 | 0.002 | 0.3% | 0.713 | 100.0% | G | G | | 2.621 | 1.49 |
| Fleet Replacement Toronto Paramedic - | | | | | | _ | _ | | | |
| Fleet Replacement | 4.680 | 1.008 | 21.5% | 4.477 | 95.7% | G | Ø | 1 | 20.694 | 16.90 |
| Parks, Forestry & | | | | | | | | | | |
| Recreation - Fleet Replacement | 3.017 | 0.494 | 16.4% | 3.017 | 100.0% | G | G | | 28.583 | 18.89 |
| Purchasing & Materials - | 0.000 | 0.000 | 0.00/ | 0.000 | 0.00/ | | | | 0.107 | 0.00 |
| Fleet Replacement | 0.000 | 0.000 | 0.0% | 0.000 | 0.0% | R | G | | 0.107 | 0.00 |
| PPF&A - Fleet Replacement | 0.065 | 0.000 | 0.0% | 0.060 | 92.3% | G | G | | 0.065 | 0.00 |
| Public Health - Fleet | | | | | | | | | | |
| Replacement | 0.070 | 0.000 | 0.0% | 0.064 | 91.4% | G | G | | 0.072 | 0.00 |
| Solid Waste - Fleet | 16.336 | 2.914 | 17.8% | 14.535 | 89.0% | G | G | | 89.963 | 36.57 |
| Replacement Shelter, Support & | | | | | | | | | | |
| Housing Admin - Fleet | 0.000 | 0.000 | 0.0% | 0.000 | 0.0% | R | G | | 0.070 | 0.05 |
| Replacement | | | | | | | | | | |
| Toronto Community | 0.072 | 0.000 | 0.0% | 0.070 | 100.0% | G | G | | 2 0 7 2 | 2.23 |
| Housing Corporation - Fleet Replacement | 0.072 | 0.000 | 0.0% | 0.072 | 100.0% | U | G | | 2.973 | 2.23 |
| Transportation Services - | 0.153 | 0.000 | 0.0% | 0.078 | 51.0% | Ø | Ø | 2 | 19.637 | 6.24 |
| Fleet Replacement | 0.100 | 0.000 | 0.070 | 0.070 | 51.070 | | | 2 2 | 17.037 | 0.24 |
| Toronto Water - Fleet Replacement | 3.774 | 1.302 | 34.5% | 3.774 | 100.0% | G | G | | 28.634 | 10.81 |
| Zoo - Fleet Replacement | 0.700 | 0.000 | 0.0% | 0.700 | 100.0% | G | G | L | 1.400 | 0.70 |
| Sub-Total | 47.103 | 5.875 | 12.5% | 39.691 | 84.3% | | | | 255.234 | 131.46 |

Fleet Services

| | 2017 | YTD Exp. | | | YE Projection | | | | Total | |
|---|-----------------------|---------------------|-------|--------|---------------|--------------|------------|--------|--------------------|------------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes: | Approved Budget | Life-to- Date |
| Service Improvements | | | | | | | | | | |
| Fuel Site Closures | 0.017 | 0.000 | 0.0% | 0.017 | 100.0% | G | G | | 4.850 | 2.973 |
| Fleet Management System & Fuel System Integration | 3.133 | 0.025 | 0.8% | 0.900 | 28.7% | R | Ŷ | 3 | 4.870 | 1.137 |
| Sub-Total | 3.150 | 0.025 | 0.8% | 0.917 | 29.1% | | | | 9.720 | 4.110 |
| Total | 50.353 | 5.900 | 11.7% | 40.650 | 80.7% | | | | 265.054 | 135.573 |
| On Time On/Ahead of Schedule | On Budge >70% of A | t pproved Cash F | low | | | | | | | |

Between 50% and 70% < 50% or >100% of Approved Cash Flow Minor Delay < 6 months Significant Delay > 6 months

Note # 1: Client divisions have not submitted their business cases, which caused the delayed in issuing RFQ.

Note # 2:

Transportation Division to provide instruction to issuing RFQ.

Note # 3:

Delay due to insufficient staff resources resulting from difficulty of filling the temporary mechanic positions for the VIB project.

Information & Technology






Table 2

| Reason for Delay | 34 | ļ |
|-----------------------------------|----------------------|----------------|
| | Significant Delay | Minor Delay |
| Insufficient Staff Resources | 2 | 9 |
| Procurement Issues | | |
| RFQ/RFP Delayed | 1 | 1 |
| Contractor Issues | | 4 |
| Site Conditions | | |
| Co-ordination with Other Projects | | |
| Community Consultation | | |
| Other* | 13 | 4 |
| Total # of Projects | 16 | 18 |

Project Status - 79

Chart 2




Table 3 Projects Status (\$Million)

| | | o otatuo (emine | , | |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
| 56.14 | 26.27 | 8.67 | 0.41 | 0.37 |

Reasons for "Other*" Projects Delay:

> I&T has nineteen projects with "Other" reasons for delay. In this case, "Other" represents a combination of reasons such as new projects still in the process of on-boarding resources (12) and dependencies with other projects.

Key Discussion Points:

- > The Licensing Services System Enhancement project is reassessing requirements with the business with the assistance of a Business Analyst, who was just recently acquired.
- > The support model and project go live for *Electronic Self Service Licenisng project for MLS* is pending Public IDMA project readiness.
- > The Public IDMA project is delayed due to Web Revitalization issues.

Key Discussion Points (cont'd):

- Enterprise eLearning: New Shelter Support and Housing Admin. (SSHA) division specific training was added and went live March 22nd. Equity, Diversity, and Human Rights (EDHR) approved migration of divisional specific course content to production and will be going live in May 2017. Engineering Construction Services (ECS) approved scope for Division specific courses and outline requirements. Parks Forestry and Recreation (PF&R) approved scope for Division specific courses and outline requirements and the Divisional specific training web page/launch pad for training (welcome page). WebEx functionality approved in production by I&T and is ready for roll-out.
- Web Information Portal on Development Applications: The Committee of Adjustment online Research Request application was successfully demonstrated at the April 5th Planning & Growth Management Committee. The application was deployed to production in March 2017. The City Planning division is currently preparing for a public launch planned within the next few weeks.
- Web Content Business Implementation & Rollout: The Web Revitalization Project (WRP) achieved a milestone with this year's transition to a service-focused, citizen-centric website. Last week, the WRP team and divisional partners launched the Business & Economy service theme, replacing Doing Business. Information and services within the refreshed service theme are now grouped by service topics, with divisions delivering shared web pages.
- Zoning By-Law Integration: A new Zoning Bylaw Amendment Application was implemented successfully on March 8, 2017. City Planning signed off on March 31, 2017 and user acceptance testing is underway.

| Information & Technology | 2017 | YTD | Exp. | | YE Projec | ction | | | Total | |
|--|-----------------------|-------|-------|--------|-----------|--------------|------------|-------|--------------------|------------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Approved Budget | Life-to- Date |
| State of Good Repair | | | | | | | | | | |
| Asset Lifecycle Management | 22.675 | 2.884 | 12.7% | 21.596 | 95.2% | G | G | | 68.967 | 52.715 |
| Network Upgrade | 3.203 | 0.152 | 4.7% | 0.152 | 4.7% | R | G | #1 | 0.860 | 0.925 |
| Application Systems | 2.639 | 0.135 | 5.1% | 1.967 | 74.5% | | G | | 4.112 | 1.826 |
| Corporate Planning & Management | 0.952 | 0.122 | 12.8% | 0.122 | 12.8% | | R | # 2 | 6.501 | 5.033 |
| Business Sustainment Systems | 0.676 | 0.072 | 10.7% | 0.482 | 71.3% | G | G | | 0.970 | 0.786 |
| Technology Infrastructure | 1.100 | 0.042 | 3.8% | 0.042 | 3.8% | R | R | # 3 | 1.100 | 0.042 |
| Resource to Deliver IT Capital Projects | 2.449 | 0.000 | 0.0% | 2.449 | 100.0% | G | G | | 10.869 | 5.671 |
| Sub-Total | 33.694 | 3.407 | 10.1% | 26.810 | 79.6% | | | | 93.379 | 66.998 |
| Service Improvements | | | | | | | | | | |
| Application Systems | 8.350 | 0.617 | 7.4% | 6.824 | 81.7% | G | G | | 10.981 | 8.870 |
| Corporate Planning & | 1.049 | 0.047 | 4.5% | 0.895 | 85.3% | G | G | | 3.210 | |
| Management Corporate Initiatives | 11.367 | 0.671 | 5.9% | 9.359 | 82.3% | | G | | 9.778 | |
| Business Sustainment | 12.000 | 0.790 | 6.6% | 6.612 | 55.1% | _ | Ŷ | | 18.973 | 10.288 |
| Systems | 12.000 | 0.790 | 0.0% | 0.012 | 00.1% | U | U | | 10.973 | 10.200 |
| TAS -Electronic Communications | 0.507 | 0.056 | 11.1% | 0.400 | 79.0% | G | G | | 1.523 | 1.373 |
| Intranet Refresh (Phase 1 IT WEB) | 1.260 | | 0.0% | | 0.0% | R | R | #4 | 1.260 | |
| Open Data Visualtization | 0.494 | | 0.0% | | 0.0% | R | R | #4 | 0.700 | |
| Document Management Capabilities | 0.200 | | 0.0% | | 0.0% | R | R | #4 | 0.400 | |
| ECS Capital Project & Program Mgmt. Process | 0.200 | | 0.0% | | 0.0% | R | R | # 4 | 0.400 | |
| TPS Prevention & Public Education Improvements | 0.250 | | 0.0% | | 0.0% | R | R | #4 | 0.250 | |
| TASS Business Readiness | 0.461 | | 0.0% | | 0.0% | R | R | #4 | 0.461 | |
| Shared Services | 0.608 | 0.084 | 13.8% | 0.506 | 83.2% | G | G | | 0.608 | 0.084 |
| Work Management Solution - Transportation | 4.570 | 0.176 | 3.8% | 2.700 | 59.1% | Ŷ | Ŷ | #5 | 7.024 | 1.823 |
| Short Term Business Improvements- Transportation | 0.339 | 0.069 | 20.4% | 0.069 | 20.4% | R | Ŷ | #6 | 3.472 | 2.225 |
| WEB Business Continuity Refresh & Redesign | 5.107 | 0.459 | 9.0% | 4.599 | 90.1% | G | G | | 17.382 | 10.832 |
| Employee Self Service Portal, Payroll -PPEB | 1.494 | | 0.0% | | 0.0% | R | G | | 11.936 | 9.639 |
| Enterprise Time, Attendance & Scheduling Management - PPEB | 2.405 | 0.345 | 14.3% | 2.405 | 100.0% | G | G | | 20.951 | 12.880 |
| Asset Management Solution - Transportation | 0.536 | 0.017 | 3.2% | 0.017 | 3.2% | R | R | #7 | 0.665 | 0.165 |
| Sub-Total | 51.196 | 3.331 | 6.5% | 34.387 | 67.2% | | | | 109.974 | 66.479 |

Information & Technology

| | 2017 | YTD | Exp. | | YE Projec | ction | | | Total | |
|--|--|-------|-------|--------|-----------|--------------|--------------|-------|--------------------|------------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Approved Budget | Life-to- Date |
| Growth Related | | | | | | | | | | |
| Systems Enhancements- Licencing Services | 0.696 | 0.051 | 7.3% | 0.360 | 51.7% | Ŷ | Ŷ | #8 | 1.176 | 0.531 |
| E-City Strategic Planning - 2014 | 0.552 | 0.027 | 4.9% | 0.027 | 4.9% | R | R | #9 | 2.336 | 1.027 |
| Enterprise Architecture | 0.687 | 0.189 | 27.5% | 0.619 | 90.1% | G | G | | 4.649 | 3.754 |
| IT Service Mgmt. 2013 | 0.541 | 0.059 | 10.9% | 0.541 | 100.0% | G | G | | 8.604 | 2.443 |
| Information Security Program | 0.583 | 0.027 | 4.6% | 0.550 | 94.3% | G | G | | 1.200 | 1.144 |
| Consolidated Data Centre | 2.345 | 0.032 | 1.4% | 1.200 | 51.2% | () | \bigotimes | #10 | 37.165 | 7.424 |
| WAN High Speed Fire Data | 0.684 | | 0.0% | 0.350 | 51.2% | \mathbf{O} | \mathbf{O} | #11 | 1.766 | 1.639 |
| Applications Portfolio Tools & Rationalization | 0.880 | | 0.0% | 0.520 | 59.1% | Ŷ | Ŷ | #12 | 3.650 | 0.103 |
| Sub-Total | 6.968 | 0.385 | 5.5% | 4.167 | 59.8% | | | | 60.546 | 18.065 |
| Total | 91.858 | 7.123 | | 65.363 | | | | | 263.899 | 151.543 |
| On/Ahead of Schedule | On Budget >70% of Approved 0 Between 50% and 70 < 50% or >100% of A | 0% | w | | | | | | | |

Note # 1:

The Disaster Recovery project is on track but spending has not occured pending completion of the strategy.

Note # 2:

The *Risk Management Framework* project has engaged a consultant to complete an assessment in 2017 and provide a roadmap to implement a framework. Completion of this project is dependent on the result of the undertaking.

Note # 3:

The Directory Services Transition and Business Application Service Monitoring projects have not started as the projects have experienced slower than expected progress in the first quarter.

Note # 4:

The Intranet Refresh (Phase 1 IT WEB), Open Data Visualization, Document Management Capabilities, ECS Capital Project & Program Management Process, ,TPS Prevention & Public Education Improvements and Time & Attendance Self Serve Business Readiness projects are still in the startup phase. More information will be available in second quarter 2017 when proper resources and finalizing project assessments and deliverables are finalized.

Note # 5:

The Work *Management Solution-Transportation* project was delayed due to procurement issues with the business solution which has impacted procurement and vendor's progress.

Note # 6:

The Short Term Business Improvements- Transportation project is on track however forecasted spending will be re-evaluated as the project team focuses on completing Mobile Phase 3 in Q2/Q3 2017.

Note # 7:

The Asset Management Solution- Transportation project was delayed as the project is still finalizing project assessment.

Note # 8:

The Systems Enhancements- Licencing Services project has been delayed as the project requirements are under development.

Note # 9:

The E-City Strategic Planning-2014 project is on hold pending evaluation of the project in the second quarter.

Note #10:

The Consolidated Data Centre project is on track to complete the shared service study in 2017. Projected spending for 2017 at 51.2% is due to the levels of co-ordination with other City Divisions and the governing procurement rules.

Note # 11:

The Wan High Speed Fibre Data Services project is delayed with no activities undertaken in the first quarter due to contractor issues..Projected spending for 2017 at 51.1% will be further reviewed in second quarter pending legal resolution.

Note # 12:

The Applications Portfolio Tools & Rationalization project is delayed pending minor updates to the baseline roadmap. Projected spending for 2017 at 59.1% will be further reviewed in second quarter pending completion of the roadmap.

2017 Capital Spending by Program Other City Programs

| Program | | 2017 | 20 | | Alert (Benchmark 70% spending rate) | |
|----------------------------------|-------|-----------------------|--------------|-------------------------|--|---|
| | | Approved Cash Flow | YTD Spending | Year-End Projection | % at Year End | |
| Auditor General's Office | Q1 | 0.24 | 0.00 | 0.24 | 100.0% | G |
| Office of the Lobbyist Registrar | Q1 | 0.18 | 0.07 | 0.18 | 100.0% | G |
| Office of the Ombudsman | Q1 | 0.38 | 0.04 | 0.38 | 100.0% | G |
| City Clerk's | Q1 | 11.25 | 1.08 | 10.22 | 90.9% | G |
| Corporate Intiatives | Q1 | 202.17 | 0.04 | 171.89 | 85.0% | G |
| TOTAL | Q1 | 214.23 | 1.24 | 182.93 | 85.4% | G |
| ◎ >70% ⊘ be | tween | 50% and 7 | 0% | <mark>9</mark> < 50% or | > 100% | |

For the three ended March 31, 2017, capital expenditures for this Cluster totalled \$1.24 million (0.6%) of their collective 2017 Approved Capital Budget of \$214.23 million. Spending is expected to increase to \$182.93 million (85.4%) by year-end. All the Programs in this Cluster project spending rate of over 70% at year -end. Three programs are projecting their spending rate to reach 100% which includes Auditor's General Office and Office of the Registrar and Office of the Ombudsman. Spending rate at year-end for the for City Clerk's Office is expected to reach 90.9% and for Corporate Initiative 85.0% of their respective 2017 Council Approved Budgets.

Auditor General's Office





Chart 2 Project Status - 1



| Table 1 2017 Active Projects by Category | |
|---|---|
| Health & Safety | |
| Legislated | |
| SOGR | 1 |
| Service Improvement | |
| Growth | |
| Total # of Projects | 1 |



| Reason for Delay | 1 | |
|-----------------------------------|-------------|-------|
| | Significant | Minor |
| | Delay | Delay |
| Insufficient Staff Resources | | |
| Procurement Issues | | |
| RFQ/RFP Delayed | | 1 |
| Contractor Issues | | |
| Site Conditions | | |
| Co-ordination with Other Projects | | |
| Community Consultation | | |
| Other* | | |
| Total # of Projects | | 1 |

Table 3 Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| | 0.24 | | | |

Key Discussion Points:

Audit, Complaint and Investigation Management System project is slightly delayed. Two RFP's were prepared in 2016 and both were cancelled. The first RFP was cancelled due to a change in project scope based on market mobility to meet requirements. The second RFP received only one submission but the vendor was unable to meet the threshold requirements. A new RFP is expected to be issued in June.

Auditor General's

Office 2017 YTD Exp. **YE Projection** Total Projects by Category Approved Life-to-Notes Approved On On (Million) Cash % Date \$ % \$ Budget Budget Time Flow State of Good Repair Audit, Complaint and Investigation \odot 0.244 0.002 1.0% 0.244 100.0% G #1 0.695 0.269 Management System (ACIMS) Sub-Total 0.244 0.002 1.0% 0.244 100.0% 0.695 0.269 --1.0% Total 0.244 0.002 0.244 100.0% 0.695 0.269 On Time On Budget On/Ahead of Schedule G >70% of Approved Cash Flow Between 50% and 70% R

Minor Delay < 6 months Significant Delay > 6 months

< 50% or >100% of Approved Cash Flow R

Office of the Lobbyist Registrar




 Table 1

 2017 Active Projects by Category

 Health & Safety

 Legislated


 SOGR
 1

 Service Improvement

 Growth

 Total # of Projects
 1





| Г | a | b | le | 2 | |
|---|---|---|----|---|--|
| • | u | ~ | •• | _ | |

| Reason for Delay | 1 | |
|-----------------------------------|-------------|-------|
| | Significant | Minor |
| | Delay | Delay |
| Insufficient Staff Resources | | |
| Procurement Issues | | |
| RFQ/RFP Delayed | | |
| Contractor Issues | | |
| Site Conditions | | |
| Co-ordination with Other Projects | | |
| Community Consultation | | |
| Other* | | 1 |
| Total # of Projects | | 1 |

Table 3 Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| | 0.19 | | | |


Reasons for "Other*" Projects Delay:

The Lobbyist Registry Development and Maintenance project is slightly delayed. The project was re-baselined in order to adress the requirements of the new Lobbyist Registrar who began her term in September 2016. Project completion is expected in June 2017.


Office of the Lobbyist Registrar

| | 2017 | YTD | Exp. | YE Projection | | | | Total | | |
|---|--------------------------|---|----------|---------------|--------|--------------|--------------|-------|--------------------|------------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Approved Budget | Life-to- Date |
| | | | | | | | | | | |
| State of Good Repair | | | | | | | | | | |
| Lobbyist Registry | | | | | | | | | | |
| Development and | 0.185 | 0.073 | 39.4% | 0.185 | 100.0% | G | \mathbf{O} | # 1 | 0.660 | 0.548 |
| Maintenance | | | | | | | | | | |
| Sub-Total | 0.185 | 0.073 | 39.4% | 0.185 | 100.0% | - | - | | 0.660 | 0.548 |
| | | | | | | | | | | |
| Total | 0.185 | 0.073 | 39.4% | 0.185 | 100.0% | | | | 0.660 | 0.548 |
| On Time On/Ahead of Schedule Minor Delay < 6 months | Between 50% | oved Cash Flow and 70% % of Approved Ca | ash Flow | | | | | | | |

Office of the Ombudsman







| Table 1 2017 Active Projects by Category | |
|---|---|
| Health & Safety | |
| Legislated | |
| SOGR | 1 |
| Service Improvement | |
| Growth | |
| Total # of Projects | 1 |



| Reason for Delay | 1 | |
|-----------------------------------|-------------|-------|
| | Significant | Minor |
| | Delay | Delay |
| Insufficient Staff Resources | | |
| Procurement Issues | | |
| RFQ/RFP Delayed | | |
| Contractor Issues | | |
| Site Conditions | | |
| Co-ordination with Other Projects | | |
| Community Consultation | | |
| Other* | | 1 |
| Total # of Projects | | 1 |

Table 3 Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| | 0.38 | | | |


Reasons for "Other*" Projects Delay:

The Case Management System for Ombudsman project is delayed to allow project team to determine the best method of procurement and whether to procure an on-premise or cloud solution. The To-Be Assessement and vendor days were completed. The Business Requirements have been defined and the procurement, which will be an invitational RFQ, will begin in April for a cloud solution.

Office of the Ombudsman

| | 2017 | YTD | Exp. | YE Projection | | | | | Total | |
|---|--------------------------|---|----------|---------------|--------|--------------|------------|-------|--------------------|------------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Approved Budget | Life-to- Date |
| | | | | | | | | | | |
| State of Good Repair | | | | | | | | | | |
| Case Management System for Ombudsmai | 0.384 | 0.043 | 11.2% | 0.384 | 100.0% | G | Ŷ | # 1 | 0.530 | 0.178 |
| Sub-Total | 0.384 | 0.043 | 11.2% | 0.384 | 100.0% | - | - | | 0.530 | 0.178 |
| Total | 0.384 | 0.043 | 11.2% | 0.384 | 100.0% | | | | 0.530 | 0.178 |
| Minor Delay < 6 months | Between 50% | oved Cash Flow and 70% 0% of Approved C | ash Flow | | | | | | | |

City Clerk's Office








Table 3 Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| 9.14 | 2.11 | | | |

| Table 1 2017 Active Projects by Ca | itegory |
|------------------------------------|---------|
| Health & Safety | |
| Legislated | 6 |
| SOGR | 3 |
| Service Improvement | |
| Growth | |
| Total # of Projects | 9 |



| Reason for Delay | 1 | |
|-----------------------------------|-------------|-------|
| | Significant | Minor |
| | Delay | Delay |
| Insufficient Staff Resources | | |
| Procurement Issues | | |
| RFQ/RFP Delayed | | |
| Contractor Issues | | |
| Site Conditions | | |
| Co-ordination with Other Projects | | |
| Community Consultation | | |
| Other* | | 1 |
| Total # of Projects | | 1 |

Reasons for "Other*" Projects Delay:

The Enterprise Document and Records Management Solution (EDRMS) sub-project is delayed as it will adopt a more phased in approach for the roll-out in order to recognize the immense diversity and complexity of requirements across City divisions and to provide for sufficient time to implement a comprehensive change management program to ensure a successful corporate trnasformation.

| Projects by Category | 2017 | YTD Exp. | | | YE Project | ion | | | Total | Life-to- |
|--|--|---------------|-------|--------|------------|--------------|------------|-------|--------------------|----------|
| (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Approved Budget | Date |
| Legislated | | | | | | | | | | |
| Toronto Elections Management Info System | 2.933 | 0.621 | 21.2% | 2.785 | 95.0% | G | G | | 5.977 | 1.663 |
| Information Management Infrastructure: Enterprise Document & Records Mgt Solution (EDRMS) | 2.105 | 0.116 | 5.5% | 1.366 | 64.9% | ⊗ | Ŷ | # 1 | 4.829 | 2.289 |
| Open Information | 0.525 | 0.051 | 9.7% | 0.392 | 74.6% | G | G | | 2.888 | 0.309 |
| Vote Counting Equipment | 3.564 | 0.000 | 0.0% | 3.564 | 100.0% | G | G | | 3.714 | 0.000 |
| City Clerk's Office Business Systems (2016- 2018) | 1.104 | 0.134 | 12.1% | 1.104 | 100.0% | G | G | | 1.284 | 0.297 |
| Council Business Systems (2016-2018) | 0.224 | 0.011 | 4.7% | 0.224 | 100.0% | G | G | | 0.509 | 0.265 |
| Council Transition Requirements 2017 | 0.100 | 0.000 | 0.0% | 0.100 | 100.0% | G | G | | 1.510 | 0.000 |
| Sub-Total | 10.556 | 0.932 | 8.8% | 9.536 | 90.3% | - | - | | 20.711 | 4.823 |
| State of Good Repair Archives Strategic Plan Implementation Infrastructure to Support | 0.515 | 0.151 | 29.3% | 0.513 | 99.6% | | G | #2 | 1.482 | 1.118 |
| Council Meeting | 0.125 | 0.000 | 0.0% | 0.125 | 100.0% | G | G | | 1.710 | 0.873 |
| Archives Equipment Upgrade (2017-2023) | 0.050 | 0.000 | 0.0% | 0.050 | 100.0% | G | G | | 0.260 | 0.000 |
| Sub-Total | 0.690 | 0.151 | 21.9% | 0.688 | 99.7% | - | - | | 3.452 | 1.991 |
| Total | 11.245 | 1.083 | 9.6% | 10.223 | 90.9% | | | | 24.163 | 6.814 |
| On Time On/Ahead of Schedule Minor Delay < 6 months Significant Delay > 6 months | On Budget >70% of Approved C Between 50% and 70 < 50% or >100% of A | ash Flow % | | | | | | • | | - |

Note # 1:

Sub-project *EDRMS* is slightly delayed. Council approved proceeding with the Provincial Vendor of Record (OpenText) on December 9, 2015. The City has negotiated and signed agreements with OpenText. Work with OpenText has commenced and initial planning is complete. Work on the migration plan and detailed functional and technical solution designs are underway. The project has decided to adopt a more phased in approach for the rollout of *EDRMS*.

Note # 2:

Sub-project Archive SOGR is completed. Purchase of reporgraphic camera system is complete with all components received and paid in full.

2017 Capital Spending by Program City Agencies

| Program | | 2017 Approved | 20 | 17 Expenditure | | Alert | | | |
|------------------|---|---------------|-----------------|------------------------|------------------|----------|-------------------------------|--|--|
| | | | YTD Spending | Year-End Projection | % at Year End | Trending | (Benchmark 70% spending rate) | | |
| Exhibition Place | Q1 | 7.21 | 0.88 | 7.21 | 100.0% | | G | | |
| Sony Centre | Q1 | 9.56 | 1.21 | 8.56 | 89.5% | | G | | |
| TRCA | Q1 | 15.28 | 2.55 | 15.28 | 100.0% | | G | | |
| Toronto Police | Q1 | 76.17 | 0.96 | 62.31 | 81.8% | | G | | |
| TPH | Q1 | 4.50 | 0.76 | 4.13 | 91.7% | | G | | |
| TPL | Q1 | 32.21 | 4.90 | 24.81 | 77.0% | | G | | |
| Toronto Zoo | Q1 | 7.65 | 0.51 | 7.53 | 98.5% | | G | | |
| TTC | Q1 | 2,248.02 | 100.18 | 2,000.06 | 89.0% | | G | | |
| TOTAL | Q1 | 2,400.59 | 111.93 | 2,129.89 | 88.7% | | G | | |
| © >70% | Image: Second system Image: S | | | | | | | | |

For the Three months ended March 31, 2017, capital expenditures for City Agencies totalled \$111.93 million (4.7%) of their collective 2017 Approved Capital Budget of \$2.401 billion. Spending is expected to increase to \$2.129 billion (88.7%) by year-end.

All the Programs in City's are projecting a year-end spending rate of over 70% of their respective 2017 Approved Capital Budgets.

Exhibition Place




Table 1 2017 Active Projects by Category Health & Safety 1 Legislated

14

1

16



SOGR

Growth

Service Improvement

Total # of Projects

| Reason for Delay | 1 | |
|-----------------------------------|-------------|-------|
| | Significant | Minor |
| | Delay | Delay |
| Insufficient Staff Resources | | |
| Procurement Issues | | |
| RFQ/RFP Delayed | | |
| Contractor Issues | | |
| Site Conditions | | |
| Co-ordination with Other Projects | 1 | |
| Community Consultation | | |
| Other* | | |
| Total # of Projects | 1 | |

Chart 2 Project Status - 16




Table 3 Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| 5.50 | | 1.71 | | |

Reasons for "Other*" Projects Delay:

Hotel X Bridge project delayed due to delays in the construction of Hotel X resulting from existing contractor issues which are outside the purview of Exhibition Place.

Key Discussion Points:

The YTD spend on capital projects is \$0.877 million compared to a total budget of \$7.207 million which represents a spend % of 12.2%. Exhibition Place is looking to improve its spend percetange by year-end taking into consideration the delay in the construction of the Hotel X Bridge (as described previously) which accounts for 23.7% of the capital budget for 2017.

Exhibition Place

| | 2017 | YTD | Exp. | | YE Projec | ction | | | Total | |
|--|--------------------------|---|----------|-------|-----------|--------------|------------|-------|--------------------|------------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Approved Budget | Life-to- Date |
| Health & Safety | | | | | | | | | | |
| Horse Palace | 0.200 | 0.000 | 0.0% | 0.200 | 100.0% | G | G | | 0.200 | 0.000 |
| Sub-Total | 0.200 | 0.000 | 0.0% | 0.200 | 100.0% | _ | - | | 0.200 | 0.000 |
| State of Good Repair | | | | | | | | | | |
| Pre-Engineering Program | 0.190 | 0.003 | 1.5% | 0.190 | 100.0% | G | G | | 0.190 | 0.000 |
| Queen Elizabeth Building - Roofs and Mechanical Room AHU | 2.150 | 0.000 | 0.0% | 2.150 | 100.0% | G | G | | 2.150 | 0.000 |
| Other Building | 0.240 | 0.000 | 0.1% | 0.240 | 100.0% | G | G | | 0.240 | 0.000 |
| Equipment - Transformers, Fibre Optic Cables and Automation Systems | 0.354 | 0.079 | 22.2% | 0.354 | 100.0% | G | G | | 0.354 | 0.000 |
| Enercare Centre - Chiller Replacement | 1.957 | 0.791 | 40.4% | 1.957 | 100.0% | G | G | | 1.957 | 3.079 |
| Parks, Parking Lots & Roads | 0.407 | 0.004 | 0.9% | 0.407 | 100.0% | G | G | | 0.407 | 0.000 |
| Sub-Total | 5.298 | 0.876 | 16.5% | 5.298 | 100.0% | - | - | | 5.298 | 3.079 |
| Service Improvements | | | | | | | | | | |
| Hotel X - Bridge | 1.709 | 0.001 | 0.0% | 1.709 | 100.0% | G | R | #1 | 2.789 | 0.212 |
| Sub-Total | 1.709 | 0.001 | 0.0% | 1.709 | 100.0% | - | - | | 2.789 | 0.212 |
| Total | 7.207 | 0.877 | | 7.207 | | | | | 8.287 | 3.291 |
| On Time On/Ahead of Schedule Minor Delay < 6 months | Between 50% a | oved Cash Flow and 70% % of Approved Ca | ash Flow | | | | | | | |

Note # 1:

Project on hold due to delays in the construction of Hotel X.

Sony Centre for the Performing Arts




Chart 2




Table 3 Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| 9.56 | | | | |

| Table 1 2017 Active Projects by Catego | ry |
|---|----|
| Health & Safety | 6 |
| Legislated | 1 |
| SOGR | 5 |
| Service Improvement | 1 |
| Growth | |
| Total # of Projects | 13 |



Reason for Delay

| | Significant | Minor |
|-----------------------------------|-------------|-------|
| | Delay | Delay |
| Insufficient Staff Resources | | |
| Procurement Issues | | |
| RFQ/RFP Delayed | | |
| Contractor Issues | | |
| Site Conditions | | |
| Co-ordination with Other Projects | | |
| Community Consultation | | |
| Other* | | |
| Total # of Projects | | |

Sony Centre for the Performing Arts


| | 2017 | YTD | Ехр. | | YE Projec | ction | | | Total | |
|---|--------------------------|--|----------|-------|-----------|--------------|------------|-------|-----------------------------|------------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Total Approved Budget | Life-to- Date |
| Health & Safety | | | | | | | | | | |
| Fall Arrest System - Front of House | 0.577 | 0.000 | 0.0% | 0.577 | 100.0% | G | G | | 0.577 | 0.000 |
| As-Built Documentation | 0.321 | 0.000 | 0.0% | 0.321 | 100.0% | G | G | | 0.321 | 0.000 |
| Theatrical Performance Power Infrastructure | 0.729 | 0.000 | 0.0% | 0.729 | 100.0% | G | G | | 0.729 | 0.000 |
| Fire Curtain | 0.261 | 0.000 | 0.0% | 0.261 | 100.0% | G | G | | 0.261 | 0.000 |
| Stage Floor | 0.919 | 0.000 | 0.0% | 0.919 | 100.0% | G | G | | 0.919 | 0.000 |
| Back of House Systems - Loading Dock | 0.652 | 0.000 | 0.0% | 0.652 | 100.0% | G | G | | 0.652 | 0.000 |
| Sub-Total | 3.459 | 0.000 | 0.0% | 3.459 | 100.0% | - | - | | 3.459 | 0.000 |
| Legislated | | | | | | | _ | | | |
| AODA Audit | 0.150 | 0.000 | 0.0% | 0.150 | 100.0% | G | G | | 0.150 | 0.000 |
| Sub-Total | 0.150 | 0.000 | 0.0% | 0.150 | 100.0% | - | - | | 0.150 | 0.000 |
| State of Good Repair | 0.000 | | 0.004 | 0.000 | 100.00/ | | | | 1.070 | 1 050 |
| East Side Restoration | 0.823 | 0.000 | 0.0% | 0.823 | 100.0% | - | G | | 1.873 | 1.050 |
| West Side Restoration | 0.134 | 0.000 | 0.0% | 0.134 | 100.0% | | G | | 0.146 | 0.013 |
| Exterior Wall | 2.533 | 0.000 | 0.0% | 2.533 | 100.0% | | G | | 2.539 | 0.006 |
| Rigging Replacement Porte-Cochere Lighting | 0.051 | 0.000 | 0.0% | 0.051 | 100.0% | G | G | | 2.513 | 2.462 |
| Restoration | 1.413 | 0.277 | 19.6% | 1.413 | 100.0% | G | G | | 1.471 | 0.335 |
| Sub-Total | 4.955 | 0.277 | 5.6% | 4.955 | 100.0% | - | - | | 8.542 | 3.864 |
| Service Improvements | | | | | | | | | | |
| Sony Centre Public Plaza | 1.000 | 0.930 | 93.0% | 0.000 | 0.0% | R | R | #1 | 1.000 | 0.930 |
| Sub-Total | 1.000 | 0.930 | 93.0% | 0.000 | 0.0% | - | - | | 1.000 | 0.930 |
| Total | 9.564 | 1.206 | | 8.564 | | | | | 13.151 | 4.794 |
| On Time On/Ahead of Schedule Minor Delay < 6 months | Between 50% | oved Cash Flow and 70% 1% of Approved Ca | ash Flow | | | | | | | |


Note # 1:

It was agreed upon in advance between The Sony Centre and Financial Planning Division to issue funds temporarily from this project for Porte-Cochere Lighting project. Technical adjustments will be made to reverse the actuals for this project in Q2'17.

The City was notified that the actual improvement work for its public plaza is now completed. Soft opening for the plaza took place in late-2016. The relevant cash disbursements for this project will occur in Q2'17.

Toronto & Region Conservation Authority








Chart 2

Reason for Delay

Table 2

| | Significant | Minor |
|-----------------------------------|-------------|-------|
| | Delay | Delay |
| Insufficient Staff Resources | | |
| Procurement Issues | | |
| RFQ/RFP Delayed | | |
| Contractor Issues | | |
| Site Conditions | | |
| Co-ordination with Other Projects | | |
| Community Consultation | | |
| Other* | | |
| Total # of Projects | | |

Table 3 Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| 15.28 | | | | |


Key Discussion Points:

- > The majority of the TRCA capital projects are ongoing or phased projects which arise from multi-year planning. Feasibility studies or needs assessments have been completed and engineering estimates form the basis of costs.
- Historically, TRCA receives 100% of its Capital Budget in any given year and does not require funding to be carried forward into future years due to incomplete projects.


Toronto & Region Conservation Authority

| | 2017 | YTD | Ехр. | | YE Project | ction | | | Total | |
|---|--------------------------|--|----------|--------|------------|--------------|------------|-------|--------------------|------------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Approved Budget | Life-to- Date |
| | | | | | | | | | | |
| State of Good Repair | | | | | | | | | | |
| Greenspace Land Acquisition | 0.064 | 0.016 | 25.0% | 0.064 | 100.0% | G | G | | 0.556 | 0.513 |
| TRCA Administrative Infrastructure | 0.644 | 0.081 | 12.5% | 0.644 | 100.0% | G | G | | 1.960 | 1.459 |
| Waterfront & Valley Erosion Control | 1.550 | 0.388 | 25.0% | 1.550 | 100.0% | G | G | | 8.630 | 7.597 |
| Black Creek Pioneer Village Retrofit | 0.371 | 0.093 | 25.0% | 0.371 | 100.0% | G | G | | 2.121 | 1.874 |
| Living City Action Plan | 2.916 | 0.729 | 25.0% | 2.916 | 100.0% | \sim | G | | 15.430 | 13.486 |
| Waterfront Development | 1.233 | 0.308 | 25.0% | 1.233 | 100.0% | G | G | | 7.712 | 6.890 |
| TRCA Information Technology | 0.257 | 0.064 | 25.0% | 0.257 | 100.0% | G | G | | 1.577 | 1.406 |
| Critical Erosion-Water Funded Enhancements | 3.230 | 0.808 | 25.0% | 3.230 | 100.0% | G | G | | 17.580 | 15.077 |
| Sub-Total | 10.265 | 2.486 | 24.2% | 10.265 | 100.0% | - | - | | 55.566 | 48.301 |
| Service Improvements | | | | | | | | | | |
| Waterfront Development | 0.240 | 0.060 | 25.0% | 0.240 | 100.0% | G | G | | 1.440 | 1.280 |
| Critical Erosion and Floodworks - Phase 2 | 4.770 | 0.000 | 0.0% | 4.770 | 100.0% | G | G | | 9.770 | 5.530 |
| Sub-Total | 5.010 | 0.060 | 1.2% | 5.010 | 100.0% | - | - | | 11.210 | 6.810 |
| Total | 15.275 | 2.546 | | 15.275 | | | | | 66.776 | 55.111 |
| On Time On/Ahead of Schedule Minor Delay < 6 months | Between 50% | oved Cash Flow and 70% % of Approved C | ash Flow | | | | | | | |

Toronto Police Service (TPS)







| Table 1 2017 Active Projects by Catego | ry |
|---|----|
| Health & Safety | |
| Legislated | |
| SOGR | 28 |
| Service Improvement | 4 |
| Growth | 1 |
| Total # of Projects | 33 |

Table 2

| Reason for Delay | 11 | |
|-----------------------------------|----------------------|----------------|
| | Significant Delay | Minor Delay |
| Insufficient Staff Resources | Doidy | Dolay |
| Procurement Issues | | |
| RFQ/RFP Delayed | | 4 |
| Contractor Issues | 2 | |
| Site Conditions | | |
| Co-ordination with Other Projects | 2 | |
| Community Consultation | 1 | 1 |
| Other* | | 1 |
| Total # of Projects | 5 | 6 |

Table 3 Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| 52.29 | 13.30 | 10.58 | | |

Reasons for "Other*" Projects Delay:

Only immediate needs are curently being addressed for any SOGR.related nequirements. The facility realignment review currently underway by Environics which will identify needs as well as address the Transformational Task force recommendations related the the Facilites realignments.

Key Discussion Points:

TPS's 2017 - 2026 Capital Budget and plan is subject to change as a result of theTransormational Task Force final recommendations as well as its Full Divisional Facility Reassessment.

Toronto Police Service (TPS)

| | 2017 | YTD E | | | YE Projection | | | | | |
|---|-----------------------|-------|------|--------|---------------|--------------|------------|-------|--------------------------|--------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Total Approved Budget | Life-to-Date |
| State of Good Repair | | | | | | | | | | |
| State-of-Good-Repair - Police | 5.747 | 0.172 | 3% | 4.697 | 81.7% | G | \odot | #1 | | |
| Peer to Peer Site | 4.840 | 0.019 | 0% | 4.565 | 94.3% | Ğ | Ğ | | 8.665 | 3.8 |
| Transforming Corporate Support | 3.025 | 0.135 | 4% | 1.500 | 49.6% | R | Ŕ | #3 | 4.742 | 1.8 |
| 52 Division Renovations | 0.734 | 0.109 | 15% | 0.734 | 100.0% | G | G | | 9.268 | 8.6 |
| Electronic Document Management (Proof of Concept) | 0.274 | 0.000 | 0% | 0.274 | 100.0% | G | G | | 0.500 | 0.2 |
| Radio Replacement | 14.054 | 0.095 | 1% | 14.054 | 100.0% | G | G | | 14.141 | 0.1 |
| TPS Archiving | 0.050 | 0.000 | 0% | 0.050 | 100.0% | Ğ | Ğ | | 0.050 | 0.0 |
| /ehicle Replacement | 6.770 | 0.232 | 3% | 6.769 | 100.0% | G | G | | 57.805 | 51.2 |
| Furniture Lifecycle Replacement | 1.623 | 0.000 | 0% | 0.405 | 25.0% | R | R | #2 | 11.080 | 9.4 |
| Workstation, Laptop, Printer- Lifecycle plan | 3.216 | 0.000 | 0% | 2.209 | 68.7% | \odot | 8 | | 32.001 | 28.7 |
| Servers - Lifecycle Plan | 2.718 | 0.000 | 0% | 2.718 | 100.0% | G | G | | 33.916 | 31.1 |
| T Business Resumption | 2.640 | 0.000 | 0% | 0.260 | 9.9% | R | R | #4 | 16.997 | 14.3 |
| _ocker Replacement | 0.322 | 0.000 | 0% | 0.080 | 24.9% | R | e | #2 | 3.465 | 3.1 |
| Network Equipment | 2.900 | 0.000 | 0% | 2.900 | 100.0% | G | G | | 13.856 | 10.9 |
| AVLS Replacement Lifecycle | 0.090 | 0.003 | 4% | 0.090 | 100.0% | G | G | | 1.498 | 1.4 |
| n-car Camera | 4.178 | 0.000 | 0% | 4.178 | 100.0% | G | G | | 4.263 | 0.0 |
| /oice logging lifecycle Replacement | 0.016 | 0.000 | 0% | 0.016 | 100.0% | G | G | | 1.127 | 1.1 |
| Digital Photography | 0.052 | 0.002 | 4% | 0.052 | 100.0% | G | G | | 0.758 | 0.7 |
| DVAM I, II (LR) | 0.519 | 0.000 | 0% | 0.519 | 100.0% | G | G | | 2.730 | 2.2 |
| Call Centre Application Lifecycle Replacement | 0.507 | 0.000 | 0% | 0.507 | 100.0% | G | G | | 0.853 | 0.3 |
| Small Equipment Replacement | 0.133 | 0.000 | 0% | 0.089 | 67.3% | \otimes | Ø | | 2.951 | 2.8 |
| Fleet Equipment | 0.090 | 0.024 | 26% | 0.090 | 100.0% | G | G | | 0.500 | 0.4 |
| CCTV | 0.180 | 0.000 | 0% | 0.180 | 100.0% | G | G | | 0.752 | 0.5 |
| Security System Replacement | 0.237 | 0.017 | 7% | 0.237 | 100.0% | G | G | | 1.600 | 1.3 |
| Radar Unit Replacement | 0.246 | 0.000 | 0% | 0.246 | 100.0% | G | G | | 0.860 | 0.6 |
| Electronic Surveillance | 0.900 | 0.000 | 0% | 0.550 | 61.1% | \odot | 8 | #5 | 1.705 | 0.8 |
| Wireless Parking System | 2.973 | 0.000 | 0% | 0.000 | 0.0% | R | R | #6 | 4.238 | 1.2 |
| Marine Vessel Electronics Replacement | 0.485 | 0.000 | 0% | 0.485 | 100.0% | G | Ū | | 0.485 | 0.0 |
| Sub-Total | 59.518 | 0.809 | 1.4% | 48.455 | 81.4% | - | - | | 230.807 | 177.6 |
| Service Improvements | | | | | | | | | | |
| Enterprise Business Intelligence | 5.847 | 0.148 | 3% | 4.900 | 83.8% | G | G | | 9.216 | 3.5 |
| Conducted Energy Weapon (CEW) | 0.750 | 0.000 | 0% | 0.000 | 0.0% | ß | R | #7 | 0.750 | 0.0 |
| Body Worn Camera - Initial phase | 0.500 | 0.000 | 0% | 0.500 | 100.0% | G | G | | 0.500 | 0.0 |
| Parking Handheld APS | 2.550 | 0.000 | 0% | 1.455 | 57.0% | 8 | 8 | #8 | 2.550 | 0.0 |
| Sub-Total | 9.647 | 0.148 | 1.5% | 6.855 | 71.1% | - | - | | 244.308 | 3.5 |
| Growth Related | | | | | | | | | | |
| Facilities Realignment | 7.000 | 0.000 | 0% | 7.000 | 100.0% | G | G | | 7.451 | 0.4 |
| Sub-Total | 7.000 | 0.000 | 0.0% | 7.000 | 100.0% | - | | | 7.451 | 0.4 |
| | 76.165 | 0.957 | | 62.309 | | 1 | | | 238.258 | 181.6 |

Note #1:

Only immediate needs are curently being addressed for SOGR. The project on hold as a result of the Transformational Task Force recommendations. The facility realignment review currently underway by Environics which will identify needs.

Note # 2:

The Vendor of Record for Furniture Replacement and Locker Replacements declared bankruptcy and new purchases have not occured. A New Vendor of record may be established in 2017, and purchases will take place once the vendor has been secured.

Note # 3:

System Upgrade has been completd. A Scope change has been identified in order to improve efficiencies between the HR and Payroll systems.

Note # 4:

IT Business Resumption Equipment lifecycle replacements are made as needed and expenditures are delayed to 2017 as project is related to Peer To Peer Site relocation. Note # 5:

This project is currently undergoing a strategic review. It is anticipated that electronic surveillance equipment replacement will be complete in 2018.

Note # 6:

The Wireless Parking System and the Parking Handheld - APS Projects are related projects. The RFP closed in January 2017 and submissions are currently being reviewed. Pilot tests are required and will be conducted prior to the contract being awarded to a successful vendor.

Note # 7:

Public consultation will be conducted prior to any decision to move forward with the acquisition of any additional Conducted Energy Weapons.

Note # 8:

Pilot tests are required and will be conducted prior to the contract being awarded to a successful vendor.

Toronto Public Health (TPH)




Chart 2




Table 3 Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| 3.37 | 1.13 | | | |

| Table 1 2016 Active Projects by Category | | | | | |
|---|----|--|--|--|--|
| Health & Safety | | | | | |
| Legislated | 1 | | | | |
| SOGR | | | | | |
| Service Improvement | 9 | | | | |
| Growth | 1 | | | | |
| Total # of Projects | 11 | | | | |

Table 2

| Reason for Delay | Delay 3 | | |
|-----------------------------------|-------------|-------|--|
| | Significant | Minor | |
| | Delay | Delay | |
| Insufficient Staff Resources | | | |
| Procurement Issues | | | |
| RFQ/RFP Delayed | | 1 | |
| Contractor Issues | | 2 | |
| Site Conditions | | | |
| Co-ordination with Other Projects | | | |
| Community Consultation | | | |
| Other* | | | |
| Total # of Projects | | 3 | |

Toronto Public Health (TPH)

| | 2017 YTD Exp. YE Projection | | | | Total | | | | | |
|---|-------------------------------|-----------------|--------|-------|---------|--------------|------------|--------|-----------------------------|------------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes: | Total Approved Budget | Life-to- Date |
| Legislated | | | | | | | | | | |
| Infectious Disease | | | | | | | | | | |
| Control Information | 0.337 | 0.216 | 64.1% | 0.337 | 100.0% | G | G | | 3.490 | 3.362 |
| System | | | | | | | | | | |
| Sub-Total | 0.337 | 0.216 | 64.1% | 0.337 | 100.0% | - | - | | 3.490 | 3.362 |
| Convigo Improvomento | | | | | | | | | | |
| Service Improvements | 0.053 | 0.015 | 20.20/ | 0.050 | 100.00/ | | | | E 070 | E 22E |
| HF/HL Point of Care | 0.053 | | 28.3% | 0.053 | 100.0% | | G G | | 5.373 | 5.335 |
| CDC Wireless Rollout | 0.025 | 0.024 | 96.0% | 0.025 | 100.0% | G | G | | 1.965 | 1.965 |
| Healthy Environment | 0.271 | 0.110 | 40.6% | 0 271 | 100.0% | G | G | | 0 174 | 2.014 |
| Inspection System (Mobile) | 0.271 | 0.110 | 40.0% | 0.271 | 100.0% | G | G | | 2.176 | 2.014 |
| TPH Datamart Data | | | | | | | | | | |
| | 0.868 | 0.191 | 22.0% | 0.868 | 100.0% | G | G | | 2.013 | 1.355 |
| Warehouse Phase 2 Electronic Medical | | | | | | | | | | |
| Record Phase 1 | 0.014 | 0.000 | 0.0% | 0.014 | 100.0% | G | G | | 0.232 | 0.218 |
| Dental & Oral Health | | | | | | | | | | |
| Information Systems | 0.084 | 0.000 | 0.0% | 0.084 | 100.0% | G | G | | 0.404 | 0.000 |
| Electronic Medical | | | | | | | | | | |
| Record Phase 2 | 0.418 | 0.054 | 12.9% | 0.418 | 100.0% | G | G | | 1.724 | 0.054 |
| Relocation and | | | | | | | | | | |
| Expansion of | | | | | | | | | | |
| Scarborough Dental | 1.067 | 0.000 | 0.0% | 0.693 | 64.9% | \odot | Y | #1 | 1.067 | 0.000 |
| Clinic | | | | | | | | | | |
| Supervised Injection Site | 0.465 | 0.000 | 0.0% | 0.465 | 100.0% | G | G | | 0.465 | 0.000 |
| Sub-Total | 3.265 | 0.394 | 12.1% | 2.891 | 88.5% | - | - | | 15.419 | 10.941 |
| | | | | | | | | | | |
| Growth Related | | | | | | | | | | |
| Community Health | 0.000 | 0.145 | 1/ 10/ | 0.000 | 100.00/ | | | | | 0.000 |
| Information System | 0.900 | 0.145 | 16.1% | 0.900 | 100.0% | G | G | | 2.854 | 0.000 |
| Sub-Total | 0.900 | 0.145 | 16.1% | 0.900 | 100.0% | - | - | | 2.854 | 0.000 |
| Total | 4.501 | 0.756 | 16.8% | 4.127 | 91.7% | | | | 21.763 | 14.305 |
| On Time On/Ahead of Schedule | On Budget >70% of Approved | Cash Flow | - | | | | | | | |
| Minor Delay < 6 months | Between 50% and | 70% | | | | | | | | |
| Significant Delay > 6 months | < 50% or >100% o | f Approved Cash | Flow | | | | | | | |

Note # 1:

Project delayed due to RFQ award, awarded in February 2017. Spending is expected to accelerate in Q2 and Q3 of 2017.






Chart 2 Project Status - 21




Table 2

| Reason for Delay | 4 | | |
|-----------------------------------|-------------|-------|--|
| | Significant | Minor | |
| | Delay | Delay | |
| Insufficient Staff Resources | | | |
| Procurement Issues | | | |
| RFQ/RFP Delayed | | | |
| Contractor Issues | | | |
| Site Conditions | 1 | 2 | |
| Co-ordination with Other Projects | 1 | | |
| Community Consultation | | | |
| Other* | | | |
| Total # of Projects | 2 | 2 | |

Table 3 Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| 24.29 | 3.48 | 4.34 | | 0.10 |

Key Discussion Points:

- > Bayview Bessarion is a joint project Managed by Parks, Forestry and Recreation, timelines are also Managed by PF&R
- Contract awards are dependent upon site plan approval. The lengthly site plan approval process continue to impact construction schedules.of various projects.

Toronto Public Library (TPL)

| | 2017 | YTD E | xp. | | YE Projec | tion | | | | | |
|--|-----------------------|-------|-------|--------|-----------|--------------|------------|------------|--------------------------|--------------|--|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Total Approved Budget | Life-to-Date | |
| State of Good Repair | | | | | | | | | | | |
| Agincourt Building Elements | 0.062 | 0.062 | 100% | 0.062 | 100.0% | G | G | | 1.172 | 1.389 | |
| Albert Campbell Renovation | 0.225 | 0.004 | 2% | 0.150 | 66.7% | | G | | 12.165 | 0.044 | |
| Albion District Library Renovation | 3.921 | 1.420 | 36% | 3.162 | 80.6% | G | G | #1 | 15.007 | 13.064 | |
| St. Clair/Silverthorn Reconstruction | 1.584 | 0.031 | 2% | 1.000 | 63.1% | | Ŏ | #2 | 2.247 | 0.194 | |
| North York Central Library Renovation | 5.486 | | 30% | 3.897 | 71.0% | | G | #3 | 14.974 | 6.419 | |
| Virtual Branch Services | 1.500 | | 13% | 1.439 | 95.9% | | Ğ | | 6.842 | 2.643 | |
| Technology Asset Management Program | 3.654 | 0.458 | 13% | 3.654 | 100.0% | | Ğ | | 17.252 | 6.057 | |
| Dawes Road Neighbourhood Library | 2.786 | | 0% | 1.000 | 35.9% | | Ř | #4 | 13.263 | 0.011 | |
| Intergrated Payment Solutions | 1.150 | | 0% | 1.150 | 100.0% | | G | | 2.250 | 0.000 | |
| Equipment for Operational Efficiencies | 1.456 | | 0% | 1.456 | 100.0% | | Ğ | | 1.806 | 0.000 | |
| MB Renovation Pgm Accessibility Retrofit 2017 - 2026 | 0.500 | | 0% | 0.500 | 100.0% | | G | | 1.450 | 0.000 | |
| MB Renovation Pgm Accessibility Retrofit 2017 - 2026 | 0.968 | 0.000 | 0% | 0.968 | 100.0% | G | G | | 2.337 | 0.419 | |
| Multi-Branch Renovation 2017- 2026 | 0.500 | 0.000 | 0% | 0.500 | 100.0% | G | G | | 1.300 | 0.000 | |
| Multi-Branch Renovation 2016 - 2018 | 3.689 | 0.603 | 16% | 3.689 | 100.0% | G | G | | 9.952 | 3.640 | |
| Fort York Library Construction | 0.351 | 0.000 | 0% | 0.351 | 100.0% | G | G | | 9.192 | 8.840 | |
| Scarborough Civic Library Construction | 0.045 | 0.001 | 1% | 0.045 | 100.0% | G | G | | 10.276 | 10.231 | |
| Eglinton Square Renovation & Expansion | 0.754 | 0.430 | 57% | 0.754 | 100.0% | G | G | | 1.242 | 0.919 | |
| Downsview Renovation | 0.030 | 0.025 | 82% | 0.030 | 100.0% | G | G | | 0.437 | 0.431 | |
| Sub-Total | 28.661 | 4.893 | 17.1% | 23.807 | 83.1% | - | - | | 123.164 | 54.303 | |
| Growth Related | | | | | | | | | | | |
| Bayview - Bessarion Library Relocation | 1.552 | 0.000 | 0% | 0.000 | 0.0% | R | R | #5 | 12.622 | 0.192 | |
| St. Lawrence Neighbourhood Library Relocation | 0.100 | 0.000 | 0% | 0.000 | 0.0% | | G | πJ | 0.100 | 0.172 | |
| Wychwood Renovation and Expansion | 1.899 | 0.000 | 0% | 1.000 | 52.7% | | Ö | #6 | 9.533 | 0.398 | |
| Sub-Total | 3.551 | 0.008 | 0.2% | 1.000 | 28.2% | | <u> </u> | <i>"</i> 0 | 22.255 | 0.590 | |
| Total | 32.212 | 4.901 | 0.270 | 24.807 | 20.270 | | | | 145.419 | 54.892 | |
| On Time On Budget On/Ahead of Schedule >70% of Approved Cash Flow Minor Delay < 6 months | | | | | <u> </u> | <u> </u> | | | | | |

Note # 1 & # 3:

Project over expenditures reported in the 2016 Q4 variance for both Albion and North York Central. Projects progressed ahead of schedule. In 2017 Year End expenditure projections will reflect under spending in the current year, there are no overexpenditures on a Life to Date basis.

Note # 2 & # 6:

Site plan approval is currently under City review.

Note # 4:

City Facilities and Real estate continue to work on site negotiations.

Note # 5:

This is a joint project Managed by Parks, Forestry and Recreation.

Toronto Zoo




Chart 2 Project Status - 6




Table 3 Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| 7.65 | | | | |

| | Table 1 2017 Active Projects by Category | |
|-------|---|---|
| Healt | h & Safety | |
| Legis | lated | |
| SOG | 2 | 6 |
| Servi | ce Improvement | |
| Grow | th | |
| Total | # of Projects | 6 |



Reason for Delay

| | Significant | Minor |
|-----------------------------------|-------------|-------|
| | Delay | Delay |
| Insufficient Staff Resources | | |
| Procurement Issues | | |
| RFQ/RFP Delayed | | |
| Contractor Issues | | |
| Site Conditions | | |
| Co-ordination with Other Projects | | |
| Community Consultation | | |
| Other* | | |
| Total # of Projects | | |

Toronto Zoo

| | 2017 | YTD | Exp. | | YE Projec | ction | | | | |
|---|-------------------------------|--------------------------|----------|-------|---------------|--------|------|-------|----------|----------|
| | Approved | | | | | | _ | | Total | |
| Projects by Category | Cash | | | | | On | On | | Approved | Life-to- |
| (Million) | Flow | \$ | % | \$ | % | Budget | Time | Notes | Budget | Date |
| | | | | | | | | | | |
| State of Good Repair | | | | | | | | | | |
| Building and Services | 1.779 | 0.006 | 0.3% | 1.779 | 100.0% | G | G | | 2.350 | 0.577 |
| Exhibit Refurbishment | 0.800 | 0.000 | 0.0% | 0.800 | 100.0% | G | G | | 0.800 | 0.000 |
| Orangutan II Outdoor | | | | | | | | | | |
| Exhibit | 1.306 | 0.039 | 2.9% | 1.306 | 100.0% | G | G | | 1.350 | 0.083 |
| Grounds & Visitor | | | | | | | | | | |
| Improvements | 0.643 | 0.013 | 2.0% | 0.643 | 100.0% | G | G | | 0.800 | 0.170 |
| Information Systems | 0.623 | 0.069 | 11.1% | 0.623 | 100.0% | G | G | | 0.850 | 0.297 |
| Wildlife Health Centre | 2.500 | 0.381 | 15.2% | 2.383 | 95.3% | G | G | | 2.383 | 0.381 |
| Sub-Total | 7.650 | 0.508 | 6.6% | 7.533 | 98.5% | - | - | | 8.533 | 1.507 |
| Total | 7.650 | 0.508 | 6.6% | 7.533 | 98 .5% | | | | 8.533 | 1.507 |
| On Time | On Budget | wood Coop Elser | | | | | | | | |
| On/Ahead of Schedule Minor Delay < 6 months | > 70% of Appro Between 50% | wed Cash Flow and 70% | | | | | | | | |
| Significant Delay > 6 months | < 50% or >100 | % of Approved Ca | ash Flow | | | | | | | |






Chart 2 Project Status - 70




Table 2

| Reason for Delay | 1 | |
|-----------------------------------|-------------|-------|
| | Significant | Minor |
| | Delay | Delay |
| Insufficient Staff Resources | | |
| Procurement Issues | | |
| RFQ/RFP Delayed | | |
| Contractor Issues | | |
| Site Conditions | | |
| Co-ordination with Other Projects | | |
| Community Consultation | | |
| Other* | 1 | |
| Total # of Projects | 1 | |

Table 3 Projects Status (\$Million)

| On/Ahead of Schedule | Minor Dolay < 6 | Significant | | | | | | | | |
|-------------------------|---------------------------|-------------|-----------|-----------|--|--|--|--|--|--|
| | Minor Delay < 6 months | Delay > 6 | Completed | Cancelled | | | | | | |
| | IIIOIIUIS | months | | | | | | | | |
| 1,451.55 | | 32.08 | 3.71 | | | | | | | |

- Base Capital Program: The Toronto Transit Commission (TTC) spent \$60.4 million or 4.1% of its 2017 Base Capital Budget of \$1.487 billion (including \$223.5 million additional carry forward as approved by Council on April 26, 2017) for the two months period ended February 25, 2017 with a projection to year end estimated at \$1.329 billion or 89.4% of the budget.
- Toronto-York Spadina Subway Extension (TYSSE): During the first two months of 2017, TYSSE spent \$37.7 million or 6.2% of the 2017 Capital Budget of \$608.6 million (including \$63.5 million additional carry forward funding as approved by Council on April 26, 2017) for the period ended February 25, 2017 with a projection to year end estimated at \$551.6 million or 90.6% of the budget.
- Scarborough Subway Project (SSE): The Scarborough Subway Extension project spent \$2.1 million or 1.4% of its approved budget of \$152.1 million (including \$26.9 million additional carry forward funding as approved by Council on April 26, 2017) for the two months period ended February 25, 2017 with a projection to year end estimated at \$119.5 million or 78.5% of the budget.

| Toronto Transit Commis | 2017 | | | tion | 1 | Total | | | | |
|---|---------------------|--------|----------|---------|-----------|--------|------|-------|-----------|--------------|
| Projects by Category | rojects by Category | | YTD Exp. | | YE Projec | On | On | Notes | Approved | Life-to-Date |
| (Million) | Cash Flow | \$ | % | \$ | % | Budget | Time | 10105 | Budget | Life to Dute |
| State of Good Repair | | | | | | Ŭ | | | | |
| ATC Resignalling - Bloor/Danforth Line | 0.160 | 0.000 | 0.0% | 0.200 | 125.0% | ® | G | 7 | 257.370 | 0.660 |
| ATC Resignalling - YUS Line | 60.012 | 6.780 | 11.3% | 60.149 | 100.2% | ß | G | 7 | 562.836 | 329.639 |
| Automotive Non- Revenue Vehicle Replace | 5.705 | 0.057 | 1.0% | 8.971 | 157.3% | ß | G | 7 | 31.244 | 14.369 |
| Birchmount Garage Renovations | 0.000 | 0.000 | 0.0% | 0.000 | 0.0% | N/A | Ø | | 29.768 | 29.696 |
| Birchmount Garage Repair Bay Modification | 0.000 | 0.000 | 0.0% | 0.000 | 0.0% | N/A | G | | 22.909 | 22.896 |
| Bridges And Tunnels- Various | 47.698 | 2.803 | 5.9% | 48.703 | 102.1% | R | G | 10 | 505.436 | 412.710 |
| Bus Heavy Rebuild Program - SOGR | 54.590 | 8.645 | 15.8% | 54.349 | 99.6% | G | G | | 312.482 | 197.869 |
| Communications-SOGR | 27.717 | 0.593 | 2.1% | 24.259 | 87.5% | G | G | | 162.719 | 89.177 |
| Computer Equipment And Software | 103.248 | 3.610 | 3.5% | 81.962 | 79.4% | G | G | | 625.032 | 282.183 |
| Equipment-SOGR | 36.084 | 1.168 | 3.2% | 30.751 | 85.2% | G | G | | 295.030 | 160.533 |
| Finishes-SOGR | 17.593 | -0.137 | -0.8% | 18.816 | 107.0% | R | G | 11 | 153.774 | 101.320 |
| Fire Ventilation Upgrade Islington Station | 14.032 | 1.501 | 10.7% | 10.918 | 77.8% | G | G | | 350.168 | 250.645 |
| Improvements | 0.000 | 0.000 | 0.0% | 0.000 | 0.0% | N/A | G | | 3.838 | 3.487 |
| Leslie Barns | 28.038 | 0.063 | 0.2% | 20.411 | 72.8% | G | G | | 523.489 | 484.764 |
| New Bus Garage Property | 0.001 | 0.000 | 0.0% | 0.000 | 0.0% | R | G | 12 | 95.578 | 95.461 |
| On-Grade Paving Rehabilitation | 12.049 | 0.763 | 6.3% | 10.530 | 87.4% | G | G | | 85.579 | 60.341 |
| Other Buildings - SOGR | 55.345 | 1.830 | 3.3% | 45.175 | 81.6% | G | G | | 581.466 | 247.366 |
| Other Furniture And Office Equipment | 0.570 | 0.000 | -0.1% | 0.491 | 86.1% | G | G | | 4.001 | 2.874 |
| Other Maintenance Equipment | 5.557 | 0.046 | 0.8% | 4.131 | 74.3% | G | G | | 19.683 | 7.205 |
| Other Service Planning - SOGR | 16.761 | 0.002 | 0.0% | 17.480 | 104.3% | R | G | 7 | 22.000 | 0.521 |
| POP Legacy Fare Collection | 0.253 | -0.119 | -47.1% | 0.175 | 69.0% | 8 | G | 13 | 2.180 | 1.334 |
| Power Dist. SOGR | 8.897 | 0.519 | 5.8% | 7.924 | 89.1% | G | G | | 118.950 | 97.813 |
| Purchase of Wheel Trans | 6.920 | 0.000 | 0.0% | 6.920 | 100.0% | | G | | 76.745 | 62.911 |
| Purchase of Buses - SOGR | 247.822 | -5.181 | -2.1% | 227.285 | 91.7% | G | G | | 1,255.448 | 568.902 |
| Purchase Of Legacy LRVs | 163.567 | 3.126 | 1.9% | 140.216 | 85.7% | G | G | | 1,186.504 | 555.628 |
| Purchase Of Subway Cars | 48.205 | 6.134 | 12.7% | 44.128 | 91.5% | G | G | | 1,166.948 | 1,124.877 |
| Queensway Garage Expansion | 0.317 | 0.005 | 1.7% | 0.294 | 92.7% | G | G | | 24.226 | 23.938 |
| Rail Non Revenue Vehicle Overhaul | 5.252 | 0.030 | 0.6% | 3.778 | 71.9% | G | G | | 28.398 | 8.703 |

Toronto Transit Commission (TTC)

Toronto Transit Commission (TTC)

| Drojanto hu Cotonomu | 2017 | YTD | Exp. | | YE Projec | ction | | | Total | |
|--|-----------------------|----------------|--------------|-----------------|----------------|--------------|------------|-------|--------------------|--------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Approved Budget | Life-to-Date |
| Legislated | | | | | | | | | | |
| Bus Heavy Rebuild Program - Legislated | 0.335 | -0.032 | -9.6% | 0.017 | 5.1% | R | Ø | 1 | 7.812 | 7.203 |
| Communications- Legislated | 2.288 | 0.120 | 5.3% | 2.288 | 100.0% | G | G | 2 | 15.466 | 9.497 |
| Easier Access-Phase III Equipment-Legislated | 42.655 2.344 | 2.037 0.095 | 4.8% 4.0% | 39.576 2.073 | 92.8% 88.4% | | G | | 774.315 23.038 | |
| Other Service Planning - Legislated | 16.538 | -0.052 | -0.3% | 16.538 | 100.0% | G | G | | 21.910 | 0.010 |
| Streetcar Network- Legislated | 2.133 | 0.073 | 3.4% | 1.238 | 58.0% | 8 | G | 3 | 78.157 | 42.098 |
| Streetcar Overhaul - Legislated (AODA) | 1.052 | 0.283 | 26.9% | 1.379 | 131.1% | R | G | 4 | 2.385 | 5.821 |
| Subway Asbestos Removal | 7.349 | 0.449 | 6.1% | 7.780 | 105.9% | R | G | 5 | 118.096 | 79.613 |
| Other Buildings - Legislated (Backflow Preventers) | 9.454 | 0.768 | 8.1% | 9.335 | 98.7% | G | G | | 77.814 | 6.820 |
| Subway Car Overhaul - Legislated (AODA) | 6.180 | | 8.3% | 6.180 | | | G | | 12.062 | 6.393 |
| Sub-Total | 90.328 | 4.251 | 4.7% | 86.404 | 95.7% | - | - | | 1,131.056 | 436.135 |

Note # 1:

Deferral of 1274 A/B Hybrid system overhaul from 2016 into 2017. Delayed start of 1336 6 year overhaul resulting in an increases number of midlife buses being completed.

Note # 2:

Anticipated year-end over spending is a result of timing of annual cash flows. An in-year adjustment requiring Council authority will be necessary to reallocate cash flows between projects.

Note # 3:

Anticipated year-end over spending is a result of timing of annual cash flows. An in-year adjustment requiring Council authority will be necessary to reallocate cash flows between projects.

Note # 4:

Upgrades for LRV - Work advanced to 2016 for St. clair Platforms & curb Cuts.

Note # 5:

Anticipated year-end over spending is a result of timing of annual cash flows. An in-year adjustment requiring Council authority will be necessary to reallocate cash flows between projects.

Note # 6:

N/A

Note # 7:

Anticipated year-end over spending is a result of timing of annual cash flows. An in-year adjustment requiring Council authority will be necessary to reallocate cash flows between projects.

Note # 8:

N/A

Note # 9:

N/A

Note # 10:

Primarily Bridges/Structures Maintenance Program - slippage of Union Platform transfer, new estimates for Spadina LRT Bridge, Osgoode Fan Shaft #2, McBrien Building.

Note # 11:

Roofing rehabilitation Program - new estimate for kipling station and Overhead Doors - rescheduled to reflect revised procurement strategy for Wilson Garage Ventilation Upgrade. Anticipated year-end over spending is a result of timing of annual cash flows. An in-year adjustment requiring Council authority will be necessary to reallocate cash flows between projects.

Note # 12: N/A

N/A

Note # 13: N/A

Note # 14:

Anticipated year-end over spending is a result of timing of annual cash flows. An in-year adjustment requiring Council authority will be necessary to reallocate cash flows between projects.

| - | YTD | Exp. | | YE Projec | | 0.5 | Notos | | Life-to-Date |
|---|---|---|--|--|--|--|--|---|---|
| Cash Flow | \$ | % | \$ | % | On Budget | On Time | notes | Budget | Lile-lo-Dale |
| | | | | | | | | | |
| | | | | | 0 | _ | | 50 7/0 | |
| 15.455 | 0.162 | 1.0% | 9.198 | 59.5% | Ø | G | 14 | 58.760 | 8.938 |
| | | | | | | | | | |
| 22.07/ | 0.010 | 0.10/ | 0.000 | 24.00/ | | | 10 | /1 150 | 20,400 |
| 32.070 | 0.019 | 0.170 | 0.000 | 24.9% | W | G | 10 | 01.105 | 30.480 |
| 25.098 | 1 258 | 5.0% | 18 729 | 74.6% | A | G | | 107 023 | 122.209 |
| | | | | | | <u> </u> | | | 19.022 |
| | | | | | | | | | |
| 11.515 | 1.715 | 14.9% | 12.154 | 105.6% | R | G | 16 | 119.160 | 78.712 |
| | | | | | • | _ | | | |
| 69.754 | 3.910 | 5.6% | 47.992 | 68.8% | Q | G | | 394.006 | 149.970 |
| 35.096 | 1.779 | 5.1% | 30.809 | 87.8% | G | G | | 211.514 | 132.900 |
| | | | | | | | | | |
| 54,444 | 1.311 | 2.4% | 57.070 | 104.8% | R | G | 17 | 288.014 | 199.070 |
| | - | | | | Ū | Ĩ | | | |
| | | | | | ~ | _ | | | |
| 7.520 | -0.569 | -7.6% | 10.482 | 139.4% | R | G | 18 | 35.342 | 13.338 |
| 17.1.10 | 5 454 | 40.00/ | 10.010 | 404.00/ | | _ | | 500 405 | 470.444 |
| 47.149 | 5.151 | 10.9% | 49.049 | 104.0% | ß | G | 19 | 502.135 | 173.144 |
| 26.612 | 1.533 | 5.8% | 28.466 | 107.0% | R | G | 20 | 258.180 | 218.402 |
| 0 /10 | 0 2 2 0 | 70 10/ | 0.527 | 125 70/ | | 0 | 7 | 2 101 | 1.003 |
| 0.419 | 0.320 | /0.170 | 0.327 | 123.770 | v | U | / | 2.101 | 1.003 |
| 0.033 | 0.002 | 5.0% | 0.002 | 5.1% | R | Ø | 21 | 95 32/ | 94.952 |
| 0.000 | 0.002 | 5.070 | 0.002 | 5.170 | U U | | 21 | 75.524 | 74.752 |
| 1,291.565 | 48.838 | 3.8% | 1,140.495 | 88.3% | | - | | 10,746.100 | 6,479.963 |
| | | | | | | | | | |
| | | | | | • | ~ | | | |
| 0.259 | 0.000 | 0.0% | 0.259 | 100.0% | G | G | | 0.302 | 0.617 |
| 0.000 | 0.000 | 0.00/ | 0.000 | 0.00/ | | | | 7 5 7 0 | 7.570 |
| 0.000 | 0.000 | 0.0% | 0.000 | 0.0% | N/A | G | | 7.579 | 7.578 |
| 0.200 | 0.004 | 2.00/ | 0.200 | 100.00/ | | | | 12 204 | 41 074 |
| 0.200 | 0.000 | 3.0% | 0.200 | 100.0% | 9 | U | | 42.300 | 41.874 |
| 0 203 | 0.001 | 0.3% | 0 203 | 100.0% | G | R | | 12 202 | 13.095 |
| 0.273 | 0.001 | 0.370 | 0.275 | 100.070 | | U | | 13.372 | 13.075 |
| 25 105 | 3 289 | 13.1% | 24 355 | 97.0% | G | G | | 116 099 | 43.222 |
| | | | | | | | | | |
| 32.518 | 0.181 | 0.6% | 32.518 | 100.0% | G | G | | 62.759 | 10.521 |
| 0.142 | 0.005 | 3.4% | 0.333 | 234.2% | R | G | 7 | 0.813 | 0.275 |
| 2 700 | 0.066 | 2 10/ | 2 606 | 00.0% | Ô | 0 | | 120 010 | 27.776 |
| 2.700 | 0.000 | 2.470 | 2.070 | 77.7/0 | | <u> </u> | | 120.010 | 27.770 |
| 0 127 | 0 000 | 0.0% | 0 127 | 100.0% | G | G | | 26 000 | 6.747 |
| 0.127 | 0.000 | 0.070 | 0.127 | 100.070 | | | | 20.000 | 0.717 |
| 3.247 | 1.489 | 45.9% | 3.247 | 100.0% | G | G | | 21.242 | 17.764 |
| | | | | | | | | | |
| 1.257 | 0.000 | 0.0% | 1.257 | 100.0% | G | G | | 64.961 | 55.654 |
| | | | | | | | | | |
| 0.271 | 0.126 | 46.5% | 0.271 | 100.0% | G | G | | 2.435 | 2.368 |
| 66.119 | 5.163 | 7.8% | 65.556 | 99.1% | | - | | 478.699 | 227.491 |
| | | | | | | | | | |
| | | | | | | | | | |
| 1 222 | 0 002 | n 2% | 1 800 | 146 7% | P | Ø | 27 | 25 270 | 35.743 |
| 1.200 | 0.002 | 0.270 | 1.007 | 10.770 | | | 21 | 55.210 | 55.745 |
| 14 833 | 0 467 | 3.1% | 14 780 | 99.6% | G | G | | 181 000 | 9.905 |
| | | | | | _ | | | | |
| 9.731 | 0.099 | 1.0% | 10.146 | 104.3% | ß | G | 28 | 27.527 | 9.076 |
| 8.616 | 1.550 | 18.0% | 8.616 | 100.0% | G | G | | 44.000 | 36.839 |
| | | | | | | | | | |
| 1.200 | 0.000 | 0.0% | 1.200 | 100.0% | G | G | | 2.711 | 0.311 |
| | | | | | | | | | |
| 0.000 | 0.000 | 0.0% | 0.000 | 0.0% | N/A | G | | 1.060 | 0.000 |
| 3.704 | 0.000 | 0.0% | 0.000 | 0.0% | R | G | 30 | 968.856 | 965.151 |
| | | | 36.551 | 93.0% | - VJ | | 30 | 1,260.432 | 1,057.025 |
| 30 212 | 7 1 1 2 | | | | | | | | |
| 39.318 1.487.331 | 2.118 60.370 | 5.4% | | 73.070 | | | | | |
| 39.318 1,487.331 On Budget >70% of Approve | 60.370 | 5.4% | 1,329.005 | 75.070 | | | | 13,616.287 | 8,200.614 |
| | 15.455 32.076 25.098 0.000 11.515 69.754 35.096 54.444 7.520 47.149 26.612 0.419 0.033 1,291.565 0.259 0.000 0.203 25.105 32.518 0.142 2.700 0.203 1.237 3.247 1.257 0.271 66.119 1.233 14.833 9.731 8.616 1.200 0.000 | Approved Cash Flow S 15.455 0.162 32.076 0.019 25.098 1.258 0.000 1.251 25.098 1.258 0.000 1.715 69.754 3.910 35.096 1.779 54.444 1.311 7.520 -0.569 47.149 5.151 26.612 1.533 0.419 0.328 0.033 0.000 0.033 0.001 0.259 0.000 0.200 0.000 0.201 0.000 0.202 0.000 0.203 0.001 0.204 0.000 0.205 3.289 32.518 0.181 0.127 0.000 3.247 1.489 1.257 0.000 0.271 0.126 66.119 5.163 1.483 0.467 9.33 0.029 8 | Approved Cash Flow \$ % 15.455 0.162 1.0% 32.076 0.019 0.1% 25.098 1.258 5.0% 0.000 0.000 0.0% 11.515 1.715 14.9% 69.754 3.910 5.6% 35.096 1.779 5.1% 54.444 1.311 2.4% 7.520 -0.569 -7.6% 47.149 5.151 10.9% 26.612 1.533 5.8% 0.419 0.328 78.1% 0.033 0.002 5.0% 0.259 0.000 0.0% 0.200 0.006 3.0% 0.201 0.002 0.0% 0.202 0.001 0.0% 0.203 0.001 0.3% 0.259 0.000 0.0% 0.203 0.001 0.3% 0.251 3.289 13.1% 32.518 0.181 0.6% | Approved Cash FlowS%S15.4550.1621.0%9.19832.0760.0190.1%8.00025.0981.2585.0%18.7290.0000.0000.0%0.00011.5151.71514.9%12.15469.7543.9105.6%47.99235.0961.7795.1%30.80954.4441.3112.4%57.0707.520-0.569-7.6%10.48247.1495.15110.9%49.04926.6121.5335.8%28.4660.4190.32878.1%0.5270.0330.0025.0%0.0021.291.56548.8383.8%1.140.4950.2590.0000.0%0.0200.2000.0003.0%0.2000.2010.0003.0%0.2000.2030.0013.3%0.2010.2170.0003.4%0.33325.1053.28913.1%24.35532.5180.1810.6%3.2471.2270.0000.0%1.2570.2710.12646.5%0.2715.1637.8%65.5561.2330.0020.2%1.8091.4830.4673.1%14.7809.7310.0991.0%1.01468.6161.55018.0%8.6161.2000.0000.0%1.2000.0000.0%0.0%1.200 | Approved Cash Flow S % S % 15.455 0.162 1.0% 9.198 59.5% 32.076 0.019 0.1% 8.000 24.9% 25.098 1.258 5.0% 18.729 74.6% 0.000 0.000 0.0% 0.000 0.0% 11.515 1.715 14.9% 12.154 105.6% 69.754 3.910 5.6% 47.992 68.8% 35.096 1.779 5.1% 30.809 87.8% 54.444 1.311 2.4% 57.070 104.8% 7.520 -0.569 -7.6% 10.482 139.4% 47.149 5.151 10.9% 49.049 104.0% 26.612 1.533 5.8% 28.466 107.0% 0.419 0.328 78.1% 0.527 125.7% 0.033 0.002 5.0% 0.002 5.1% 1.291.565 48.838 3.8% 1.140.495 88.3% | Approved Cash Flows $%$ s $%$ $0nBudget15.4550.1621.0\%9.19859.5\%032.0760.0190.1\%8.00024.9\%025.0981.2585.0\%18.72974.6\%00.0000.00\%0.00\%10.6\%NA11.5151.71514.9\%12.154105.6\%069.7543.9105.6\%47.99268.8\%054.4441.3112.4\%57.070104.8\%054.4441.3112.4\%57.070104.8\%07.5200.569-7.6\%10.482139.4\%00.4190.527125.7\%0000.4190.32878.1\%0.527125.7\%00.0330.0025.0\%0.0025.1\%000.2590.0000.0\%0.0\%100.0\%00.2510.0000.0\%0.00\%0.0\%100.0\%0.2050.0000.0\%0.00\%0.0\%0.0\%0.2510.0000.0\%0.00\%0.0\%0.0\%0.2520.0000.0\%0.00\%0.0\%0.0\%0.2540.0000.0\%0.0\%0.0\%0.0\%0.2550.0000.0\%0.0\%0.0\%0.0\%0.2$ | Approved Cash FlowS%S%On BudgetOn Fine15.4550.1621.0%9.19859.5%ØØØ32.0760.0190.1%8.00024.9%ØØØ25.0981.2585.0%18.7290.4.6%ØØØ0.0000.0000.0%0.00%0.0%0.0%ØØØ69.7543.9105.6%47.99268.8%ØØØ54.441.3112.4%57.070104.8%ØØØ7.520-0.569-7.6%10.482139.4%ØØØ64.6121.5335.8%28.466107.0%ØØØ0.0330.0025.0%0.0025.1%ØØØ0.0330.0025.0%0.0025.1%ØØØ0.0330.0000.0%0.00%10.0%ØØØ0.2590.0000.0%0.00%10.0%ØØØ0.2513.28913.1%24.35597.0%ØØØ0.1220.0063.4%0.23323.2%ØØØ0.1240.0060.4%3.247100.0%ØØØ0.1250.0000.0%1.25710.0%ØØØ0.1240.0060.4%3.247100.0%ØØØ0.1250.0000.0%1 | Approved Cash FlowS \aleph \mathfrak{R} | Approved Cash Flow S % 0n Budget 0ns Time Notes Approved Budget 15.455 0.162 1.0% 9.198 59.5% 0 0 114 58.760 32.076 0.019 0.1% 8.000 24.9% 0 0 0 114 58.760 32.076 0.019 0.1% 8.000 24.9% 0 0 0 117 61.153 117.99 197.923 0.000 0.000 0.000 0.000 0.000 0.000 0.000 106.9 116.687 117.16 119.792 0.000 0.000 0.000 87.8% 0 0 0 117.166 394.006 3.509 1.779 5.1% 30.809 87.8% 0 0 0 2115.14 7.520 0.569 7.6% 10.42 139.4% 0 0 2115.14 0.4611 0.528 8.09 100.0% 0 0 2115.14 0 |

Toronto Transit Commission (TTC)

Note # 15:

N/A

Note # 16:

Anticipated year-end over spending is a result of timing of annual cash flows. An in-year adjustment requiring Council authority will be necessary to reallocate cash flows between projects.

Note #17

Anticipated year-end over spending is a result of timing of annual cash flows. An in-year adjustment requiring Council authority will be necessary to reallocate cash flows between projects.

Note #18

Streetcar: - Carry forward from 2016 regarding Heghenscheidt Wheel Lathe purchase. Bus Maintenance & Shops Department: - Equipment that was expected to be received in 2016, will now be received in 2017 due to delays in procurement process. - Purchases received in 2016 to be paid in 2017 due to delays in billings.

Note #19

Increase in estimated expenditures for Wilson Site Services and Systems Contracts, Keele Yard Retrofit and Kipling Track Expansion.

Note #20

Funds brought forward for material purchase. Cashflow adjusted to align with revised construction schedule and Humber Loop closure in 2017. Anticipated year-end over spending is a result of timing of annual cash flows. An in-year adjustment requiring Council authority will be necessary to reallocate cash flows between projects.

Note # 21:

N/A Note # 22: N/A Note #23 N/A Note #24 N/A Note #25 N/A Note #26 N/A

Note #27

Anticipated year-end over spending is a result of timing of annual cash flows. An in-year adjustment requiring Council authority will be necessary to reallocate cash flows between projects.

Note #28

Keele Yard Retrofit and Kipling Track Expansion; Building Facility Renewal Program - Old Eglinton Garage project cancelled; Bus Garage/Shops Facility Renewal Program - funds transferred to Duncan Shop Ventiliation Upgrade Project; Subway Facility Renewal Program - start of construction delayed to address design comments; Duncan Shop Ventilation Upgrade - Forecast adjustment as per contract award value; Revenue Operations Facility - project cancelled; Wilson ITS/TC Backup Centres - work delayed to reflect change in scope requirements by sponsor; Wilson Garage Ventilation Upgrades - rescheduled to reflect revised procurement strategy for Wilson Garage Ventilation Upgrade; Union Station New Platform - project closeout slipped to 2018.

Note #29

N/A

Note #30

Anticipated year-end over spending is a result of timing of annual cash flows. An in-year adjustment requiring Council authority will be necessary to reallocate cash flows between projects.


2017 Capital Spending by Program Rate Supported Programs

| | | 2017 | | 2017 Expenditure | <u>,</u> | | Alert (Benchmark | | |
|---------------|----|-----------------------|------------------------|------------------------|------------------|-----------------|--------------------|--|--|
| Program | | Approved Cash Flow | YTD Spending | Year-End Projection | % at Year End | Trending | 70% spending rate) | | |
| SWM | Q1 | 129.78 | 7.85 | 127.11 | 97.9% | | G | | |
| TPA | Q1 | 158.47 | 23.66 | 138.55 | 87.4% | | G | | |
| TW | Q1 | 843.53 | 72.82 | 718.40 | 85.2% | | G | | |
| TOTAL | Q1 | 1,131.79 | 104.34 | 984.06 | 86.9% | | G | | |
| © >70% | % | 🔗 betweer | n 50% and 70% 🛛 🔞 < 50 | | | < 50% or > 100% | | | |


For the Three months ended March 31, 2017, capital expenditures for Rate Supported Programs totalled \$104.34 million (9.2%) of their collective 2017 Approved Capital Budget of \$1.131 billion. Spending is expected to increase to \$984.06 million (86.9%) by year-end.

Solid Waste Management Services, TPA and Water are all projecting a year-end spending rate of over 70% of its 2017 Approved Capital Budgets.

Solid Waste Management Services







| Table 1 2017 Active Projects by Catego | ory |
|---|-----|
| | |
| Legislated | 2 |
| SOGR | 3 |
| Service Improvement | 33 |
| Growth | 3 |
| Total # of Projects | 41 |

Table 2

| Reason for Delay | 2 | |
|-----------------------------------|----------------------|----------------|
| | Significant Delay | Minor Delay |
| Insufficient Staff Resources | 1 | |
| Procurement Issues | 1 | 2 |
| RFQ/RFP Delayed | 8 | |
| Contractor Issues | 2 | |
| Site Conditions | 1 | |
| Co-ordination with Other Projects | 7 | |
| Community Consultation | | |
| Other* | | |
| Total # of Projects | 20 | 2 |

Table 3 Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| 37.85 | 0.24 | 91.69 | | |

- Chart 1 & 2 represents distribution by category and status detail respectively on Projects as well as significant activity budgeted at the subproject level.
- > Two IT subprojects have experienced minor delays due to contractor issues and are expected to be complete by mid-year.
- Significant delay has been experienced on 20 projects/subprojects mainly due to delay in awarding RFQs, issues with contractors and coordination with other projects. This includes large projects such as Diversion Systems (Waste Bins, Green Bins); Gas Utilization projects, Transfer Station Asset Management, mobile radio replacements, IT projects and the Dufferin SSO Facility.
- 46% of Projects are considered as being on-schedule and include on-going work at Green Lane, perpetual care of old landfills, Diversion Facility Asset Management, Engineering Planning Studies and the Dufferin Waste Facility.

Solid Waste Management Services

| | 2017 | YTD | Ехр. | | YE Projec | tion | | | Total | |
|--|--|---|--|--|--|--------------|-------------|------------------|--|--|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Approved Budget | Life-to- Date |
| Legislated | | | | | | | | | | |
| Green Lane Landfill | 13.374 | 1.922 | 14.4% | 13.201 | 98.7% | G | G | | 129.661 | 47.152 |
| Perpetual Care of Landfills | 12.045 | 0.861 | 7.1% | 11.209 | 93.1% | G | G | | 54.017 | 24.710 |
| Sub-Total | 25.419 | 2.782 | 10.9% | 24.411 | 96.0% | - | - | | 183.678 | 71.862 |
| State of Good Repair Collection Yard Asset Management | 0.956 | 0.215 | 22.5% | 0.862 | 90.2% | G | R | | 0.487 | 1.221 |
| Transfer Station Asset Management | 17.145 | 0.434 | 2.5% | 21.507 | 125.4% | R | R | 1 | 42.114 | 21.761 |
| Diversion Facilities Asset Management | 2.000 | 0.018 | 0.9% | 2.054 | 102.7% | R | G | | 10.112 | 0.480 |
| Sub-Total | 20.100 | 0.668 | 3.3% | 24.423 | 121.5% | - | - | | 52.713 | 23.463 |
| Service Improvements CNG Refuel Station Installation Diversion Systems Landfill Gas Utilization Long Term Waste Management Strategy Construction of Biogas Utilization at Disco SWM IT Application Initiatives IT Corporate Initiatives Two-Way Radio Replacement Engineering Planning | 0.915 26.434 0.462 6.224 2.632 1.464 2.133 2.235 2.000 | 0.046 2.876 0.000 0.058 0.003 0.156 0.057 0.000 0.018 | 5.1% 10.9% 0.0% 0.1% 10.7% 2.7% 0.0% 0.9% | 1.009 25.841 0.000 2.900 0.003 1.265 2.133 1.200 2.104 | 110.2% 97.8% 0.0% 46.6% 0.1% 86.4% 100.0% 53.7% 105.2% | | | 2 3 4 5 | 1.100 76.402 35.000 17.288 9.600 9.797 9.441 2.235 2.200 | 0.231 43.859 0.266 2.864 0.582 2.882 1.245 0.000 0.558 |
| Studies | | | | | | | U | | | |
| Sub-Total Growth Related Dufferin SSO Facility Disco SSO Facility Dufferin Waste Facility Sub-Total Total | 44.499 38.957 0.311 0.500 39.767 129.785 | 3.215 1.041 0.144 0.000 1.185 7.850 | 7.2% 2.7% 46.4% 0.0% 3.0% | 36.454 40.568 0.751 0.500 41.819 127.107 | 81.9% 104.1% 241.8% 100.0% 105.2% | | R R G | 7 8 | 163.064 54.272 84.492 0.500 139.264 538.720 | 52.486 19.089 80.184 0.000 99.273 247.084 |
| On Time On/Ahead of Schedule Minor Delay < 6 months | On Budget >70% of Appro Between 50% | oved Cash Flow | ish Flow | | | | | - | | |

Solid Waste Management Services

Note # 1:

Involves coordination with other projects. Planned cash flow budgets under review. Work represents various state of good repair projects such as roofing, paving, drainage systems, sprinkler systems and repairs to tipping floors. Includes multi-year projects. 50% of year-end forecast represents consultant or construction in procurement or award phase, 39% construction awarded, 6% in engineering phase, 3% in warranty or completed phase, 1% in studies/assessment and 1% in project initiation phase.

Note # 2:

Project still in initial phases, re-organizing management and hiring a Design/Build/Operate/Maintenance contractor.

Note # 3:

Project mainly consists of providing garbage, green and kitchen bins. Various RFQs delayed but expected to be awarded mid to late 2017. Also includes project for TCHC organics with staff training, signage, tenant engagement, lighting and security. Includes IT project for online sale of bag tags carried forward from 2016.

Note # 4 & 5:

Multi year projects, one for Green Lane and one for Disco SSO facility with initial consult phases completed in 2015. Consultant contract awarded in December 2016 and site specific RNG study has started, recommendations report expected in 2017 Q2.

Note # 6:

Two Way Radio project is multi-divisonal and was awared to service provider in April 2017. Projected cost reflects savings over original estimate carried forward into 2017. Project was originally approved in 2015 and has experienced delays with the award of the RFQ.


Note # 7:


Design of Dufferin SSO Facility 95% reviewed, construction started 2017 Q1. Build includes caisons, tip floor, containment tanks, foundations, water supply, power duct, digestor roof and perimeter road. Delay in RFQ process means original estimated completion Dec 2016 revised to Dec 2018.

Note # 8:

Commissioning of Disco SSO Facility completed. Plant processing 75,000 tonnes/year of organics. Contractor making plant modifications to address remaining deficiencies.


Toronto Parking Authority







| | Significant | Minor |
|-----------------------------------|-------------|-------|
| | Delay | Delay |
| Insufficient Staff Resources | | |
| Procurement Issues | | |
| RFQ/RFP Delayed | | |
| Contractor Issues | | |
| Site Conditions | | |
| Co-ordination with Other Projects | | |
| Community Consultation | | |
| Other* | | |
| Total # of Projects | | |






Table 3 Projects Status (\$Million)

| r tojects Status (#Million) | | | | | | | | | |
|-----------------------------|-----------------|---------------------|-----------|-----------|--|--|--|--|--|
| On/Ahead of | Minor Delay < 6 | Significant | | | | | | | |
| Schedule | months | Delay > 6 months | Completed | Cancelled | | | | | |
| 138.47 | | | | 20.00 | | | | | |

- TPA anticipates that one project (Destilery/West Donlands) totalling \$20.0 million or 12.6% of the 2017 Approved Capital Budget will be cancelled, predominantly due to the unsuccessful site acquisition negotiations.
- Remaining spending will be accelerated in the later part of the year. TPA will continue to monitor its capital spending and adjust year-end spending projections as appropriate in the subsequent variance reports.


Toronto Parking Authority

| Projects by Category (Million)Approved Cash FlowSState of Good Repair Structural maintenance & Technology Green Plus (57 projects)19:5080.Stub-Total19:5080.Service Improvements St. Clair/ Oakwood 287 Rushton2.0130Service Improvements Davisolal Upgrade On-line Credit Card Authorization0.44550Pay & Display Upgrade On-line Credit Card Authorization0.48550Garage Chinahouse (CP 655) 935 Eglinton Ave. East Garage Chinahouse (CP 655)0.0860Redevelopment of CP 217 (1445 Bathrust)10.6000Redevelopment of CP 5 (15 Wellesley)0.10002300 Lakeshore expansion 242 Danforth, E. of Broadview CP 78 expansion0.3000242 Danforth, E. of Broadview CP 78 expansion0.3000Qakwood E of Eglinton (#2)0.7500Qakwood E of Eglinton (#2)0.7500Qakwood E of Eglinton (#2)1.0000186 Caribou Space garage)0.79286.Upgrades To Retail and Other Components1.0000P&D 3G Modem & Emulation Board CP 1222 Wilson Ave. Ex32842.2840PB 3G GodeleWoodlawn Space Space garage)0.04490120-L322 Wilson Ave. Ex32840.0440PS 15 Redevelopment (JV)1.0000204 2212 Eglinton Ave. West CP 673)0.0442204 2212 Eglinton Ave. Ex320.04402204 2212 Eglinton Ave. | 2017 YTD Exp. YE Projection | | | | Total | | | | | |
|---|-----------------------------|----------------|---------------|----------------|------------------|--------------|------------|-------|--------------------|------------------|
| Structural maintenance & Technology Green Plus (57 projects)19.5080.Sub-Total19.5080.Sub-Total19.5080.Sub-Total19.5080.St. Clair/ Oakwood 287 Rushton2.0130.CP 1 - Addition of 2 Levels4.4550.Pay & Display Upgrade On-line Credit Card0.4850.On-line Credit Card0.4850.Authorization0.066Garage0.086Chinahouse (CP 655) 935 Eglinton Ave. East0.086Redevelopment of CP 171 (1445 Bathrust)10.6000.Catabase0.1000.Redevelopment of CP 5 (15 Wellesley)0.1000.2300 Lakeshore0.4490.Paradxiew CP 78 expansion0.3000.242 Danforth, E. of Broadview CP 78 expansion0.3000.242 Danforth, E. of Broadview CP 78 expansion0.3000.0akwood E of Eglinton (#2)0.7500.(20, CP 673) Upgrades To Retail and Other Components1.0000.P&D 3G Modem & Expansion2.2840.P&D 3G Modem & Expansion2.2840.P&D 3G Modem & Expansion0.0010.2623 Eglinton Ave. West Outher Components0.004P&D 3G Modem & Expansion0.001P&D 3G Modem & Expansion0.001924 Daforth, E. of Broadview CP 780.004925 Eglinton Ave. Expansion0.001926 Start Berlail and Other Componen | 5 | Approved | % | \$ | % | On Budget | On Time | Notes | Approved Budget | Life-to- Date |
| Structural maintenance & Technology Green Plus (57 projects)19.5080.Sub-Total19.5080.Sub-Total19.5080.Sub-Total19.5080.Sub-Total19.5080.St. Clair/ Oakwood 287 Rushton2.0130.CP 1 - Addition of 2 Levels4.4550.Pay & Display Upgrade On-line Credit Card0.4850.On-line Credit Card0.4850.Authorization0.0860.Garage0.0860.Chinahouse (CP 655) 935 Eglinton Ave. East0.086Redevelopment of CP 171 (144 Bathrust)10.6000.Card Lakeshore0.1000.Qato Danforth, E. of Broadview CP 78 expansion0.3000.242 Danforth, E. of Broadview CP 78 expansion0.3000.Qatwood E of Eglinton (#2)0.7500.(20 (CP 673) | | | | | | | | | | |
| Sub-Total 19.508 0 Service Improvements St. Clair/ Oakwood 287 2.013 Rushton 2.013 Clair/ Oakwood 287 2.013 Rushton 2 2.013 Clair/ Oakwood 287 Rushton 2 4.455 0 Pay & Display Upgrade 0 0 0 On-line Credit Card 0.485 0 0 Authorization 0 0 0 Chinahouse (CP 655) 9.800 0 0 Garage 0 10.600 0 0 Chinahouse (CP 655) 0.086 935 Eglinton Ave. East 9.800 0 Sate Guevelopment of CP 10.600 0 0 0 2300 Lakeshore 0.740 0 0 242 Danforth, E. of 0 0 0 Broadview CP 78 0.300 0 0 Qakwood E of Eglinton 0.750 0 0 204 autork, 2212 Eglinton W. 1.091 0 0 | .237 | | 1.2% | 19.508 | 100.0% | G | G | | 22.095 | 2.229 |
| St. Clair/ Oakwood 287 Rushton2.013CP 1 - Addition of 2 Levels4.4550Pay & Display Upgrade On-line Credit Card Authorization0.4850Chinahouse (CP 655)935 Eglinton Ave. East9.8000Garage Chinahouse (CP 655)0.086935 Eglinton Ave. East0.006217 (1445 Bathrust)10.6000Redevelopment of CP 217 (1445 Bathrust)10.6000Redevelopment of CP 5 (15 Wellesley)0.10002300 Lakeshore 242 Danforth, E. of Broadview CP 780.3000Padaview CP 78 expansion0.44902204, 2212 Eglinton (#2)0.7500Qakwood E of Eglinton (#2)0.7500(P 673)0.30000Qakwood E of Eglinton (#2)0.7500Qakwood E of Eglinton (#2)0.7500Qakwood E of Eglinton (#2)0.7500Qakwood E of Eglinton (#2)0.0910Qakwood E of Eglinton (#2)0.0010Qakwood E of Eglinton (#2)0.0010Qakwood E of Eglinton (#2)0.0000204 caribou (204, 2212 Eglinton Ave. (204, 2214, 221208 Abitbi (204, 22121.0000920 G Modem & Emulation Board (CP 673)0.004920 G Modem & Enclavel Ave. (A)0.0042201222 Wilson Ave (223 Eglinton Ave. (A)0.004 |).237 | 19.508 | 1.2% | 19.508 | 100.0% | - | - | | 22.095 | 2.229 |
| Rushton2.013CP 1 - Addition of 24.4550Levels4.4550Pay & Display Upgrade0On-line Credit Card0.4850Authorization0Chinahouse (CP 655)9.8000935 Eglinton Ave. East9.8000Garage0Chinahouse (CP 655)0.086935 Eglinton Ave. East0.000Redevelopment of CP10.6000217 (1445 Bathrust)10.6000Redevelopment of CP 50.10002300 Lakeshore0.7400242 Danforth, E. of Broadview CP 780.300expansion00242 Danforth, E. of Broadview CP 780.300cyalt0.7500(#2)0.7500204, 2212 Eglinton0.750(#2)7.9286.0.71700 Roehampton (1507.928space garage)1.000Upgrades To Retail and Other Components1.000P&D 3G Modem & Emulation Board2.284CP 15 Redevelopment (JV)1.0002623 Eglinton Ave. West 0.0940.0941220-1222 Wilson Ave 2.1523.329775 King Street (CP 272)6.000592 and 598 Gerard East 0.0440.017Arrow/Finch Arrow/Finch5.000Maintenance Facility 5.0000.000Caprak Provisions 201710.000201710.000201721.00051 Dockside Dr | | ; | | | | | | | | |
| CP 1 - Addition of 2 Levels4.4550Pay & Display Upgrade On-line Credit Card0.4850Authorization00Chinahouse (CP 655)9.8000935 Eglinton Ave. East9.8000Garage10.6000Chinahouse (CP 655)0.086935 Eglinton Ave. East9.000217 (1445 Bathrust)10.60002300 Lakeshore0.1000242 Danforth, E. of Broadview CP 780.449expansion00242 Danforth, E. of Broadview CP 780.300224 Danforth, E. of Broadview CP 780.300242 Danforth, E. of Broadview CP 780.300204 kepansion0204 kepansion0.750(#2)7.928Ashore1.001Qakwood E of Eglinton (#2)7.9286. Space garage)7.9289.80 Godem & Emulation Board2.284CP 15 Redevelopment (VV)1.0002623 Eglinton Ave. West0.0941220-1222 Wilson Ave2.1528 Abitibi1.291437 Rogers Road0.2190. Carpark Provisions 20163.329775 King Street (CP 272)6.000592 and 598 Gerard East0.0445 Chartwell Road0.017Arrow/Finch5.000Maintenance Facility5.000Destiler/West Donlands20.000Carpark Provisions 201710.000Pace Portfolios21.00051 Dockside Drive </td <td></td> <td>2.013</td> <td>0.0%</td> <td>2.013</td> <td>100.0%</td> <td>G</td> <td>G</td> <td></td> <td>2.013</td> <td></td> | | 2.013 | 0.0% | 2.013 | 100.0% | G | G | | 2.013 | |
| Levels 4.455 0 Pay & Display Upgrade 0.485 0 On-line Credit Card 0.485 0 Authorization 0.160 0 Spä Eglinton Ave. East 9.800 0 Garage 0.806 0 Chinahouse (CP 655) 0.806 0 Spä Eglinton Ave. East 9.800 0 Garage 0.100 0 217 (1445 Bathrust) 10.600 0 Redevelopment of CP 0.100 0 2300 Lakeshore 0.740 0 242 Danforth, E. of Broadview CP 78 0.449 expansion 0.817 2204, 2212 Eglinton W. 0 QCP 673) 1.091 0 0 Space garage) 0.928 6. Upgrades To Retail and Other Components 1.000 P&D 3G Modem & 2.284 1.000 0 0 Qupardes To Retail and Other Components 1.000 0 0 P&D 3G Modem & 2.284 2.284 0.094 | | | | | | | | | | |
| On-line Credit Card 0.485 0 Authorization 0 0 Chinahouse (CP 655) 935 Eglinton Ave. East 9.800 0 Garage 0 0 0 Chinahouse (CP 655) 0.086 0 935 Eglinton Ave. East 0.086 0 Redevelopment of CP 10.600 0 217 (1445 Bathrust) 10.600 0 Redevelopment of CP 5 0.100 0 217 (1445 Bathrust) 0.740 0 242 Danforth, E. of Broadview CP 78 0.449 expansion 0.750 Paya & Display Machines 0.817 204, 2212 Eglinton W. 0.091 0 0Akwood E of Eglinton 0.717 0. 0Accords E or Retail and Other Components 1.000 0 VBgrades To Retail and Other Components 1.000 0 VAU 2.284 CP 15 8.0044 2623 Eglinton Ave. West 0.094 1.291 437 Rogers Road 0.219 0.420 Agers Road 0.017 |).744 | 4.455 | 16.7% | 4.455 | 100.0% | G | G | | 13.719 | 9.594 |
| Chinahouse (CP 655) 9.800 0 935 Eglinton Ave. East 9.800 0 Garage 0.086 0 Chinahouse (CP 655) 0.086 0 Redevelopment of CP 10.600 0 217 (1445 Bathrust) 10.600 0 Redevelopment of CP 5 0.100 0 2300 Lakeshore 0.740 0 242 Danforth, E. of Broadview CP 78 0.449 expansion 0 0 0 242 Danforth, E. of Broadview CP 78 0.300 expansion 0.817 2204, 2212 Eglinton W. 1.091 QCP 673) 1.091 0 0 204 x 212 Eglinton (150 7.928 6. 0 Upgrades To Retail and Other Components 1.000 0 0 P&D 3G Modem & 2.284 0 0 0 CP 15 Redevelopment (V) 1.000 0 0 0 2623 Eglinton Ave. West 0.094 1.291 437 Rogers Road 0.219 0. </td <td>).118</td> <td></td> <td>24.4%</td> <td>0.485</td> <td>100.0%</td> <td>G</td> <td>G</td> <td></td> <td>0.485</td> <td>0.118</td> |).118 | | 24.4% | 0.485 | 100.0% | G | G | | 0.485 | 0.118 |
| Chinahouse (CP 655) 0.086 935 Eglinton Ave. East 0.086 Redevelopment of CP 10.600 0 217 (1445 Bathrust) 10.600 0 Redevelopment of CP 5 0.100 0 2300 Lakeshore 0.740 0 242 Danforth, E. of Broadview CP 78 0.449 expansion 242 Danforth, E. of Broadview CP 78 Oakwood E of Eglinton 0.750 20 (#2) Pay & Display Machines 0.817 204, 2212 Eglinton W. 1.091 0 186 Caribou 0.717 0. 30 Roehampton (150 7.928 6. Upgrades To Retail and Other Components 1.000 P&D 3G Modem & Emulation Board 2.284 CP 15 Redevelopment (JV) 1.000 2623 Eglinton Ave. West 0.094 1220-1222 Wilson Ave 2.152 2.152 8 Abitibi 1.291 437 Rogers Road Rosedale/Woodlawn 3.500 Carpark Provisions 2016 3.229 775 King Street (CP 272) | 0.014 | 9.800 | 0.1% | 9.800 | 100.0% | G | G | | 9.800 | 0.014 |
| 217 (1445 Bathrust) 10.600 0 Redevelopment of CP 5 0.100 0 2300 Lakeshore 0.740 0 242 Danforth, E. of Broadview CP 78 0.449 expansion 242 Danforth, E. of Broadview CP 78 0.300 Pay Abisplay Machines 0.817 2204, 2212 Eglinton 0 (CP 673) 0.91 0 0 186 Caribou 0.717 0. 30 Roehampton (150 7.928 6. Upgrades To Retail and 0.000 1.000 0 2233 Eglinton Ave. West 0.094 1220-1222 Wilson Ave 2.152 8 Abitibi 1.291 437 Rogers Road 0.219 0. 3299 775 King Street (CP 272) 6.000 592 and 598 Gerard East 0.044 5 5.000 592 and 598 Gerard East 0.044 5 5.000 592 and 598 Gerard East 0.044 5.000 592 and 598 Gerard East 0.044 5 5.000 502 5.000 502 5.000 502 5.000 502 5.000 502 5.000 | | 0.086 | 0.0% | 0.086 | 100.0% | G | G | | 0.100 | 0.014 |
| (15 Wellesley) 0.100 0 2300 Lakeshore 0.740 0 242 Danforth, E. of Broadview CP 78 0.449 expansion 242 Danforth, E. of Broadview CP 78 0.300 242 Danforth, E. of Broadview CP 78 0.300 expansion 0 0.750 242 Danforth, E. of Broadview CP 78 0.300 expansion 0.750 9 Pay & Display Machines 0.817 204, 2212 Eglinton W. 1.091 0 168 Caribou 0.717 0. 30 Roehampton (150 7.928 6. Upgrades To Retail and Other Components 1.000 P&D 3G Modem & 2.284 Emulation Board 2.284 CP 15 Redevelopment 1.000 (JV) 2623 Eglinton Ave. West 0.094 1220-1222 Wilson Ave 2.152 8 Abitibi 1.291 437 Rogers Road 0.219 0. Carpark Provisions 2016 3.329 775 King Street (CP 272) 6.000 592 and 598 Gerard East 0.044 5 Chartwell Road 0.017 Arr | 0.009 | | 0.1% | 10.600 | 100.0% | G | G | | 10.600 | 0.009 |
| 2300 Lakeshore 0.740 0 242 Danforth, E. of 0.449 Broadview CP 78 0.449 expansion 0.300 242 Danforth, E. of 0.300 Broadview CP 78 0.300 expansion 0.750 Pay & Display Machines 0.817 2204, 2212 Eglinton W. 1.091 108 Caribou 0.717 30 Roehampton (150 7.928 space garage) 7.928 Upgrades To Retail and Other Components 1.000 P&D 3G Modem & 2.284 CP 15 Redevelopment (VV) 1.000 2623 Eglinton Ave. West 0.094 1220-1222 Wilson Ave 2.152 8 Abitibi 1.291 437 Rogers Road 0.219 O. 3.329 775 King Street (CP 272) 6.000 Space aptrike Road 0.017 Arrow/Finch 5.000 Maintenance Facility 5.000 Destilery/West Donlands 20.000 Caprark Provisions 21.000 10.000 <td>0.177</td> <td>0.100</td> <td>176.6%</td> <td>0.180</td> <td>180.0%</td> <td>R</td> <td>G</td> <td>#1</td> <td>0.100</td> <td>0.177</td> | 0.177 | 0.100 | 176.6% | 0.180 | 180.0% | R | G | #1 | 0.100 | 0.177 |
| Broadview CP 780.449expansion242 Danforth, E. ofBroadview CP 780.300expansion0.300Oakwood E of Eglinton0.750(#2)0.750Pay & Display Machines0.8172204, 2212 Eglinton W.1.091(CP 673)7.9286.7.928Upgrades To Retail and Other Components1.000P&D 3G Modem & Emulation Board2.284Emulation Board0.219Q204, 2212 Wilson Ave0.528 Abitibi1.291437 Rogers Road0.219Rosedale/Woodlawn3.500Carpark Provisions 20163.329775 King Street (CP 272)6.000592 and 598 Gerard East0.0445 Chartwell Road0.017Arrow/Finch5.000Maintenance Facility5.000Destilery/West Donlands20.000Cappark Provisions10.000201710.000201710.000201716.40016 Davisvile/Yonge CP 2800.300 | 0.005 | 0.740 | 0.6% | 0.740 | 100.0% | G | G | | 2.700 | 1.964 |
| expansion 242 Danforth, E. of Broadview CP 78 0.300 expansion 0.300 cashing the second of the second | | | | | | | | | | |
| Broadview CP 78 0.300 expansion 0.750 Qakwood E of Eglinton (#2) 0.750 Pay & Display Machines 0.817 2204, 2212 Eglinton W. (CP 673) 1.091 0 186 Caribou 0.717 0. 30 Roehampton (150 7.928 6. yparage 7.928 6. Upgrades To Retail and Other Components 1.000 P&D 3G Modem & Emulation Board 2.284 CP 15 Redevelopment (JV) 1.000 2623 Eglinton Ave. West 0.094 0.219 1220-1222 Wilson Ave 2.152 8 Abitibi 437 Rogers Road 0.219 Rosedale/Woodlawn 3.500 3.229 775 King Street (CP 272) 6.000 592 and 598 Gerard East 0.044 0.017 Strow/Finch 5.000 Maintenance Facility 5.000 Destillery/West Donlands 20.000 Caprpark Provisions 2017 10.000 Pace Portfolios 21.000 51 Dockside Drive 16.400 Davisvile/Yonge CP 280 0.300 <td></td> <td>0.449</td> <td>0.0%</td> <td>0.449</td> <td>100.0%</td> <td>G</td> <td>G</td> <td></td> <td>3.225</td> <td>2.806</td> | | 0.449 | 0.0% | 0.449 | 100.0% | G | G | | 3.225 | 2.806 |
| (#2) 0.750 Pay & Display Machines 0.817 2204, 2212 Eglinton W. 1.091 0 186 Caribou 0.717 0. 30 Roehampton (150 7.928 6. yparades To Retail and Other Components 1.000 0 P&D 3G Modem & 2.284 0.094 Emulation Board 2.284 0.094 CP 15 Redevelopment 1.000 2623 Eglinton Ave. West 0.094 1220-1222 Wilson Ave 2.152 8 Abilibi 1.291 437 Rogers Road 0.219 0. Rosedale/Woodlawn 3.500 Carpark Provisions 2016 3.329 775 King Street (CP 272) 6.000 592 and 598 Gerard East 0.044 5 5 Chartwell Road 0.017 7 Arrow/Finch 5.000 5000 Maintenance Facility 5.000 500 2017 21.000 2017 Pace Portfolios 21.000 51 0.21.000 51 0.300 | | 0.300 | 0.0% | 0.300 | 100.0% | G | G | | 0.300 | |
| Pay & Display Machines 0.817 2204, 2212 Eglinton W. 1.091 0 186 Caribou 0.717 0. 30 Roehampton (150 7.928 6. ygrades To Retail and Other Components 1.000 7.928 P&D 3G Modem & 2.284 CP 15 Redevelopment 1.000 (JV) 1.000 2.212 Wilson Ave 2.152 8 Abitibi 1.291 437 Rogers Road 0.219 0. Sosedale/Woodlawn 3.500 2.52 3.229 775 King Street (CP 272) 6.000 592 and 598 Gerard East 0.044 5 S Chartwell Road 0.017 Arrow/Finch 5.000 5.000 2.2017 2.000 2.2017 2.000 2.2017 2.000 | | 0.750 | 0.0% | 0.750 | 100.0% | G | G | | 0.750 | |
| 2204, 2212 Eglinton W. 1.091 0 (CP 673) 0.717 0. 186 Caribou 0.717 0. 30 Roehampton (150 7.928 6. Upgrades To Retail and Other Components 1.000 7.928 P&D 3G Modem & 2.284 CP 15 Redevelopment (JV) 1.000 2623 Eglinton Ave. West 0.094 0.094 1220-1222 2633 Eglinton Ave. West 0.094 0.219 0. 725 King Street (CP 272) 6.000 592 and 598 Gerard East 0.044 0.017 Sourd S98 Gerard East 0.044 0.017 7. 6.000 Subilibir 5.000 0.000 2. Sourd S98 Gerard East 0.044 0.017 0.000 0.000 Subilibir 5.000 0.000 0.000 0.000 Subilibiry/West Donlands 20.000 | | s 0.817 | 0.0% | 0.817 | 100.0% | G | G | | 0.850 | 0.033 |
| (CP 6/3) 0.717 0. 186 Caribou 0.717 0. 30 Roehampton (150 7.928 6. Upgrades To Retail and Other Components 1.000 6. P&D 3G Modem & 2.284 CP 15 Redevelopment 1.000 (JV) 1.000 1.000 1.222 2623 Eglinton Ave. West 0.094 1220-1222 Wilson Ave 2.152 8 Abitibi 1.291 437 Rogers Road 0.219 0. Rosedale/Woodlawn 3.500 2.329 775 King Street (CP 272) 6.000 592 and 598 Gerard East 0.044 5 5.000 592 and 598 Gerard East 0.044 5 Chartwell Road 0.017 Arrow/Finch 5.000 5.000 2017 Pace Portfolios 21.000 51 0.000 2017 10.000 2017 Pace Portfolios 21.000 51 0.300 16 20.300 16 | 0.013 | 1 | 1.2% | 1.091 | 100.0% | G | G | | 3.245 | 2.167 |
| 30 Roehampton (150 space garage)7.9286.Upgrades To Retail and Other Components1.000P&D 3G Modem & Emulation Board2.284CP 15 Redevelopment (JV)1.0002623 Eglinton Ave. West0.094220-1222 Wilson Ave 2423 Eglinton Ave. West0.0941220-1222 Wilson Ave 2437 Rogers Road0.2190. Rosedale/Woodlawn3.50026775 King Street (CP 272)6.000592 and 598 Gerard East0.0445 Chartwell Road0.017 Arrow/Finch5.000Maintenance Facility5.000201710.000Pace Portfolios21.00051 Dockside Drive16.40016Davisvile/Yonge CP 2800.300 | | | | | | | _ | | | |
| space garage) 7.928 6. Upgrades To Retail and Other Components 1.000 P&D 3G Modem & Emulation Board 2.284 CP 15 Redevelopment (JV) 1.000 2623 Eglinton Ave. West 0.094 1220-1222 Wilson Ave 2.152 8 Abitibi 1.291 437 Rogers Road 0.219 0. 3.329 775 King Street (CP 272) 6.000 592 and 598 Gerard East 0.044 5 Chartwell Road 0.017 Arrow/Finch 5.000 Destilery/West Donlands 20.000 Cappark Provisions 10.000 2017 10.000 51 Dockside Drive 16.400 Davisvile/Yonge CP 280 0.300 | .006 | | 0.9% | 0.717 | 100.0% | G | G | | 1.918 | 1.207 |
| Other Components 1.000 Other Components 1.000 P&D 3G Modem & 2.284 Emulation Board 2.284 CP 15 Redevelopment 1.000 (V) 2623 Eglinton Ave. West 0.094 1220-1222 Wilson Ave 2.152 8 Abitibi 1.291 437 Rogers Road 0.219 Rosedale/Woodlawn 3.500 Carpark Provisions 2016 3.329 775 King Street (CP 272) 6.000 592 and 598 Gerard East 0.044 5 Chartwell Road 0.017 Arrow/Finch 5.000 Maintenance Facility 5.000 Destilery/West Donlands 20.000 Carpark Provisions 10.000 2017 71.000 51 Dockside Drive 16.400 Davisvile/Yonge CP 280 0.300 | .000 | 7.928 | 75.7% | 7.928 | 100.0% | G | G | | 8.000 | 6.038 |
| Emulation Board 2.284 CP 15 Redevelopment 1.000 (JV) 1.000 2623 Eglinton Ave. West 0.094 1220-1222 Wilson Ave 2.152 8 Abitibi 1.291 437 Rogers Road 0.219 Rosedale/Woodlawn 3.500 Carpark Provisions 2016 3.329 775 King Street (CP 272) 6.000 592 and 598 Gerard East 0.044 5 Chartwell Road 0.017 Arrow/Finch 5.000 Destilery/West Donlands 20.000 Cappark Provisions 2017 10.000 Pace Portfolios 21.000 51 Dockside Drive 16.400 Davisvile/Yonge CP 280 0.300 | | 1.000 | 0.0% | 1.000 | 100.0% | G | G | | 1.000 | |
| (JV) 1.000 2623 Eglinton Ave. West 0.094 1220-1222 Wilson Ave 2.152 8 Abitibi 1.291 437 Rogers Road 0.219 Rosedale/Woodlawn 3.500 Carpark Provisions 2016 3.329 775 King Street (CP 272) 6.000 592 and 598 Gerard East 0.044 5 Chartwell Road 0.017 Arrow/Finch 5.000 Destilery/West Donlands 20.000 Carpark Provisions 10.000 2017 10.000 51 Dockside Drive 16.400 Davisvile/Yonge CP 280 0.300 | | 2.284 | 0.0% | 2.284 | 100.0% | G | G | | 3.084 | 0.800 |
| 2623 Eglinton Ave. West 0.094 1220-1222 Wilson Ave 2.152 8 Abilibi 1.291 437 Rogers Road 0.219 Rosedale/Woodlawn 3.500 Carpark Provisions 2016 3.329 775 King Street (CP 272) 6.000 592 and 598 Gerard East 0.044 5 Chartwell Road 0.017 Arrow/Finch 5.000 Destilery/West Donlands 20.000 Carpark Provisions 10.000 2017 10.000 Pace Portfolios 21.000 51 Dockside Drive 16.400 Davisvile/Yonge CP 280 0.300 | | 1.000 | 0.0% | 1.000 | 100.0% | G | G | | 1.000 | |
| 8 Abitibi 1.291 437 Rogers Road 0.219 0. Rosedale/Woodlawn 3.500 0. Carpark Provisions 2016 3.329 0. 775 King Street (CP 272) 6.000 592 and 598 Gerard East 0.044 5 Chartwell Road 0.017 Arrow/Finch 5.000 Maintenance Facility 5.000 0.000 0.000 Cappark Provisions 10.000 0.000 0.000 Pace Portfolios 21.000 51 Dockside Drive 16.400 16 Davisvile/Yonge CP 280 0.300 0.000 0.000 0.000 | | st 0.094 | 0.0% | 0.094 | 100.0% | G | G | | 2.780 | 2.686 |
| 437 Rogers Road 0.219 0. Rosedale/Woodlawn 3.500 Carpark Provisions 2016 3.329 775 King Street (CP 272) 6.000 592 and 598 Gerard East 0.044 5 Chartwell Road 0.017 Arrow/Finch 5.000 Destilery/West Donlands 20.000 Cappark Provisions 2017 10.000 Pace Portfolios 21.000 51 Dockside Drive 16.400 Davisvile/Yonge CP 280 0.300 | | | 0.0% | 2.152 | 100.0% | G | G | | 6.000 | 2.898 |
| Rosedale/Woodlawn 3.500 Carpark Provisions 2016 3.329 775 King Street (CP 272) 6.000 592 and 598 Gerard East 0.044 5 Chartwell Road 0.017 Arrow/Finch 5.000 Maintenance Facility 5.000 Destilery/West Donlands 20.000 Carpark Provisions 10.000 2017 10.000 51 Dockside Drive 16.400 Davisvile/Yonge CP 280 0.300 | .184 | | 0.0% 84.0% | 1.291 0.219 | 100.0% | G | G | | 2.130 0.900 | 0.865 |
| Carpark Provisions 2016 3.329 775 King Street (CP 272) 6.000 592 and 598 Gerard East 0.044 5 Chartwell Road 0.017 Arrow/Finch 5.000 Maintenance Facility 5.000 Destilery/West Donlands 20.000 Carpark Provisions 2017 10.000 Pace Portfolios 21.000 51 Dockside Drive 16.400 Davisvile/Yonge CP 280 0.300 | .104 | | 0.0% | 3.500 | 100.0% 100.0% | G | G | | 3.500 | 0.000 |
| 775 King Street (CP 272) 6.000 592 and 598 Gerard East 0.044 5 Chartwell Road 0.017 Arrow/Finch 5.000 Maintenance Facility 5.000 Destilery/West Donlands 20.000 Caprpark Provisions 2017 10.000 Pace Portfolios 21.000 51 Dockside Drive 16.400 Davisvile/Yonge CP 280 0.300 | | | 0.0% | 3.329 | 100.0% | Ğ | Ğ | | 3.329 | |
| 5 Chartwell Road 0.017 Arrow/Finch 5.000 Maintenance Facility 5.000 Destilery/West Donlands 20.000 Caprpark Provisions 20.000 Pace Portfolios 21.000 51 Dockside Drive 16.400 16 Davisvile/Yonge CP 280 0.300 | | | 0.0% | 6.000 | 100.0% | | Ğ | | 6.000 | |
| Arrow/Finch 5.000 Maintenance Facility 5.000 Destilery/West Donlands 20.000 Caprpark Provisions 10.000 2017 21.000 Pace Portfolios 21.000 51 Dockside Drive 16.400 Davisvile/Yonge CP 280 0.300 | | | 0.0% | 0.044 | 100.0% | G | G | | 2.458 | 2.414 |
| Maintenance Facility5.000Destilery/West Donlands20.000Caprpark Provisions 201710.000Pace Portfolios21.00051 Dockside Drive16.400Davisvile/Yonge CP 2800.300 | | | 0.0% | 0.017 | 100.0% | G | G | | 0.831 | 0.814 |
| Destilery/West Donlands 20.000 Caprpark Provisions 10.000 Pace Portfolios 21.000 51 Dockside Drive 16.400 16 Davisvile/Yonge CP 280 0.300 | | | 0.0% 0.0% | 5.000 5.000 | 100.0% 100.0% | G | G | | 5.000 5.000 | |
| Caprpark Provisions 10.000 2017 10.000 Pace Portfolios 21.000 51 Dockside Drive 16.400 16 Davisvile/Yonge CP 280 0.300 | | | 0.0% | 5.000 | 0.0% | R | R | # 2 | 20.000 | |
| 2017 Pace Portfolios 21.000 51 Dockside Drive 16.400 16 Davisvile/Yonge CP 280 0.300 16 | | | 0.0% | 10.000 | 100.0% | G | 0 0 | π Ζ | 10.000 | |
| 51 Dockside Drive 16.400 16 Davisvile/Yonge CP 280 0.300 | | | 0.0% | 21.000 | 100.0% | G | G | | 21.000 | |
| Davisvile/Yonge CP 280 0.300 | 5.156 | | 98.5% | 16.400 | 100.0% | Ğ | Ğ | | 16.400 | 16.156 |
| Sub-Total 138.960 23 | | | 0.0% | 0.300 | 100.0% | Ğ | Ğ | | 0.300 | |
| | 3.425 | | 16.9% | 119.040 | 85.7% | - | - | | 168.517 | 50.773 |
| Total 158.469 23 | 3.663 | 158 //40 | 14.9% | 138.549 | 87.4% | | | | 190.612 | 53.002 |
| On Time On Budget | | On Budget | 14.7/0 | 130.349 | 07.4% | | | 1 | 170.012 | J3.00Z |
| On/Ahead of Schedule Image: Constraint of the second | | Between 50% ar | | | | | | | | |

Note # 1: The project will be completed on time, but over the budget.

Note # 2: Anticipated acquision of lands in Distilery District has been cancelled, since negotiations did not result in a favourable price.

Toronto Water



| Table 1 2016 Active Projects by Categ | gory |
|--|------|
| Health & Safety | 3 |
| Legislated | 8 |
| SOGR | 21 |
| Service Improvement | 20 |
| Growth | 11 |
| Total # of Projects | 63 |

Chart 2




Table 2

52

Reason for Delay

| Reason for Delay | 02 | |
|-----------------------------------|----------------------|----------------|
| | Significant Delay | Minor Delay |
| Insufficient Staff Resources | 4 | 2 |
| Procurement Issues | 2 | 3 |
| RFQ/RFP Delayed | 11 | 6 |
| Contractor Issues | 2 | |
| Site Conditions | 9 | 8 |
| Co-ordination with Other Projects | | |
| Community Consultation | | |
| Other* | 5 | |
| Total # of Projects | 33 | 19 |

| Table 3 | |
|-----------------|-------------|
| Projects Status | (\$Million) |

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled | | | |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|--|--|--|
| 783.96 | 19.22 | 37.56 | 0.80 | 2.00 | | | |
| | | | | | | | |

Reasons for "Other*" Projects Delay:

It is anticipated that about 5 projects will be delayed pending resolution of legal claims and approval of additional funding resources.

- As of March 31, for year-end, Toronto Water is projecting to be \$718.404 million or 85.2% spent of the approved total 2017 Capital Budget of \$843.534 million. The projected year-end spending rate is consistent with the 10-Year Rate Model completion target for 2017 of 85% for projects funded from the Toronto Water Capital Financing Reserve Fund.
- ➤ 73% or \$619.279 million is dedicated to State of Good Repair, Health and Safety and Legislative projects in 2017.
- \$783.958 million or 79% of projects are on track for scheduled completion. Most capital projects are multi-year or on-going expenditures with completion dates in future years. Current spending is consistent with construction schedules.
- The following multi-year projects account for approximatelly 88.5% of the year-to-date spending: Rehabilitation and Replacement of Linear Infrastructure for Water and Sewers projects (\$33.807 million or 8.2% of the 2017 Approved Capital Budget); Improvements at Ashbridges Bay Treatment Plant (\$71.908 million or 12.2% of the 2017 Approved Capital Budget); Improvements at Highland Creek Treatment Plant (\$5.680 million or 16.9% of the 2017 Approved Capital Budget.); Wet Weather Flow (\$35.195 million or 13.5% of the 2017 Approved Capital Budget.); Wet Weather Flow (\$35.195 million or 13.5% of the 2017 Approved Capital Budget.); Transmission and Storage Facilities (\$7.387 million or 15.8% of the 2017 Approved Capital Budget.); and Basement Flooding Program (\$3.613 million or 5.0% of the 2017 Approved Capital Budget).
- Chart 1 reflects projects by category as displayed at the program level in the Project by Category Table . Chart 2 reflects the total number of individual projects.

| Toronto Water Projects by Category (Million) | 2017 | YTD I | Fxn | YE Projection | | | | | | |
|--|--------------------------|----------------|-----------------|------------------|----------------|--------------|------------|--------------|-----------------------------|------------------|
| | Approved Cash Flow | \$ | <u>кр.</u> % | \$ | % | On Budget | On Time | Notes | Total Approved Budget | Life-to- Date |
| Health & Safety | | | | | | | | | | |
| Ashbridges Bay | | | | | | | | | | |
| Treatment Plant (ABTP) | 2.711 | 0.503 | 18.6% | 2.304 | 85.0% | G | G | | 32.822 | 21.015 |
| Humber Wastewater | | | | | | | | | | |
| Treatment Plant (HTP) | 0.015 | 0.000 | 0.0% | 0.013 | 86.7% | G | G | | 0.043 | 0.028 |
| Yards & Facilities | 1.731 | 0.017 | 1.0% | 1.607 | 92.8% | G | G | | 23.416 | 15.816 |
| Sub-Total | 4.457 | 0.520 | 11.7% | 3.924 | 88.0% | | | | 56.281 | 36.859 |
| Legislated | | | | | | | | | | |
| Ashbridges Bay | | | 1 | | | | | | | |
| Treatment Plant (ABTP) | 4.486 | 0.794 | 17.7% | 4.609 | 102.7% | R | G | | 283.198 | 11.718 |
| R.L. Clark Treatment | | | | | | | | | | |
| Plant | 0.435 | 0.008 | 1.8% | 0.369 | 84.8% | G | G | | 4.411 | 0.444 |
| Highland Creek | | | | | | ~ | | | | |
| Treatment Plant (HCTP) | 13.501 | 3.734 | 27.7% | 11.301 | 83.7% | G | G | | 86.909 | 45.886 |
| Humber Treatment Plant | | | | | | _ | | | | |
| (HTP) | 6.470 | 1.385 | 21.4% | 6.438 | 99.5% | G | G | | 53.149 | 40.069 |
| Island Treatment Plant | 11.551 | 0.432 | 3.7% | 7.706 | 66.7% | Ø | G | | 65.687 | 10.659 |
| Pumping Stations & | | | | | | - T | | | | |
| Forcemains | 2.084 | 0.404 | 19.4% | 1.737 | 83.3% | G | G | | 45.765 | 14.919 |
| Water Service | | | | | | _ | | | | |
| Replacement | 35.824 | 2.767 | 7.7% | 28.452 | 79.4% | G | G | | 260.910 | 173.126 |
| Water Treatment - | | | | | | _ | | | | |
| Storage & Treatment | 0.116 | 0.024 | 20.7% | 0.098 | 84.5% | G | G | | 10.929 | 10.613 |
| Sub-Total | 74.467 | 9.548 | 12.8% | 60.710 | 81.5% | - | - | | 810.958 | 307.434 |
| | , | 71010 | 121070 | 001710 | 011070 | | | | 0101700 | |
| State of Good Repair | | | | | | | | | | |
| Ashbridges Bay | 62.016 | 7.361 | 11.9% | 51.161 | 82.5% | G | G | | 1,363.299 | 422.527 |
| Treatment Plant (ABTP) | 0.540 | 0.000 | 0.00/ | 0.044 | 10 101 | | | | 7.005 | 5 070 |
| Business & Technology | 0.513 | 0.000 | 0.0% | 0.311 | 60.6% | Ŷ | G | | 7.885 | 5.972 |
| R.L. Clark Treatment | 10.780 | 0.628 | 5.8% | 9.457 | 87.7% | G | G | | 111.073 | 72.435 |
| Plant | | | | | | | | | | |
| R.C. Harris Treatment | 12.415 | 0.539 | 4.3% | 8.989 | 72.4% | G | G | | 74.262 | 39.683 |
| Plant | | | | | | | | | | |
| Highland Creek | 15.883 | 1.841 | 11.6% | 14.007 | 88.2% | G | G | | 253.055 | 147.849 |
| Treatment Plant (HCTP) | | | | | | | | | | |
| F.J. Horgan Treatment | 3.057 | 0.744 | 24.3% | 2.547 | 83.3% | G | G | | 12.728 | 6.126 |
| Plant | | | | | | | | | | |
| Humber Treatment Plant | 51.770 | 0.907 | 1.8% | 47.097 | 91.0% | G | G | | 359.796 | 82.588 |
| (HTP) | 2.075 | 0.040 | 21.20/ | 2 00 4 | 70.00/ | | | | 24.011 | F 00/ |
| Island Treatment Plant | 3.965 | 0.840 | 21.2% | 3.094 | 78.0% | | G | | 24.011 407.051 | 5.086 |
| Linear Engineering | 71.427 | 9.605 | 13.4% | 65.284 | 91.4% | G | | | 407.051 | 188.808 |
| Pumping Stations & Forcemains | 1.085 | 0.071 | 6.5% | 1.131 | 104.2% | R | G | | 52.475 | 29.402 |
| Sewer Rehabilitation | 64.064 | 6.273 | 9.8% | 55.674 | 86.9% | G | G | | 320.637 | 170.729 |
| | 14.102 | 3.488 | | | | G | G | | 139.491 | |
| Sewer Replacment Trunk Sewers | 29.634 | 3.488 0.314 | 24.7% 1.1% | 12.401 25.945 | 87.9% 87.6% | | G | | 293.621 | 93.427 |
| Trunk Watermains | 29.034 16.819 | 5.654 | 33.6% | 25.945 | | = | G | | 108.515 | |
| Watermain Rehabilitation | 77.764 | 0.868 | 1.1% | 76.778 | | | G | | 469.598 | 280.419 |
| Watermain Replacement | 78.082 | 3.527 | 4.5% | 66.537 | 98.7% 85.2% | | G | | 409.598 398.147 | 280.419 281.450 |
| Water Service | | | | | | | | | | |
| Replacement | 1.500 | 0.000 | 0.0% | 1.275 | 85.0% | G | G | | 17.281 | 14.281 |
| Water Treatment - | | | | | | | | | | |
| Storage & Pumping | 17.353 | 1.233 | 7.1% | 11.758 | 67.8% | Ø | \odot | #1 | 118.826 | 28.818 |
| Stations | 17.000 | 1.233 | 7.170 | 11.750 | 07.070 | | | <i>u</i> ' 1 | 110.020 | 20.010 |
| Wet Weather Flow - | | | | | | | | | | |
| Implementation Projects | 1.735 | 0.097 | 5.6% | 0.866 | 49.9% | R | R | #2 | 43.600 | 6.908 |
| Wet Weather Flow - | | | | | | | | | | |
| Stream Restoration | 6.146 | 0.999 | 16.3% | 4.494 | 73.1% | G | G | | 65.916 | 33.616 |
| Yards & Facilities | 0.245 | 0.000 | 0.0% | 0.208 | 84.9% | G | G | | 3.345 | 1.827 |
| Sub-Total | 540.355 | 44.989 | 8.3% | 472.367 | 84.9% 87.4% | | | | 4,644.612 | 2,094.672 |
| Jub-10(d) | 040.000 | 44.709 | 0.3 /0 | 412.30/ | 07.4% | - | - | | +,044.01Z | 2,074.072 |

Note # 1: Progress on Rosehill Reservoir delayed to allow for extended public consultation.

Note # 2:

Project delays are due to one or combination of the following reasons: additional site condition issues including contaminated soil and equipment function (Water Treatment - Storage & Treatment), issues with equipment preselection (Highland Creek Treatment Plant), consultant performance (Island Treatment Plant) and extended time required for preparation of RFP for multiple contracts (Zebra Mussel Control project and Standby Power project).

| Toronto Water | 2017 | 2017 YTD Exp. YE Projection | | | | | | | | |
|---|--|-----------------------------|--------|----------------|----------------|----------|------|-------|-------------------|------------------|
| Projects by Category (Million) | Approved Cash | YTD Exp. | | YE Projec | | On On | | Notes | Total Approved | Life-to- Date |
| | Flow | Ŷ | 70 | ъ. | 70 | Budget | Time | | Budget | Date |
| Service Improvements | | | | | | | | | | |
| Ashbridges Bay | 2.445 | 0.110 | 4.5% | 1.892 | 77.4% | G | G | | 73.636 | 48.326 |
| Treatment Plant (ABTP) Automated Meter | | | | | | Ŭ | | | | |
| Reading System (AMR) | 4.040 | 0.371 | 9.2% | 4.040 | 100.0% | G | G | | 218.425 | 210.359 |
| Business & Technology | 13.802 | 0.648 | 4.7% | 9.078 | 65.8% | Ø | Ø | #3 | 88.244 | 20.981 |
| Basement Flooding | 72.137 | 3.613 | 5.0% | 50.962 | 70.6% | G | G | | 1,539.543 | 302.523 |
| Program | 72.137 | 5.015 | 5.070 | 30.702 | 70.070 | | | | 1,007.040 | 302.323 |
| R.C. Harris Treatment Plant | 1.125 | 0.094 | 8.4% | 0.579 | 51.5% | 8 | Ø | #3 | 7.771 | 0.168 |
| Highland Creek | | 0.405 | 0.50/ | | | | ~ | | | |
| Treatment Plant (HCTP) | 4.257 | 0.105 | 2.5% | 1.921 | 45.1% | R | e | #2 | 107.203 | 24.286 |
| F.J. Horgan Treatment | 1.834 | 0.235 | 12.8% | 1.205 | 65.7% | 3 | G | | 8.437 | 1.728 |
| Plant | 1.001 | 0.200 | 12.070 | 1.200 | 00.770 | v | | | 0.107 | 1.720 |
| Humber Treatment Plant (HTP) | 2.110 | 0.419 | 19.9% | 2.097 | 99.4% | G | G | | 61.179 | 51.304 |
| Island Treatment Plant | 0.682 | 0.056 | 8.2% | 0.117 | 17.2% | R | R | #2 | 5.243 | 2,773 |
| Linear Engineering | 0.862 | 0.037 | 4.3% | 0.765 | 88.7% | G | G | "- | 12.059 | 2.897 |
| Pumping Stations & | 0.343 | 0.074 | 21.6% | 0.292 | 85.1% | | G | | 3.189 | 2.632 |
| Forcemains | | | | | | - | | | | |
| Sewer Replacements Trunk Watermains | 5.442 0.302 | 0.000 | 0.0% | 4.626 0.295 | 85.0% 97.7% | G | G | | 30.673 5.724 | 25.231 |
| Trunk Watermains | 0.302 | 0.058 | 0.0% | 0.295 | 97.7% | | G | | 6.883 | 6.871 |
| Water Treatment - | 0.012 | 0.000 | 0.070 | 0.010 | 03.370 | V | | | 0.003 | 0.071 |
| Storage & Pumping | 9.336 | 0.361 | 3.9% | 8.645 | 92.6% | G | G | | 47.133 | 15.546 |
| Stations | | | | | | | | | | |
| Water Treatment - | 1.683 | 0.000 | 0.0% | 0.815 | 48.4% | R | R | #2 | 16.674 | 0.695 |
| Plantwide | 1.000 | 0.000 | 0.070 | 0.010 | 10.170 | | | " 2 | 10.071 | 0.070 |
| Wet Weather Flow - Implementation Projects | 17.329 | 1.030 | 5.9% | 15.741 | 90.8% | G | G | | 233.830 | 106.391 |
| Wet Weather Flow - | | | | | | | | | | |
| Stream Restoration | 0.028 | 0.000 | 0.0% | 0.000 | 0.0% | R | G | | 13.963 | 13.935 |
| Wet Weather Flow - | 13.360 | 3.069 | 23.0% | 13.197 | 98.8% | G | G | | 71.384 | 56.674 |
| TRCA | | | | | | | | | | |
| Yards & Facilities | 2.082 | 0.097 | 4.7% | 1.670 | 80.2% | _ | G | | 44.016 | 39.332 |
| Sub-Total | 153.211 | 10.377 | 6.8% | 117.947 | 77.0% | - | - | | 2,595.209 | 932.918 |
| Growth Related | | | | | | | | | | |
| Ashbridges Bay | 0.250 | 0.000 | 0.0% | | 0.0% | R | 8 | #3 | 2.000 | 0.000 |
| Treatment Plant (ABTP) | 0.230 | 0.000 | 0.070 | | 0.070 | | U | π3 | 2.000 | 0.000 |
| Highland Creek Treatment Plant (HCTP) | 0.010 | 0.000 | 0.0% | | 0.0% | R | Ø | #3 | 8.640 | 7.140 |
| F.J. Horgan Treatment | | | | | | | _ | | | |
| Plant | 0.051 | 0.000 | 0.0% | 0.015 | 29.4% | R | G | | 15.988 | 15.862 |
| Linear Engineering | 1.115 | 0.010 | 0.9% | 0.948 | 85.0% | G | G | | 2.988 | 1.073 |
| New Service | 35.000 | 6.124 | 17.5% | 35.000 | 100.0% | G | G | | 247.326 | 177.126 |
| Connections | | | | | | _ | | "2 | | |
| New Sewers Trunk Sewers & Pumping | 7.645 | 0.014 | 0.2% | 5.314 | 69.5% | Ø | Ø | #3 | 50.540 | 12.425 |
| Stations | 3.400 | 0.014 | 0.4% | 2.890 | 85.0% | G | G | | 23.021 | 1.000 |
| Trunk Sewers & Pumping | 0.755 | 0.000 | 0.00/ | 0 (40 | 05.00/ | | | | 2.00/ | 2 (0 (|
| Stations | 0.755 | 0.000 | 0.0% | 0.642 | 85.0% | G | G | | 3.896 | 2.686 |
| Trunk Watermains | 2.458 | 0.057 | 2.3% | 1.389 | 56.5% | 8 | 8 | #3 | 36.173 | 0.635 |
| Water Efficiency Plan | 0.520 | 0.075 | 14.4% | 0.442 | 85.0% | | G | | 12.247 | 10.652 |
| Watermain Replacement Water Treatment - | 19.387 | 1.094 | 5.6% | 16.446 | 84.8% | G | G | | 104.084 | 42.796 |
| Storage & Pumping | 0.425 | 0.001 | 0.2% | 0.369 | 86.8% | G | G | | 36.410 | 35.667 |
| Stations | 5.120 | 0.001 | 0.270 | 5.007 | 00.070 | | | | 30.110 | 20.007 |
| Wet Weather Flow - | 0.025 | 0.000 | 0.0% | | 0.0% | R | G | | 0.500 | 0.000 |
| Implementation Projects | | | | | | | - | | | |
| Sub-Total | 71.041 | 7.389 | 10.4% | 63.455 | 89.3% | - | - | | 543.813 | 307.062 |
| Total | 843.530 | 72.823 | 8.6% | 718.403 | 85.2% | | | | 8,650.873 | 3,678.945 |
| On Time On/Ahead of Schedule | On Budget >70% of Approv Between 50% a | | | | | | | | | |
| Minor Delay < 6 months 🛛 🕜 | | | | | | | | | | |

Table above provides a summary of projects by category on a program area basis. Note # 3:

Project delays are due to technical issues/extended design phase to address the need to work around active construction projects, coordinate work across various facilities (Business and Technology Support - Process Control Systems accross WWTP) as well as complexity of site requirements (RC Harris Treatment Plant - Standby Power Project), issues related to integrated basement flooding recommendations (New Sewers - the Downsview site) and easement/property requirements (various trunt sewer projects).