APPENDIX 4

Capital Dashboard by Program/Agency

For the Period ended September 30, 2020

Table of Content

| Program/Agency | Page # |
|---|--------|
| Community and Social Summary | 2 |
| Children's Services | 3 |
| Economic Development & Culture | 6 |
| Seniors Services & Long-Term Care | 8 |
| Parks, Forestry & Recreation | 10 |
| Shelter, Support & Housing Administration | 14 |
| Toronto Employment & Social Services | 18 |
| Toronto Paramedic Services | 20 |
| Infrastructure and Development Summary | 22 |
| City Planning | 23 |
| Fire Services | 25 |
| Transportation Services | 29 |
| Waterfront Revitalization Initiative | 32 |
| Corporate Services Summary | 34 |
| 311 Toronto | 35 |
| Facilities & Real Estate | 37 |
| Energy and Environment | 40 |
| Fleet Services | 42 |
| Information Technology | 45 |
| Finance and Treasury Summary | 48 |
| Financial Services | 49 |
| Other City Programs | 52 |
| Office of the Lobbyist Registrar | 53 |
| City Clerk's Office | 55 |
| Agencies Summary | 57 |
| Exhibition Place | 58 |
| TO Live | 60 |
| Toronto & Region Conservation Authority | 62 |
| Toronto Police Service | 65 |
| Toronto Public Health | 69 |
| Toronto Public Library | 71 |
| Toronto Zoo | 75 |
| Toronto Transit Commission | 77 |
| Yonge Dundas Square | 81 |
| Rate Supported Programs Summary | 83 |
| Solid Waste Management | 84 |
| Toronto Parking Authority | 87 |
| Toronto Water | 90 |

2020 Capital Spending by Program Community and Social Services

| | | 2020 Ammrayad | | 2020 Expenditur | е | | Alert (Benchmark |
|---------------------|----|----------------------------|----------|-----------------|---------------|----------|------------------|
| | | 2020 Approved Cash Flow | YTD | Year-End | % at Year End | Trending | 70% spending |
| Program | | | Spending | Projection | | | rate) |
| | 5M | 18.78 | 0.84 | 11.34 | 60.4% | | ⊗ |
| Children's Services | Q2 | 18.78 | 1.79 | 11.34 | 60.4% | - | ⊗ |
| | Q3 | 18.78 | 3.27 | 10.63 | 56.6% | • | ⊗ |
| | 5M | 0.00 | 0.00 | 0.00 | | | ® |
| Court Services | Q2 | 0.00 | 0.00 | 0.00 | | | ® |
| | Q3 | 0.00 | 0.00 | 0.00 | | | ® |
| | 5M | 27.08 | 1.57 | 17.67 | 65.3% | | ⊗ |
| EDC | Q2 | 27.75 | 2.55 | 16.63 | 59.9% | • | ⊗ |
| | Q3 | 27.85 | 5.59 | 17.77 | 63.8% | ^ | ⊗ |
| | 5M | 21.39 | 1.77 | 9.79 | 45.8% | | ® |
| Long Term Care | Q2 | 21.39 | 1.91 | 9.79 | 45.8% | | ® |
| | Q3 | 21.39 | 2.93 | 9.39 | 43.9% | Ψ | ® |
| | 5M | 201.35 | 29.33 | 133.07 | 66.1% | | ⊗ |
| PFR | Q2 | 206.38 | 41.63 | 146.76 | 71.1% | ^ | © |
| | Q3 | 206.81 | 68.45 | 132.72 | 64.2% | → | ⊗ |
| | 5M | 397.17 | 56.80 | 367.97 | 92.6% | | © |
| SSHA | Q2 | 397.17 | 83.06 | 376.86 | 94.9% | ^ | © |
| | Q3 | 398.01 | 202.39 | 355.77 | 89.4% | → | © |
| | 5M | 10.93 | 0.77 | 3.51 | 32.2% | | ® |
| TESS | Q2 | 10.93 | 0.94 | 3.09 | 28.3% | ¥ | R |
| | Q3 | 10.93 | 1.66 | 2.64 | 24.2% | → | ® |
| | 5M | 6.06 | 0.59 | 4.54 | 74.8% | | © |
| Paramedics Services | Q2 | 6.06 | 1.66 | 4.34 | 71.5% | → | © |
| | Q3 | 6.06 | 2.32 | 3.99 | 65.7% | → | ⊗ |
| | 5M | 682.74 | 91.66 | 547.88 | 80.2% | | © |
| TOTAL | Q2 | 688.45 | 133.56 | 568.81 | 82.6% | ^ | © |
| | Q3 | 689.82 | 286.63 | 532.91 | 77.3% | → | © |
| © >70% | | | | | | | |

For the nine months ended September 30, 2020, the capital expenditures for Community and Social Services totalled \$286.6 million of their collective 2020 Approved Capital Budget of \$689.8 million. Spending is expected to increase to \$532.9 million (77.3%) by year-end. Two Programs in this service area have projected year-end spending rate of over 70% of their respective 2020 Approved Capital Budgets.

Parks, Recreation & Forestry, Toronto Employment & Social Services and Toronto Paramedic Services have projected year-end spending rates of 77.6%, 82.1% and 78.7% respectively and Children Services, Seniors Services & Long-Term Care, Shelter Support & Housing Administration and Economic Development & Culture have projected year-end spending rate less than 70%.

Chart 1 2020 Approved Budget by Category (\$18.78)

Health & Safety

Legislated

SOGR 70.72 1.34

Service Improvement 2.45 9.62

Growth 0.89

0.00 2.00 4.00 6.00 8.00 10.00 12.00 14.00 16.00 18.00

Budget YTD YE Projection

Table 1
2020 Active Projects by Category




Chart 2 Project Status - 21




Table 3
Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| 0.89 | 2.93 | 13.72 | | 1.23 |

Table 2

Reason for Delay

| Reason for Delay | | | | | | | |
|-----------------------------------|-------------|-------|--|--|--|--|--|
| | Significant | Minor | | | | | |
| | Delay | Delay | | | | | |
| Insufficient Staff Resources | | | | | | | |
| Procurement Issues | 2 | 1 | | | | | |
| RFQ/RFP Delayed | 4 | | | | | | |
| Contractor Issues | | | | | | | |
| Site Conditions | | | | | | | |
| Co-ordination with Other Projects | 2 | 1 | | | | | |
| Community Consultation | 8 | | | | | | |
| COVID - 19 Related | 1 | | | | | | |
| Other* | 1 | | | | | | |
| Total # of Projects | 18 | 2 | | | | | |

Key Discussion Points:

- ➤ Children's Services has limited control over the delivery of child -care projects, as these projects are often part of a larger project involving school boards and other third parties, with planning and design jointly managed by Children's Services and the construction managed by third parties. There are 18 projects included in the plan that are impacted by 3'rd party delays. One is on hold pending site review; 6 are in the planning stage; 4 are in the process of being tendered; 4 are under construction; and 3 have been substaintially completed.
- > TheTELCCS SOGR project 2020 year-end projected spending reflects underspending attributed to COVID-19 impacts.
- > The IT project is on target.

Children's Services (CHS)

| omaten a dervices (one) | 2020 | YTD | | Pro | ojected Actua | als to Y/E. | | | Total | |
|--------------------------------------|--------------------|-------|--------|--------|---------------|--------------|---------|-------|---------------------|------------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Approve d Budget | Life-to- Date |
| | | | | | | | | | | |
| State of Good Repair | 2 4 4 = | | 40.00/ | | 100.00/ | | | 4 | | 4 400 |
| TELCCS SOGR 2019 | 0.117 | 0.022 | 18.8% | 0.117 | 100.0% | G | R | 1 | 1.285 | 1.190 |
| TELCCS SOGR 2020 | 1.226 | | 0.0% | | 0.0% | R | R | 2 | 1.226 | 0.000 |
| Sub-Total | 1.343 | 0.022 | 1.6% | 0.117 | 8.7% | • | - | | 2.511 | 1.190 |
| Service Improvements | | | | | | | | | | |
| St John the Evangelist Catholic | | | | | | | | | | |
| School | 1.967 | | 0.0% | 0.100 | 5.1% | R | R | 3 | 3.900 | 1.934 |
| Block 31 Child Care Centre | 1.546 | 0.561 | 36.3% | 1.546 | 100.0% | G | Ŷ | 4 | 4.733 | 3.739 |
| Bridletown Community Centre | 0.350 | | 0.0% | 0.000 | 0.0% | R | R | 5 | 3.900 | 0.000 |
| David and Mary Thompson (Centre 7) | 0.350 | | 0.0% | 0.000 | 0.0% | R | | 5 | 5.000 | 0.000 |
| Western North York Child Care | 0.312 | | 0.0% | 0.020 | 6.4% | R | R | 6 | 5.000 | 0.038 |
| North East Scarborough Centre | 0.343 | | 0.0% | 0.343 | 100.0% | G | R | 6 | 5.000 | 0.018 |
| Stanley Public School | 1.000 | | 0.0% | 1.000 | 100.0% | G | R | 7 | 3.900 | 0.203 |
| St. Barnabas Catholic School | 0.850 | | 0.0% | 0.250 | 29.4% | R | R | 8 | 3.500 | 0.177 |
| St Bartholome Catholic School | 0.750 | | 0.0% | 0.750 | 100.0% | G | R | 9 | 3.800 | 0.117 |
| St. Roch Catholic School | 0.715 | | 0.0% | 0.250 | 35.0% | R | R | 10 | 4.000 | 0.129 |
| TCH Lawrence Ave Site | 1.386 | 0.852 | 61.5% | 1.386 | 100.0% | G | M | 7 | 5.353 | 4.820 |
| TCH Needle Firway | 0.100 | | 0.0% | 0.000 | 0.0% | R | R | 11 | 3.900 | 0.075 |
| Mount Dennis Child Care Centre | 5.000 | 1.037 | 20.7% | 2.500 | 50.0% | Ŷ | R | 12 | 19.830 | 4.114 |
| Wallace Emerson Child Care Centre | 0.259 | | 0.0% | 0.259 | 100.0% | G | R | 13 | 5.000 | 0.000 |
| Bendale Child Care Centre | 0.462 | | 0.0% | 0.462 | 100.0% | | R | 14 | 3.425 | 3.040 |
| Anishnabe Child Care Centre | 0.500 | | 0.0% | 0.100 | 20.0% | _ | R | 6 | 7.809 | 0.000 |
| Gilder Child Care Centre (Centre 11) | 0.600 | | 0.0% | 0.600 | 100.0% | G | R | 7 | 3.900 | 1.979 |
| Bayside Child Care | 0.050 | | 0.0% | 0.050 | 100.0% | G | R | 15 | 0.700 | 0.000 |
| Sub-Total | 16.540 | 2.450 | 14.8% | 9.616 | 58.1% | | | | 92.650 | 20.383 |
| | 18.000 | | | | | | | | | |
| Growth Related | | | | | | | | | | |
| TCS Growing Child Care | 0.892 | 0.801 | 89.8% | 0.892 | 100.0% | G | G | 16 | 4.764 | 1.760 |
| Sub-Total | 0.892 | 0.801 | 17.4% | 0.892 | 100.0% | | | | 4.764 | 1.760 |
| Total | 18.775 | 3.273 | | 10.625 | | | | | 99.925 | 23.333 |

| On Time | | On Budget |
|------------------------------|----------|--------------------------------------|
| On/Ahead of Schedule | (| >70% of Approved Cash Flow |
| Minor Delay < 6 months | 8 | Between 50% and 70% |
| Significant Delay > 6 months | ® | < 50% or >100% of Approved Cash Flow |

Note # 1:

The 2019 carry forward supports capital upgrades, with 2020 cash flow budget on track to be spent by year end

Note # 2:

The 2020 year-end projected spending reflects underspending attributed to COVID-19 impacts

Note # 3:

Construction has been completed, with landscaping and final remediation scheduled for completion by year-end; the project will be subsequently underspent, with unused funding returned source to support construction of additional centres as required

Note #4

Project has been substantially completed; centre opened in August, with playground work nearing completion

Note # 5

These projects are in the early planning phase, with third party consultation related to design on-going.

Note # 6:

The planning stage of these projects is nearing completion, with cash flow required for achitectural design

Note # 7:

Children's Services (CHS)

Construction under way with budget on track to be fully spent by year end; progress payments are being approved by the school board

Note # 8:

The RFQ required an increase in the project cost, which has been approved by Council, with the contract awarded; pre-construction meetings have started, with the project completion scheduled in 2022

Note #9:

The RFQ required an increase in the project cost, which has been approved by Council; the project is being re-tendered, with project completion scheduled in 2022

Note # 10:

Project RFQ required an increase in project cost, which has been approved by Council, with the contract being awarded to the contractor. This project is scheduled for completion in 2022.

Note # 11:

Project delayed, pending review review of community needs with the anticipation of adding additional spaces

Note # 12:

Construction commenced in July, 2020, with project budgeted to be completed in 2023

Note # 13:

Architectural drawing under review, with tender expected in Q4

Note # 14:

Construction and playground retrofit are complete, with final billing pending

Note # 15:

The building permit for this project issued in May, with construction start dependant on co-development with condo unit

Note # 16:

Project well under way, with EarlyOn Child and Family Registration pilot recently launched

Chart 1 2020 Approved Budget by Category (\$27.85)




Table 1 2020 Active Projects by Category

| 2020 Active 1 Tojects by Cate | gory |
|-------------------------------|------|
| Health & Safety | 2 |
| Legislated | 4 |
| SOGR | 8 |
| Service Improvement | 8 |
| Growth | 1 |
| Total # of Projects | 23 |

Chart 2 Project Status - 23




Table 2

7

Reason for Delay

| iteason for Delay | <u> </u> | |
|-----------------------------------|----------------------|-------------|
| | Significant Delay | Minor Delay |
| Insufficient Staff Resources | 0 | 0 |
| Procurement Issues | 1 | 0 |
| RFQ/RFP Delayed | 0 | 0 |
| Contractor Issues | 0 | 0 |
| Site Conditions | 0 | 0 |
| Co-ordination with Other Projects | 0 | 0 |
| Community Consultation | 0 | 0 |
| COVID-19 Related | 3 | 2 |
| Other* | 1 | 0 |
| Total # of Projects | 5 | 2 |

Table 3
Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| 19.57 | 1.02 | 6.70 | 0.55 | 0.00 |

Reasons for "Other*" Projects Delay:

Key Discussion Points: (Please provide reason for delay)

Economic Development and Culture spent \$5.592 million or 20.1% of its 2020 Council Approved Capital Budget as of September 30, 2020 and is projecting to spend \$17.768 million or 63.8% by year-end. Due to COVID-19, some capital projects are experiencing delays and will be postponed, resulting in lower than anticipated spend rate for the year. Other reasons for major underspending are discussed below:

- > The Casa Loma Phase 10 project experienced some internal delays as a result of COVID-19, it is anticipated that construction will begin in November.
- > The Guild Revitalization and Site Work projects are delayed due to unanticipated site conditions, additional expenses and shut down resulting from COVID-19. The contractor has revised the schedule and the projects are on track for completion by year-end.
- > The Indigenous Centre for Innovation and Entrepreneurship project is experiencing delays in the construction design, governance development and staff hiring. The project is anticipated to be completed by 2021.
- > The BIA Financed Funding Toronto Entertainment District project is delayed due to procurement issues. It is expected that the project will be tendered in late Fall 2020 with construction to begin in April 2021. No spending is anticipated until 2021.

Economic Development and Culture (ECT)

| | 2020 | YTD | Ехр. | YE Projection | | | | | Total | |
|---|------------------------|-----------------------|-----------------------|------------------------|------------------------|--------------|---------|-------|------------------------|----------------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Approved Budget | Life-to-Dat |
| Health & Safety | | | | | | | | | | |
| Major Maintenance | 0.059 | 0.015 | 25.7% | 0.059 | 100.0% | G | R | | 0.466 | 0.42 |
| Casa Loma Exterior | 2.237 | 0.116 | 5.2% | 0.975 | 43.6% | R | G | #1 | 7.374 | 2.55 |
| Sub-Total Sub-Total | 2.297 | 0.131 | 5.7% | 1.034 | 45.0% | - | - | | 7.840 | 2.97 |
| Legislated | | | | | | | | | | |
| Collections Care | 0.299 | 0.131 | 43.8% | 0.275 | 92.0% | G | Y | | 0.350 | 0.18 |
| Cultural Infrastructure Development | 0.291 | 0.004 | 1.4% | 0.214 | 73.5% | Ğ | G | | 3.317 | 0.30 |
| Major Maintenance | 0.054 | 0.014 | 25.5% | 0.039 | 72.1% | G | G | | 0.129 | 0.08 |
| Restoration and Preservation of Heritage Elements | 0.065 | 0.040 | 61.8% | 0.055 | 84.5% | G | R | #2 | 0.422 | 0.39 |
| Sub-Total | 0.708 | 0.189 | 26.6% | 0.582 | 82.2% | - | | | 4.218 | 0.97 |
| State of Good Repair | | | | | | | | | | |
| Cultural Infrastructure Development | 0.224 | 0.000 | 0.0% | 0.224 | 100.0% | | | | 0.737 | 0.51 |
| · · | 2.104 | 0.000 | 35.6% | 1.867 | 88.8% | G | (G) | | 6.835 | 3.62 |
| Major Maintenance Refurbishment and Rehabilitation | 0.305 | 0.746 | 58.2% | 0.263 | 86.5% | G | G | | 0.400 | 0.27 |
| Restoration and Preservation of Heritage Elements | 4.937 | 0.177 | 15.2% | 3.064 | 62.1% | W | G | #3 | 9.389 | 3.78 |
| · · | 0.038 | 0.752 | 42.3% | 0.026 | 68.7% | 8 | | #3 | 0.260 | 0.23 |
| BIA Streetscape Master Plan Program | | | | | | | G | | | l . |
| BIA Planning Act Revenue | 0.955 2.778 | 0.364 0.000 | 38.1% 0.0% | 0.554 0.000 | 58.0% 0.0% | (R) | © R | #4 | 4.406 6.033 | 3.03 1.90 |
| BIA Financed Funding | - | | | | | | | #4 | | l |
| BIA Equal Share Funding Sub-Total | 2.628 13.969 | 0.941 2.999 | 35.8% 21.5% | 4.492 10.491 | 170.9% 75.1% | R | G | | 9.857 37.917 | 7.76 21.14 |
| Sub-Total | 13.969 | 2.999 | 21.5% | 10.491 | /5.1% | • | - | | 37.917 | 21.14 |
| Service Improvements | | | | | | | | | | |
| Cultural Infrastructure Development | 4.594 | 1.603 | 34.9% | 4.521 | 98.4% | G | G | | 9.630 | |
| Economic Competitiveness Data Management System | 0.723 | 0.213 | 29.5% | 0.470 | 65.0% | Y | (V) | #5 | 1.200 | 0.69 |
| Indigenous Centre For Innovation And Entrepreneurship | 3.614 | 0.000 | 0.0% | 0.000 | 0.0% | R | R | #6 | 3.614 | 0.00 |
| Restoration and Preservation of Heritage Elements | 0.550 | 0.216 | 39.3% | 0.260 | 47.3% | R | G | #7 | 0.550 | 0.00 |
| Service Enhancement | 0.234 | 0.021 | 9.1% | 0.060 | 25.7% | R | G | #8 | 1.890 | 1.47 |
| BIA Streetscape Master Plan Program | 0.117 | 0.033 | 27.9% | 0.033 | 27.9% | R | Ğ | #8 | 0.200 | 0.11 |
| Commercial Façade Improvement Program | 0.783 | 0.163 | 20.8% | 0.288 | | R | G | #9 | 2.344 | 1.42 |
| Mural Program | 0.070 | 0.018 | 25.0% | 0.023 | 32.1% | R | G | | 0.100 | 0.04 |
| Sub-Total Sub-Total | 10.684 | 2.266 | 21.2% | 5.654 | 52.9% | | | | 19.528 | 10.58 |
| Growth Related | | | | | | | | | | |
| Cultural Infrastructure Development | 0.187 | 0.007 | 3.7% | 0.007 | 3.7% | R | R | #8 | 1.076 | 0.71 |
| Sub-Total | 0.187 | 0.007 | 3.7% | 0.007 | 3.7% | | | | 1.076 | 0.71 |
| Total | 27.845 | 5.592 | 20.1% | 17.768 | 63.8% | | | | 70.579 | 36.38 |
| On Time On Budget | 2040 | 0.002 | 20.170 | | 1 00.070 | L | | | 10.010 | 33.00 |

 On Time
 On Budget

 On/Ahead of Schedule
 >70% of Approved Cash Flow

 Minor Delay < 6 months</td>
 Y

 Significant Delay > 6 months
 <50% or >100% of Approved Cash Flow

Note # 1:

The Casa Loma Restoration project experienced internal delays due to COVID-19 and the project requires extensive approvals from Forestry, Ravines and Natural Features, as well as Transportation Services. The construction project was tendered in Q2 2020 and the contract was awarded in September. Construction will be delayed until November 1 at tenant's request. It is anticipated that 43% of the 2020 cash flow will be spent.

Note # 2:

The Goulding Massey Estate AODA project is experiencing delays due to procurement issues.

Note #3

Cash flow funding for the Windfields Estate Restoration project has been accelerated from 2021 to 2020 to address the urgent active roof leaking. The contract to replace half the roof was awarded in June 2020 and it is anticipated 100% of the cash flow will be spent by year-end as the construction is completed.

Other projects are projected to be underspent as a result of COVID-19.

Note # 4:

The BIA Financed Funding Chinatown project was completed but The BIA Financed Funding - Toronto Entertainment District project is projected to be underspent primarily due to COVID-19 implications. The tender process will take place in late fall 2020 and construction is anticipated to begin in April 2021.

Note # 5:

The Digital Service Delivery project is delayed due to limited business resources as a result of COVID-19.

Note # 6:

The Indigenous Centre for Innovation and Entreprenurship project is experiencing delays due to changes in construction timelines and delay in hiring of a new project manager as a result of **Note #7**:

The Toronto Sign project experienced delays due to COVID-19 shutdown of non-essential business, impacted supply chain for material. The project was completed in September 2020.

Note # 8:

The projected underspending of these projects are attributed to COVID-19 implications.

Note # 9:

Due to COVID-19, the project is experiencing delays due to supply chain issues and application drop-outs and extension requests into 2021.

Seniors Services and Long-Term Care (HOM)

Chart 1 2020 Approved Budget by Category (\$21.39)

Health & Safety 3.01 Legislated SOGR 4.19 2.19 **Service Improvement** Growth 0.00 1.00 2.00 3.00 4.00 5.00 6.00 7.00 8.00 9.00 ■ Budget **YTD** ■ YE Projection

Table 1 2020 Active Projects by Category

| ZUZU ACTIVE I TOJECTS BY Category | <u> </u> |
|-----------------------------------|----------|
| Health & Safety | 4 |
| Legislated | |
| SOGR | 3 |
| Service Improvement | 2 |
| Growth | 1 |
| Total # of Projects | 10 |

Chart 2 Project Status - 10




Table 2

| Reason for Delay 4 | | |
|-----------------------------------|-------------|-------|
| | Significant | Minor |
| | Delay | Delay |
| Insufficient Staff Resources | | |
| Procurement Issues | | |
| RFQ/RFP Delayed | | |
| Contractor Issues | | |
| Site Conditions | | |
| Co-ordination with Other Projects | | |
| Community Consultation | | |
| COVID-19 Related | 4 | |
| Other* | | |
| Total # of Projects | 4 | |

Table 3
Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| 8.42 | | 12.97 | | |

Key Discussion Points:

➤ Due to the nature of SSLTC operations some projects have been delayed as a result of COVID-19. Plans for SOGR and H&S projects to conduct repairs/maintenance inside of the 10 LTC homes have been delayed or deferred and will resume pending further direction on public health guidelines. Project and staffing resources are currently being adjusted to enable the division to complete the work safely and to adhere to provincial directives. The procurement process planned for the *Carefree Lodge Redevelopment* project will be delayed as a result of resources temporarily being deferred to COVID-19 related activities. The *Kronos Feasibility Study*, led corporately by I&T, has been temporarily suspended as a result of COVID-19.

Seniors Services and Long-Term Care (HOM)

| | 2020 | YTD | Exp. | | YE Projec | tion | | | Total | |
|-----------------------------------|-----------------------|-------|-------|-------|-----------|--------------|---------|-------|---------|--------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | | Life-to-Date |
| Health & Safety | | | | | | | | | | |
| Electrical - Life Safety Systems | 0.920 | 0.422 | 45.9% | 0.920 | 100.0% | G | G | | 3.950 | 3.299 |
| Mechanical - HVAC | 1.657 | 0.283 | 17.1% | 1.511 | 91.2% | Ğ | Ğ | | 8.795 | 5.589 |
| Specialty Systems & Elevator | 0.300 | 0.243 | 80.9% | 0.300 | 100.0% | G | G | | 2.780 | 2.653 |
| Building Health & Safety - 2020 | 1.238 | 0.000 | 0.0% | 0.278 | 22.4% | ® | R | #1 | 1.625 | 0.000 |
| Sub-Total | 4.115 | 0.949 | 23.0% | 3.008 | 73.1% | | | π1 | 17.150 | 11.541 |
| Legislated | | | | | | | | | | |
| Kipling Acres - Redevelopment | 0.000 | 0.000 | | 0.000 | | | | | 4.500 | 4.330 |
| Kipling Acres - Phase 3 | 0.000 | 0.001 | | 0.000 | | | | | 47.500 | 45.310 |
| Sub-Total | 0.000 | 0.001 | | 0.000 | | | - | | 52.000 | 49.640 |
| State of Good Repair | | | | | | | | | | |
| Building Upgrades | 2.804 | 1.522 | 54.3% | 2.804 | 100.0% | G | G | | 13.445 | 12.638 |
| Specialty Systems | 0.799 | 0.186 | 23.3% | 0.799 | 100.0% | G | G | | 1.635 | 1.022 |
| Building SOGR - 2020 | 4.306 | 0.000 | 0.0% | 0.592 | 13.7% | R | R | #1 | 7.065 | 0.000 |
| Sub-Total | 7.909 | 1.708 | 21.6% | 4.195 | 53.0% | | - | | 22.145 | 13.660 |
| Service Improvements | | | | | | | | | | |
| Electronic Health Care System | 1.940 | 0.276 | 14.2% | 1.940 | 100.0% | G | G | | 3.152 | 1.488 |
| Kronos Feasibility Study | 0.250 | 0.000 | 0.0% | 0.000 | 0.0% | R | R | #1 | 0.250 | 0.000 |
| Sub-Total | 2.190 | 0.276 | 12.6% | 1.940 | 88.6% | | - | | 3.402 | 1.488 |
| Growth Related | | | | | | | | | | |
| Carefree Lodge Redevelopment | 7.175 | 0.000 | 0.0% | 0.250 | 3.5% | R | R | #1 | 175.970 | 0.000 |
| Sub-Total | 7.175 | 0.000 | 0.0% | 0.250 | 3.5% | - | - | | 175.970 | 0.000 |
| Total | 21.389 | 2.935 | | 9.393 | | | | | 270.667 | 76.329 |

Note # 1:

Due to the nature of SSLTC operations some projects have been delayed as a result of COVID-19. Plans for SOGR and H&S projects to conduct repairs/maintenance inside of the 10 LTC homes have been delayed or deferred and will resume pending further direction on public health guidelines. Project and staffing resources are currently being adjusted to enable the division to complete the work safely and to adhere to provincial directives. The procurement process planned for the *Carefree Lodge Redevelopment* project will be delayed as a result of resources temporarily being deferred to COVID-19 related activities. The *Kronos Feasibility Study*, led corporately by I&T, has been temporarily suspended as a result of COVID-19.

Chart 1 2020 Approved Budget by Category (\$206.81)

Health & Safety

Legislated

SOGR

24.06

42.90

Service Improvement

Growth

18.60

37.69

0.00 10.00 20.00 30.00 40.00 50.00 60.00 70.00 80.00 90.00

Budget YTD YE Projection

Table 1
2020 Active Projects by Category

| ZUZU ACTIVE PTOJECTS by Gateg | OI y |
|-------------------------------|------|
| Health & Safety | |
| Legislated | 2 |
| SOGR | 41 |
| Service Improvement | 173 |
| Growth | 29 |
| Total # of Projects | 245 |

Chart 2 Project Status - 245




Table 2

| Reason for Delay | 157 | | | | |
|-----------------------------------|-------------|-------|--|--|--|
| | Significant | Minor | | | |
| | Delay Delay | | | | |
| Insufficient Staff Resources | | | | | |
| Procurement Issues | 2 | | | | |
| RFQ/RFP Delayed | 4 | 1 | | | |
| Contractor Issues | 3 | | | | |
| Site Conditions | 9 | | | | |
| Co-ordination with Other Projects | 53 | 3 | | | |
| Community Consultation | 8 | 2 | | | |
| COVID-19 Related | 24 | 2 | | | |
| Other* | 40 | 6 | | | |
| Total # of Projects | 143 | 14 | | | |

Table 3
Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| 67.642 | 4.028 | 134.173 | 0.971 | |

Reasons for "Other*" Projects Delay:

- Projects may be delayed as they are being delivered by a third party and/or are awaiting third party approval;
- Projects may require confirmation of project scope and/or require further directions before proceeding;
- Incomplete or changing in legislation requirements
- Final designs of various projects may not be complete.

Key Discussion Points:

- > Parks, Forestry and Recreation is currently projecting a 2020 year-end spend of \$132.718 million, or 64.2% of its 2020 Approved Capital Budget of \$206.814 million.
- > The projected lower spend is primarily the result of a reduction of \$35.166 million due to COVID-19 impacts that are reflected in the projected spending for the year.

Parks, Forestry & Recreation (PKS)

Key Discussion Points (cont'd):

- There are four ways COVID-19 has caused delays to projects:

 Provincial Orders at the start of the pandemic caused confusion around what was deemed an essential service which led to some
 - construction sites temporarily shutting down.

 Contractors had to implement new health and safety measures and modify how they perform work. This impact is ongoing and reduces construction efficiency.
 - ☐ The availability of construction materials and production in the manufacturing industry have been and continue to be negatively impacted.
 - □ Community engagement for various projects was not permitted corporately at the beginning of the pandemic. Once community engagement was permitted, staff have transitioned to new virtual tools in order to proceed with engagement. Community engagement is vital to the design process.
- As of September 30, 2020, Parks, Forestry and Recreation has 68 projects currently on-track (\$67.642million) and 19 completed projects. These projects have been completed slightly under budget (\$19.251 million out of total budget of \$19.702 million)
- > 157 projects (\$138.201 million) are currently experiencing delays primarily due to COVID19, RFP/RFQ processes, community engagement and consultation for park development and community centre projects, coordination and interdependencies with other projects, site conditions, and other reasons mentioned above.

Parks, Forestry & Recreation (PKS)

| | 2020 | YTD | | | YE Projec | tion | | | Total | |
|------------------------------------|-----------------------|--------|--------|---------|-----------|--------------|---------|-------|--------------------|--------------|
| Projects by Category (Millions) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Approved Budget | Life-to-Date |
| Legislated | | | | | | | | | | |
| LAND ACQUISITION | 0.968 | 1.759 | 181.7% | 1.237 | 127.8% | R | G | #13 | 6.277 | 5.063 |
| Sub-Total | 0.968 | 1.759 | 181.7% | 1.237 | 127.8% | - | - | | 6.277 | 5.063 |
| | | | | | | | | | | |
| State of Good Repair | | | | | | | | | | |
| ARENA | 8.079 | 2.466 | 30.5% | 4.351 | 53.9% | Ŷ | R | #1 | 59.720 | 34.853 |
| COMMUNITY CENTRES | 10.275 | 5.025 | 48.9% | 6.000 | 58.4% | Y | R | #2 | 73.098 | 43.679 |
| ENVIRONMENTAL INITIATIVES | 2.796 | 0.956 | 34.2% | 1.490 | 53.3% | Y | R | #3 | 10.500 | 7.843 |
| OUTDOOR RECREATION CENTRE | 1.824 | 0.753 | 41.3% | 0.863 | 47.3% | R | R | #4 | 8.834 | 5.672 |
| PARK DEVELOPMENT | 5.508 | 0.114 | 2.1% | 1.086 | 19.7% | R | G | #5 | 12.864 | 7.936 |
| PARKING LOTS & TENNIS COURTS | 1.669 | 0.672 | 40.2% | 1.108 | 66.4% | Ŷ | G | #6 | 8.082 | 4.772 |
| PLAYGROUNDS/WATERPLAY | 2.609 | 0.501 | 19.2% | 2.109 | 80.8% | G | R | #7 | 9.004 | 4.271 |
| POOL | 5.320 | 2.033 | 38.2% | 3.702 | 69.6% | Ŷ | G | #11 | 26.379 | 8.541 |
| SPECIAL FACILITIES | 19.867 | 5.927 | 29.8% | 15.832 | 79.7% | G | R | #12 | 65.311 | 26.485 |
| FACILITY COMPONENTS | 6.616 | 1.802 | 27.2% | 2.331 | 35.2% | R | G | #8 | 20.544 | 15.417 |
| TRAILS & PATHWAYS | 4.405 | 3.814 | 86.6% | 4.024 | 91.4% | G | R | #9 | 22.491 | 16.299 |
| Sub-Total | 68.968 | 24.063 | 34.9% | 42.897 | 62.2% | | | | 316.826 | 175.770 |
| | | | | | | | | | | |
| Service Improvements | | | | | | | | | | |
| ARENA | 0.812 | 0.262 | 32.3% | 0.267 | 32.9% | ® | R | #1 | 13.775 | 7.022 |
| COMMUNITY CENTRES | 2.553 | 0.606 | 23.7% | 2.315 | 90.7% | G | R | #2 | 17.011 | 6.027 |
| ENVIRONMENTAL INITIATIVES | 1.819 | 0.524 | 28.8% | 1.707 | 93.9% | G | R | #3 | 15.110 | 10.262 |
| INFORMATION TECHNOLOGY | 15.557 | 3.964 | 25.5% | 6.543 | 42.1% | R | R | #10 | 62.736 | 27.918 |
| OUTDOOR RECREATION CENTRE | 7.151 | 3.974 | 55.6% | 5.446 | 76.2% | G | R | #4 | 28.144 | 11.829 |
| PARK DEVELOPMENT | 31.864 | 5.139 | 16.1% | 18.592 | 58.3% | Ŷ | R | #5 | 193.184 | 78.832 |
| PARKING LOTS & TENNIS COURTS | 0.000 | 0.000 | | 0.000 | | | | | 1.461 | 1.367 |
| PLAYGROUNDS/WATERPLAY | 7.644 | 3.517 | 46.0% | 6.843 | 89.5% | G | R | #7 | 31.874 | 23.948 |
| POOL | 3.957 | 2.445 | 61.8% | 3.343 | 84.5% | G | R | #11 | 21.475 | 19.152 |
| SPECIAL FACILITIES | 8.116 | 1.639 | 20.2% | 2.369 | 29.2% | R | R | #12 | 36.693 | 8.834 |
| FACILITY COMPONENTS | 1.649 | 1.048 | 63.5% | 1.564 | 94.8% | G | G | | 10.661 | 4.440 |
| TRAILS & PATHWAYS | 1.192 | 0.910 | 76.3% | 1.904 | 159.7% | R | R | #9 | 16.837 | 6.863 |
| Sub-Total | 82.316 | 24.028 | 29.2% | 50.894 | 61.8% | | - | | 448.961 | 206.495 |
| | | | | | | | | | | |
| Growth Related | | | | | | | | | | |
| COMMUNITY CENTRES | 38.654 | 17.804 | 46.1% | 32.853 | 85.0% | G | R | #2 | 396.289 | 157.725 |
| LAND ACQUISITION | 13.814 | 0.453 | 3.3% | 3.519 | 25.5% | ® | G | #13 | 236.294 | 14.275 |
| OUTDOOR RECREATION CENTRE | 0.000 | 0.000 | | 0.000 | | | | | 0.400 | 0.077 |
| PARK DEVELOPMENT | 2.094 | 0.347 | 16.6% | 1.319 | 63.0% | Y | R | #5 | 19.561 | 1.584 |
| Sub-Total | 54.562 | 18.604 | 34.1% | 37.691 | 69.1% | | - | | 652.545 | 173.662 |
| Total | 206.814 | 68.454 | 33.1% | 132.718 | 64.2% | | | | 1,424.609 | 560.990 |
| On Time On Bu | dget | | | | | | | | | |

On/Ahead of Schedule
Minor Delay < 6 months
Significant Delay > 6 months

Note # 1:

Arena: under-spending of \$4.273 M is anticipated, including \$3.728 M for the CAMP SOGR Arenas project due to 2019 year-end adjustments and potential reductions to the 2020 Plan as a result of COVID-19; and \$0.500 M for the Don Mills Civitan Facility Design as a result of delays in issuing the Request for Proposal as the City is still awaiting the site.

Note # 2:

Community Centres (CC): under-spending of \$10.315 M is anticipated, \$4.275 M for the CAMP State of Good Repair Community Centres project due to potential reductions to the 2020 Plan as a result of COVID-19; \$3.236 M for the Bessarion Facility due to delays in construction due to COVID-19 and cost-sharing of cash flow; \$1.567 M for the 40 Wabash Parkdale New CC Design and \$0.253 M for the Western North York New CC Design, both due to delays in Community Consultation/Engagement due to COVID-19; and \$0.746 M for outstanding work at York Community Centre that is delayed due to ongoing contractor issues.

Note # 3:

Environmental Initiatives: under-spending of \$1.418 M is expected, \$1.306 M for the City Wide Environmental Initiatives project due to potential reductions to the 2020 Plan as a result of COVID-19; and \$0.189 M for Phase 2 of Wilket Creek Park due to RFP/RFQ delays for the design of Reach 3.

Parks, Forestry & Recreation (PKS)

Note # 4:

Outdoor Recreation Centre (ORC): under-spending of \$2.666 M is expected, \$1.275 M for the Dufferin Grove AIR Building due to the impact of COVID-19 on the process for reviewing drawings for submission to City Planning to obtain a building permit; \$1.000 M for the Sports Field Program due to potential reductions to the 2020 Plan as a result of COVID-19; and \$0.200 M for the York Stadium Turf Improvements as the City is awaiting funds and an agreement with the Toronto Catholic District School Board (TCDSB).

Note # 5:

Park Development: under-spending of \$18.469 M is projected, including \$4.422 M for Parks Rehabilitation and \$1.508 M for Parks Plan due to potential reductions to the 2020 Plan as a result of COVID-19; \$1.122 M as a result of RFP/RFQ delays (\$0.555 M for St. Andrew Playground Improvements, \$0.500 M for David Crombie Park Revitalization, \$0.067 M for Osler Park Improvements); \$2.407 M for delays in Community Consultation/Engagement (\$0.960 M for Corktown Parks, \$0.731 M for the Former Ward 26 Park Improvements, \$0.200 M for Toronto Island Park Implementation); \$3.789 M for Co-ordination with Other Projects (\$0.540 M for Moorevale Park Improvements and \$0.685 M for Lawrence Heights projects, including Baycrest, Greenway and Local Neighbourhood); and over \$5.200 M for various park development projects at risk for not being fully spent by the end of 2020 due to design work spanning over multiple years, other Divisions or partners leading the projects, regulatory approvals or agreements, and delivery of base parks/sites.

Note # 6.

Parking Lot and Tennis Courts: under-spending of \$0.561 M is expected for various Parking Lot, Tennis Courts and Sports Pad State of Good Repair projects due to potential reductions to the 2020 Plan as a result of COVID-19.

Note # 7:

Playground and Water play: under-spending of \$1.293 M is anticipated, including \$0.500 M for CAMP State of Good Repair of Water plays (Wading Pools) as a result of potential reductions to the 2020 Plan due to COVID-19; and \$0.359 M for the Play Equipment Program FY2019-2020 project due to community engagement and the co-ordination of various playground projects.

Note # 8:

Facility Components: under-spending of \$4.370 M is projected, including \$4.013 M for Facility Rehabilitation and \$0.057 M for Accessibility projects due to potential reductions to the 2020 Plan as a result of COVID-19; and \$0.272 M for Capital Asset Management Planning due to the coordination of various projects.

Note #9

Trail & Pathways: \$5.929 M or 105.9% of spending is projected, including over expenditures of \$0.852 M for the Upper Highland Creek Trail. Funds will be requested to be advanced to 2020 for this project through a separate staff report in November. This will further be offset by under-spending in the following: \$0.381 M for various Trails & Pathways and Bridge CAMP State of Good Repair projects as a result of potential reductions to the 2020 Plan due to COVID-19; and \$0.100 M for the Bridge to Mississauga via Etobicoke Valley Park project which is being managed by Toronto Region and Conservation Authority (TRCA), and currently put on hold by the City of Mississauga pending further community consultation and easement agreements.

Note # 10:

Information Technology (IT): under-spending of \$9.014 M is anticipated due to potential reductions to the 2020 Plan as a result of COVID-19 and delays in hiring, including \$5.359 M for Registration, Permitting & Licensing (CLASS), \$3.545 M for the Enterprise Work Management System, and \$0.110 M for Modernization Readman

Note # 11:

Pool: under-spending of \$2.232 M is expected, \$0.614 M for the design of the Davisville Community Pool due to coordination with the Toronto District School Board (TDSB) who are delivering a new school on the same site; and \$1.618 M for the CAMP SOGR Pools project due to 2019 year-end adjustments and potential reductions to the 2020 Plan as a result of COVID-19.

Note # 12:

Special Facilities: under-spending of \$9.782 M is projected, \$3.349 M for the Ferry Boat Replacement #1 due to RFP/RFQ delays; \$1.000 M for the CAMP SOGR Harbourfront, Marine, Fountains & Seawalls, \$0.462 M for the CAMP SOGR Special Facilities Buildings and Structures, \$0.175 M for the Golf Courses Rehabilitation projects as a result of potential reductions to the 2020 Plan due to COVID-19; and \$1.974 M for the Allan Gardens Washroom Building due to site conditions.

Note # 13

Land Acquisition: under-spending of \$10.027 M is anticipated, with \$0.796 M for the resolution of an outstanding legal claim related to Edithvale Park; \$9.500 M for Parkland Acquisition due to the timing and protracted process of acquiring land; \$0.332 M due to the timing of remediation of the 100 Ranleigh Park site as a result of legislation from the Ministry of the Environment, Conservation and Parks (MECP) that has changed the previous requirement for a Record of Site Condition; and \$0.600 M in over expenditures for the Grand Manitoba (Mystic Point) Remediation which is being done in coordination with the phase 1 park construction, funds will be advanced to 2020 for this project in the November amendment report.

Chart 1 2020 Approved Budget by Category (\$398.01)

Health & Safety Legislated 242.82 **SOGR** 144.04 238.20 155.19 **Service Improvement** Growth 0.00 150.00 50.00 100.00 200.00 250.00 300.00 ■ YTD ■ YE Projection ■ Budget

Table 1 2020 Active Projects by Category




Chart 2
Project Status - 13




Table 2

| Reason for Delay | 6 | |
|-----------------------------------|-------------|-------|
| | Significant | Minor |
| | Delay | Delay |
| Insufficient Staff Resources | 1 | |
| Procurement Issues | 2 | 1 |
| RFQ/RFP Delayed | | |
| Contractor Issues | | |
| Site Conditions | | 1 |
| Co-ordination with Other Projects | | |
| Community Consultation | | |
| COVID-19 Related | | |
| Other* | 1 | · |
| Total # of Projects | 4 | 2 |

Table 3
Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| 201.02 | 29.02 | 167.97 | | |

Key Discussion Points:

- ➤ George Street Revitalization (GSR): 'Renovation of 354 George Street is currently on hold as the site is being used as a COVID-19 response site. As well, renovation of 2299 Dundas Street is also delayed due to a pending appeal of a Committee of Adjustment decision which would require a Toronto Local Appeal Body (TLAB) hearing. However, TLAB hearings have been delayed indefinitely due to the COVID-19 pandemic. The completion of the Project Specific Output Specifications (PSOS) which will inform the RFQ / RFP process for GSR Phase 3 is also delayed due to the COVID-19 pandemic. Spending will accelerate in rest of 2020 as resulting of ongoing 2020 construction work at 705 Progress which is planned for completion by the end of 2020.
- ➤ 1,000 New Shelter Beds: 'Project has been delayed because of complexities experienced in the acquisition and renovation of sites. Site development is sometimes dependent on the completion of another or in partnership with another City division which have contributed to project delays. As well, there is a pending appeal of a Committee of Adjustment decision for one of the sites which requires a TLAB hearing before the project can proceed. However, TLAB hearings have been indefinitly suspended due to the COVID-19 pandemic. Spending will accelerate in the rest of 2020 as result of a property acquisition of approximately \$14M which is in the final stages of completion. As well, construction work has resumed on 4 sites, contractor billings wiill therefore result in a significant increase in spending for the rest of 2020.

Shelter, Support & Housing Administration (SHL)

Key Discussion Points (cont'd):

- > SOGR: SSHA has had to reprioritize critical work due to the COVID 19 pandemic to prevent further disruption to shelter clients during the COVID-19 response. Non-critical projects and uncommitted funds have been deferred to 2021. The 2020 year-end projected spending reflects underspending attributed to COVID-19 impacts.
- > 625 Church Street Mordernization: 'Spending delays due to backlog at PMMD due to COVID-19. In addition to site conditions, project requirements are being amended to account for new physical distancing requirements and standards for office space. These standards are currently under review and will signicantly delay the completion of the project earlier planned for Q2-2021.
- > TCHC SOGR and Revitalization: Based on current forecasts, TCHC will require the full funding of \$160.000 million for City funded SOGR and \$34.321 million for Revitalization Development. In addition, projects funded through the Provincial Social Housing Apartment Improvement Program (SHAIP) program have a total allocation of \$76.112 million, which is forecasted to be 99.2% spent by year-end.

Shelter, Support & Housing Administration (SHL)

| | 2020 | YTD | Ехр. | | YE Projec | tion | | | | |
|------------------------------------|-----------------------|---------|-------|---------|-----------|--------------|---------|-------|--------------------------|--------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Total Approved Budget | Life-to-Date |
| | | | | | | | | | | |
| State of Good Repair | | | | | | | | | | |
| Cap Repairs/Repl-City Operated | 6.703 | 0.120 | 1.8% | 2.721 | 40.6% | R | G | | 6.658 | 0.120 |
| Hostels and Lease Buildings | | | | | | Ŭ | _ | | | |
| TCHC SOGR - City Funded | 160.000 | 110.000 | 68.8% | 160.000 | 100.0% | G | G | #10 | 160.000 | 110.000 |
| TCHC SOGR - SHAIP Funded | 76.112 | 33.919 | 44.6% | 75.482 | 99.2% | G | R | #10 | 133.111 | 33.919 |
| Sub-Total | 242.815 | 144.038 | 59.3% | 238.204 | 98.1% | - | - | | 299.769 | 144.038 |
| | | | | | | | | | | |
| Service Improvements | | | | | | _ | | | | |
| Shelter Land Acquisition | 7.279 | 6.692 | 91.9% | 7.060 | 97.0% | G | W | #1 | 7.800 | 7.431 |
| 63 & 65 Homewood Avenue | | | | | | | G | | | |
| George Street Revitalization (GSR) | 36.154 | 11.292 | 31.2% | 19.377 | 53.6% | Ŷ | R | #2 | 598.128 | 56.544 |
| Choice Based Housing Access | 5.082 | 1.448 | 28.5% | 2.714 | 53.4% | O | R | #3 | 6.970 | 3.088 |
| System | | | | | | | | | | |
| Addition of 1,000 New Shelter Beds | 41.851 | 12.843 | 30.7% | 31.851 | 76.1% | G | ® | #4 | 166.208 | 47.083 |
| 9 Huntley Street | 0.105 | 0.000 | 0.0% | 0.105 | 100.0% | G | R | #5 | 0.718 | 0.613 |
| Central Intake Call Centre | 1.240 | 0.201 | 16.2% | 0.280 | 22.6% | R | ® | #6 | 1.736 | 0.531 |
| AODA | 2.491 | 0.318 | 12.8% | 1.364 | 54.7% | Ŷ | R | #7 | 7.947 | 0.677 |
| Modular Supportive Homes Project - | 04 =00 | 0.004 | 4 =0/ | 40.500 | 0= 40/ | | | | 40.000 | |
| Phase 1 | 21.739 | 0.361 | 1.7% | 18.500 | 85.1% | G | W | #8 | 48.339 | 0.361 |
| 625 Church Street - Mordernization | 4.931 | 0.201 | 4.1% | 2.000 | 40.6% | R | R | #9 | 4.931 | 0.201 |
| TCHC Revitalization | 34.321 | 25.000 | 72.8% | 34.321 | 100.0% | G | G | #10 | 79.183 | 25.000 |
| TCHC Building Capital Repair | | | | | | | R | | | |
| Sub-Total | 155.194 | 58.355 | 37.6% | 117.571 | 75.8% | - | - | | 921.959 | 141.529 |
| | | | | | | | | | | |
| Total | 398.009 | 202.394 | 50.9% | 355.775 | 89.4% | | | | 1,221.729 | 285.567 |

On/Ahead of Schedule Minor Delay < 6 months Significant Delay > 6 months (2) Significant Delay > 6 months (3) Power of Approved Cash Flow Significant Delay > 6 months (4) Significant Delay > 6 months

On Budget

Note # 1:

On Time

Project closed in July as planned. However, parking spaces are in the process of being procured for the premises, the purchase of which will be completed early in 2021.

Note # 2:

Renovation of 354 George Street is currently on hold as the site is being used as a COVID-19 response site. As well, renovation of 2299 Dundas Street is also delayed due to a pending appeal of a Committee of Adjustment decision which would require a Toronto Local Appeal Body (TLAB) hearing. However, TLAB hearings have been delayed indefinitely due to the COVID-19 pandemic. The completion of the Project Specific Output Specifications (PSOS) which will inform the RFQ / RFP process for GSR Phase 3 is also delayed due to the COVID-19 pandemic. Spending will increase in Q4 - 2020 as a result of ongoing 2020 construction work at 705 Progress site which is planned for completion by the end of 2020.

Note # 3:

Project RFP process was delayed for 3 months due to COVID-19. The project team has now been reinstated and work has resumed. The project is on track for completion in Q2-2021.

Note # 4:

Project has been delayed because of complexities experienced in the acquisition and renovation of sites. As well, there is a pending appeal of a Committee of Adjustment decision for one of the sites which requires a TLAB hearing before the project can proceed. However, TLAB hearings have been indefinitly suspended due to the COVID-19 pandemic. Spending will accelerate in Q4 - 2020 with a property acquisition of approximately \$14M which is in the final stages of completion. As well, construction work has resumed on 4 sites, contractor billings will therefore result in a significant increase in spending for the rest of 2020.

Note # 5:

The 2020 budget for this project is for additional renovation work at FIFE house. Project close and payment is expected by December 2020.

Note # 6:

Project is delayed due to technical issues experienced during implementation. As well, staff resources for this project also had to be reassigned to support the City's COVID-19 response. Project work remains on pause until further notice.

Note # 7:

Project delayed due to the redepolyment of assigned staff to support the City's COVID-19 response. However, elevator modernisation at 674 Dundas St W is on track for completion in 2020, with the remaining work scheduled for completion in 2021.

Shelter, Support & Housing Administration (SHL)

Note # 8:

Project start was delayed to allow time for public engagement. Two sites have so far been acquired and approved for the development of 100 units in Phase 1 of the project. Construction has commenced on one site and expected to commence on the second site in Q4-2020. Accordingly, the year-end projected spend has been reduced to \$18.5M with the balance to be carried forward and paid to the contractor early in 2021.

Note # 9:

Spending delays due to backlog at PMMD due to COVID-19. In addition to site conditions, project requirements are being amended to account for new physical distancing requirements and standards for office space. These standards are currently under review and will signicantly delay the completion of the project which was earlier planned for Q2-2021.

Note # 10:

YTD expenditures in the table above reflect the amount of funding that has been reviewed and paid to TCHC by SSHA and does not reflect the actual spending completed by TCHC. TCHC is projecting to spend 100% of the \$34.321 million revitalization budget included in the City's 2020 Approved Capital Plan. From the \$160 million in City funding and \$76.112 million in SHAIP funding budgeted for TCHC's SOGR backlog as part of the City's 2020 Approved Capital Plan, TCHC is projecting to spend 100% of the City funding and 99.2% of the SHAIP funding in 2020.

Chart 1 2020 Approved Budget by Category (\$10.93)

Table 1
2020 Active Projects by Category




Chart 2 Project Status - 5




Table 2

Peacen for Dalay

| | 3 | | | | |
|-----------------------------------|-------------|-------|--|--|--|
| | Significant | Minor | | | |
| | Delay | Delay | | | |
| Insufficient Staff Resources | | | | | |
| Procurement Issues | | | | | |
| RFQ/RFP Delayed | | | | | |
| Contractor Issues | | 1 | | | |
| Site Conditions | | | | | |
| Co-ordination with Other Projects | | | | | |
| COVID-19 Related | | 2 | | | |
| Community Consultation | | | | | |
| Other* | | | | | |
| Total # of Projects | | 3 | | | |

Table 3
Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| | 7.40 | | | 3.53 |

Key Discussion Points:

- ➤ The Human Services Integration Phase 2 project is facing delays due to COVID-19 and a delay in the purchase of the software for the Application and Support Centre (ASC). The project priorities of divisional stakeholders have shifted to address the effects of the pandemic and deliverables are back on track as of Q3 of 2020. Software options for the ASC continue to be reviewed with purchase expected by the end of Q4 2021.
- > The Dufferin Mall Leasehold Improvement project is facing delays due to COVID-19. Council approved the new lease at Dufferin Mall in Q3 of 2020. The retrofit of the space has been pushed into 2021.
- ➤ The Yonge St. Leasehold Improvement project is cancelled as a result of cancelling the move of the Lesmill office to Yonge St. TESS is working with CREM to pursue the availability of space at the North York Civic Centre.
- > The Beaches Renovation project was cancelled due to the location being redeveloped as part of the Housing Now Initiative.
- > The Wellesley Place Renovation project construction is complete. Settlement with the contractor has been reached and final expenditures are expected to be paid by the end of Q4 2020.

Toronto Employment & Social Services (SOC)

| | 2020 | YTD | YTD Exp. YE Projection | | | tion | | | Total | |
|-------------------------------------|-----------------------|-------|------------------------|-------|--------|--------------|---------|-----------------------|--------------|--------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes Approved Budget | Life-to-Date | |
| Service Improvements | | | | | | | | | | |
| HSI Project - Phase 2 | 3.934 | 1.582 | 40.2% | 2.226 | 56.6% | Ŷ | M | #1 | 9.823 | 6.002 |
| Dufferin Mall Leasehold Improvement | 3.150 | 0.000 | 0.0% | 0.100 | 3.2% | R | Ŷ | #2 | 3.500 | 0.000 |
| Yonge St. Leasehold Improvement | 3.161 | 0.000 | 0.0% | 0.000 | 0.0% | R | | #3 | 3.512 | 0.000 |
| Beaches Renovation | 0.365 | 0.000 | 0.0% | 0.000 | 0.0% | R | | #4 | 3.650 | 0.000 |
| Wellesley Place Renovation | 0.315 | 0.081 | 25.6% | 0.315 | 100.0% | G | Y | #5 | 8.300 | 8.169 |
| Sub-Total | 10.925 | 1.663 | 15.2% | 2.641 | 24.2% | - | - | | 28.785 | 14.172 |
| Total | 10.925 | 1.663 | 15.2% | 2.641 | 24.2% | | | | 28.785 | 14.172 |

 On Time
 On Budget

 On/Ahead of Schedule
 >70% of Approved Cash Flow

 Minor Delay < 6 months</td>
 Y

 Significant Delay > 6 months
 8

 Exercise Significant Delay > 6 months
 6

 Company Significant Delay > 6 months
 6

Note # 1:

The 2020 year-end projected spending reflects underspending attributed to COVID-19 impacts and a delay in the purchase of the software for the Application and Support Centre. The purchase of the software is expected by Q4 of 2021.

Note # 2:

The 2020 year-end projected spending reflects underspending attributed to COVID-19 impacts.

Note # 3:

Project has been cancelled

Note # 4:

Project has been cancelled

Note # 5:

Construction is complete. Negotiations with the contractor on final expenditures have reached settlement and are expected to be paid by Q4 of 2020.

Chart 1 2020 Approved Budget by Category (\$6.06)

0.00 8:88 **Health & Safety** Legislated 1.89 **SOGR** 1.08 Service Improvement 3.58 Growth 2.18 0.00 0.50 1.00 1.50 2.00 2.50 3.00 3.50 4.00 ■ Budget YE Projection YTD

Table 1 2020 Active Projects by Category

| 2020 Active Projects by Category | |
|----------------------------------|----|
| Health & Safety | |
| Legislated | |
| SOGR | 5 |
| Service Improvement | 1 |
| Growth | 4 |
| Total # of Projects | 10 |

Chart 2
Project Status - 10




Table 2

| Reason for Delay | 2 | |
|-----------------------------------|-------------|-------|
| | Significant | Minor |
| | Delay | Delay |
| Insufficient Staff Resources | | |
| Procurement Issues | | |
| RFQ/RFP Delayed | | |
| Contractor Issues | | |
| Site Conditions | | |
| Co-ordination with Other Projects | 1 | |
| Community Consultation | | |
| COVID-19 Related | 1 | |
| Other* | | |
| Total # of Projects | 2 | |

Table 3
Projects Status (\$Million)

| | On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|---|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| ſ | 4.29 | | 1.02 | 0.75 | |

Key Discussion Points:

- The year-end projected spending of the Additional Emergency Response Vehicles (ERV) project reflects underspending attributed to COVID-19 impacts.
- The Multi-Function Station #2 project is underspent due to being assigned a new project manager which delayed advancements in project plans. With the new project manager on board, project plans and cash flows have been revised with completion date remaining at Dec -024.
- The Rexdale Ambulance Post project is delayed due to the requirement of a new City Planning application. The application has been submitted and approval is expected by Q2 of 2021.

Toronto Paramedic Services (AMB)

| | 2020 | 2020 YTD Exp. | | | YE Projec | tion | | Total | | |
|--|-----------------------|---------------|---------------------|-------|-----------|--------------|----------|-------|--------------------|--------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Approved Budget | Life-to-Date |
| State of Good Repair | | | | | | | | | | |
| MOBILE DATA COMMUNICATIONS - 2019 | 0.198 | 0.198 | 100.0% | 0.198 | 100.0% | G | G | | 0.500 | 0.500 |
| MOBILE DATA COMMUNICATIONS - 2020 | 0.300 | 0.253 | 84.4% | 0.280 | 93.3% | G | G | | 0.300 | 0.253 |
| MEDICAL EQUIPMENT REPLACEMENT | 0.582 | 0.011 | 1.9% | 0.580 | 99.6% | G | G | | 4.343 | 3.619 |
| AMBULANCE RADIO REPLACEMENT | 0.550 | 0.550 | 100.0% | 0.550 | 100.0% | G | G | | 2.588 | 2.587 |
| DISPATCH CONSOL REPLACEMENT | 0.256 | 0.063 | 24.6% | 0.200 | 78.1% | G | G | | 0.560 | 0.339 |
| Sub-Total | 1.886 | 1.076 | 57.0% | 1.808 | 95.9% | - | - | | 8.291 | 7.299 |
| Service Improvements ADDITIONAL ERV (2020) Sub-Total | 0.600 0.600 | 0.000 | 0.0% 0.0% | 0.000 | 0.0% | ® | R | #1 | 0.600 | 0.000 |
| Growth Related | 0.000 | 0.000 | 0.070 | 0.000 | 0.070 | | | | 0.000 | 0.000 |
| ADDITIONAL AMBULANCES (2019-SICK KIDS) | 0.329 | 0.000 | 0.0% | 0.329 | 100.0% | G | G | | 0.564 | 0.235 |
| ADDITIONAL AMBULANCES (2020) | 1.750 | 1.012 | 57.8% | 1.300 | 74.3% | G | G | | 1.750 | 1.012 |
| MULTI-FUNCTION STATION #2 - CONSTRUCTION | 1.076 | 0.236 | 21.9% | 0.500 | 46.5% | R | G | #2 | 25.600 | 0.255 |
| AMBULANCE POST - REXDALE | 0.423 | 0.000 | 0.0% | 0.050 | 11.8% | R | R | #3 | 2.000 | 0.177 |
| Sub-Total | 3.578 | 1.248 | 34.9% | 2.179 | 60.9% | | - | | 29.914 | 1.679 |
| Total | 6.064 | 2.323 | 38.3% | 3.987 | 65.7% | | | I | 38.805 | 8.977 |

Note # 1:

Minor Delay < 6 months Significant Delay > 6 months

The 2020 year-end projected spending reflects underspending attributed to COVID-19 impacts.

Between 50% and 70% < 50% or >100% of Approved Cash Flow

Note # 2:

The underspending in 2020 is due to a new project manager being assigned which delayed project plans. Completion date remains unchanged at Dec-2024.

Note # 3:

The new feasibility study was submitted by the consultant to City Planning in Q3 of 2020, approval is expected by Q2 of 2021.

2020 Capital Spending by Program Infrastructure and Development Services

| | | 2020 Ammroyed | 2 | 2020 Expenditur | | Alert (Benchmark | |
|---------------------------|----|----------------------------|---------------------|-----------------|---------------|------------------|--------------------|
| Program | | 2020 Approved Cash Flow | I VII) I Year-End I | | % at Year End | Trending | 70% spending rate) |
| | 5M | 7.47 | 1.13 | 5.15 | 68.9% | | 8 |
| City Planning | Q2 | 7.47 | 1.45 | 5.15 | 68.9% | | ⊗ |
| | Q3 | 7.47 | 2.18 | 4.56 | 61.0% | → | 8 |
| | 5M | 19.22 | 0.91 | 6.47 | 33.7% | | ® |
| Fire Services | Q2 | 19.22 | 1.56 | 6.84 | 35.6% | ^ | ® |
| | Q3 | 19.22 | 4.50 | 6.39 | 33.3% | → | ® |
| | 5M | 468.47 | 87.85 | 416.75 | 89.0% | | © |
| Transportation | Q2 | 457.50 | 144.76 | 405.82 | 88.7% | + | © |
| | Q3 | 565.26 | 297.74 | 507.92 | 89.9% | ^ | © |
| | 5M | 200.51 | 34.07 | 189.86 | 94.7% | | © |
| Waterfront Revitalization | Q2 | 200.51 | 34.66 | 190.18 | 94.8% | ↑ | © |
| | Q3 | 200.79 | 35.54 | 86.81 | 43.2% | → | ® |
| | 5M | 695.66 | 123.96 | 618.22 | 88.9% | | © |
| TOTAL | Q2 | 684.69 | 182.42 | 607.99 | 88.8% | → | © |
| | Q3 | 792.74 | 339.96 | 605.68 | 76.4% | → | © |
| © >70% | | | 50% and 70 |)% (8 | < 50% or > | 100% | |

For the nine months ended September 30, 2020, the capital expenditures for Infrastructure and Development Services totalled \$340.0 million of their collective 2020 Approved Capital Budget of \$792.7 million. Spending is expected to increase to \$605.7 million (76.4%) by year-end. One Programs in this Cluster have projected year-end spending rate of over 70% of their respective 2020 Approved Capital Budgets.

Transportation Services and Waterfront Revitalization have project year-end spending rate of 89.9% and 43.2% respectively, while City Planning and Fire Services have projected year-end spending rate of 61.0% and 33.3% respectively.

Chart 1 2020 Approved Budget by Category (\$7.47)




Table 1 2020 Active Projects by Category




Chart 2 Project Status - 26




Table 2

| Reason for Delay | 11 | |
|-----------------------------------|-------------|-------|
| | Significant | Minor |
| | Delay | Delay |
| Insufficient Staff Resources | | |
| Procurement Issues | | |
| RFQ/RFP Delayed | | |
| Contractor Issues | | |
| Site Conditions | | |
| Co-ordination with Other Projects | | 2 |
| Community Consultation | | |
| COVID-19 Related | 4 | 5 |
| Other* | | |
| Total # of Projects | 4 | 7 |

Table 3
Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| 1.373 | 4.459 | 1.591 | | |

Reasons for "Other*" Projects Delay:

City Planning (PLN)

| | 2020 | YTD | Ехр. | | YE Projec | tion | | | Total | | LTD | |
|--|-----------------------|-------|-------|-------|-----------|--------------|---------|-------|--------|--------------|-------|-------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | | Life-to-Date | % | Time Status |
| Legislated | | | | | | | | | | | | |
| Natural Heritage Inventory Evaluation System | 0.035 | 0.001 | 2.0% | 0.035 | 100.0% | G | G | | 0.160 | 0.067 | 41.8% | On Time |
| Toronto Archaeological Resources Plan Implementation | 0.068 | 0.003 | 4.5% | 0.018 | 26.8% | ® | G | #5 | 0.112 | 0.033 | 29.5% | On Time |
| Official Plan Conformity Review | 0.200 | 0.000 | 0.0% | 0.000 | 0.0% | R | Ø | #1 | 0.200 | 0.000 | | < 6 months |
| 5 Year Review of the Official Plan | 0.562 | 0.009 | 1.7% | 0.150 | 26.7% | R | Ø | #2 | 2.050 | 0.863 | 42.1% | < 6 months |
| Sub-Total | 0.865 | 0.013 | 1.5% | 0.203 | 23.5% | | | | 2.522 | 0.963 | | |
| Growth Related | | | | | | | | | | | | |
| Growth Studies | 1.534 | 0.785 | 51.2% | 1.083 | 70.6% | 8 | Ø | #3 | 5.733 | 2.594 | 45.2% | < 6 months |
| Transportation & Transit Studies | 0.777 | 0.095 | 12.2% | 0.366 | 47.1% | | Ø | #3 | 1.704 | 0.507 | 29.7% | < 6 months |
| St. Lawrence Market North- Archaeological | 0.100 | 0.000 | 0.0% | 0.000 | 0.0% | ₩. | ® | #3 | 0.300 | 0.099 | | > 6 months |
| Avenue/Area Studies | 0.264 | 0.018 | 6.8% | 0.139 | 52.6% | W | 8 | #3 | 0.667 | 0.403 | 60.5% | < 6 months |
| Heritage Conservation District Studies | 0.700 | 0.191 | 27.3% | 0.300 | 42.9% | ® | Ø | #3 | 2.750 | 0.858 | 31.2% | < 6 months |
| Secondary Plan Implementation | 0.638 | 0.353 | 55.3% | 0.638 | 100.0% | G | G | | 1.667 | 0.541 | 32.5% | On Time |
| Places - Civic Improvements | 2.597 | 0.724 | 27.9% | 1.833 | 70.6% | 8 | Ø | #4 | 15.873 | 9.108 | 57.4% | < 6 months |
| Sub-Total | 6.609 | 2.165 | 32.8% | 4.359 | 66.0% | | | | 28.695 | 14.111 | | |
| Total | 7.474 | 2.178 | 29.1% | 4.562 | 61.0% | | | | 31.216 | 15.074 | | |

On Time
On/Ahead of Schedule
Minor Delay < 6 months
Significant Delay > 6 months

On Budget

>70% of Approved Cash Flow

Provided To the State of Total Cash Flow

State of Total Cash Flow

State of Total Cash Flow

On State of Total Cash Flow

On State of Total Cash Flow

On State of Total Cash Flow

Note # 1:

Project is expecting RFQ/RFP Delays due in part to COVID-19.

Note # 2:

Project is expecting RFQ/FRP Delays due in part to COVID-19.

Note # 3:

Delays with issuing the RFQ/RFP for the 2020 work plan and project procurement issuance delayed due in part to COVID-19.

Note #4

The Civic Improvements program is generally completed within 2 year construction cycles, in coordination with Transportation Services, other City Divisions and outside Agencies.

Note # 5:

Budget Funding for the Archaeological Management Plan will be reduced - 2020 work program will be absorbed in the Operating Budget.

Chart 1 2020 Approved Budget by Category (\$19.22)




Table 1 2020 Active Projects by Category

| ZUZU ACTIVE PTOJECTS BY Category | y |
|----------------------------------|----|
| Health & Safety | 6 |
| Legislated | 1 |
| SOGR | 5 |
| Service Improvement | 2 |
| Growth | 6 |
| Total # of Projects | 20 |

Chart 2 Project Status - 20




Table 2

| Reason for Delay | | |
|-----------------------------------|-------------|-------|
| | Significant | Minor |
| | Delay | Delay |
| Insufficient Staff Resources | | |
| Procurement Issues | 2 | 1 |
| RFQ/RFP Delayed | 2 | |
| Contractor Issues | | |
| Site Conditions | 2 | |
| Co-ordination with Other Projects | 2 | |
| Community Consultation | | |
| COVID-19 Related | 5 | |
| Other* | 2 | |
| Total # of Projects | 15 | 1 |

Table 3
Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| | 0.25 | 15.03 | 0.32 | 0.70 |

Key Discussion Points:

- > Station A (Woodbine): The project is currently on hold pending further direction on how to proceed with regards to the Net Zero requirements and potential funding shortfall.
- Six of the 20 projects are in the procurement stage and are projected to be completed by 2020
- > The 2020 year-end projected spending reflects underspending attributed to COVID-19 impacts on 8 projects
- The 2020 were and analytics reflects understanding attributed to COVID 10 impacts on Europets

Fire Services (FIR)

| | 2020 | YTD | Ехр. | | YE Pro | jection | | | Total | |
|--|-----------------------|-------|--------|-------|---------|--------------|------------|-------|------------------------|------------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Approv ed Budget | Life-to- Date |
| Health & Safety | | | | | | | | | | |
| Next Generation 911 Project | 0.350 | | 0.0% | 0.000 | 0.0% | R | R | 1 | 0.350 | 0.000 |
| Personal Protection Equipment | 1.206 | 0.103 | 8.5% | 1.206 | 100.0% | G | R | 2 | 4.500 | 0.103 |
| Firefighting Particulate Hoods | 0.650 | | 0.0% | 0.240 | 36.9% | _ | R | 3 | 0.650 | 0.000 |
| 65MM Hose Packs & Standpipe Kits | 0.219 | 0.207 | 94.5% | 0.219 | 100.0% | G | G | | 0.411 | 0.399 |
| Defibrillators Lifecycle Replacement | 0.222 | 0.051 | 23.0% | 0.051 | 23.0% | R | R | 4 | 1.000 | 0.829 |
| Breathing Air Compressor Replacement | 0.131 | | 0.0% | 0.053 | 40.5% | R | R | 5 | 0.155 | 0.024 |
| Sub-Total | 2.778 | 0.361 | 13.0% | 1.769 | 63.7% | - | - | | 7.066 | 1.355 |
| Legislated | 0.050 | | 0.00/ | 0.050 | 400.00/ | | | | 0.050 | 0.000 |
| Replacement of HUSAR Equip - 2020 | 0.050 | | 0.0% | 0.050 | 100.0% | G | R | 1 | | 0.000 |
| Sub-Total | 0.050 | 0.000 | 0.0% | 0.050 | 100.0% | - | - | | 0.050 | 0.000 |
| State of Good Repair | | | | | | | | | | |
| Fire Prevention Office Space Accommodation (3 Dohme) | 4.240 | | 0.0% | 0.200 | 4.7% | R | R | 6 | 4.545 | 0.000 |
| Training Facilities Needs | 0.600 | | 0.0% | | 0.0% | R | R | 1 | 0.600 | 0.000 |
| Assessment | | | | | | | | | | |
| Training Simulators Rehabilitation | 0.100 | | 10.0% | 0.010 | 10.0% | _ | R | 1 | 0.400 | 0.203 |
| Training Simulators Rehabilitation | 0.098 | 0.098 | 100.0% | 0.098 | 100.0% | _ | G | | | 0.101 |
| Toronto Radio Infrastructure Project (TRIP) | 1.617 | | 0.0% | 0.000 | 0.0% | R | R | 1 | 8.489 | 0.000 |
| Sub-Total | 6.655 | 0.108 | 1.6% | 0.308 | 4.6% | - | - | | 14.034 | 0.304 |

Fire Services (FIR)

| Service Improvements | | | | | | | | | | |
|--|--------|--------|---------|-------|--------|---|---|---|--------|--------|
| Fire Prevention Integration | 1.800 | 0.028 | 1.6% | 0.133 | 7.4% | R | R | 1 | 2.010 | 0.237 |
| Project Operational BI Data Architecture | 0.245 | 0.118 | 48.2% | 0.168 | 68.6% | | | | 0.770 | 0.643 |
| Modernization | 0.240 | 0.110 | TO.2 /0 | 0.100 | 00.070 | Ŷ | Ŷ | 1 | 0.770 | 0.043 |
| Sub-Total | 2.045 | 0.146 | 7.1% | 0.301 | 14.7% | - | - | | 2.780 | 0.880 |
| Growth Related | | | | | | | | | | |
| Station B (Stn 144) Keele/ | 3.497 | 3.788 | 108.3% | 3.788 | 108.3% | G | G | 7 | 11.685 | 7.924 |
| Sheppard | | | | | | Ü | | | | |
| Station A (Stn 414) Hwy- 27 and | 3.917 | -0.002 | -0.1% | 0.050 | 1.3% | R | R | 8 | 8.342 | 1.768 |
| Rexdale Blvd | | | | | | | | | | |
| Husar Building Expansion | 0.123 | 0.098 | 79.7% | 0.123 | 100.0% | _ | G | | 2.400 | 0.158 |
| Fire Apparatus for Station A | 0.050 | | 0.0% | 0.000 | 0.0% | R | Ŷ | 9 | 0.800 | 0.000 |
| Fire Apparatus for Station B | 0.050 | | 0.0% | 0.000 | 0.0% | R | Ŷ | 9 | 0.800 | 0.000 |
| High Density Urban Aerial Truck | 0.050 | | 0.0% | 0.000 | 0.0% | R | Ŷ | 9 | 3.000 | 0.000 |
| Sub-Total | 7.687 | 3.884 | 50.5% | 3.961 | 51.5% | - | - | | 27.027 | 9.850 |
| Total | 19.215 | 4.499 | | 6.389 | | | | | 50.957 | 12.389 |

| On Time | | On Budget |
|------------------------------|---|--------------------------------------|
| On/Ahead of Schedule | G | >70% of Approved Cash Flow |
| Minor Delay < 6 months | Ŷ | Between 50% and 70% |
| Significant Delay > 6 months | ® | < 50% or >100% of Approved Cash Flow |

Note # 1:

The 2020 year-end projected spending reflects underspending attributed to COVID-19 impacts

Note # 2:

The replacement of bunker suits approaching the 10-year expiry date is back on track. Phase 1 of the roll out is progressing ahead of schedule, with funding acceleration of \$0.820 million from 2021 to 2020 required.

Fire Services (FIR)

Note # 3:

Complications with product testing resulted in delay in issuing RFP; contract was issued in Q3, with partial delivery to be completed prior to year-end.

Note # 4:

This project was substantially completed in 2019. The remaining funds were carried over to purchase defibrillator accessories. This project will be completed by year end and the unspent funds will be returned to the Equipment Reserve.

Note # 5:

Delays in procurement process; projects projected to be partially spent by year end, with full delivery anticipated in Q1, 2021

Note # 6:

The Tender is expected to be awarded by November 15, with construction scheduled to start in December, 2020; project completion anticipated in Sept, 2021

Note # 7:

Construction commenced in March, and is progressing ahead of schedule, requiring project cash flow acceleration of \$1.591 million; project completion date is expected by Q4, 2021

Note 8:

Project on hold reflecting design change requirements to construct facility to be zero net efficiency complient

Note 9:

Procurement under way, with delivery anticapated in 2021

The 2020 year-end projected spending reflects underspending attributed to COVID-19 impacts

Chart 1 2020 Approved Budget by Category (\$565.26)

Health & Safety

Legislated

SOGR

Sorvice Improvement

Growth

30.16 68.67 54.28

0.00 50.00 100.00 150.00 200.00 250.00 300.00 350.00 400.00

Budget YTD YE Projection

Table 1 2020 Active Projects by Category

| ZUZU ACTIVE PTOJECTS BY Gategory | |
|----------------------------------|----|
| Health & Safety | 5 |
| Legislated | |
| SOGR | 14 |
| Service Improvement | 12 |
| Growth | 18 |
| Total # of Projects | 49 |

Chart 2 Project Status - 102




Table 2

| | Significant Delay | Minor Delay |
|-----------------------------------|----------------------|----------------|
| | Delay | Delay |
| L (C) + (O) (C) | | |
| Insufficient Staff Resources | | |
| Procurement Issues | | |
| RFQ/RFP Delayed | | |
| Contractor Issues | | |
| Site Conditions | | |
| Co-ordination with Other Projects | | |
| Community Consultation | | |
| COVID-19 Related | 3 | 2 |
| Other* | 9 | 4 |
| Total # of Projects | 12 | 6 |

Table 3
Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| 520.92 | 37.38 | 6.95 | | |

Reasons for "Other*" Projects Delay:

- Transportation Services has thirteen sub-projects with "Other" reasons for delay. In these cases, "Other" represents consultation with stakeholders / developers; detailed design delays; etc.
- For Transportation Services, '# of Projects' above refers to sub-projects as various sub-projects under one project may have a different status.

Key Discussion Points:

- > The rate of spending is consistent with project schedules for construction as most are weather / temperature dependent.
- > Typically, the majority of cash flow funding is spent during the traditional construction season through to the latter part of the year, after contracts are tendered and awarded.
- Most of the year-end under-spending is anticipated in capital projects that require third party coordination and/or funding; community consultation; are development / transit dependent; and/or reflects under-spending attributed to COVID-19 impacts

| Pick Program Name (from drop down | 1 list) YTD Exp. | | | | Projected Actual to Year-End | | | | Tatal | |
|---|------------------|----------|-----------|---------|------------------------------|-----------|------------|-------|-------------------|--------------|
| Projects by Category | 2020 Approved | \$ | Exp. % | \$ | % | o Year-Er | On Time | Notes | Total Approved | Life-to-Date |
| (Million) | Cash Flow | Þ | 70 | ¥ | 70 | Budget | On Time | NOTES | Budget | Life-to-Date |
| Health & Safety | | | | | | | | | | |
| City Bridge Rehabilitation (Critical) | 44.205 | 9.519 | 21.5% | 38.458 | 87.0% | G | G | | 111.087 | 29.982 |
| Glen Road Pedestrian Bridge | 2.322 | 0.203 | 8.7% | 0.418 | 18.0% | R | R | #1 | 19.716 | 0.476 |
| Guide Rail Program | 0.814 | 0.203 | 43.3% | 0.733 | 90.0% | G | G | #1 | 6.116 | 3.726 |
| | 0.514 | 0.332 | 28.7% | | 75.0% | 9 | | | 0.110 | 3.720 |
| Pedestrian Safety & Infrastructure | 0.510 | 0.146 | 20.1% | 0.383 | 75.0% | G | G | | | |
| Programs | 07.404 | 40.074 | 00.40/ | 00.000 | 70.70/ | | | | | |
| Road Safety Plan | 27.191 | 10.371 | 38.1% | 20.029 | 73.7% | G | Ŷ | | | |
| Sub-Total | 75.042 | 20.592 | 27.4% | 60.021 | 80.0% | | | | | |
| Legislated | | | | | | | | | | |
| Sub-Total | 0.000 | 0.000 | | 0.000 | | - | - | | 0.000 | 0.000 |
| State of Good Bonoir | | | | | | | | | | |
| State of Good Repair | 00 570 | 40.007 | 50.40/ | 40.004 | 00.70/ | | | | | |
| City Bridge Rehabilitation | 20.579 | 12.027 | 58.4% | 19.904 | 96.7% | G | G | | | |
| Critical Interim Road Rehabilitation | 7.160 | 1.318 | 18.4% | 3.723 | 52.0% | Y | G | | | |
| Ditch Rehabilitation & Culvert | 1.337 | 0.741 | 55.4% | 1.270 | 95.0% | G | G | | | |
| Reconstruction | | | | | | | | | | |
| Don Valley Parkway Rehabilitation | 2.024 | 0.270 | 13.4% | 1.579 | 78.0% | G | G | | | |
| F.G. Gardiner | 155.975 | 116.064 | 74.4% | 155.975 | 100.0% | G | G | | 2,290.978 | 248.868 |
| Facility Improvements | 1.509 | 0.236 | 15.6% | 0.362 | 24.0% | R | G | #2 | | |
| Laneways | 2.575 | 2.220 | 86.2% | 2.575 | 100.0% | G | G | | | |
| Local Road Rehabilitation | 90.000 | 64.071 | 71.2% | 90.000 | 100.0% | G | G | | | |
| Major Road Rehabilitation | 51.210 | 21.327 | 41.6% | 48.604 | 94.9% | G | G | | | |
| Major SOGR Pooled Contingency | 3.800 | 0.423 | 11.1% | 2.850 | 75.0% | G | G | | | |
| Retaining Walls Rehabilitation | 0.784 | 0.355 | 45.3% | 0.629 | 80.3% | G | G | | | |
| Sidewalks | 11.306 | 6.237 | 55.2% | 10.741 | 95.0% | Ğ | Ğ | | | |
| Signs & Markings Asset Management | 3.545 | 1.089 | 30.7% | 3.124 | 88.1% | _ | _ | | | |
| Joseph Grand Control of the Control | 0.0.0 | | 331. 70 | 0 | 001.70 | G | G | | | |
| Traffic Plant Requirements / Signal | 6.426 | 4.317 | 67.2% | 5.463 | 85.0% | | | | | |
| Asset Management | | | | | | G | G | | | |
| Sub-Total | 358.229 | 230.696 | 64.4% | 346.799 | 96.8% | | | | | |
| Service Improvements | | | | | | | | | | |
| - | 20.554 | 4.746 | 23.1% | 13.718 | 66.7% | Ŷ | Y | | | |
| Cycling Infrastructure | | 2.042 | 26.4% | 4.561 | | 8 | | | | |
| Engineering Studies | 7.731 | | | | 59.0% | | 9 | | 40.470 | 4 205 |
| Enterprise Work Management System | 2.191 | 0.756 | 34.5% | 1.315 | 60.0% | 9 | G | | 12.173 | 1.325 |
| King Street Transit Priority | 0.425 | 0.175 | 41.1% | 0.297 | 70.0% | Y | G | "0 | 2.440 | 0.631 |
| LED Signal Module Conversion | 0.680 | 0.073 | 10.8% | 0.102 | 15.0% | | R | #3 | | 0.440 |
| Mappping & GIS Repository | 0.613 | 0.095 | 15.5% | 0.098 | 16.0% | | R | #4 | 1.679 | 0.110 |
| Neighbourhood Improvements | 5.123 | 2.235 | 43.6% | 3.761 | 73.4% | G | G | | | |
| PTIF Projects | 17.739 | 3.877 | 21.9% | 15.887 | 89.6% | G | G | | 73.599 | 48.400 |
| Quick Clear Squad Vehicles | 0.600 | 0.000 | 0.0% | 0.360 | 60.0% | Y | G | | 0.600 | |
| System Enhancements for Road | 1.595 | 0.717 | 45.0% | 1.276 | 80.0% | G | G | | 4.281 | 2.416 |
| Repair & Permits | | | | | | 9 | | | | |
| TO360 Wayfinding | 0.702 | 0.000 | 0.0% | 0.597 | 85.0% | G | G | | 4.256 | 0.117 |
| Traffic Congestion Management | 5.371 | 1.573 | 29.3% | 4.843 | 90.2% | G | G | | 45.625 | 25.643 |
| Sub-Total | 63.324 | 16.290 | 25.7% | 46.815 | 73.9% | | | | | |
| Growth Related | | | | | | | | | | |
| Broadview Extension | 14.000 | 9.490 | 67.8% | 9.660 | 69.0% | Ŷ | G | | 14.000 | 9.490 |
| | 0.091 | 0.000 | 0.0% | | 55.0% | 8 | (A) | | | 0.000 |
| Emery Village Improvements | | | | 0.050 | | U | U | | 0.787 | |
| Gardiner York/Bay/Yonge | 0.300 | 0.112 | 37.5% | 0.270 | 90.0% | G | G | | 35.217 | 32.743 |
| Reconfiguration | s : | . | | | | | | | | |
| John Street Revitalization Project | 0.155 | 0.115 | 73.9% | 0.117 | 75.0% | G | G | | 52.479 | 0.360 |
| King Liberty Cycling Pedestrian Bridge | 3.543 | 1.771 | 50.0% | 3.189 | 90.0% | G | G | | 14.038 | 11.621 |
| AH | , | | 40 | | 00.00 | | | | | |
| Lawrence-Allen Revitalization Project | 1.998 | 0.214 | 10.7% | 1.798 | 90.0% | G | G | | 11.246 | 2.302 |
| Legion Road Extension & Grade | 0.336 | 0.010 | 2.9% | 0.101 | 30.0% | R | R | #5 | 3.859 | 0.541 |
| Separation | | | | | | | | l | 1 | |

Pick Program Name (from drop down list)

| Projects by Category | 2020 | YTD | Ехр. | Proje | cted Actual t | to Year-E | nd | | Total | |
|-------------------------------------|-----------|---------|--------|---------|---------------|-----------|---------|-------|----------|--------------|
| (Million) | Approved | \$ | % | \$ | % | On | On Time | Notes | Approved | Life-to-Date |
| (MIIIIOII) | Cash Flow | | | | | Budget | | | Budget | |
| Metrolinx Additional Infrastructure | 1.100 | 0.603 | 54.9% | 1.100 | 100.0% | G | G | | 10.000 | 0.602 |
| North York Service Road | 9.329 | 0.016 | 0.2% | 4.261 | 45.7% | R | G | #6 | 31.640 | 25.281 |
| Port Union Road | 0.569 | 0.135 | 23.6% | 0.313 | 55.0% | Y | W | | 12.013 | 0.392 |
| Rean to Kenaston - New Road | 2.290 | 3.210 | 140.2% | 3.229 | 141.0% | R | G | #7 | 7.325 | 6.204 |
| Regent Park Revitalization | 0.050 | 0.022 | 44.7% | 0.045 | 90.0% | G | G | | 5.421 | 4.677 |
| Scarlett / St. Clair / Dundas | 0.600 | 0.169 | 28.1% | 0.228 | 38.0% | R | ® | #8 | 9.881 | 2.274 |
| Six Points Interchange | 17.540 | 8.542 | 48.7% | 14.032 | 80.0% | G | G | | 78.332 | 57.569 |
| Redevelopment | | | | | | G | | | | |
| Steeles Widenings (Tapscott Rd - | 0.628 | 0.037 | 5.9% | 0.038 | 6.0% | R | R | #9 | 44.849 | 0.949 |
| Beare Rd) | | | | | | TO . | | #9 | | |
| Third Party Signals | 0.030 | 0.000 | 0.6% | 0.023 | 75.0% | G | G | | | |
| Work for TTC & Others | 14.431 | 5.718 | 39.6% | 14.322 | 99.2% | G | G | | | |
| York Street Tunnel | 1.676 | 0.000 | 0.0% | 1.508 | 90.0% | G | G | | 1.676 | 0.000 |
| Sub-Total | 68.666 | 30.165 | 43.9% | 54.282 | 79.1% | - | - | | | |
| Total | 565.261 | 297.741 | 52.7% | 507.916 | 89.9% | | | | | |

 On Time
 On Budget

 On/Ahead of Schedule
 >70% of Approved Cash Flow

 Minor Delay < 6 months</td>
 Y

 Significant Delay > 6 months
 8

 < 50% or >100% of Approved Cash Flow

Note # 1:

Detailed design work is taking longer than anticipated. Construction contract is scheduled to be tendered in the fall of 2020 and work start early in 2021.

Note # 2:

The year-end projected spending reflects underspending attributed to COVID-19 impacts. The budget for this project is proposed to be reduced.

Note # 3:

Work on this project has been reprioritized and year-end projected spending reflects underspending attributed to COVID-19 impacts. The project is being restructured and will resume in 2021.

Note # 4:

Work on this project has been delayed and year-end projected spending reflects underspending attributed to COVID-19 impacts. Technology Services staff have been re-assigned to other priorities.

Note # 5:

Investigation of different design alternatives underway - Consultation with Metrolinx to confirm approach forward is also on-going. Design taking longer than anticipated. Note # 6:

Negotiations for Property settlement are currently on-going.

Note # 7:

Portion of property settlement completed ahead of schedule. Budget advancement underway.

Note #8:

Consultation with Canadian Pacific Rail to review bridge design is taking longer than anticipated. Design completion is expected to continue into 2021.

Note # 9:

Design completion taking longer than anticipated due to additional investigations for rail and bridge crossing requirements, and additional coordination with nearby private development sites.

Chart 1 2020 Approved Budget by Category (\$200.79)

Table 1 2020 Active Projects by Category




Chart 2 Project Status - 17




Table 2

Peacen for Dalay

| Reason for Delay | 3 | |
|-----------------------------------|-------------|-------|
| | Significant | Minor |
| | Delay | Delay |
| Insufficient Staff Resources | | |
| Procurement Issues | | |
| RFQ/RFP Delayed | | 2 |
| Contractor Issues | 1 | |
| Site Conditions | | |
| Co-ordination with Other Projects | | |
| Community Consultation | | |
| COVID-19 Related | | |
| Other* | | |
| Total # of Projects | 1 | 2 |

Table 3
Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| 198.60 | 1.59 | 0.60 | | |

Waterfront Revitalization Initiative (WFT)

| | YTD Exp. YE Projection | | | | T-4-1 | | LTD | | | | |
|--------------------------------------|-------------------------------|--------|--------|--------|--------|--------------|----------|-------|-----------------------------|--------------|--------|
| Projects by Category (Million) | 2020 Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Total Approved Budget | Life-to-Date | % |
| Growth Related | | | | | | | | | | | |
| Precinct Implementation Projects | 18.524 | 0.284 | 1.5% | 6.524 | 35.2% | R | G | #1 | 247.398 | 226.121 | 91.4% |
| Transportation Initiatives | 1.554 | 0.635 | 40.9% | 1.454 | 93.6% | G | G | | 31.775 | 29.797 | 93.8% |
| Technical Studies | 0.115 | 0.000 | 0.0% | 0.000 | 0.0% | | W | #2 | 6.300 | 5.861 | 93.0% |
| Waterfront Secretariat | 0.576 | 0.439 | 76.2% | 0.576 | 100.0% | G | G | | 10.706 | 7.954 | 74.3% |
| Water's Edge Prome, Trans & | 0.190 | 0.000 | 0.0% | 0.190 | 100.0% | (G) | G | | 4.380 | 0.000 | 0.0% |
| Transport Init | | | | | | U | 😉 | | | | |
| Urban Planning Resources | 0.545 | 0.330 | 60.5% | 0.545 | 100.0% | | G | | 3.886 | 3.027 | 77.9% |
| Strategic Review | 0.127 | 0.125 | 98.9% | 0.127 | 100.0% | G | G | | 0.400 | 0.350 | 87.4% |
| Eastern Broadview Flood Protection | 0.691 | 0.000 | 0.0% | 0.491 | 71.0% | | G | | 2.000 | 1.309 | 65.5% |
| Bathurst Quay Public Realm | 1.473 | 0.004 | 0.3% | 0.073 | 4.9% | R | O | #3 | 2.339 | 0.668 | 28.6% |
| Bentway Pedestrian Bridge | 1.507 | -0.112 | -7.4% | 1.400 | 92.9% | G | G | | 7.911 | 1.119 | 14.1% |
| Bentway PTIF Projects | 0.111 | 0.096 | 86.7% | 0.096 | 86.7% | G | G | | 0.980 | 0.965 | 98.5% |
| Leslie Street Greening | 0.200 | 0.200 | 99.9% | 0.200 | 100.0% | G | G | | 0.200 | 0.000 | |
| Quayside | 0.601 | 0.217 | 36.2% | 0.301 | 50.1% | O | R | #4 | 0.800 | 0.393 | 49.1% |
| Bentway and Fort York | 1.313 | 0.000 | 0.0% | 1.313 | 100.0% | G | G | | 1.313 | 0.000 | |
| Lower Don Coordination | 0.400 | 0.000 | 0.0% | 0.200 | 50.0% | Y | G | #5 | 1.000 | 0.000 | |
| Cherry Street Stormwater Lakefilling | 13.323 | 13.323 | 100.0% | 13.323 | 100.0% | G | G | | 65.000 | 65.000 | 100.0% |
| Port Lands Flood Protection | 159.541 | 20.000 | 12.5% | 60.000 | 37.6% | R | G | #6 | 394.817 | 160.602 | 40.7% |
| Sub-Total | 200.790 | 35.542 | 17.7% | 86.813 | 43.2% | - | - | | 781.205 | 503.168 | |
| Total | 200.790 | 35.542 | 17.7% | 86.813 | 43.2% | | | | 781.205 | 503.168 | |

>70% of Approved Cash Flow Minor Delay < 6 months Significant Delay > 6 months Between 50% and 70% < 50% or >100% of Approved Cash Flow

Multi-year project with a December 2022 end date with some delays in 2020 due to COVID-19, however we are not forecasting any delays to meet the 2022 end date. Public consultations have commenced in 2020 to confirm that the 2006 Vision for Marine Community remains relevant and completion of the Marine Study is expected in fall 2020.The construction of water works project on Lower Jarvis Street between Lakeshore Boulevard and Queens Quay has been delayed as a result of additional feedback from Metrolinx and the need to retender the project due to high bid prices. Construction of the Jarvis water works project is not expected to begin Note # 2:

Funding will be utilized to undertake technical studies and detailed design work to support the planned plaza at 5 Eireann Quay. This work will be co-led by City Planning (Waterfront Secretariat), PF&R, and Transportation Services and the RFP was released on Oct 8th and will not close until Nov 3rd and therefore no invoices are expected until Q1 2021.

Note # 3:

Multi-year project under spent in 2020 but still forecasting to need to spend the full amount by end of 2021. Field work (borehole drilling and utility locates) and preparation of technical reports to support a Provincially-legislated environmental remediation began in December 2017 and is expected to be complete by October 2020. The delay in RFQ in CWR003-17 for the design of the plaza 5 Eireen Quay has delayed start of construction which is funded by this project by about 6 months.

In May 2020 Sidewalk Labs announced its withdrawal from the Quayside project; deliverables for the project, as contemplated in 2019, are no longer in play. Waterfront Toronto is considering its options for moving ahead with a development at Quayside.

Note # 5:

The underspend in the project in 2020 was due to longer than expected procurement; the vendor is now working.

This is mainly due to the forecasted deferral of payments (\$99 million) to Waterfront Toronto. Negotiations are on-going between the three levels of government and Waterfront Toronto to renegotiate the timing of funding by each government partner. Discussions are on-going to defer the timing of City funding in order to provide relief to the City due to the impacts of COVID-19.

2020 Capital Spending by Program Corporate Services

| | | 2020 Approved | 2 | 020 Expenditure | | | Alert |
|----------------------|----------|----------------------------|--------------|------------------------|------------------|----------|-------------------------------|
| Program | | 2020 Approved Cash Flow | YTD Spending | Year-End Projection | % at Year End | Trending | (Benchmark 70% spending rate) |
| | 5M | 4.72 | 0.22 | 2.16 | 45.9% | | ® |
| 311 Toronto | Q2 | 4.72 | 0.30 | 2.16 | 45.9% | | ® |
| | Q3 | 4.72 | 0.39 | 1.06 | 22.5% | → | ® |
| | 5M | 308.24 | 121.88 | 239.40 | 77.7% | | © |
| CREM | Q2 | 312.20 | 134.40 | 237.85 | 76.2% | • | © |
| | Q3 | 314.40 | 170.60 | 234.49 | 74.6% | ¥ | © |
| | 5M | 47.13 | 3.61 | 45.38 | 96.3% | | © |
| Environment & Energy | Q2 | 47.13 | 4.92 | 45.38 | 96.3% | | © |
| | Q3 | 47.13 | 6.28 | 26.89 | 57.1% | ¥ | ⊗ |
| | 5M | 63.24 | 15.66 | 47.53 | 75.2% | | © |
| Fleet Services | Q2 | 63.24 | 20.90 | 47.79 | 75.6% | ^ | © |
| | Q3 | 59.94 | 25.67 | 47.99 | 80.1% | ^ | © |
| | 5M | 70.31 | 14.05 | 50.32 | 71.6% | | © |
| Technology Services | Q2 | 70.31 | 19.94 | 50.33 | 71.6% | ^ | © |
| | Q3 | 64.26 | 25.14 | 41.20 | 64.1% | ¥ | ⊗ |
| | 5M | 446.50 | 151.82 | 339.42 | 76.0% | | © |
| TOTAL | Q2 | 450.46 | 175.54 | 338.14 | 75.1% | ¥ | © |
| | Q3 | 443.32 | 221.80 | 324.75 | 73.3% | ¥ | © |
| © >70% | <u>@</u> | between 50 | 0% and 70% | R < | 50% or > | 100% | |

For the nine months ended September 30, 2020, the capital expenditures for Corporate Services totalled \$221.8 million of their collective 2020 Approved Capital Budget of \$443.3 million. Spending is expected to increase to \$324.7 million (73.3%) by year-end. Two Programs in this service area have projected year-end spending rate of over 70% of their respective 2020 Approved Capital

Fleet Services and Information & Technology have a projected year-end spending rate of 80.1% and 64.1% respectively while 311 Toronto and Facilities Real Estate Management Environment and Energy have a projected year-end spending rate of less than 70%.

Chart 1 2020 Approved Budget by Category (\$4.72)

0.00 8:88 **Health & Safety** Legislated **SOGR** 0.39 1.06 Service 0.00 0:00 Improvement Growth 0.00 1.00 4.00 2.00 3.00 5.00 ■ Budget ■ YTD ■ YE Projection

Table 1
2020 Active Projects by Category

| 2020 Active Projects by Category | |
|----------------------------------|---|
| Health & Safety | |
| Legislated | |
| SOGR | 5 |
| Service Improvement | |
| Growth | |
| Total # of Projects | 5 |

Chart 2 Project Status - 5




Table 2

| Reason for Delay | 5 | | |
|-----------------------------------|-------------|-------|--|
| | Significant | Minor | |
| | Delay | Delay | |
| Insufficient Staff Resources | | | |
| Procurement Issues | | | |
| RFQ/RFP Delayed | | | |
| Contractor Issues | | | |
| Site Conditions | | | |
| Co-ordination with Other Projects | | | |
| Community Consultation | | | |
| COVID-19 Related | | 5 | |
| Other* | | | |
| Total # of Projects | | 5 | |

Table 3
Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| | 4.72 | | | |

Reasons for "Other*" Projects Delay:

➤ The 2020 year-end projected spending reflects underspending attributed to COVID-19 impacts.

311 Toronto (THR)

| Projects by Category (Million) | 2020 | YTD Exp. | | YE Projection | | | | Total | | |
|-----------------------------------|-----------------------|----------|-------|---------------|-------|--------------|---------|-------|-----------------------------|--------------|
| | Approved Cash Flow | \$ | % | 4 | % | On Budget | On Time | Notes | Total Approved Budget | Life-to-Date |
| State of Good Repair | | | | | | | | | | |
| Business Intelligence | 0.250 | 0.004 | 1.6% | 0.016 | 6.4% | R | Ŷ | # 1 | 0.528 | 0.149 |
| Enterprise Workorder Management | 0.110 | 0.008 | 7.0% | 0.020 | 18.4% | R | Ø | # 1 | 0.508 | 0.139 |
| System (EWMS) | | | | | | | U | # 1 | | |
| SOGR - Various | 0.600 | 0.095 | 15.9% | 0.272 | 45.3% | R | Ŷ | # 1 | 0.600 | 0.095 |
| UCCE Telephony Maintenance & | 2.495 | 0.129 | 5.2% | 0.322 | 12.9% | R | Ø | # 1 | 8.337 | 0.129 |
| Upgrade | | | | | | W | U | # 1 | | |
| Verint Upgrade | 1.264 | 0.156 | 12.3% | 0.434 | 34.3% | R | Ŷ | # 1 | 3.559 | 0.156 |
| Sub-Total | 4.719 | 0.392 | 8.3% | 1.064 | 22.5% | - | - | | 13.532 | 0.669 |
| Total | 4.719 | 0.392 | 8.3% | 1.064 | 22.5% | | | | 13.532 | 0.669 |

 On Time
 On Budget

 On/Ahead of Schedule
 >70% of Approved Cash Flow

 Minor Delay < 6 months</td>
 Between 50% and 70%

 Significant Delay > 6 months
 < 50% or >100% of Approved Cash Flow

Note # 1:

The 2020 year-end projected spending reflects underspending attributed to COVID-19 impacts.

Chart 1 2020 Approved Budget by Category (\$314.40)




Table 1 2020 Active Projects by Category

| ZUZU ACTIVE PTUJECTS BY CATEY | ory |
|-------------------------------|-----|
| Health & Safety | 6 |
| Legislated | 4 |
| SOGR | 63 |
| Service Improvement | 110 |
| Growth | 3 |
| Total # of Projects | 186 |

Chart 2 Project Status - 186




Table 2

Peacen for Dalay

26

| Reason for Delay | 20 |) |
|-----------------------------------|-------------|-------|
| | Significant | Minor |
| | Delay | Delay |
| Insufficient Staff Resources | | |
| Procurement Issues | | |
| RFQ/RFP Delayed | | 1 |
| Contractor Issues | | 2 |
| Site Conditions | 1 | |
| Co-ordination with Other Projects | | 8 |
| COVID-19 Related | | |
| Community Consultation | | |
| Other* | 14 | |
| Total # of Projects | 15 | 11 |

Table 3
Projects Status (\$Million)

| | On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|---|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| ſ | 180.04 | 89.96 | 42.71 | 1.43 | 0.25 |

Reasons for "Other*" Projects Delay:

The "other" delayed projects primarily relate to the Union Station Revitalization Project (USRP). USRP is complex in nature and has been delayed due to various issues such as maintaining the heritage elements of the location, resolving contractor issues, unforeseen site and environmental conditions, as well as coordinating construction amidst the daily operations at Union Station. Contractor performance issues persist and risk delays in the project schedule and budget.

Key Discussion Points: (Please provide reason for delay)

➤ The CREM program has forecasted year-end spending of \$234.493 million, or 74.6% of its 2020 capital plan. This includes major capital projects such as the Union Station Revitalization (2020 Plan - \$41.0M) and Redevelopment of St. Lawrence Market North Building (2020 Plan - \$24.2M). If we excluded these initiatives due to their unique complexities the year end spend rate would be 79.3%

Corporate Real Estate Mangement (FAC)

| Corporate Real Estate Mangement (FA | .C) | YTD | Evn | Droid | ected Actual | to Voar-Ei | nd | | | |
|--|-----------------------|--------|-------|--------|--------------|------------|------------|----------|--------------------|--------------|
| Projects by Category | 2020 | \$ | % | \$ | % | On | On Time | | Total | |
| (Million) | Approved Cash Flow | Ť | ,,, | Ť | | Budget | | Notes | Approved Budget | Life-to-Date |
| | | | | | | | | | | |
| Health & Safety | | | | | | | | | | |
| Emergency Repairs | 1.709 | 0.034 | 2.0% | 0.500 | | R | 8 | #1 | 2.661 | 0.486 |
| Environmental Remediation | 0.111 | 0.000 | 0.0% | 0.111 | 100.0% | G | G | | 2.500 | 0.072 |
| Global Corporate Security Program | 2.409 | 0.481 | 20.0% | 1.900 | 78.9% | G | G | | 9.177 | 5.016 |
| Sub-Total | 4.229 | 0.515 | 12.2% | 2.511 | 59.4% | - | - | | 14.338 | 8.339 |
| Legislated | | | | | | | | | | |
| Accessibility for Ontarians with | 5.985 | 1.654 | 27.6% | 4.960 | 82.9% | G | G | 1 | 198.010 | 10.208 |
| Disabilities Act (AODA) | | | | | | | | | | |
| Barrier Free / Equity | 0.126 | 0.031 | 24.9% | 0.034 | 26.6% | R | G | #2 | 1.887 | 1.792 |
| Sub-Total | 6.112 | 1.686 | 27.6% | 4.994 | 81.7% | - | - | | 199.897 | 12.000 |
| State of Good Bonoir | | | | | | | | | | |
| State of Good Repair 150 Borough | 0.407 | 0.016 | 3.9% | 0.016 | 3.9% | R | Ŷ | #1 | 0.950 | 0.309 |
| Albert Campbell Square Park | 0.407 | 0.016 | 94.5% | 0.016 | 97.4% | | | #1 | 3.194 | 3.165 |
| Rehabilitation | 0.540 | 0.511 | 94.5% | 0.526 | 31.4% | G | G | | 3.194 | 3.103 |
| Emergency Repairs | 1.689 | 0.078 | 4.6% | 0.320 | 18.9% | R | G | 1 | 2.275 | 0.664 |
| Environmental Remediation | 2.065 | 0.487 | 23.6% | 1.933 | 93.6% | G | Ğ | l | 7.335 | |
| Fire Hall Emergency Generators | 4.104 | 2.757 | 67.2% | 2.757 | 67.2% | Ŷ | G | | 17.501 | 16.154 |
| Indian Residential School Survivors | 0.641 | 0.563 | 87.9% | 0.564 | 88.0% | G | | | 5.950 | 0.601 |
| Legacy | | | | | | G | G | | | |
| Mechanical & Electrical | 15.438 | 9.937 | 64.4% | 15.837 | 102.6% | R | Ŷ | #3 | 66.730 | 43.354 |
| Others - SOGR | 13.860 | 2.609 | 18.8% | 6.975 | 50.3% | Ŷ | G | #2 | 38.946 | 22.063 |
| Renovations | 1.703 | 1.107 | 65.0% | 1.524 | 89.5% | G | G | | 11.785 | 5.876 |
| Replacement of Diesel with Natural Gas | 0.009 | 0.000 | 0.0% | 0.000 | 0.0% | R | G | #2 | 4.687 | 4.655 |
| Generators for Various locations | | | | | | | | #2 | | |
| Re-Roofing | 0.127 | 0.000 | 0.0% | 0.000 | 0.0% | R | G | #2 | 1.445 | 4.503 |
| Resiliency Program | 0.321 | 0.051 | 15.9% | 0.100 | | R | G | #2 | 3.901 | 3.632 |
| Sitework | 0.131 | 0.000 | 0.0% | 0.000 | | R | G | #2 | 1.492 | |
| Structural / Building Envelope | 11.758 | 11.065 | 94.1% | 14.949 | 127.1% | R | G | #3 | 118.450 | |
| Sub-Total | 52.793 | 29.181 | 55.3% | 45.501 | 86.2% | - | - | | 284.641 | 167.892 |
| Service Improvements | | | | | | | | | | |
| 8 Cumberland St | 3.499 | 0.028 | 0.8% | 0.978 | 27.9% | R | R | #1 | 3.500 | 0.029 |
| 9 Huntley St | 0.135 | 0.000 | 0.0% | 0.000 | 0.0% | R | G | #2 | 4.900 | 4.765 |
| 925 Albion Rd | 0.023 | 0.000 | 0.0% | 0.000 | 0.0% | R | G | #2 | 10.507 | 10.484 |
| Administrative Penalty System | 0.589 | 0.162 | 27.5% | 0.245 | | | Ŷ | #1 | 3.000 | |
| CCTV Infrastructure Enhancements | 0.961 | 0.098 | 10.2% | 0.961 | 100.0% | G | G | | 9.754 | 7.391 |
| Corporate Facilities Refurbishment | 1.015 | 0.190 | 18.7% | 0.193 | 19.1% | | Ŷ | #1 | 4.132 | 3.379 |
| Program | | | | | | W | lacksquare | #1 | | |
| Courts Services Relocation & Fit Out Costs | 4.484 | 3.623 | 80.8% | 3.641 | 81.2% | G | G | | 5.558 | 4.697 |
| Energy Conservation & Demand | 2.012 | 0.032 | 1.6% | 0.100 | 5.0% | | | | 9.798 | 7.816 |
| Management | 2.012 | 0.032 | 1.070 | 0.100 | 3.070 | ® | Ŷ | #1 | 3.730 | 7.010 |
| Energy Retrofit Program | 0.665 | 0.273 | 41.0% | 0.273 | 41.0% | R | G | #2 | 3.045 | 2.102 |
| Etobicoke Civic Centre | 15.012 | -0.027 | -0.2% | 8.278 | | (Y) | 8 | #2 #4 | 36.827 | 3.994 |
| Global Corporate Security Program | 1.867 | 0.126 | 6.8% | 1.313 | | Ø. | Ø | #1 | 4.550 | |
| Mechanical & Electrical | 0.203 | 0.075 | 36.9% | 0.075 | | ® | G | #2 | 2.010 | |
| Northwest Path - Phase 2 | 0.457 | 0.000 | 0.0% | 0.000 | | | Ŷ | #1 | 5.690 | |
| Office Modernization Program | 4.045 | 1.888 | 46.7% | 1.922 | | | Ý | #1 | 31.200 | |
| Others - Service Improvements | 10.918 | 0.435 | 4.0% | 1.072 | 9.8% | R | Š | #1 | 43.725 | |
| Others - SOGR | 3.050 | 1.582 | 51.9% | 2.075 | | Ŷ | G | #2 | 10.950 | 7.387 |
| Physical Security Capital Plan | 1.350 | 0.568 | 42.1% | 1.131 | 83.8% | G | Ğ | l | 4.585 | 3.807 |
| Real Estate Property Management and | 0.569 | 0.000 | 0.0% | 0.265 | | | | що. | 0.569 | 0.000 |
| Lease Admin | | | | | | B | G | #2 | | |
| Security Bollards - Union Station | 0.836 | 0.033 | 3.9% | 0.089 | 10.7% | R | Ŷ | #1 | 4.910 | 0.307 |
| St. Lawrence Market North | 24.246 | 9.021 | 37.2% | 15.000 | 61.9% | Ŷ | W | #1 | 115.427 | 28.890 |
| Redevelopment | | | | | | U U | | #1 | | |

Corporate Real Estate Mangement (FAC)

| | 2020 | YTD | Ехр. | Proje | ected Actual | to Year-Eı | nd | | Total | |
|---------------------------------------|-----------------------|---------|---------|---------|--------------|--------------|---------|---------|--------------------|--------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Approved Budget | Life-to-Date |
| Strategic Property Acquisitions | 100.957 | 98.639 | 97.7% | 100.603 | 99.6% | G | G | | 103.960 | 103.639 |
| Toronto Strong Neighbourhood Strategy | 2.542 | -0.915 | -36.0% | 0.570 | 22.4% | R | Ŷ | #4 | 7.752 | 5.581 |
| TransformTO | 1.689 | 0.025 | 1.5% | 0.440 | 26.1% | R | Ŷ | #1 | 2.000 | 0.336 |
| Union Station - Signage & Wayfinding | 0.085 | 0.000 | 0.0% | 0.085 | 100.0% | G | G | | 0.085 | 0.000 |
| Union Station East Wing | 18.551 | 7.014 | 37.8% | 12.770 | 68.8% | Ŷ | G | #1 | 20.000 | 11.155 |
| Union Station Enhancement Project | 2.227 | 0.063 | 2.8% | 0.333 | 15.0% | R | Ŷ | #1 | 3.037 | 1.203 |
| Union Station PTIF Projects | 0.514 | 0.090 | 17.6% | 0.428 | 83.4% | G | G | l | 1.501 | 0.978 |
| Union Station Revitalization | 41.014 | 13.217 | 32.2% | 21.882 | 53.4% | Ŷ | R | #1 | 693.732 | 713.171 |
| Various IT-Related Projects | 1.380 | 0.434 | 31.4% | 0.930 | 67.4% | (Y) | (Y) | #1 | 3.864 | 2.494 |
| Customer Experience Program | 3.172 | 2.692 | 84.9% | 4.135 | 130.4% | _ | G | #3 | 17.590 | 3.158 |
| ModernTO | 2.200 | 0.000 | 0.0% | 1.700 | 77.3% | G | Y | #1 | 4.400 | 0.051 |
| St. Lawrence Market South Renovations | 0.357 | -0.032 | -9.0% | 0.000 | 0.0% | R | G | #4 | 5.150 | 0.761 |
| Sub-Total | 250.626 | 139.334 | 55.6% | 181.487 | 72.4% | - | - | | 1,177.708 | 978.712 |
| Growth Related | | | | | | | | | | |
| 1251 Bridletowne Circle Acquisition | 0.055 | 0.000 | 0.0% | 0.000 | 0.0% | R | G | #2 | 5.942 | 5.887 |
| School Land Properties Acquisitions | 0.500 | 0.000 | 0.0% | 0.000 | 0.0% | R | G | #2 | 15.000 | 0.000 |
| Strategic Property Acquisitions | 0.082 | -0.120 | -145.6% | 0.000 | 0.0% | R | G | #4 & #5 | 5.062 | 3.356 |
| Sub-Total | 0.638 | -0.120 | -18.8% | 0.000 | 0.0% | - | - | | 26.004 | 9.243 |
| Total | 314.396 | 170.595 | 54.3% | 234.493 | 74.6% | | | | 1,702.588 | 1,176.186 |

 On Time
 On Budget

 On/Ahead of Schedule
 ◎ > 70% of A

 Minor Delay < 6 months</td>
 ♥ Between 50

 Significant Delay > 6 months
 €8

>70% of Approved Cash Flow

Between 50% and 70%

< 50% or >100% of Approved Cash Flow

Note # 1:

Project is delayed due to COVID-19 related impacts, RFQ/RFP delays, resolution of contractor issues, and coordination with other projects.

Note # 2:

Project is expected to be completed under budget.

Note # 3:

Current YE projected overspend will be addressed through Q3 2020 in-year adjustment.

Note # 4:

Technical adjustment will be made to clear negative balances.

Note # 5:

Underspend is due to project being utilized on an "as needed" basis.

Chart 1 2020 Approved Budget by Category (\$47.13)




Table 1 2020 Active Projects by Category




Chart 2 Project Status - 14




Table 2

| Reason for Delay | 5 | |
|-----------------------------------|-------------|-------|
| | Significant | Minor |
| | Delay | Delay |
| Insufficient Staff Resources | | |
| Procurement Issues | | |
| RFQ/RFP Delayed | | |
| Contractor Issues | | |
| Site Conditions | | |
| Co-ordination with Other Projects | | |
| COVID-19 Related | | 5 |
| Community Consultation | | |
| Other* | | |
| Total # of Projects | | 5 |

Table 3
Projects Status (\$Million)

| | On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|---|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| I | 37.18 | 9.85 | | | 0.09 |

Key Discussion Points: (Please provide reason for delay)

The overall program forecasted year-end spending is \$26.9 million, or 57.1% of its 2020 capital plan, and includes a \$14.2 million loan to TCHC, which is remitted periodically, as expenditures are made by TCHC. Due to significant procurement savings in the purchase of Combined Heat & Power (CHP) generators, an additional \$14M of this loan to TCHC was not required in 2020 and has been requested for deferral into 2021 to be used toward other renewables like solar cells. \$1.239 million of the TCHC loan related to deep energy retrofits was completed in this quarter.

Environment and Energy (CEE)

| | 2020 | YTD E | хр. | Proje | cted Actual t | to Year-Er | nd | | Total | |
|-----------------------------------|-----------------------|-------|-------|--------|---------------|--------------|---------|-------|--------------------|--------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Approved Budget | Life-to-Date |
| Service Improvements | | | | | | | | | | |
| Combined Heat & Power (CHP) | 0.016 | 0.014 | 86.4% | 0.016 | 100.0% | G | G | | 4.001 | 2.677 |
| Community Energy Planning | 35.863 | 4.690 | 13.1% | 21.426 | 59.7% | Ŷ | G | #1 | 92.780 | 61.607 |
| Demand Response Program | 0.091 | 0.000 | 0.0% | 0.000 | 0.0% | R | G | #2 | 0.893 | 0.000 |
| Renewable Energy Program | 1.305 | 0.291 | 22.3% | 1.293 | 99.1% | G | G | | 20.300 | 16.615 |
| Residential Energy Retrofit | 2.732 | 0.346 | 12.7% | 1.144 | 41.9% | R | 60 | #3 | 14.750 | 5.173 |
| Program (HELP) | | | | | | W. | W | #3 | | |
| TransformTO | 7.120 | 0.937 | 13.2% | 3.013 | 42.3% | R | W | #4 | 14.771 | 1.115 |
| Sub-Total | 47.127 | 6.279 | 13.3% | 26.892 | 57.1% | - | - | | 147.495 | 87.188 |
| Total | 47.127 | 6.279 | 13.3% | 26.892 | 57.1% | | | | 147.495 | 87.188 |

 On Time
 On Budget

 On/Ahead of Schedule
 >70% of Approved Cash Flow

 Minor Delay < 6 months</td>
 Between 50% and 70%

 Significant Delay > 6 months
 8

 <50% or >100% of Approved Cash Flow

Note # 1

Significant savings on procurement of Combined Heat and Power generators by TCHC has reduced the amount required via loan from the division in 2020. Additional renewables such as solar cells, to be explored by TCHC with remaining \$14M in available funding in 2021

Note # 2:

Project has been cancelled.

Note # 3:

COVID-19 impacts to the residential construction sector have led to delays in existing projects affecing the timing and number of required loans and have also affected the 3rd-party energy audit process.

Note # 4:

Due to COVID-19, contracts and issuing PO's have been delayed affecting the design stage. Majority of work expected to occur in 2021

Chart 1 2020 Approved Budget by Category (\$59.94)

| Health & Safety | 0.07 | | 1.00 | 20.00 | 30.00 | 40.00 | 50.00 | 60.00 | | Budget | YTD | YE Projection | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | | (\$39.94) | |

Table 1 2020 Active Projects by Category

| ZUZU ACTIVE PTOJECTS by Categ | ory |
|-------------------------------|-----|
| Health & Safety | 2 |
| Legislated | 3 |
| SOGR | 24 |
| Service Improvement | 3 |
| Growth | |
| Total # of Projects | 32 |

Chart 2 Project Status - 32




Table 2

| Reason for Delay | 12 | | | | |
|-----------------------------------|-------------|-------|--|--|--|
| | Significant | Minor | | | |
| | Delay | Delay | | | |
| Insufficient Staff Resources | 1 | | | | |
| Procurement Issues | | | | | |
| RFQ/RFP Delayed | | | | | |
| Contractor Issues | 1 | 1 | | | |
| Site Conditions | | | | | |
| Co-ordination with Other Projects | | | | | |
| COVID-19 Related | 9 | | | | |
| Community Consultation | | | | | |
| Other* | | | | | |
| Total # of Projects | 11 | 1 | | | |

Table 3
Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| 44.71 | 0.08 | 14.78 | 0.37 | |

Pick Program Name (from drop down list)

| Pick Program Name (from drop down list) YTD Exp. Projected Actual to | | | | | | | | | | |
|---|-----------------------|-------|-----------|-------------|---------------|--------------|-------------|-------|--------------------|--------------|
| Projects by Cotomore | 2020 | | Exp. % | Proje \$ | cted Actual t | | | | Total | |
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Approved Budget | Life-to-Date |
| Health & Safety | | | | | | | | | | |
| Fleet Services - Garage Security | 0.135 | 0.013 | 9.6% | 0.024 | 17.8% | R | ® | #1 | 0.315 | 0.168 |
| Municipal Licensing - At Large Vehicle Purchase | 0.237 | 0.044 | 18.4% | 0.044 | 18.4% | ® | © | #2 | 1.200 | 0.935 |
| Sub-Total | 0.372 | 0.056 | 15.2% | 0.067 | 18.1% | - | - | | 1.515 | 1.104 |
| Legislated | | | | | | | | | | |
| Car Share Technology | 0.020 | 0.000 | 0.0% | 0.000 | 0.0% | R | R | #1 | 0.020 | 0.000 |
| EV Program | 1.298 | 0.000 | 0.0% | 0.000 | 0.0% | R | R | #1 | 1.298 | 0.000 |
| Green Fleet Plan | 0.479 | 0.257 | 53.7% | 0.257 | 53.7% | W | R | #1 | 0.614 | 0.285 |
| Sub-Total | 1.797 | 0.257 | 14.3% | 0.257 | 14.3% | - | - | | 1.932 | 0.285 |
| _ | | | | | | | | | | |
| State of Good Repair | | | | | | | | | | |
| Arena Boards - Fleet Replacement | 0.107 | 0.088 | 82.0% | 0.088 | 82.0% | G | G | | 0.333 | 0.088 |
| Economic Development & Culture - Fleet Replacement | 0.093 | 0.043 | 45.7% | 0.043 | 45.7% | ® | G | #3 | 0.093 | 0.043 |
| Engineering & Construction Services - Fleet Replacement | 0.164 | 0.133 | 81.2% | 0.162 | 98.5% | G | G | | 0.722 | 0.293 |
| Exhibition Place - Fleet Replacement | 0.619 | 0.000 | 0.0% | 0.443 | 71.4% | G | ® | #1 | 1.000 | 0.381 |
| Facility & Real Estate - Fleet Replacement | 0.711 | 0.077 | 10.9% | 0.453 | 63.7% | % | G | #3 | 0.812 | 0.179 |
| Fleet Office Modernization | 0.286 | 0.000 | 0.1% | 0.018 | 6.3% | R | R | #1 | 0.150 | 0.015 |
| Fleet Replacement - Insurance | 0.245 | 0.027 | 10.8% | 0.114 | 46.5% | | | | 0.423 | 0.204 |
| Company | | | | | | R | G | #4 | | |
| Fleet Services - At Large Vehicle Purchase | 0.145 | 0.103 | 71.1% | 0.134 | 92.5% | G | © | | 0.610 | 0.522 |
| Fleet Services - Fleet Replacement | 0.336 | 0.037 | 11.1% | 0.336 | 100.0% | G | G | | 0.734 | 0.295 |
| Fleet Services - Tools and Equipment | 0.582 | 0.122 | 21.0% | 0.579 | 99.5% | G | G | | 0.789 | 0.259 |
| Fuel Site Closures | 0.886 | 0.240 | 27.1% | 0.263 | 29.7% | R | R | #1 | 2.237 | 0.391 |
| Municipal Licensing & Standard - Fleet Replacement | 0.574 | 0.358 | 62.4% | 0.661 | 115.1% | ® | G | #5 | 1.138 | 0.358 |
| Parks, Forestry & Recreation - Fleet Replacement | 6.809 | 3.976 | 58.4% | 6.436 | 94.5% | G | © | | 11.776 | 4.792 |
| Purchasing & Materials Management - Fleet Replacement | 0.100 | 0.000 | 0.0% | 0.047 | 47.1% | ® | ® | #6 | 0.100 | 0.047 |
| Shelter, Support & Housing Administration - Fleet Replacement | 0.050 | 0.048 | 96.8% | 0.048 | 96.8% | © | © | | 0.071 | 0.048 |
| Solid Waste - Fleet Replacement | 6.102 | 0.474 | 7.8% | 4.869 | 79.8% | G | G | | 51.727 | 32.528 |
| Toronto Building - Fleet Replacement | 0.087 | 0.072 | 82.7% | 0.072 | 82.7% | G | G | | 0.112 | 0.072 |
| Toronto Community Housing Corporation - Fleet Replacement | 1.338 | 0.265 | 19.8% | 1.212 | 90.6% | G | G | | 2.271 | 0.656 |
| Toronto Fire - Fleet Replacement | 10.443 | 0.169 | 1.6% | 4.367 | 41.8% | ® | ® | #1 | 21.609 | 5.132 |
| Toronto Library - Fleet Replacement | 0.084 | 0.004 | 5.3% | 0.004 | 5.3% | ® | (Y) | #7 | 1.676 | 0.714 |
| Toronto Paramedic - Fleet Replacement | 6.357 | 4.915 | 77.3% | 6.176 | 97.2% | © | G | | 10.557 | 9.505 |

Pick Program Name (from drop down list)

| | 2020 | YTD | Ехр. | Proje | cted Actual | to Year-Er | nd | | Total | |
|--|-------------------------------|--------|-------|--------|-------------|--------------|---------|-------|-----------------------------|--------------|
| Projects by Category (Million) | 2020 Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Total Approved Budget | Life-to-Date |
| Toronto Water - Fleet Replacement | 10.263 | 4.898 | 47.7% | 10.595 | 103.2% | ® | G | #5 | 37.586 | 20.182 |
| Toronto Zoo - Fleet Replacement | 0.380 | 0.058 | 15.3% | 0.380 | 100.0% | G | G | | 0.730 | 0.408 |
| Transportation Services - Fleet Replacement | 10.146 | 8.978 | 88.5% | 9.775 | 96.3% | G | G | | 41.795 | 22.076 |
| Sub-Total | 56.906 | 25.085 | 44.1% | 47.273 | 83.1% | | | | 189.051 | 99.187 |
| Service Improvements | | | | | | | | | | |
| Car Share Technology | 0.033 | 0.005 | 15.0% | 0.027 | 81.6% | G | R | #1 | 0.105 | 0.022 |
| Fleet Management and Fuel Integration Sustainment | 0.357 | 0.169 | 47.5% | 0.273 | 76.5% | © | G | | 0.711 | 0.329 |
| Vendor Management Portal | 0.478 | 0.098 | 20.4% | 0.098 | 20.4% | R | R | #8 | 0.478 | 0.098 |
| Sub-Total | 0.867 | 0.272 | 31.4% | 0.397 | 45.8% | - | - | | 1.294 | 0.449 |
| Total | 59.942 | 25.670 | 42.8% | 47.995 | 80.1% | | | | 193.792 | 101.024 |

 On Time
 On Budget

 On/Ahead of Schedule
 >70% of Approved Cash Flow

 Minor Delay < 6 months</td>
 Between 50% and 70%

 Significant Delay > 6 months
 <50% or >100% of Approved Cash Flow

Note # 1:

Delays arising from COVID-19.

Note # 2:

Project Complete - Remaining funds to be returned to the reserve.

Note # 3:

Client re-assessed need and deferred replacement request into 2021.

Note # 4:

Relates to unpredictability of insurance deductibles needing to be spent in a particular year.

Note # 5:

Acceleration request concurrently submitted to account for additional spend.

Note # 6:

Delays due to ability of vendor to deliver on time.

Note # 7:

Asset delivery confirmed to take place in Q1 of 2021

Note # 8:

Project experienced staffing delays. Position has been filled as of Aug 2020 and draft plan is underway.

Chart 1 2020 Approved Budget by Category (\$64.26)

Health & Safety Legislated 31.45 **SOGR** 13.40 22.22 25.84 **Service Improvement** 14.54 Growth 10.00 0.00 5.00 20.00 25.00 30.00 35.00 15.00 YE Projection

Table 1 2020 Active Projects by Category

| 2020 Active Projects by C | ategory |
|---------------------------|---------|
| Health & Safety | |
| Legislated | 2 |
| SOGR | 27 |
| Service Improvement | 36 |
| Growth | 10 |
| Total # of Projects | 75 |

Chart 2 Project Status - 75




Table 2

| Reason for Delay | 36 | |
|-----------------------------------|-------------|-------|
| | Significant | Minor |
| | Delay | Delay |
| Insufficient Staff Resources | | |
| Procurement Issues | | |
| RFQ/RFP Delayed | | 1 |
| Contractor Issues | 1 | |
| Site Conditions | | |
| Co-ordination with Other Projects | 3 | |
| Community Consultation | | |
| COVID-19 Related | 21 | 8 |
| Other* | | 2 |
| Total # of Projects | 25 | 11 |

Table 3
Projects Status (\$Million)

| | | | •, | |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
| 28.29 | 8.72 | 22.50 | 0.83 | 3.92 |

Reasons for "Other*" Projects Delay:

- The procurement for the TEMS Replacement project has taken longer than planned. The Bid Award Panel report was approved in April 2020. Negotiations are now underway with the Vendor to finalize the agreement and statement of work. However, negotiations are also taking longer due to competing priorities.
- > The Construction Project and Document Management System for ECS has been delayed due to COVID-19. The RFP is currently under review by Legal and PMMD.

| Information & Technology (ITP) | 2020 | YTD | Ехр. | | YE Projec | tion | | | Total | | LTD |
|--|-----------------------|--------|--------|--------|-----------|--------------|----------|------------|--------------------|--------------|--------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Approved Budget | Life-to-Date | % |
| Legislated | | | | | | | | | | | |
| AODA Compliance | 1.817 | 1.205 | 66.3% | 1.828 | 100.6% | G | Y | #1 | 4.800 | 2.932 | 61.1% |
| EDHR - Complaints Management | 0.307 | 0.049 | 16.0% | 0.049 | 16.0% | ® | ® | ша | 0.345 | 0.049 | 14.3% |
| System | | | | | | W. | T. | #1 | | | |
| Sub-Total | 2.124 | 1.255 | 59.1% | 1.877 | 88.4% | - | - | | 5.145 | 2.981 | |
| State of Good Repair | | | | | | | | | | | |
| Application Systems | 0.665 | 0.425 | 63.9% | 0.589 | 88.6% | G | R | #1 | 5.610 | 4.631 | 82.5% |
| Applications Portfolio Tools & | 0.200 | 0.000 | 0.0% | 0.000 | 0.0% | | | | 0.200 | 0.000 | 02.07 |
| Rationalization | 0.200 | | ,. | | | R | R | #1 | | | |
| Asset Lifecycle Management | 17.624 | 9.794 | 55.6% | 16.581 | 94.1% | G | G | | 116.470 | 109.092 | |
| Business Sustainment Systems | 0.454 | 0.304 | 67.0% | 0.450 | 99.2% | G | Ŷ | #2 | 4.519 | 2.930 | |
| Corporate Initiatives | 1.124 | 1.074 | 95.6% | 1.074 | 95.6% | G | W | #1 | 2.404 | 2.228 | |
| Corporate Planning & Management | 1.355 | 0.317 | 23.4% | 0.739 | 54.6% | Y | W | #1 | 3.424 | 2.579 | |
| Cybersecurity | 2.710 | 0.000 | 0.0% | 0.487 | 18.0% | R | R | #1 | 5.702 | 4.416 | |
| IT Service Mgmt | 0.767 | 0.124 | 16.1% | 0.320 | 41.7% | R | R | #3 | 7.959 | 3.420 | |
| Kronos Upgrade | 0.797 | 0.003 | 0.4% | 0.465 | 58.3% | Y | G | #1 | 0.797 | 0.003 | |
| Museums & Heritage Services IT | 0.334 | 0.239 | 71.5% | 0.334 | 100.0% | G | ® | #1 | 0.885 | 0.725 | |
| Infrastructure SOGR | | | | | | | | | | | |
| Network Upgrades | 0.887 | 0.341 | 38.4% | 0.544 | 61.3% | Ŷ | R | #1 | 4.532 | 2.003 | |
| Project Portfolio Management System (SOGR) | 0.415 | 0.070 | 17.0% | 0.000 | 0.0% | R | ® | #1 | 1.065 | 0.131 | |
| Technology Infrastructure | 3.320 | 0.405 | 12.2% | 0.640 | 19.3% | R | ® | #1 | 5.598 | 1.724 | |
| TEMS Replacement | 0.800 | 0.000 | 0.0% | 0.000 | 0.0% | ® | Ŷ | #4 | 1.600 | 0.308 | |
| Sub-Total | 31.451 | 13.095 | 41.6% | 22.223 | 70.7% | - | - | | 160.767 | 134.189 | |
| | | | | | | | | | | | |
| Service Improvements | 5 504 | 0.000 | 40.00/ | | 00.00/ | | | | 00.00= | 40 745 | 07.00/ |
| Application Systems | 5.584 | 2.388 | 42.8% | 3.699 | 66.2% | Ŷ | ® | #1 | 20.367 | 13.715 | 67.3% |
| Applications Portfolio Tools & | 0.565 | 0.000 | 0.0% | 0.035 | 6.2% | R | M | #1 | 0.810 | 0.355 | |
| Rationalization Artificial Intelligence for SSHA and | 0.780 | 0.093 | 11.9% | 0.093 | 11.9% | | | | 3.200 | 0.143 | |
| TPH | ***** | | | | | R | R | #1 | | | |
| Business Sustainment Systems | 5.450 | 0.800 | 14.7% | 1.421 | 26.1% | R | R | #5 | 25.437 | 18.463 | |
| Corporate Initiatives | 4.085 | 1.426 | 34.9% | 3.918 | 95.9% | G | Ø | #1 | 25.604 | 22.993 | |
| Corporate Planning & Management | 0.646 | 0.613 | 94.9% | 0.658 | 101.8% | R | G | #6 | 3.639 | 2.690 | |
| ECS Business Systems | 0.241 | 0.051 | 21.0% | 0.051 | 21.2% | R | R | #1 | 0.600 | 0.394 | |
| ECS Cloud Deployment-Construction | 1.183 | 0.172 | 14.5% | 0.398 | 33.6% | R | ® | #7 | 3.504 | 0.313 | |
| Project and DMS | 0.705 | 0.000 | 00.40/ | 0.704 | 400 40/ | | _ | ша | 4,000 | 2.072 | |
| Etime Scheduling Enterprise Rollout | 0.765 | 0.692 | 90.4% | 0.784 | 102.4% | R | R | #1 | 4.868 | 3.673 | |
| HR Labour Relations Information System (LRIS) | 0.404 | 0.077 | 19.2% | 0.077 | 19.2% | R | R | #1 | 0.505 | 0.165 | |
| IT Audit Project Health Check | 0.080 | 0.060 | 75.3% | 0.060 | 75.3% | | | | 0.130 | 0.120 | |
| Framework | | | | | | G | G | | | | |
| Justice Video Network (JVN) | 0.520 | 0.000 | | 0.000 | 0.0% | R | R | #1 | 0.520 | 0.000 | |
| Implementation for Courtrooms | 4 440 | 0.005 | | 0.470 | 00.40/ | | | | | 4 00- | |
| Open Data Visualization | 1.418 | 0.305 | | 0.473 | 33.4% | ® | G | #1 | 4.136 | 1.807 | |
| Publicly Accessible Wi-Fi For City Facilities | 0.829 | 0.335 | | 0.442 | 53.4% | Y | R | #1 | 1.279 | 0.473 | |
| TASS Business Readiness | 0.206 | 0.000 | 0.0% | 0.000 | 0.0% | R | G | #8 | 0.461 | 0.255 | |
| Technology Infrastructure | 2.123 | 1.057 | 49.8% | 1.723 | 81.2% | G | G | <i>m</i> O | 3.310 | 1.057 | |
| Toronto Property System (TPS) | 0.328 | 0.081 | 24.7% | 0.081 | 24.7% | | | | 0.553 | | |
| refresh | 0.020 | 0.001 | | 5.55 | 2 70 | R | Ø | #1 | | 5.250 | |
| Work Management Solution - Transportation | 0.628 | 0.510 | 81.2% | 0.628 | 100.0% | G | G | | 9.396 | 6.530 | |
| | | | | | | | | | | | |
| Sub-Total | 25.836 | 8.661 | 33.5% | 14.541 | 56.3% | - | - | | 108.319 | 73.434 | |
| Growth Related | | | | | | | | | | | |
| Applications Portfolio Tools & | 0.653 | 0.156 | 23.9% | 0.186 | 28.4% | | | | 2.882 | 0.844 | 29.3% |
| Rationalization | 0.000 | 0.100 | 20.3/0 | 0.100 | 20.4 /0 | ® | ® | #1 | 2.002 | 0.044 | 23.370 |
| Business Sustainment Systems | 0.036 | 0.000 | 0.0% | 0.000 | 0.0% | R | G | #9 | 1.317 | 0.957 | |
| CLASS Replacement Planning | 0.030 | 0.004 | 15.8% | 0.004 | 15.8% | ® | R | #10 | 0.150 | | |

Information & Technology (ITP)

| | 2020 | YTD | Ехр. | | YE Projec | tion | | | Total | | LTD |
|-----------------------------------|-----------------------|--------|-------|--------|-----------|--------------|---------|-------|---------|--------------|-----|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | | Life-to-Date | % |
| Consolidated Data Centre | 1.867 | 1.200 | 64.3% | 1.790 | 95.9% | G | G | | 40.306 | 22.739 | |
| Corporate Initiatives | 1.098 | 0.347 | 31.6% | 0.440 | 40.1% | R | R | #1 | 1.668 | 0.436 | |
| Enterprise Architecture | 0.564 | 0.114 | 20.2% | 0.131 | 23.3% | R | G | #1 | 6.146 | 5.900 | |
| Technology Infrastructure | 0.500 | 0.000 | 0.0% | 0.000 | 0.0% | R | R | #1 | 0.500 | 0.000 | |
| WAN High Speed Fibre Data | 0.103 | 0.003 | 2.7% | 0.003 | 2.7% | R | G | #11 | 2.090 | 1.990 | |
| Sub-Total | 4.848 | 1.824 | 37.6% | 2.554 | 52.7% | - | - | | 55.059 | 32.920 | |
| Total | 64.260 | 24.835 | 38.6% | 41.195 | 64.1% | | | | 329.290 | 243.524 | |

 On Time
 On Budget

 On/Ahead of Schedule
 \$\mathref{0}\$ > 70% of Approved Cash Flow

 Minor Delay < 6 months</td>
 \$\mathref{0}\$ > 8etween 50% and 70%

 Significant Delay > 6 months
 \$\mathref{0}\$ > 60% or >100% of Approved Cash Flow

Note #1:

Delayed due to COVID-19.

Note # 2:

The Integrated Business Management System Review project is delayed due to difficulties in aligning technology solutions, business processes and coordination between divisions in the wake of COVID-19.

Note #3:

The IT Service Process Improvement Program is delayed due to changes in direction and is focusing on process improvements while the needed foundational architecture is first put in place.

Note #4

The procurement for the TEMS Replacement project has taken longer than planned. The Bid Award Panel report was approved in April 2020. Negotiations are now underway with the Vendor to finalize the agreement and statement of work. However, negotiations are also taking longer due to competing priorities.

Note # 5:

The MLS Centralized DataMart and Toronto Building Electronic Service Delivery projects are complete. The Building Permits Electronic Portal is delayed due to inadequate work by the vendor. The project team is evaluating how to align what was delivered with corporate direction. MLS Systems Modernization is delayed due to COVID-19. The Online Portal Services for City Planning is delayed while the project team coordinate platforms with other projects and business processes

Note #6:

The SDFA Online Grant Management System project is being accelerated. An adjustment to address the projected overspend in the &T Strategic Planning project is being planned.

Note # 7:

The Construction Project and Document Management System has been delayed due to COVID-19. The RFP is currently under review by Legal and PMMD.

Note #8

TheTime Attendance & Staff Scheduling (TASS) Business Readiness project is complete. The project will subsequently be closed and remaining funds released. Note #9:

The Major Capital Infrastructure Project Coordination Enhancements (TOINView) is complete. The project will be subsequently closed and remaining funds Note #10:

The CLASS Replacement Planning project is on hold due to coordination issues with the PF&R Business Transformation Project.

Note # 11:

The WAN High Speed Fibre Data Services (Cogeco) is complete. Project will be subsequently closed and remaining funds released.

2020 Capital Spending by Program Finance and Treasury Services

| | | 2020 Approved | 20 | 020 Expenditure | | | Alert |
|--------------------|----|----------------------------|--------------|------------------------|------------------|----------|-------------------------------|
| Program | | 2020 Approved Cash Flow | YTD Spending | Year-End Projection | % at Year End | Trending | (Benchmark 70% spending rate) |
| | 5M | 13.88 | 2.74 | 8.46 | 61.0% | | 8 |
| Financial Services | Q2 | 13.88 | 3.37 | 8.34 | 60.1% | + | 8 |
| | Q3 | 13.88 | 4.83 | 7.33 | 52.8% | + | ⊗ |
| | 5M | 13.88 | 2.74 | 8.46 | 61.0% | | ⊗ |
| TOTAL | Q2 | 13.88 | 3.37 | 8.34 | 60.1% | + | 8 |
| | Q3 | 13.88 | 4.83 | 7.33 | 52.8% | → | ⊗ |
| © >70% | Q | between 50 | 0% and 70% | (R) < | 50% or > | 100% | |

For the nine months ended September 30, 2020, the capital expenditures for Finance and Treasury Services totalled \$4.8 million of their 2020 Approved Capital Budget of \$13.9 million. Spending is expected to increase to \$7.3 million (52.8%) by year-end.

Chart 1 2020 Approved Budget by Category (\$13.88)




Table 1
2020 Active Projects by Category




Chart 2 Project Status - 14




Table 2

| Reason for Delay | 7 | |
|-----------------------------------|-------------|-------|
| | Significant | Minor |
| | Delay | Delay |
| Insufficient Staff Resources | | |
| Procurement Issues | | |
| RFQ/RFP Delayed | | 1 |
| Contractor Issues | | |
| Site Conditions | | |
| Co-ordination with Other Projects | | |
| COVID-19 Related | 6 | |
| Community Consultation | | |
| Other* | | |
| Total # of Projects | 6 | 1 |

Table 3
Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| 3.44 | 0.40 | 9.88 | 0.01 | 0.15 |

Key Discussion Points:

6 projects have been significantly delayed due to COVID-19

Financial Services (FNS)

| • • | 2020 | YTD | Ехр. | Proje | cted Actual | to Year-E | nd | | Total | |
|-------------------------------------|-----------------------|-------|---------|-------|-------------|--------------|--|-------|--------------------|--------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Approved Budget | Life-to-Date |
| Health & Safety | | | | | | | | | | |
| Sub-Total | 0.000 | 0.000 | | 0.000 | | - | - | | 0.000 | 0.000 |
| | | | | | | | | | | |
| Legislated | 0.450 | 0.000 | 0.00/ | 0.000 | 2 20/ | | | | | |
| DEV. CHARGES BACKGROUND STUDY | 0.150 | 0.000 | 0.0% | 0.000 | 0.0% | R | G | #1 | | |
| Sub-Total | 0.150 | 0.000 | 0.0% | 0.000 | 0.0% | - | | | 0.000 | 0.000 |
| Sub-Total | 0.130 | 0.000 | 0.0% | 0.000 | 0.076 | - | - | | 0.000 | 0.000 |
| State of Good Repair | | | | | | | | | | |
| CROSS-APPLICATION TIMESHEET | 0.007 | 0.000 | 0.0% | 0.000 | 0.0% | | | | 7.540 | 7.534 |
| CATS IMPLEMENTATION | | | | | | R | G | #2 | | |
| INTEGRATED ASSET PLANNING | 1.939 | 0.035 | 1.8% | 0.035 | 1.8% | R | R | #3 | 5.000 | 0.930 |
| MANAGEMENT (IAPM) | | | | | | | w | #3 | | |
| RISK MANAGEMENT INFO SYSTEM | 0.400 | 0.000 | 0.0% | 0.000 | 0.0% | R | The second of th | #4 | 1.892 | 1.103 |
| UPGRADE | | | | | | • | | | | |
| TAX BILLING SYSTEM | 1.300 | 0.300 | 23.1% | 0.300 | 23.1% | R | R | #5 | 9.922 | 2.663 |
| UTILITY BILLING SYSTEM | 0.920 | 0.422 | 45.9% | 0.920 | 100.0% | G | G | | 5.971 | 0.592 |
| Sub-Total | 4.566 | 0.757 | 16.6% | 1.255 | 27.5% | | | | 30.325 | 12.822 |
| Service Improvements | | | | | | | | | | |
| EBILLING INITIATIVE | 0.079 | 0.000 | 0.0% | 0.079 | 100.0% | G | G | | 0.469 | 0.390 |
| ELECTRONIC SELF SERVICE TAX | 0.138 | | 0.0% | 0.138 | 100.0% | _ | _ | | 0.551 | 0.221 |
| AND UTILITY | | | | | | G | G | | | |
| EMPLOYEE SERVICE CENTRE | 0.565 | 0.367 | 65.0% | 0.400 | 70.8% | 6 | | 110 | 1.255 | 0.983 |
| (ESC) | | | | | | Y | R | #9 | | |
| FINANCE ACCOUNTING SYSTEMS | 2.073 | 1.090 | 52.6% | 2.055 | 99.2% | G | G | | 4.260 | 2.981 |
| TRANSFORMATION | | | | | | _ | • | | | |
| PARKING TAG MGMT SOFTWARE | 0.900 | 0.003 | 0.3% | 0.002 | 0.2% | ® | R | #6 | 2.592 | 0.661 |
| UPGRADE | | | | | | | | "" | | |
| PPEB TRANSFORMATION | 2.171 | 0.606 | 27.9% | 1.000 | 46.1% | ® | ® | #7 | 3.034 | 0.606 |
| PROGRAM | 0.007 | 0.074 | 24.40/ | 0.007 | 400.00/ | | | | 2 500 | 2 244 |
| REVENUE SYSTEM - PHASE 11 - 2000 | 0.227 | 0.071 | 31.4% | 0.227 | 100.0% | G | G | | 3.500 | 3.344 |
| SUPPLY CHAIN MANAGEMENT | 3.007 | 1.940 | 64.5% | 2.171 | 72.2% | | | | 18.993 | 17.214 |
| TRANSFORMATION | 5.007 | 1.340 | U+.U /0 | 2.171 | 1 2.2 /0 | G | R | #8 | 10.333 | 17.214 |
| Sub-Total | 9.160 | 4.077 | 44.5% | 6.072 | 66.3% | | | | 34.654 | 26.400 |

| Growth Related | | | | | | | | |
|----------------|--------|-------|-------|-------|-------|--|--------|--------|
| Sub-Total | | | | | | | | |
| Total | 13.875 | 4.834 | 34.8% | 7.327 | 52.8% | | 64.979 | 39.223 |
| O Ti | - Dd4 | | | | | | | |

On/Ahead of Schedule

Minor Delay < 6 months

Significant Delay > 6 months

(**)

Significant Delay > 6 months

(**)

>70% of Approved Cash Flow

Between 50% and 70%

< 50% or >100% of Approved Cash Flow

Note # 1:

DC Background Study to be closed and moved to Operating Budget

Note # 2:

Project was in the process of being closed in 2019 but the division requested remaining funds be carried over to 2020 in case of unanticipated final billing. Project to be closed in 2020

Note # 3:

Project on hold due to COVID-19.

Note # 4:

Delay in assigning TS staff resources to complete the RFP and set requirements. Will not be released in fall 2020 as originally anticipated.

Note # 5:

Project delayed due to covid-19. Work to restart 2021.

Note # 6:

Financial Services (FNS)

| | 2020 | YTD | Ехр. | Proje | ected Actual | to Year-Er | nd | | Total | |
|-----------------------------------|--------------------|-----|------|-------|--------------|--------------|---------|-------|-------|--------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | | Life-to-Date |

Project delayed due to covid-19. Work to restart 2021.

Note # 7:

Delays due to responding to priorities of COVID-19 effect as new initiatives & workforces emerged, the City slow-down in hiring resources, caused stopping & delaying projects execution (some projects resumed and others not yet), and the team got engaged to support critical/ essential and corporate initiatives as a result of COVID-19 respones, resumption and reimagine

Note #8:

In 2020 a number of issues impacted the project including cross project dependancies between P2P and Contract Module that were unknown and undocumented. Sustainment positions not funded in operating to assume work to allow remaining project team to move quicker. COVID 19 and major staff reductions as staff redirected to Emergency Support functions.

Note #9:

Delays in technology enamblement of permanent CRM platform solution, due to COVID-19 situation

2020 Capital Spending by Program Other City Programs

| | | 2020 Approved | 20 | 20 Expenditure | | Trending | Alert (Benchmark |
|----------------------------------|------|------------------|--------------|------------------------|------------------|----------|--------------------|
| Program | | Cash Flow | YTD Spending | Year-End Projection | % at Year End | Trending | 70% spending rate) |
| | 5M | 0.00 | 0.00 | 0.00 | | | ® |
| Auditor General's Office | Q2 | 0.00 | 0.00 | 0.00 | | | ® |
| | Q3 | 0.00 | 0.00 | 0.00 | | | ® |
| | 5M | 0.12 | 0.04 | 0.12 | 98.1% | | © |
| Office of the Lobbyist Registrar | Q2 | 0.12 | 0.05 | 0.12 | 98.0% | ¥ | © |
| | Q3 | 0.12 | 0.10 | 0.12 | 96.4% | ¥ | © |
| | 5M | 0.00 | 0.00 | 0.00 | | | R |
| Office of the Ombudsman | Q2 | 0.00 | 0.00 | 0.00 | | | ® |
| | Q3 | 0.00 | 0.00 | 0.00 | | | ® |
| | 5M | 4.05 | 0.88 | 3.30 | 81.4% | | © |
| City Clerk's | Q2 | 3.78 | 1.12 | 3.29 | 86.9% | ^ | © |
| | Q3 | 3.78 | 1.53 | 2.88 | 76.2% | → | © |
| | 5M | 36.29 | 0.12 | 8.12 | 22.4% | | ® |
| Corporate Intiatives | Q2 | 36.29 | 0.23 | 8.12 | 22.4% | ^ | ® |
| | Q3 | 36.29 | 0.39 | 8.15 | 22.4% | ↑ | ® |
| | 5M | 40.46 | 1.04 | 11.53 | 28.5% | | ® |
| TOTAL | Q2 | 40.19 | 1.39 | 11.53 | 28.7% | ^ | ® |
| | Q3 | 40.19 | 2.01 | 11.15 | 27.7% | → | ® |
| | ween | 50% and 70 | 0% | < 50% or | > 100% | | |

For the nine months ended September 30, 2020, the capital expenditures for Other City Programs totalled \$2.0 million of their collective 2020 Approved Capital Budget of \$40.2 million. Spending is expected to increase to \$11.1 million (27.7%) by year-end. All programs in this Service Area have a projected year-end spending rate of less 70% of their respective 2020 Approved Capital Budgets.

Projected spending rate at year-end for the for Office of Lobbyist Registrar, City Clerk's Office and Corporate Initiatives Program are projected at 96.4%, 76.2% and 22.4% respectively.

Chart 1 2020 Approved Budget by Category (\$0.12)




Table 1 2020 Active Projects by Category

| ZOZO MOLITO I TOJCOLO DY OULCGOTY | |
|-----------------------------------|---|
| Health & Safety | |
| Legislated | 1 |
| SOGR | |
| Service Improvement | |
| Growth | |
| Total # of Projects | 1 |

Chart 2 Project Status - 1




Table 2

| Reason for Delay | 1 | | |
|-----------------------------------|-------------|-------|--|
| | Significant | Minor | |
| | Delay | Delay | |
| Insufficient Staff Resources | | | |
| Procurement Issues | | | |
| RFQ/RFP Delayed | | | |
| Contractor Issues | | | |
| Site Conditions | | | |
| Co-ordination with Other Projects | | | |
| COVID-19 Related | 1 | | |
| Community Consultation | | | |
| Other* | | | |
| Total # of Projects | 1 | | |

Table 3
Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| | | 0.12 | | |

Key Discussion Points: (Please provide reason for delay)

> Change in scope in Q4 2019 as a result of a legislated change & the project implementation was put on hold on March and April due to COVID

Office of the Lobbyist Registrar (LR)

| | 2020 | YTD | Ехр. | Proje | cted Actual | to Year-Eı | nd | | Total | |
|---|--------------------|-------|-------|-------|-------------|--------------|---------|-------|-----------------------------|--------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Total Approved Budget | Life-to-Date |
| Health & Safety | | | | | | | | | | |
| Sub-Total | 0.000 | 0.000 | | 0.000 | | - | - | | 0.000 | |
| Legislated | | | | | | | | | | |
| OLR Investigation Case Management System | 0.123 | 0.098 | 79.8% | 0.118 | 96.4% | G | ® | #1 | 0.215 | 0.190 |
| Sub-Total | 0.123 | 0.098 | 79.8% | 0.118 | 96.4% | - | - | | 0.215 | 0.190 |
| State of Good Repair | | | | | | | | | | |
| Sub-Total | 0.000 | 0.000 | | 0.000 | | - | - | | 0.000 | 0.000 |
| Service Improvements | | | | | | | | | | |
| Sub-Total | 0.000 | 0.000 | | 0.000 | | - | - | | 0.000 | 0.000 |
| Growth Related | | | | | | | | | | |
| Sub-Total | 0.000 | 0.000 | | 0.000 | | - | - | | 0.000 | 0.000 |
| Total | 0.123 | 0.098 | 79.8% | 0.118 | 96.4% | | | | 0.215 | 0.190 |
| On Time | On Budget | | | | | | | | | |

 On Time
 On Budget

 On/Ahead of Schedule
 >70% of Approved Cash Flow

 Minor Delay < 6 months</td>
 Between 50% and 70%

 Significant Delay > 6 months
 < 50% or >100% of Approved Cash Flow

Note # 1:

Change in scope in Q4 2019 as a result of a legislated change & the project implementation was put on hold on March and April due to COVID

Chart 1 2020 Approved Budget by Category (\$3.78)

0.00 0:00 **Health & Safety** 3.55 Legislated 2.73 **SOGR** Service Improvement Growth 0.00 0.50 1.00 1.50 2.00 2.50 3.00 3.50 4.00 ■ Budget ■ YTD ■ YE Projection

Table 1
2020 Active Projects by Category

| ZUZU ACTIVE I TOJECIO DY CALE | gury |
|-------------------------------|------|
| Health & Safety | |
| Legislated | 9 |
| SOGR | 4 |
| Service Improvement | |
| Growth | |
| Total # of Projects | 13 |

Chart 2 Project Status - 13




Table 2

| Reason for Delay | 6 | | |
|-----------------------------------|-------------|-------|--|
| | Significant | Minor | |
| | Delay | Delay | |
| Insufficient Staff Resources | | | |
| Procurement Issues | | | |
| RFQ/RFP Delayed | | | |
| Contractor Issues | | | |
| Site Conditions | | | |
| Co-ordination with Other Projects | | | |
| COVID-19 Related | 6 | | |
| Community Consultation | | | |
| Other* | | | |
| Total # of Projects | 6 | | |

Table 3
Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| 2.63 | | 1.07 | 0.09 | |

Key Discussion Points: (Please provide reason for delay)

[➤] The 2020 year-end projected spending reflects underspending attributed to COVID-19 impacts.

City Clerk's Office (CLK)

| , , | 2020 | YTD | Ехр. | Projected Actual to Year-End | | | | | Total | |
|--|-----------------------|-------|--------|------------------------------|--------|--------------|----------|-------|--------------------|--------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Approved Budget | Life-to-Date |
| Health & Safety | | | | | | | | | | |
| Sub-Total | 0.000 | 0.000 | | 0.000 | | - | - | | 0.000 | |
| | | | | | | | | | | |
| Legislated | 0.000 | 4.000 | E4 00/ | 4.000 | 00.00/ | | | | 0.005 | 0.400 |
| Election Technology Program for 2022 Election | 2.039 | 1.039 | 51.0% | 1.688 | 82.8% | G | G | | 6.295 | 2.120 |
| Toronto Meeting Management | 0.312 | 0.111 | 35.6% | 0.112 | 36.0% | | | | 0.890 | 0.159 |
| Information System (TMMIS) SOGR 2019-2022 | 0.012 | 0.111 | 00.070 | 0.112 | 00.070 | R | R | #1 | 0.000 | 0.100 |
| Open Info - Division Specific - | 0.058 | 0.056 | 96.2% | 0.056 | 96.2% | G | G | | 0.125 | 0.123 |
| Archival Database | | | | | | <u> </u> | <u> </u> | | | |
| Privacy Case Management System 2019 | 0.135 | 0.052 | 38.4% | 0.135 | 100.0% | G | G | | 0.205 | 0.122 |
| Voting Equipment Replacement - Options Study | 0.030 | 0.008 | 25.4% | 0.008 | 25.4% | R | G | | 0.157 | 0.135 |
| City Clerk's Business System - Legislative Compliance | 0.075 | 0.039 | 52.2% | 0.066 | 87.3% | G | ® | #2 | 0.440 | 0.189 |
| City Clerk's Office Business Systems 2020-2021 | 0.275 | 0.055 | 20.2% | 0.160 | 58.2% | Ŷ | ® | #1 | 0.555 | 0.055 |
| Council Business Systems 2020- 2021 | 0.330 | 0.074 | 22.4% | 0.206 | 62.5% | Ŷ | ® | #1 | 0.665 | 0.074 |
| Council Transition Requirements 2017 | 0.300 | 0.013 | 4.3% | 0.300 | 100.0% | G | G | | 1.267 | 0.980 |
| Sub-Total | 3.554 | 1.447 | 40.7% | 2.731 | 76.8% | - | - | | 10.599 | 3.957 |
| | | | | | | | | | | |
| State of Good Repair | 0.007 | | | | | | | | | |
| Info. Production Online Request Portal Replacement | 0.097 | 0.058 | 60.4% | 0.096 | 99.4% | G | G | | 0.110 | 0.072 |
| Archives Equipment Upgrade 2017-2023 | 0.057 | 0.022 | 39.1% | 0.057 | 100.0% | © | G | | 0.265 | 0.180 |
| City Hall Registry Counter Refresh | 0.075 | 0.000 | 0.0% | 0.000 | 0.0% | ® | ® | #1 | 0.078 | 0.003 |
| Archives Equipment Upgrade 2017-2023 | 0.000 | 0.000 | | 0.000 | | | ® | #1 | 0.250 | 0.000 |
| Sub-Total | 0.229 | 0.081 | 35.3% | 0.153 | 67.0% | - | - | | 0.703 | 0.255 |
| Service Improvements | | | | | | | | | | |
| Sub-Total | 0.000 | 0.000 | | 0.000 | | - | - | | 0.000 | 0.000 |
| Growth Related | | | | | | | | | | |
| Sub-Total | 0.000 | 0.000 | | 0.000 | | - | - | | 0.000 | 0.000 |
| Total On Time | 3.783 On Budget | 1.528 | 40.4% | 2.884 | 76.2% | | | | 11.302 | 4.211 |

On Time On/Ahead of Schedule Minor Delay < 6 months
Significant Delay > 6 months

On Budget >70% of Approved Cash Flow Between 50% and 70% < 50% or >100% of Approved Cash Flow

Note # 1:

Covid impacted.

Note # 2:

Covid impacted and project scope expanded to include CISO needs.

2020 Capital Spending by Program City Agencies

| | | 2000 4 | 20 | 20 Expenditure | | | Alert |
|----------------------------|--------|----------------------------|----------|------------------|-----------|----------|----------------|
| | | 2020 Approved Cash Flow | YTD | Year-End | % at Year | Trending | (Benchmark 70% |
| Program | | Casii Fiow | Spending | Projection | End | | spending rate) |
| | 5M | 14.27 | 2.41 | 7.93 | 55.6% | | ⊗ |
| Exhibition Place | Q2 | 14.27 | 2.99 | 7.93 | 55.6% | Ψ | ⊗ |
| | Q3 | 14.27 | 5.06 | 7.45 | 52.2% | ¥ | ⊗ |
| | 5M | 60.00 | 0.00 | 60.00 | 100.0% | | © |
| Go Transit | Q2 | 60.00 | 0.00 | 0.00 | 0.0% | Ψ | ® |
| | Q3 | 60.00 | 0.00 | 0.00 | 0.0% | | ® |
| | 5M | 19.63 | 2.29 | 8.24 | 42.0% | | ® |
| To Live | Q2 | 19.63 | 3.15 | 8.26 | 42.1% | ^ | ® |
| | Q3 | 19.63 | 5.36 | 8.26 | 42.1% | Ψ | ® |
| | 5M | 24.83 | 10.34 | 24.83 | 100.0% | | © |
| TRCA | Q2 | 24.83 | 12.41 | 24.83 | 100.0% | | © |
| | Q3 | 24.83 | 18.62 | 24.83 | 100.0% | | © |
| | 5M | 79.61 | 23.90 | 63.23 | 79.4% | | © |
| Toronto Police | Q2 | 80.26 | 28.22 | 65.33 | 81.4% | ^ | © |
| | Q3 | 80.26 | 35.30 | 58.28 | 72.6% | Ψ | © |
| | 5M | 4.19 | 1.09 | 1.70 | 40.7% | | ® |
| Toronto Public Health | Q2 | 4.19 | 1.10 | 1.70 | 40.7% | ^ | ® |
| | Q3 | 6.22 | 1.12 | 3.64 | 58.6% | ^ | ⊗ |
| | 5M | 38.33 | 10.97 | 34.18 | 89.2% | | © |
| Toronto Public Library | Q2 | 38.50 | 15.56 | 38.49 | 100.0% | ^ | © |
| | Q3 | 38.50 | 22.60 | 35.04 | 91.0% | Ψ | © |
| | 5M | 17.23 | 0.84 | 10.46 | 60.7% | | ⊗ |
| Toronto Zoo | Q2 | 17.23 | 1.71 | 11.14 | 64.6% | ^ | ⊗ |
| | Q3 | 17.23 | 4.04 | 9.49 | 55.1% | Ψ | ⊗ |
| | 5M | 1,089.60 | 331.87 | 988.64 | 90.7% | | © |
| Toronto Transit Commission | Q2 | 1,092.77 | 396.91 | 1,030.11 | 94.3% | ^ | © |
| | Q3 | 1,092.77 | 612.85 | 1,030.11 | 94.3% | ^ | © |
| | 5M | 0.09 | 0.03 | 0.06 | 73.6% | | © |
| Yonge-Dundas Square | Q2 | 0.09 | 0.03 | 0.07 | 76.7% | ^ | © |
| | Q3 | 0.09 | 0.07 | 0.07 | 77.1% | ^ | © |
| | 5M | 1,347.78 | 383.72 | 1,199.22 | 89.0% | | © |
| TOTAL | Q2 | 1,351.76 | 462.08 | 1,187.86 | 87.9% | | © |
| | Q3 | 1,353.79 | 705.00 | 1,177.17 | 87.0% | ¥ | © |
| © >70% | betwee | en 50% and 7 | 70% | ® < 50% (| or > 100% | 6 | |

For the nine months ended September 30, 2020, the capital expenditures for City Agencies totalled \$705.00 million of their collective 2020 Approved Capital Budget of \$1.354 billion. Spending is expected to increase to \$1.177 billion (87.0%) by year-end. 4 Agencies have projected year-end spending rate of over 70% of their respective 2020 Approved Capital Budgets.

Go Transit is expected to spend 100% of the 2020 Approved Budget while Toronto & Region Conservation Authority, Exhibition Place ,Toronto Public Health, Toronto Public Library and Toronto Transit Commission have projected year-end spending rate of 100.0%, 52.2%, 58.6%, 91.0% and 94.3% respectively. Toronto Police Service, Toronto Zoo and TO Live have projected year-end spending rate of less than 70%

Chart 1 2020 Approved Budget by Category (\$14.27)




Table 1
2020 Active Projects by Category

| 2020 / 1011/0 1 10 1010 0 0 0 0 0 0 0 | 90.7 |
|---------------------------------------|------|
| Health & Safety | 2 |
| Legislated | |
| SOGR | 33 |
| Service Improvement | 4 |
| Growth | |
| Total # of Projects | 39 |

Chart 2 Project Status - 39




Table 2

| Reason for Delay | 5 | |
|-----------------------------------|-------------|-------|
| | Significant | Minor |
| | Delay | Delay |
| Insufficient Staff Resources | | |
| Procurement Issues | | |
| RFQ/RFP Delayed | | |
| Contractor Issues | | |
| Site Conditions | 3 | |
| Co-ordination with Other Projects | 2 | |
| Community Consultation | | |
| COVID-19 Related | | |
| Other* | | |
| Total # of Projects | 5 | |

Table 3
Projects Status (\$Million)

| | | 1 10,000 | tatas (+ | ,,, | |
|---|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| | On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
| | 4.50 | | 0.56 | 2.78 | 6.44 |
| ı | ₹.50 | | 0.50 | 2.70 | J 0.77 |

Key Discussion Points:

- Exhibition Place is currently projecting a 2020 Year-end spending of \$7.449 million, or 52.2% of its 2020 Council Approved Capital Budget of \$14.273 million.
- In terms of project status, 6 projects are currently on-track (\$4.500 million) and 8 projects have been completed (\$2.778 million) as of September 30, 2020.
- The Pre-Engineering Program project (\$0.011 million) and the Electrical Underground High Voltage Utilities project (\$0.379 million) are currently experiencing major delays primarily due to site conditions. The Queen Elizabeth Building project (\$0.011 million) is significantly delayed due to issues with delayed materials while the Enercare Centre and Coliseum Complex (\$0.159 million) are significantly delayed due to coordination with other projects.
- > 20 projects (\$6. 44 million) have also been cancelled as a result of COVID-19. This results in lower than anticipated spending rate and the impacts are reflected in the projected spending for the year.

Exhibition Place (EXH)

| | 2020 | YTD | Ехр. | | YE Projec | tion | | | Total | |
|--|-----------------------|----------------|----------------|-------|----------------|-------------------|---|-------|-----------------------------|----------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget On Time | | Notes | Total Approved Budget | Life-to-Date |
| Health & Safety | | | | | | | | | | |
| Other Building | 0.179 | 0.123 | 68.8% | 0.179 | 100.0% | G | G | | 0.350 | 0.294 |
| Sub-Total | 0.179 | 0.123 | 68.8% | 0.179 | 100.0% | | - | | 0.350 | 0.294 |
| State of Good Repair | | | | | | | | | | |
| Pre-Engineering Program | 0.186 | 0.012 | 6.2% | 0.013 | 7.0% | R | R | #1 | 0.300 | 0.126 |
| Queen Elizabeth Building | 0.211 | 0.008 | 4.0% | 0.014 | 6.7% | R | R | #1 | 0.475 | 0.272 |
| Other Building | 0.640 | 0.427 | 66.6% | 0.442 | 69.0% | Ŷ | R | #1 | 0.640 | 0.427 |
| Equipment | 0.883 | 0.225 | 25.5% | 0.391 | 44.3% | ® | R | #1 | 1.405 | 0.747 |
| Enercare Centre | 2.339 | 0.074 | 3.2% | 0.172 | 7.3% | R | R | #1 | 2.770 | 0.506 |
| Coliseum Complex | 0.121 | 0.010 | 8.5% | 0.022 | 18.4% | ® | R | #1 | 0.200 | 0.090 |
| Parks, Parking Lots and Roads | 0.726 | 0.316 | 43.5% | 0.431 | 59.3% | Ŷ | R | #1 | 0.895 | 0.485 |
| Food Building | 0.631 | 0.414 | 65.7% | 0.414 | 65.7% | Y | R | #1 | 0.690 | 0.473 |
| Better Living Centre | 0.175 | 0.003 | 1.4% | 0.003 | 1.4% | ® | R | #1 | 0.175 | 0.003 |
| Beanfield Centre | 0.450 | 0.007 | 1.5% | 0.007 | 1.5% | R | R | #1 | 0.450 | 0.007 |
| Electrical Underground High Voltage Utilities | 2.379 | 0.206 | 8.7% | 0.409 | 17.2% | R | R | #1 | 3.500 | 1.327 |
| Sub-Total | 8.740 | 1.702 | 19.5% | 2.317 | 26.5% | | - | | 11.500 | 4.462 |
| Service Improvements | E 252 | 2 004 | 60.49/ | 4.053 | 02.5% | G | | ща | E 000 | 2 0 4 7 |
| Beanfield Centre | 5.353 | 3.231 | 60.4% | 4.953 | 92.5% | | ® | #1 | 5.969 | 3.847 |
| Sub-Total Total | 5.353 14.273 | 3.231 5.057 | 60.4% 35.4% | | 92.5% 52.2% | - | - | | 5.969 17.819 | 3.847 8.603 |

 On Time
 On Budget

 On/Ahead of Schedule
 \$70% of Approved Cash Flow

 Minor Delay < 6 months</td>
 \$\mathref{Y}\$

 Significant Delay > 6 months
 \$00 or >100% of Approved Cash Flow

Note # 1:

Due to COVID-19 and in some cases site conditions, many sub-projects have been delayed and even cancelled in all project categories in Exhibition Place's 2020 Capital Plan.

Chart 1 2020 Approved Budget by Category (\$19.63)




Table 1
2020 Active Projects by Category

| ZUZU ACTIVE PTUJECTS BY GATEGOTY | |
|----------------------------------|----|
| Health & Safety | 5 |
| Legislated | 4 |
| SOGR | 6 |
| Service Improvement | 1 |
| Growth | |
| Total # of Projects | 16 |

Chart 2
Project Status - 16




Table 2

| Reason for Delay | 9 | | |
|-----------------------------------|-------------|-------|--|
| | Significant | Minor | |
| | Delay | Delay | |
| Insufficient Staff Resources | | | |
| Procurement Issues | | | |
| RFQ/RFP Delayed | | | |
| Contractor Issues | | | |
| Site Conditions | | | |
| Co-ordination with Other Projects | | | |
| Community Consultation | | | |
| COVID-19 Related | 9 | | |
| Other* | | | |
| Total # of Projects | 9 | | |

Table 3
Projects Status (\$Million)

| | | (+ | | | | | | | |
|---|-------------------------|---------------------------|------------------------------------|-----------|-----------|--|--|--|--|
| | On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled | | | | |
| ı | 4.31 | | 15.32 | | | | | | |

Reasons for "Other*" Projects Delay:

- TO Live spent \$5.362 million or 27.3% of its 2020 cash flow YTD and is projecting to spend \$8.260 million or 42.1% of its 2020 Council Approved Capital Budget by end of 2020.
- The lower spending rate is the result of COVID-19 as a number of State of Good Repair capital projects are experiencing delays and will be postponed, as reflected in the projected spending for the year.

TO Live

| | 2020 | YTD | Ехр. | | YE Projec | tion | | | Total | |
|--|-----------------------|-------|-------|-------|-----------|--------------|---------|-------|----------|--------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | 1 0 0000 | Life-to-Date |
| Health & Safety | | | | | | | | | | |
| Meridian Hall - Building Envelope | 0.866 | 0.025 | 2.9% | 0.066 | 7.6% | | R | #1 | 0.867 | 0.026 |
| Meridian Hall - Vertical Transportation | 0.294 | 0.282 | 96.1% | 0.293 | 99.8% | G | G | | 0.329 | 0.318 |
| Meridian Hall - Fire Safety Systems | 0.383 | 0.367 | 95.8% | 0.383 | 100.0% | G | G | | 0.454 | 0.437 |
| Meridian Hall - Theatre Systems & Equipment | 0.012 | 0.005 | 43.0% | 0.006 | 48.8% | R | R | #1 | 0.119 | 0.112 |
| St. Lawrence Centre for the Arts - Health and Safety | 0.011 | 0.003 | 28.4% | 0.003 | 29.2% | R | R | #1 | 0.200 | 0.192 |
| Sub-Total | 1.566 | 0.683 | 43.6% | 0.752 | 48.0% | | - | | 1.969 | 1.085 |
| Legislated | | | | | | | | | | |
| Meridian Arts Centre - AODA | 1.933 | 0.419 | 21.7% | 0.682 | 35.3% | R | R | #1 | 4.212 | 0.450 |
| Meridian Arts Centre - Concession Stands | 0.116 | 0.010 | 8.2% | 0.010 | 8.9% | ® | G | | 0.133 | 0.027 |
| Meridian Hall - AODA | 3.832 | 1.125 | 29.4% | 1.696 | 44.2% | | R | #1 | 4.430 | 1.298 |
| St. Lawrence Centre for the Arts - AODA | 0.319 | 0.048 | 15.0% | 0.048 | 15.0% | | R | #1 | 0.398 | |
| Sub-Total | 6.200 | 1.602 | 25.8% | 2.435 | 39.3% | | | | 9.173 | 1.901 |
| State of Good Repair | | | | | | | | | | |
| Meridian Arts Centre - SOGR | 3.145 | 0.069 | 2.2% | 0.212 | 6.8% | R | R | #1 | 3.145 | 0.069 |
| Meridian Hall - Mechanical Systems | 1.747 | 1.421 | 81.4% | 1.742 | 99.7% | G | G | | 1.777 | 1.451 |
| Meridian Hall - Building Envelope | 0.959 | 0.772 | 80.4% | 0.879 | 91.6% | Ğ | Ğ | | 0.959 | 0.772 |
| Meridian Hall - Electrical Systems | 0.638 | 0.049 | 7.6% | 0.628 | 98.5% | G | G | | 0.638 | 0.049 |
| Meridian Hall - Theatre Systems & Equipment | 0.342 | 0.000 | 0.0% | 0.000 | 0.0% | | R | #1 | 0.342 | 0.000 |
| St. Lawrence Centre for the Arts - SOGR | 4.864 | 0.670 | 13.8% | 1.457 | 30.0% | R | R | #1 | 5.475 | 1.281 |
| Sub-Total | 11.695 | 2.981 | 25.5% | 4.918 | 42.1% | - | - | | 12.336 | 3.621 |
| Service Improvements | | | | | | | | | | |
| Meridian Arts Centre - Sound Isolation | 0.173 | 0.096 | 55.6% | 0.154 | 89.1% | G | G | 1 | 0.215 | 0.138 |
| Sub-Total | 0.173 | 0.096 | 55.6% | 0.154 | 89.1% | | | | 0.215 | |
| Total | 19.634 | 5.362 | 27.3% | 8.260 | 42.1% | | | | 23.693 | |

 On Time
 On Budget

 On/Ahead of Schedule

 ⊕ 70% of Approved Cash Flow

 Minor Delay < 6 months</td>

 ⊕ Between 50% and 70%

 Significant Delay > 6 months

 ⊕ 0 months

Note # 1:

These projects are delayed as a result of COVID-19 related implications.

Chart 1 2020 Approved Budget by Category (\$24.83)

Health & Safety 2.90 3.87 Legislated 16.83 **SOGR** 16.83 0.27 **Service Improvement** 3.86 Growth 0.00 10.00 12.00 14.00 16.00 18.00 4.00 6.00 8.00 ■ Budget - YTD YE Projection

Table 1 2020 Active Projects by Category

| ZUZU ACTIVE PTOJECTS BY Gategory | | | | | |
|----------------------------------|----|--|--|--|--|
| Health & Safety | 1 | | | | |
| Legislated | | | | | |
| SOGR | 20 | | | | |
| Service Improvement | 1 | | | | |
| Growth | 1 | | | | |
| Total # of Projects | 23 | | | | |

Chart 2 Project Status - 23




Table 2

Reason for Delay

| Neason for Delay | 1 | |
|-----------------------------------|-------------|-------|
| | Significant | Minor |
| | Delay | Delay |
| Insufficient Staff Resources | | |
| Procurement Issues | | |
| RFQ/RFP Delayed | | |
| Contractor Issues | | |
| Site Conditions | | |
| Co-ordination with Other Projects | | |
| Community Consultation | | |
| COVID-19 Related | | |
| Other* | | |
| Total # of Projects | | |

Table 3
Projects Status (\$Million)

| | | | | , | |
|---|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| | On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
| ı | 24.83 | | | | |

Key Discussion Points:

- > The majority of TRCA's capital projects are ongoing or phased projects which arise from multi-year planning.
- > Feasibility studies or needs assessments have been completed and engineering estimates form the basis of project costs.
- > Projects are currently on track to be fully spent in 2020 and will continue to be monitored throughout the year.
- ➤ Historically, TRCA spends and receives 100% of its Capital Budget in any given year and does not require funding to be carried forward into future years.

Toronto & Region Conservation Authority (TRC)

| Toronto & Region Conservation Aut | | YTD Exp. YE Projection | | | | | | | _ | |
|---|--|---|---|--|--|--------------|----------|-------|--|--|
| Projects by Category (Million) | 2020 Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Total Approved Budget | Life-to-Date |
| Health & Safety Scarborough Waterfront Project - West Segment Design & Brimley Road Construction | 3.866 | 2.899 | 75.0% | 3.866 | 100.0% | © | © | | 3.866 | 2.899 |
| Sub-Total | 3.866 | 2.899 | 75.0% | 3.866 | 100.0% | | - | | 3.866 | 2.899 |
| State of Good Repair Greenspace Land Acquisition (Toronto Share) Shoreline Monitoring & Maintenance Erosion Infrastructure - Major Maintenance Black Creek Pioneer Village Retrofit Living City Action Plan - Sustainable Communities Living City Action Plan - Watershed Monitoring Living City Action Plan - Regional Watershed Management Living City Action Plan - Regeneration Sites Waterfront Development - Environmental Monitoring Waterfront Development - Keating Channel Dredging Waterfront Development - Ashbridges Bay Tommy Thompson Cell Capping Waterfront Development - Ongoing Major Maintenance Toronto Planning Initiatives | 0.064 0.400 1.200 0.371 0.886 0.530 1.349 0.795 0.245 0.320 0.250 0.050 0.188 0.100 | 0.048 0.300 0.900 0.278 0.664 0.397 1.012 0.596 0.184 0.240 0.187 0.037 0.141 | 75.0% 75.0% 75.0% 75.0% 75.0% 75.0% 75.0% 75.0% 75.0% 75.0% 75.0% | 0.064 0.400 1.200 0.371 0.886 0.530 1.349 0.795 0.245 0.320 0.250 0.050 0.188 0.100 | 100.0% 100.0% 100.0% 100.0% 100.0% 100.0% 100.0% 100.0% 100.0% 100.0% | | | | 0.748 3.550 9.830 2.834 7.222 4.352 9.310 4.262 2.200 2.880 2.450 0.829 2.018 0.380 | 0.732 3.450 9.530 2.741 7.000 4.219 8.973 4.063 2.139 2.800 2.387 0.816 1.971 0.355 |
| Information Technology Replacement | 0.257 | 0.193 | 75.0% | 0.257 | 100.0% | G | G | | 2.348 | 2.284 |
| Gibraltar Point Erosion Administrative Infrastructure - Major Facilities Retrofit | 4.700 0.322 | 3.525 0.241 | 75.0% 75.0% | 4.700 0.322 | 100.0% 100.0% | G | G G | | 12.230 2.208 | 11.055 2.127 |
| Layer 2 - Extra Waterfront Major Maintenance Layer 2 - Extra Floodworks Major Maintenance | 1.000 0.200 | 0.750 0.150 | 75.0% 75.0% | 1.000 0.200 | 100.0% 100.0% | G | G | | 4.650 2.000 | 4.400 1.950 |
| Layer 2 - Extra Erosion Major Maintenance | 3.600 | 2.700 | 75.0% | 3.600 | 100.0% | G | G | | 15.556 | 14.656 |
| Sub-Total | 16.827 | 12.620 | 75.0% | 16.827 | 100.0% | - | - | | 91.857 | 87.650 |
| Service Improvements Waterfront Development - Tommy Thompson Park Sub-Total | 0.270 0.270 | 0.203 | 75.0% 75.0% | 0.270 0.270 | 100.0% 100.0% | © | © | | 2.250 2.250 | 2.183 2.183 |

Toronto & Region Conservation Authority (TRC)

| | 2020 | YTD | Ехр. | | YE Projec | tion | | | Total | |
|---|-----------------------|--------|-------|--------|-----------|--------------|---------|-------|---------|--------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | | Life-to-Date |
| Growth Related | | | | | | | | | | |
| Long Term Accomodation Plan - 5 Shoreham | 3.862 | 2.896 | 75.0% | 3.862 | 100.0% | G | G | | 39.200 | 3.862 |
| Sub-Total | 3.862 | 2.896 | 75.0% | 3.862 | 100.0% | - | - | | 39.200 | 3.862 |
| Total | 24.825 | 18.619 | 75.0% | 24.825 | 100.0% | | | | 137.173 | 96.595 |

| On Time | | On Budget |
|------------------------------|----------|--------------------------------------|
| On/Ahead of Schedule | (| >70% of Approved Cash Flow |
| Minor Delay < 6 months | 8 | Between 50% and 70% |
| Significant Delay > 6 months | € | < 50% or >100% of Approved Cash Flow |

Chart 1 2020 Approved Budget by Category (\$80.26)

Health & Safety Legislated 55.57 **SOGR** 44.06 19.16 **Service Improvement** Growth 0.00 10.00 20.00 30.00 40.00 50.00 60.00 ■ Budget ■ YTD ■ YE Projection

Table 1
2020 Active Projects by Category

| 2020 Active 1 Tojects by Oute | <u>g</u> |
|-------------------------------|----------|
| Health & Safety | |
| Legislated | 2 |
| | |
| SOGR | 30 |
| Service Improvement | 11 |
| Convice improvement | • • • |
| Growth | |
| | |
| Total # of Projects | 43 |

Chart 2 Project Status - 43




Table 2

| leason for Delay 7 | | | |
|-----------------------------------|-------------|-------|--|
| | Significant | Minor | |
| | Delay | Delay | |
| Insufficient Staff Resources | 1 | 2 | |
| Procurement Issues | | | |
| RFQ/RFP Delayed | | | |
| Contractor Issues | | | |
| Site Conditions | | | |
| Co-ordination with Other Projects | | | |
| Community Consultation | | | |
| COVID-19 Related | 1 | 1 | |
| Other* | 1 | 1 | |
| Total # of Projects | 3 | 4 | |

Table 3
Projects Status (\$Million)

| | | | , | |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
| 63.23 | 8.58 | 5.12 | 0.45 | 2.88 |

Reasons for "Other*" Projects Delay:

- > 54/55 Divisions Amalgamation Architectural consultant has been awarded, however, the project has been placed on hold indefinitely.
- Property & Evidence Scanners The scanners need software that has to be developed and configured by ITS for integration into the PEMS system prior to purchase. Software integration will be completed in Q3 2021. Purchase of scanners deferred to 2021, after software integration

Toronto Police Service (POL)

Key Discussion Points (cont'd):

- Toronto Police Service is currently projecting a 2020 year-end spend of \$58.283 million, or 72.6% of its 2020 Approved Capital Budget of \$80.260 million, including a 79.3% spend rate for State of Good Repair projects.
- The majority of the spending variance is attributed to COVID-19 related delays faced by the facilities related projects. Resourcing constraints that still exist from the hiring moratorium, competing operational priorities and the impact of the current COVID-19 pandemic situation will have an ongoing impact on planned future activities. Projects will continue to be monitored on an ongoing basis and known issues are being actively addressed.

Toronto Police Service (POL)

| | 2020 | YTD Exp. YE Projection | | | tion | | | Total | | |
|---|-----------|------------------------|--------|--------|--------|--------|----------|-------|----------|--------------|
| Projects by Category | Approved | \$ | % | \$ | % | On | On Time | Notes | Approved | Life-to-Date |
| (Million) | Cash Flow | | | | | Budget | | | Budget | |
| | | | | | | | | | | |
| Legislated | | | | | | | | | | |
| Next Generation (N.G.) 9-1-1 | 5.028 | 0.418 | 8.3% | 0.900 | 17.9% | R | G | #1 | 10.950 | 1 |
| Communication Center Consulting | 0.500 | 0.000 | 0.0% | 0.025 | 5.0% | R | W | #2 | 0.500 | |
| Sub-Total | 5.528 | 0.418 | 7.6% | 0.925 | 16.7% | | | | 11.450 | 0.640 |
| | | | | | | | | | | |
| State of Good Repair | 5 745 | | 00.00/ | 0.000 | 57 40/ | | | | | |
| State-of-Good-Repair | 5.715 | 1.714 | 30.0% | 3.263 | 57.1% | Ŷ | 8 | "" | on-going | |
| 12 Division | 0.375 | 0.000 | 0.0% | 0.000 | 0.0% | ® | ® | #3 | 9.000 | I |
| 32 Division Renovation | 2.500 | 0.008 | 0.3% | 0.023 | 0.9% | R | B | #4 | 10.940 | 1 |
| Radio Replacement | 4.640 | 4.081 | 87.9% | 4.640 | 100.0% | G | G | | 38.051 | I |
| Automated Fingerprint Identification | 3.053 | 0.000 | 0.0% | 1.107 | 36.2% | R | G | #5 | 6.106 | 2.704 |
| System (A.F.I.S.) Replacement | 0.040 | 0.000 | 74.40/ | 0.000 | 74.50/ | _ | _ | | 4.040 | 0.000 |
| Property & Evidence Warehouse Racking | 0.040 | 0.030 | 74.4% | 0.030 | 74.5% | G | G | | 1.040 | 0.030 |
| Vehicle Replacement | 7.872 | 7.868 | 99.9% | 7.872 | 100.0% | G | G | | 146.432 | 78.334 |
| Furniture Lifecycle Replacement | 1.560 | 0.923 | 59.2% | 1.118 | 71.7% | Ğ | Ğ | | 14.135 | 11.774 |
| Workstation, Laptop, Printer- Lifecycle | 4.280 | 3.408 | 79.6% | 4.280 | 100.0% | | | 1 | 80.296 | I |
| plan | | | | | | G | G | | | |
| Servers - Lifecycle Plan | 4.761 | 2.010 | 42.2% | 4.308 | 90.5% | G | G | | 84.752 | 42.439 |
| IT Business Resumption | 2.441 | 0.760 | 31.1% | 1.805 | 73.9% | G | G | | 41.596 | 19.701 |
| Mobile Workstation | 6.407 | 2.064 | 32.2% | 5.407 | 84.4% | G | G | | 46.484 | 17.853 |
| Locker Replacement | 0.168 | 0.000 | 0.0% | 0.000 | 0.0% | R | G | | 8.421 | 3.143 |
| Network Equipment | 2.900 | 0.073 | 2.5% | 2.900 | 100.0% | G | G | | 52.806 | 19.129 |
| In-car Camera | 0.000 | 0.000 | 0.0% | 0.000 | 0.0% | G | G | | 10.491 | 4.216 |
| Voice Logging | 0.000 | 0.000 | 0.0% | 0.000 | 0.0% | G | G | | 1.961 | 1.460 |
| DVAM I, II (LR) | 1.060 | 0.188 | 17.7% | 0.576 | 54.4% | G | G | | 13.093 | 3.523 |
| Automatic Vehicle Locator (A.V.L.) | 1.402 | 0.008 | 0.5% | 0.961 | 68.5% | Y | G | | 4.574 | 1 |
| Property & Evidence Scanners | 0.040 | 0.000 | 0.0% | 0.000 | 0.0% | R | W | #6 | 0.106 | 1 |
| Small Equipment Replacement | 1.057 | 0.319 | 30.2% | 0.893 | 84.5% | G | G | | 9.431 | 1 |
| Security System Replacement | 0.097 | 0.002 | 1.9% | 0.097 | 100.0% | G | G | | 1.600 | I |
| Digital Photography | 0.314 | 0.289 | 92.0% | 0.314 | 100.0% | G | G | | 2.018 | I |
| Radar Unit Replacement | 0.009 | 0.009 | 100.0% | 0.009 | 100.0% | G | G | | 1.806 | I |
| Divisional Parking lot Network | 1.500 | 0.000 | 0.0% | 1.500 | 100.0% | G | G | | 3.699 | 1 |
| Conducted Energy Weapon | 0.675 | 0.000 | 0.0% | 0.675 | 100.0% | G | G | | 6.422 | I |
| Closed Circuit Television (C.C.T.V.) | 0.275 | 0.002 | 0.7% | 0.225 | 81.6% | G | G | | 1.851 | 1 |
| Connected Officer LR | 0.461 | 0.200 | 43.5% | 0.265 | 57.6% | Ø | © | | 12.545 | I |
| Livescan | 0.409 | 0.000 | 0.0% | 0.409 | 100.0% | G | (G) | | 1.205 | 1 |
| Electronic Surveillance | 1.088 | 1.055 | 97.0% | 1.088 | 100.0% | G | © | | 3.655 | 1 |
| Wireless Parking System | 0.470 | 0.025 | 5.2% | 0.299 | 63.6% | W | G | | 15.833 | + |
| Sub-Total | 55.568 | 25.034 | 45.1% | 44.062 | 79.3% | | | | 630.348 | 291.603 |
| Service Improvements | | | | | | | | | | |
| Peer to Peer Site | 0.285 | -0.004 | -1.3% | 0.010 | 3.5% | R | G | #7 | 19.646 | 19.632 |
| Transforming Corporate Support | 1.718 | 0.341 | 19.9% | 0.341 | 19.9% | ® | ® | #8 | 8.742 | |
| 54/55 Divisions Amalgamation | 1.000 | 0.000 | 0.0% | 0.000 | 0.0% | ® | ® | #9 | 39.225 | 1 |
| ANCOE (Enterprise Business | 1.862 | 0.825 | 44.3% | 1.803 | 96.8% | | | l | 12.882 | 1 |
| Intelligence and Global Search) | | 5.526 | 70 | | 33.570 | G | G | | .2.502 | |
| TPS Archiving | 0.163 | 0.126 | 77.1% | 0.126 | 77.1% | G | G | | 0.650 | 0.613 |
| Body Worn Camera - Phase II | 2.250 | 0.612 | 27.2% | 1.627 | 72.3% | Ğ | Ğ | | 4.782 | |
| Connected Officer | 0.288 | 0.125 | 43.4% | 0.288 | 100.0% | Ğ | Ğ | 1 | 2.981 | 1 |
| 41 Division | 2.404 | 0.383 | 16.0% | 0.718 | 29.8% | ® | R | #10 | 38.928 | |
| Additional Vehicles | 6.750 | 6.621 | 98.1% | 6.621 | 98.1% | G | G | I | 6.750 | |
| District Policing Program - District | 2.327 | 0.813 | 35.0% | 1.645 | 70.7% | _ | | | 8.970 | 1 |
| Model | | | | | | G | • | | | |
| Automated External Defibrillator | 0.118 | 0.000 | 0.0% | 0.118 | 100.0% | | | | 0.227 | 0.023 |
| (A.E.D.s.) | | | | | | G | G | 1 | | |
| Sub-Total | 19.165 | 9.844 | 51.4% | 13.296 | 69.4% | | | | 143.783 | 50.527 |
| Total | 80.260 | 35.296 | 44.0% | 58.283 | 72.6% | | | | 785.581 | 342.770 |

On Time
On/Ahead of Schedule
Minor Delay < 6 months
Significant Delay > 6 months

Toronto Police Service (POL)

Note #1: Next Generation (N.G.) 9-1-1

Pending any COVID-related delays or unplanned interruptions, it is anticipated that the solution will be implemented by early 2022 and will go live shortly thereafter.

Note # 2: Communication Center Consulting

Project delayed due to COVID 19. A Request for Quotation (R.F.Q.) for consulting services is planned to be issued in the fourth quarter. The feasibility and design will commence when a contract is awarded to the successful consultant, expected to be late this year or early in 2021.

Note # 3: 12 Division

Project was cancelled due to operational reason. Majority of funds were transferred to other projects that were approved by Police Board and City Council.

Note #4: 32 Division Renovation

The Service is in the process of re-evaluating this project and exploring other alternative options.

Note # 5: Automated Fingerprint Identification System (A.F.I.S.) Replacement

The current A.F.I.S. is a 2011 model first deployed in January 2013, and will reach end of life as of December 31, 2020. The new contract award to IDEMIA was approved by the Board Delegates on April 28, 2020. The status of this project is behind the schedule based on the original timeline. It is expected that the implementation of the new A.F.I.S. will take over 8 months.

Note #6: Property & Evidence Scanners

The scanners need software that has to be developed and configured by ITS for integration into the PEMS system prior to purchase. Software integration will be completed in Q3of 2021. Purchase of scanners deferred to 2021, after software integration is complete.

Note #7: Peer to Peer Site

Parts of the projects are being deferred due to changes in ITS workforce.

Note #8: Transforming Corporate Support

Due to ongoing resource challenges and project delays, the Service is reviewing the Phase III Time and Labour implementation scope, plan and solution options in order to determine the best, risk averse and most cost efficient way to move forward.

Note #9: 54/55 Divisions Amalgamation

The process of rezoning, environmental assessment of site and soil conditions are complete. The Request for Proposal (R.F.P.) to secure construction management services is indefinitely on hold. Building design documentation is also on hold. Schedule to be updated pending direction from Command. The Service is re-evaluating this project and exploring alternative options.

Note #10: 41 Division

The construction management services contract for the new 41 Division was approved by the Board at its May 2020 meeting. Based on budget estimates received from the architectural consultant and construction manager, the total construction cost is now estimated to be significantly higher than the approved capital funding of \$38.9M. This is due to the complexity of the construction phasing that involves the demolition of a significant portion of the existing 41 Division facility and constructing a new building while continuing to operate as a full functional division; and significantly higher construction costs from when the original estimate was prepared. The additional capital cost will be reflected in the 2021-2030 capital program. Numerous Value Engineering sessions (cost saving efforts) have been held with the construction manager and consultants, and some cost reductions have been achieved. However, the total construction cost is still much higher that originally

Chart 1 2020 Approved Budget by Category (\$6.22)

8.00 **Health & Safety** Legislated **SOGR** $0.32_{0.39}$ Service 4.70 0.80 Improvement Growth 0.00 1.00 2.00 3.00 4.00 5.00 ■ Budget ■ YTD ■ YE Projection

Table 1 2020 Active Projects by Category

| ZUZU ACTIVE PTOJECTS BY Category | |
|----------------------------------|---|
| Health & Safety | |
| Legislated | |
| SOGR | 2 |
| Service Improvement | 6 |
| Growth | |
| Total # of Projects | 8 |

Chart 2 Project Status - 8




Table 2

| Reason for Delay | 7 | |
|-----------------------------------|-------------|-------|
| | Significant | Minor |
| | Delay | Delay |
| Insufficient Staff Resources | | |
| Procurement Issues | | |
| RFQ/RFP Delayed | | |
| Contractor Issues | | |
| Site Conditions | | |
| Co-ordination with Other Projects | | |
| Community Consultation | | |
| COVID-19 Related | 6 | |
| Other* | | 1 |
| Total # of Projects | 6 | 1 |
| Total # Ol 1 Tojouto | | _ • |

Table 3
Projects Status (\$Million)

| | On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|---|----------------------|---------------------------|------------------------------------|-----------|-----------|
| Γ | 0.03 | 2.78 | 3.41 | | |

Key Discussion Points:

> The 2020 year-end projected spending mainly reflects underspending attributed to COVID-19 impacts.

Toronto Public Health (TPH)

| | 2020 | YTD | Ехр. | | YE Projec | tion | | | Total | | LTD |
|--|-----------------------|-------|----------------|----------------|----------------|--------------|----------|----------|--------------------|----------------|-------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Approved Budget | Life-to-Date | % |
| State of Good Repair | | | | | | | | | | | |
| Community Health Information System | 0.850 | 0.321 | 37.8% | 0.393 | 46.3% | R | ® | #1 | 3.997 | 3.057 | 76.5% |
| Inspection Management - | 0.663 | 0.000 | 0.0% | 0.000 | 0.0% | ® | ® | #1 | 5.287 | 0.000 | 0.0% |
| Sub-Total | 1.513 | 0.321 | 21.2% | 0.393 | 26.0% | - | - | | 9.284 | 3.057 | |
| Service Improvements Dental & Oral Health Information Systems | 0.031 | 0.020 | 64.7% | 0.031 | 100.0% | © | G | | 0.521 | 0.510 | 97.9% |
| Datamart Data Warehouse - Phase 3 Electronic Medical Record - Phase 3 | 0.845 0.735 | | 42.6% 52.4% | 0.421 0.437 | 49.8% 59.5% | (R) (Y) | R R | #1 #1 | 2.300 1.971 | 1.815 1.621 | |
| Community Collaboration - Seed Correspondence and Communications Tracking - Seed | 0.243 0.069 | | 13.8% 0.0% | 0.042 0.000 | 17.4% 0.0% | R | ® ® | #1 #1 | 0.420 0.128 | 0.131 0.015 | |
| Ontario Seniors Dental Care Program | 2.781 | 0.000 | 0.0% | 2.316 | 83.3% | © | (| #2, #3 | 3.171 | 0.000 | |
| Sub-Total | 4.704 | 0.798 | 17.0% | 3.248 | 69.0% | - | - | | 8.511 | 4.092 | |
| Total | 6.217 | 1.120 | | 3.641 | | | | | 17.795 | 7.149 | |

| On Time | | On Budget |
|------------------------------|----------|--------------------------------------|
| On/Ahead of Schedule | G | >70% of Approved Cash Flow |
| Minor Delay < 6 months | 8 | Between 50% and 70% |
| Significant Delay > 6 months | ® | < 50% or >100% of Approved Cash Flow |

Note # 1:

The 2020 year-end projected spending reflects underspending attributed to COVID-19 impacts.

Note # 2:

Project is experiencing delays as a result of COVID-19 and RFQ issuance delays related to the dental vehicle build portion of the project. Other projects related to renovating sites are expected to be completed in Q4.

Note # 3:

On September 30th (HL20.5) Council Approved an increase to the 2020 Capital Budget for the Ontario Seniors Dental Care Program project by \$2.024 million gross, fully funded by the Ontario Ministry of Health in 2020. Program anticipates fully utilizing this budget in Q4.

Chart 1 2020 Approved Budget by Category (\$38.50)

Legislated 30.13 **SOGR** 19.60 29.91 **Service Improvement** Growth 0.00 5.00 10.00 15.00 20.00 25.00 30.00 35.00 ■ Budget ■ YTD ■ YE Projection

Table 1 2020 Active Projects by Category

| ZUZU ACTIVE PTOJECTS BY GATES | jury |
|-------------------------------|------|
| Health & Safety | |
| Legislated | 1 |
| SOGR | 13 |
| Service Improvement | 3 |
| Growth | 5 |
| Total # of Projects | 22 |

Chart 2 Project Status - 22




Table 2

| Reason for Delay | 13 | | | |
|-----------------------------------|-------------|-------|--|--|
| | Significant | Minor | | |
| | Delay | Delay | | |
| Insufficient Staff Resources | | | | |
| Procurement Issues | | | | |
| RFQ/RFP Delayed | | | | |
| Contractor Issues | | | | |
| Site Conditions | | | | |
| Co-ordination with Other Projects | | | | |
| Community Consultation | | | | |
| COVID-19 Related | 6 | 4 | | |
| Other* | 2 | 1 | | |
| Total # of Projects | 8 | 5 | | |

Table 3
Projects Status (\$Million)

| | : 1 3,0 3 4 4 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 | | | | | | | | | |
|---|--|---------------------------|------------------------------------|-----------|-----------|--|--|--|--|--|
| | On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled | | | | | |
| ı | 17.94 | 14.37 | 6.02 | 0.17 | | | | | | |

Reasons for "Other*" Projects Delay:

- As a result of COVID19 impacts a number of projects are being delayed or deferred into the future years, which include the following projects:
 - Mall Branch Relocation
 - Maryvale Relocation
 - Northern District Renovation Design
 - Northern District Streetscaping
 - > Service Modernization and Transformation
 - Toronto Reference Library Renovation
 - Wychwood Library Renovation
- Projects that have significant delay in Other category:
 - Multi-Branch Minor Reno Prog (Accessibility): the project didn't have accessibility component as part of the original plan; therefore, it is being delayed

Toronto Public Library (LIB)

Key Discussion Points (cont'd):

- > Toronto Public Library is currently projecting a 2020 year-end spend of \$35.041 million, or 91.0% of its 2020 Approved Capital Budget of \$38.497 million, including a 99.3% spend rate for State of Good Repair projects.
- Due to uncertainties caused by COVID-19 impacts and unprecedented budget pressures that the City is facing, the year-end forecasted spend rate of 91% should be considered preliminary at this time.
- > The COVID-19 pandemic environment has negatively impacted planning and execution of capital projects, especially smaller state of good repair work and new projects approved in 2020, and will result in reduced spending in those projects.
- Construction is progressing ahead of schedule due to strong contractor performance for Albert Campbell Renovation, North York Central Library Phase 2, York Woods Renovation, and Centennial design phase, Toronto Public Library requests City Council's authority to amend the 2020 Council Approved Capital Budget o reallocate cash flows in the amount of \$5.884 million gross and \$5.778 million debt to 2020 from 2021, with a zero overall impact to the TPL's 10-Year Capital Budget and Plan, as presented in Appendix 4 of the report.

Toronto Public Library (LIB)

| Toronto Public Library (LIB) | 0000 | YTE | Exp. | | YE Projec | tion | | | T. (.) | | LTD |
|--|-------------------------------|--------|--------|--------|-----------|--------------|------------|-------|-----------------------------|--------------|-------|
| Projects by Category (Million) | 2020 Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Total Approved Budget | Life-to-Date | % |
| Legislated | | | | | | | | | | | |
| Multi-Branch Minor Reno Prog (Accessibility) | 1.000 | 0.006 | 0.6% | 0.250 | 25.0% | R | ® | #1 | 8.550 | 0.553 | 30.6% |
| Sub-Total | 1.000 | 0.006 | 0.6% | 0.250 | 25.0% | | | | 8.550 | 0.553 | |
| State of Good Repair | | | | | | | | | | | |
| Albert Campbell Renovation - Construction | 4.277 | 3.961 | 92.6% | 5.474 | 128.0% | R | G | #2 | 17.939 | 5.622 | 25.1% |
| Answerline and Community Space Rental | 0.829 | 0.074 | 9.0% | 0.083 | 10.0% | • | | | 1.400 | 0.645 | |
| Modernization | | | | | | R | 𝒜 | | | | |
| Digital Experiences (Formerly Virtual Branch Services) | 1.382 | 0.859 | 62.2% | 1.382 | 100.0% | © | © | | 7.500 | 1.027 | |
| Multi-Branch Minor Reno Prog - 2016 - 2021 | 0.780 | 0.735 | 94.1% | 0.780 | 100.0% | © | G | | 10.165 | 9.050 | |
| Multi-Branch Minor Reno Prog | 3.977 | 1.398 | 35.1% | 3.008 | 75.6% | G | W | | 29.326 | 6.455 | |
| North York Central Library Phase 2 | 3.447 | 4.432 | 128.6% | 5.842 | 169.5% | | Ğ | #3 | 12.718 | 10.103 | |
| Northern District Renovation - Design | 0.100 | 0.000 | 0.0% | 0.000 | 0.0% | | ® | | 0.251 | 0.000 | |
| Northern District Streetscaping | 0.495 | 0.053 | 10.7% | 0.053 | 10.7% | R | R | #4 | 0.990 | 0.053 | 1.1% |
| Richview Building Elements (SOGR) | 0.175 | 0.000 | 0.0% | 0.000 | 0.0% | R | R | #5 | 3.546 | 0.061 | 21.2% |
| Technology Asset Management Prog:20-24 | 5.130 | 1.399 | 27.3% | 3.430 | 66.9% | Ŷ | (A) | | 28.364 | 2.671 | |
| Toronto Reference Library Renovation | 1.500 | 0.000 | 0.0% | 0.427 | 28.5% | R | R | #6 | 9.960 | 0.000 | |
| Wychwood Library Renovation | 4.162 | 2.366 | 56.9% | 3.366 | 80.9% | G | (A) | | 15.796 | 8.624 | |
| York Woods Renovation | 3.873 | 4.323 | 111.6% | 6.059 | 156.4% | R | G | #7 | 11.758 | 6.329 | 99.2% |
| Sub-Total | 30.127 | 19.601 | 65.1% | 29.905 | 99.3% | | | | 149.712 | 50.640 | |
| Service Improvements | | | | | | | | | | | |
| Expansion of Technological Efficiencies | 0.171 | 0.171 | 100.0% | 0.171 | 100.0% | G | G | | 1.600 | 1.600 | |
| Integrated Payment Solutions | 0.273 | 0.128 | 46.7% | 0.128 | 47.0% | R | Ø | #8 | 2.250 | 2.104 | 37.5% |
| Service Modernization and Transformation | 1.000 | 0.163 | 16.3% | 0.290 | 29.0% | R | Y | #9 | 5.153 | 0.163 | 84.4% |
| Sub-Total | 1.444 | 0.462 | 32.0% | 0.590 | 40.8% | | | | 9.003 | 3.867 | |
| Growth Related | | | | | | | | | | | |
| Bayview-Bessarion Library Relocation | 3.857 | 2.168 | 56.2% | 3.857 | 100.0% | G | G | | 15.322 | 6.232 | 6.2% |
| Centennial - Design | 0.290 | 0.336 | 115.6% | 0.396 | 136.3% | | G | #10 | 0.502 | 0.548 | /- |
| Dawes Road Reconstruction & Expansion | 0.030 | 0.000 | 0.0% | 0.005 | 16.5% | | Ğ | | 19.824 | 5.275 | |
| Mall Branch Relocation | 0.100 | 0.008 | 7.6% | 0.008 | 7.6% | | ® | #11 | 6.119 | 0.008 | |
| Maryvale Relocation | 1.648 | 0.014 | 0.9% | 0.030 | 1.8% | ® | ® | #12 | 2.714 | 0.014 | |
| Sub-Total | 5.926 | 2.526 | 42.6% | 4.296 | 72.5% | | | | 44.481 | 12.076 | |
| Total | 38.497 | 22.595 | 58.7% | 35.041 | 91.0% | | | | 211.746 | 67.136 | |

 On Time
 On Budget

 On/Ahead of Schedule
 >70% of Approved Cash Flow

 Minor Delay < 6 months</td>
 Y

 Significant Delay > 6 months
 50% or >100% of Approved Cash Flow

Note # 1: Multi-Branch Minor Reno Prog (Accessibility)

Most of the Multi-Branch projects didn't have an accessibility component in the original plan.

Note # 2: Albert Campbell Renovation - Construction

Construction is progressing ahead of schedule due to strong contractor performance. An in-year budget adjustment for acceleration is included in Q3 Capital Variance report for Council's approval to address the anticipating over spending.

Note # 3: North York Central Library Phase 2

The work is proceeding ahead of schedule due the branch closure allowing for more options for the contractor to schedule work even with the COVID restrictions. An in-year budget adjustment for acceleration is included in Q3 Capital Variance report for Council's approval to address the anticipating over spending.

Note # 4: Northern District Renovation - Design; and Northern District Streetscaping

Due to the COVID-19 impacts, the projects will be delayed or deferred to 2021.

Note # 5: Richview Building Elements (SOGR)

The scope of the project is being revistted.

Note # 6: Toronto Reference Library Renovation

Due to the COVID-19 impacts, some of the state of good repair work planned for this year will be deferred to 2021.

Toronto Public Library (LIB)

Note # 7: York Woods Renovation

Construction is progressing ahead of schedule due to strong contractor performance. An in-year budget adjustment for acceleration is included in Q3 Capital Variance report for Council's approval to address the anticipating over spending.

Note #8: Integrated Payment Solutions

Delay in implementation of the cash registers as a result of COVID19 impacts.

Note #9: Service Modernization and Transformation

Due to the COVID-19 impacts, some of the planned projects will be deferred to 2021.

Note # 10: Centennial - Design

Project is progressing ahead of schedule. An in-year budget adjustment for acceleration is included in Q3 Capital Variance report for Council's approval to address the anticipating over spending.

Note # 11: Mall Branch Relocation

Due to the COVID-19 impacts, negotiations with the mall landlord are being delayed.

Note # 12: Maryvale Relocation

Project was delayed due to late Council approval of the lease agreement as a result of COVID-19.

Chart 1 2020 Approved Budget by Category (\$17.23)




Table 1
2020 Active Projects by Category

| ZUZU ACTIVE I TOJECIO DY OUTEGO | ı y |
|---------------------------------|-----|
| Health & Safety | 0 |
| Legislated | 1 |
| SOGR | 7 |
| Service Improvement | 1 |
| Growth | 0 |
| Total # of Projects | 9 |

Chart 2 Project Status - 9




Table 2

5

Peacen for Delay

| Reason for Delay | ວ | | | | |
|-----------------------------------|----------------------|---|--|--|--|
| | Significant Delay | | | | |
| Insufficient Staff Resources | 0 | 0 | | | |
| Procurement Issues | 0 | 0 | | | |
| RFQ/RFP Delayed | 0 | 0 | | | |
| Contractor Issues | 2 | 0 | | | |
| Site Conditions | 0 | 0 | | | |
| Co-ordination with Other Projects | 0 | 0 | | | |
| Community Consultation | 0 | 0 | | | |
| COVID-19 Related | 1 | 1 | | | |
| Other* | 1 | 0 | | | |
| Total # of Projects | 4 | 1 | | | |

Table 3
Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| 7.47 | 2.34 | 7.41 | 0.00 | 0.00 |

Reasons for "Other*" Projects Delay:

> The Wildlife Health Centre project remains open to address ongoing litigation issues with the contractors.

Key Discussion Points: (Please provide reason for delay)

- > The Toronto Zoo spent \$4.036 million or 23.4% YTD and is projecting to spend \$9.491 million or 55.1% of its 2020 Council Approved Capital Budget by end of 2020.
- > Some projects previously experienced delays due to contractor issues including the delivery of the remaining Winterized Zoomobile by the end of the year and the construction of the Orangutan Outdoor Exhibit which is anticipated to be completed by the end 2021.
- > As a result of COVID-19, some projects were postponed resulting in a lower spend rate that is reflected in the preojected spending for the year.

Toronto Zoo (ZOO)

| 2020 | | YTD Exp. | | YE Projection | | | | | Total | |
|-----------------------------------|-------------------------------|----------|--------|---------------|--------|--------------|---------|-------|-----------------------------|--------------|
| Projects by Category (Million) | 2020 Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Total Approved Budget | Life-to-Date |
| Legislated | | | | | | | | | | |
| Winter Accessibility | 1.327 | 0.000 | 0.0% | 0.100 | 7.5% | R | R | #1 | 1.327 | 0.000 |
| Sub-Total | 1.327 | 0.000 | 0.0% | 0.100 | 7.5% | - | | | 1.327 | 0.000 |
| State of Good Repair | | | | | | | | | | |
| Building and Services | 3.293 | 0.478 | 14.5% | 1.103 | 33.5% | R | G | #2 | 3.688 | 0.873 |
| Exhibit Refurbishment | 0.978 | 0.007 | 0.7% | 0.802 | 82.0% | G | G | | 1.221 | 0.250 |
| Grounds & Visitor Improvements | 2.400 | 1.027 | 42.8% | 1.234 | 51.4% | W | G | #2 | 2.400 | 1.027 |
| Information Systems | 0.801 | 0.014 | 1.7% | 0.506 | 63.2% | M | G | #2 | 1.310 | 0.523 |
| Wildlife Health Centre | 1.191 | 0.009 | 0.8% | 0.000 | 0.0% | ® | R | #3 | 1.191 | 0.009 |
| Winterized Zoomobile | 1.348 | 1.232 | 91.4% | 1.348 | 100.0% | G | ® | #4 | 1.928 | 1.812 |
| Front Entrance | 2.339 | 0.322 | 13.7% | 0.850 | 36.3% | ® | 8 | #5 | 2.388 | 0.370 |
| Sub-Total | 12.351 | 3.089 | 25.0% | 5.843 | 47.3% | - | | | 14.126 | 4.864 |
| Service Improvements | | | | | | | | | | |
| Orangutan II Outdoor Exhibit | 3.548 | 0.947 | 26.7% | 3.548 | 100.0% | G | R | #6 | 4.345 | 1.744 |
| Sub-Total | 3.548 | 0.947 | 26.7% | 3.548 | 100.0% | - | - | | 4.345 | 1.744 |
| Total | 17.226 | 4.036 | 23.4% | 9.491 | 55.1% | | | | 19.798 | 6.608 |
| On Time On E | Budget 6 of Approved Cash | | 20.170 | 01101 | 001170 | I | 1 | | 1 101100 | 1 0 |

Note # 1:

Minor Delay < 6 months Significant Delay > 6 months

The Winter Accessibility project is in the design stage, construction has been postponed as a result of COVID-19 implications.

Note # 2:

These projects are forecasted to be underspent by the end of 2020 due to COVID-19 implications.

Between 50% and 70% < 50% or >100% of Approved Cash Flow

Note # 3:

The Wildlife Health Centre was built and opened to public in 2017. The project remains open as there are ongoing litigation issues with the contractors.

The Winterized Zoomobile was delayed in the zoomobile delivery timeline. Three winterized zoomobile have arrived at the Zoo. It is anticipated that the Zoo will receive all four zoomobiles by the end of 2020.

The Front Entrance project is in the design phase. The scheduled construction is postponed as a result of COVID-19 implications.

Note # 6:

The Orangutan Outdoor Exhibit was delayed previously due to contractor issues. The project is now under construction.

Chart 1 2020 Approved Budget by Category (\$1,654.75)




Table 1
2020 Active Projects by Category

| ZUZU ACTIVE I TOJECTO BY CATEGORY | |
|-----------------------------------|----|
| Health & Safety | |
| Legislated | 10 |
| SOGR | 37 |
| Service Improvement | 12 |
| Growth | 7 |
| Total # of Projects | 66 |

Chart 2
Project Status - 66




Table 2

| Reason for Delay | 24 | | | |
|-----------------------------------|-------------|-------|--|--|
| | Significant | Minor | | |
| | Delay | Delay | | |
| Insufficient Staff Resources | | | | |
| Procurement Issues | 1 | | | |
| RFQ/RFP Delayed | 2 | 1 | | |
| Contractor Issues | | | | |
| Site Conditions | | | | |
| Co-ordination with Other Projects | | | | |
| Community Consultation | | | | |
| COVID-19 Related | | | | |
| Other* | 9 | 11 | | |
| Total # of Projects | 12 | 12 | | |

Table 3
Projects Status (\$Million)

| | | | / | |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
| 1,364.38 | 137.73 | 39.90 | 0.03 | |

Key Discussion Points: (Please provide reason for delay)

➤ The Toronto Transit Commission (TTC) spent \$612.8 million or 56% of its adjusted 2020 Capital Budget of \$1.093 billion at the end of September 30, 2020. The adjusted 2020 Capital Budget includes adjustments from additional carry forwards from the prior year and implementation of cost containment strategies as a result of COVID-19. TTC is projecting a 94% capital spending rate or \$1.030 billion at year end, leaving \$62.659 million unspent from projects experiencing delays from procurement and projects impacted by uncontrollable delays.

Toronto Transit Commission (TTC)

| Projects by Category Aproved Cash Flow S % S % Budget D Time Notes Approved Life-to-I Budget D D D D D D D D D | Toronto Transit Commission (TTC) | | YTD | Ехр. | | YE Projec | tion | | | _ | |
|--|-------------------------------------|---------------------|--------|---------|---------|-----------|----------|----------------------------|---------|-----------|--------------|
| Health & Safety Power Dist. H&S 0.169 0.066 4.9% 0.169 100.0% 3. 3. 3. 0.000 0.000 0.000 0.000 0.0% 3. 3. 3. 0.000 0.0 | Projects by Category | 2020 | | | \$ | | | On Time | N | Total | 110 1 5 |
| Health & Safety | | | Í | | · | | ı | | Notes | | Life-to-Date |
| Power Dist. HAS | | Casiiiiow | | | | | | | | Duaget | |
| Power Dist. HAS | Health & Safety | | | | | | | | | | |
| Communications-HAS | = | 0.169 | 0.066 | 4 9% | 0.169 | 100.0% | G | (G) | | 5 234 | 0.118 |
| Finishes-HAS | | | | | | | | | | | 0.000 |
| Cher Buildings - H&S | | | | | | | | | | | 0.865 |
| Safety and Reliability | | | | | | | | | | | 0.325 |
| Legislated Communications-Legislated Communications- | _ | | | | | | | | | | 0.347 |
| Legislated Communications-Legislated Communications-Communications-Legislated Communications-Communications-Legislated Communications-Comm | | | | | | | | 9 | | | 1.656 |
| Communications-Legislated | | | | 101011 | | | | | | | |
| Equipment-Legislated | Legislated | | | | | | | | | | |
| Streetcar Network-Legislated | Communications-Legislated | 1.195 | 0.629 | 52.7% | 1.195 | 100.0% | | G | | 23.743 | 14.087 |
| Easier Access-Phase III | Equipment-Legislated | | | 108.5% | | 131.9% | | | | 6.585 | 20.254 |
| Streetor Overhaul - Legislated (AODA) ABS | Streetcar Network-Legislated | 0.609 | 0.120 | 19.6% | 0.732 | 120.2% | | G | | 47.671 | 50.114 |
| (AODA) Subway Car Overhaul - Legislated 8.818 0.011 0.1% 0.094 1.1% (B) (B) Note.1 209.080 16 (AODA) Subway Asbestos Removal 24.999 5.713 22.9% 10.376 41.5% (B) Note.2 115.367 109 (Other Service Planning - Legislated 13.550 10.524 78.8% 13.502 101.1% (B) (C) 204.624 39 (Other Service Planning - Legislated 13.550 10.524 78.8% 13.502 101.1% (B) (C) 204.624 39 (Other Service Planning - Legislated 0.000 0.000 #DIV/0! (D) | Easier Access-Phase III | | | 78.3% | 73.442 | 112.6% | R | G | | 829.917 | 361.968 |
| Subway Xabestos Removal (AODA) Subway Asbestos Removal (24.999 5.713 22.9% 10.376 41.5% (3 Note.1 209.080 16 (AODA) Subway Asbestos Removal (24.999 5.713 22.9% 10.376 41.5% (3 Note.2 115.367 109 Cher Service Planning - Legislated 1.686 0.522 31.0% 1.647 97.7% (3 G 20.04624 39 11.5587 109 Cher Suldings - Legislated 13.350 10.524 78.8% 13.502 101.1% (3 204.624 39 180 Coverhaul - Legislated 0.000 0.000 #DIV/0! 0.000 #DIV/0! (3 0 0.000 0. | Streetcar Overhaul - Legislated | 0.000 | 0.000 | #DIV/0! | 0.000 | #DIV/0! | | | | 0.000 | 1.376 |
| (AODA) Subway Absestos Removal 24,999 5.713 22.9% 10.376 41.5% (B) Note, 2 115.367 109 100 | ` ' | | | | | | | 9 | | | |
| Subway Abselsos Removal 24,999 5.713 22.9% 10.376 41.5% 8 8 Note.2 115.367 109 | Subway Car Overhaul - Legislated | 8.818 | 0.011 | 0.1% | 0.094 | 1.1% | | | Noto 1 | 209.080 | 16.501 |
| Other Service Planning - Legislated 1.686 0.522 31.0% 1.647 97.7% 3 11.518 7 Other Buildings - Legislated 13.330 10.524 78.8% 13.502 101.1% 6 20.4624 39 Bus Overhaul - Legislated 0.000 0.000 #DIVIVIDI 0.000 #DIVIVIDI 0.000 0. | , , | | | | | | | | NOIG. I | | |
| Chter Buildings - Legislated | Subway Asbestos Removal | | | | | | | | Note.2 | | 109.269 |
| Bus Overhaul - Legislated | | | | | | | | | | | 7.568 |
| Sub-Total | = = | | | | | | R | G | | | 39.943 |
| State of Good Repair Subway Track - SOGR 17.540 20.067 114.4% 28.923 164.9% © © 223.993 193 Surface Track - SOGR 39.228 18.512 47.2% 33.294 84.9% © Y 238.853 265 Traction Power-Various 23.432 17.023 72.6% 22.927 97.8% © 337.641 305 Power Dist. SOGR 5.952 3.677 61.8% 6.273 105.4% © 184.348 125 Communications-SOGR 7.970 7.399 92.8% 9.883 124.0% © 158.294 115 Signal Systems 13.136 7.044 53.6% 9.702 73.9% © Y 235.554 161 Finishes-SOGR 9.908 8.838 89.2% 10.329 104.3% IB Note.3 255.786 168 Equipment-SOGR 61.690 35.523 57.6% 63.214 102.5% IB © 478.274 275 | • | | | | | | | G | | | 0.000 |
| Subway Track - SOGR 17.540 20.067 114.4% 28.923 164.9% © 233.993 193 Surface Track - SOGR 39.228 18.512 47.2% 33.294 84.9% © 70 238.853 265 Power Dist. SOGR 5.952 3.677 61.8% 6.273 105.4% © 184.348 125 Communications-SOGR 7.970 7.399 92.8% 9.883 124.0% © 184.348 125 Signal Systems 13.136 7.044 53.6% 9.702 73.9% © Y 235.554 161 Finishes-SOGR 9.908 8.838 89.9% 10.329 104.3% © Works 478.274 275 On-Grade Paving Rehabilitation 7.148 8.272 122.1% 12.789 178.9% © Works 478.274 275 Bridges And Tunnels-Various 33.300 27.053 81.2% 38.087 114.4% © Note.4 373.404 489 | Sub-Total | 116.705 | 69.480 | 59.5% | 102.108 | 87.5% | | | | 1,448.505 | 621.080 |
| Subway Track - SOGR 17.540 20.067 114.4% 28.923 164.9% © 233.993 193 Surface Track - SOGR 39.228 18.512 47.2% 33.294 84.9% © 70 238.853 265 Power Dist. SOGR 5.952 3.677 61.8% 6.273 105.4% © 184.348 125 Communications-SOGR 7.970 7.399 92.8% 9.883 124.0% © 184.348 125 Signal Systems 13.136 7.044 53.6% 9.702 73.9% © Y 235.554 161 Finishes-SOGR 9.908 8.838 89.9% 10.329 104.3% © Works 478.274 275 On-Grade Paving Rehabilitation 7.148 8.272 122.1% 12.789 178.9% © Works 478.274 275 Bridges And Tunnels-Various 33.300 27.053 81.2% 38.087 114.4% © Note.4 373.404 489 | | | | | | | | | | | |
| Surface Track - SOGR | | | | | | 404.004 | | | | | ,,,,,,,, |
| Traction Power-Various | | | | | | | | | | | 193.034 |
| Power Dist. SOGR | | | | | | | | | | | 265.034 |
| Communications-SOGR | | | | | | | | | | | 305.063 |
| Signal Systems 13.136 7.044 53.6% 9.702 73.9% ③ | | | | | | | | | | | 125.728 |
| Finishes-SOGR | | | | | | | | | | | 115.509 |
| Equipment-SOGR On-Grade Paving Rehabilitation Price Ventilation Upgrade Purchase of Wheel Trans Purchase of Subway Cars - SOGR Streetcar Overhaul - SOGR Automotive Non-Revenue Vehicle Replace - SOGR Rail Non Revenue Vehicle Purchase - SOGR Tools And Shop Equipment SOGR Computer Equipment And Software - SOGR Computer Equipment An | = - | | | | | | | | | | 161.537 |
| On-Grade Paving Rehabilitation 7.148 8.727 122.1% 12.789 178.9% © 127.836 102 Bridges And Tunnels-Various 33.300 27.053 81.2% 38.087 114.4% © Note.4 373.404 489 Fire Ventilation Upgrade 11.462 6.165 53.8% 11.462 100.0% © 504.148 290 Purchase of Wheel Trans 4.429 2.087 47.1% 4.429 100.0% © 6 51.580 23 Purchase of Wheel Trans 4.429 2.087 47.1% 4.429 100.0% © 6 6 51.580 23 Purchase of Wheel Trans 4.429 2.087 47.1% 4.429 100.0% © 6 6 23 Purchase of Wheel Trans 4.429 2.087 47.1% 4.429 100.0% © 6 6 23 25.8% 25.74% © © 74.027 37 37 30.524 25.8% 28.155 125.8% | | | | | | | | | Note.3 | | 168.097 |
| Bridges And Tunnels-Various 33.300 27.053 81.2% 38.087 114.4% R G Note.4 373.404 489 Fire Ventilation Upgrade 11.462 6.165 53.8% 11.462 100.0% G G 504.148 290 100.0% G G G 51.580 23 1.222.049 1.150 1.222.04 | | | | | | | | | | | 275.199 |
| Fire Ventilation Upgrade Purchase of Wheel Trans Purchase of Subway Cars - SOGR Purchase Of S | | | | | | | | | NI-4- 4 | | 102.126 |
| Purchase of Wheel Trans Purchase of Wheel Trans Purchase of Subway Cars - SOGR Purchase Of Subway Cars - SOGR Streetcar Overhaul - SOGR Subway Car Overhaul - SOGR Subway Car Overhaul - SOGR Automotive Non-Revenue Vehicle Replace - SOGR Rail Non Revenue Vehicle Overhaul Rail Non-Revenue Vehicle Purchase - SOGR Tools And Shop Equipment SOGR Computer Equipment And Software - SOGR Computer Equipment And Software - SOGR Corputer Equipment Corputer C | = | | | | | | | | Note.4 | | 489.440 |
| Purchase Of Subway Cars - SOGR 12.229 3.543 29.0% 12.229 100.0% © © 1,222.049 1,150 1,500 Streetcar Overhaul - SOGR 0.559 1.164 208.4% 1.438 257.4% © 74.027 37 37 37 37 37 37 37 | | | | | | | | | | | 290.889 |
| Streetcar Overhaul - SOGR Subway Car Over | | | | | | | | | | | 23.523 |
| Subway Car Overhaul - SOGR 22.376 21.566 96.4% 28.155 125.8% 8 6 530.524 223 11.812 12 12 12 12 12 12 12 | | | | | | | | | | | 37.016 |
| Automotive Non-Revenue Vehicle Replace - SOGR Rail Non Revenue Vehicle Overhaul Rail Non-Revenue Vehicle Purchase - SOGR Tools And Shop Equipment Revenue & Fare Handling Equipment - SOGR Computer Equipment And Software - SOGR Chee Furniture And Office Equipment Chee Furniture And Office Equipment Other Furniture And Office Equipment Other Furniture And Office Equipment Automotive Non-Revenue Vehicle 2.776 2.180 78.5% 5.072 182.7% Social 182.7% Social Soci | | | | | | | | | | | 223.814 |
| Replace - SOGR Rail Non Revenue Vehicle Overhaul Rail Non-Revenue Vehicle Purchase - SOGR Tools And Shop Equipment Revenue & Fare Handling Equipment - SOGR Computer Equipment And Software - SOGR Chee Furniture And Office Equipment Chee Furniture And Office Equipment 0.384 0.2631 0.35.4% 0.3759 0.384 0.3651 0.3651 0.3651 0.3660 0.3759 0.3660 0.3759 0.3660 0.3670 0.3680 0 | 1 1 | | | | | | W | | | | 12.875 |
| Rail Non Revenue Vehicle Overhaul Rail Non-Revenue Vehicle Purchase - SOGR 6.311 2.233 35.4% 3.759 59.6% \$\begin{array}{c} \mathbb{T} \mathbb{Q} \mathbb{T} T | | 2.110 | 2.100 | 70.5/6 | 5.072 | 102.7 /0 | R | G | | 11.012 | 12.073 |
| Rail Non-Revenue Vehicle Purchase - SOGR Tools And Shop Equipment Revenue & Fare Handling Equipment - 6.415 | | 6 311 | 2 222 | 35.4% | 3 750 | 50.6% | ⊘ | | Noto 5 | 23 808 | 13.441 |
| SOGR Y Note.6 Tools And Shop Equipment 8.018 2.129 26.5% 6.165 76.9% Y Note.7 29.209 20 Revenue & Fare Handling Equipment - SOGR 6.415 0.841 13.1% 5.387 84.0% Y 69.066 51 Computer Equipment And Software - SOGR 90.491 18.737 20.7% 67.606 74.7% Y 646.395 379 Other Euroiture And Office Equipment 0.384 0.253 65.9% 0.353 93.0% 93.0% | | | | | | | | | Note.5 | | 24.630 |
| Tools And Shop Equipment 8.018 2.129 26.5% 6.165 76.9% © \ \text{Revenue & Fare Handling Equipment} - 6.415 0.841 13.1% 5.387 84.0% \ \text{SOGR} \ \text{Computer Equipment And Software - SOGR} \ \text{Other Europhys And Office Equipment} \ \text{0.384} \ \text{0.384} \ \text{0.385} \ \text{0.387} \ \text{0.387} \ \text{0.387} \ \text{0.387} \ \text{0.387} \ \text{0.387} \ \text{0.388} \ \text | | 3.143 | 1.520 | 25.070 | 2.001 | 31.370 | Y | R | Note.6 | 23.717 | 24.030 |
| Revenue & Fare Handling Equipment - 6.415 0.841 13.1% 5.387 84.0% 6 90.66 51 SOGR Computer Equipment And Software - 90.491 18.737 20.7% 67.606 74.7% 6 90.066 74.7% 6 90.066 74.7% | | 8 018 | 2 129 | 26.5% | 6 165 | 76.9% | 6 | (V) | Note 7 | 29 209 | 20.883 |
| SOGR Computer Equipment And Software - 90.491 18.737 20.7% 67.606 74.7% | | | | | | | | | NOIG.1 | | 51.142 |
| Computer Equipment And Software - 90.491 18.737 20.7% 67.606 74.7% | • | 0.410 | 0.041 | 10.170 | 5.507 | 04.070 | G | ((((((((((| | 03.000 | 31.142 |
| SOGR Other Furniture And Office Equipment 0.384 0.253 65.0% 0.353 02.0% | | 90 491 | 18 737 | 20.7% | 67 606 | 74 7% | | | | 646 395 | 379.003 |
| Other Furniture And Office Equipment 0.384 0.253 65.0% 0.353 02.0% | | JU. 1 J1 | 10.737 | 20.1 /0 | 07.000 | 17.1/0 | G | (Y) | | 040.030 | 51 3.003 |
| 0.007 0.000 0.00 | | 0.384 | n 253 | 65 9% | 0.353 | 92 0% | | | | 4 401 | 3.648 |
| | Cars. 1 dimed 7 and Onice Equipment | 0.004 | 0.200 | 00.570 | 0.000 | JZ.070 | G | G | | 1.701 | 0.040 |
| Other Service Planning - SOGR 1.653 0.934 56.5% 1.636 99.0% © © 11.292 8 | Other Service Planning - SOGR | 1.653 | 0.934 | 56.5% | 1.636 | 99.0% | G | G | | 11.292 | 8.406 |
| | | | | | | | | | | | 2.036 |
| | - | | | | | | | | | | 488.406 |
| | • | | | | | | | | | | 821.644 |
| | | | | | | | | | | | 368.483 |
| | | | | | | | | | | | |

Toronto Transit Commission (TTC)

| Toronto Transit Commission (TTC) | 2022 | YTD | Ехр. | | YE Projec | tion | | | T - 4 - 1 | |
|---|------------------|------------------|----------------|------------------|------------------|--------|----------|---------|----------------------|--------------|
| Projects by Category | 2020 Approved | \$ | % | \$ | % | On | On Time | Notes | Total Approved | Life-to-Date |
| (Million) | Cash Flow | | | | | Budget | | Notes | Budget | |
| Queensway Garage Expansion | 0.082 | 0.017 | 20.5% | 0.000 | 0.0% | R | R | | 24.195 | 24.084 |
| Purchase of Streetcars | 74.437 | 25.454 | 34.2% | 69.097 | 92.8% | G | G | | 1,334.741 | 1,069.574 |
| POP Legacy Fare Collection | 0.636 | 0.040 | 6.3% | 0.045 | 7.1% | R | G | | 3.749 | 2.932 |
| ATC Resignalling - YUS Line | 63.000 | 46.987 | 74.6% | 63.000 | 100.0% | G | G | | 863.009 | 545.975 |
| ATC Resignalling - Bloor/Danforth | 0.700 | 0.038 | 5.4% | 0.700 | 100.0% | G | G | | 9.589 | 0.995 |
| Line | | | | | | | | | | |
| Leslie Barns | 1.732 | 0.696 | 40.2% | 1.430 | 82.6% | G | Ŷ | | 530.489 | 514.042 |
| TR Yard And Tail Track | 38.759 | 24.025 | 62.0% | 39.769 | 102.6% | R | G | Note.8 | 495.385 | 311.837 |
| Accommodation | | | | | | | | 14010.0 | | |
| Warehouse Consolidation | 2.730 | 1.650 | 60.5% | 2.250 | 82.4% | G | Y | | 0.000 | 4.055 |
| Corporate Initiatives - CLA | 7.291 | 0.000 | 0.0% | 7.725 | 106.0% | ® | G | | 107.800 | 0.000 |
| Sub-Total | 757.755 | 435.139 | 57.4% | 736.622 | 97.2% | | | | 11,694.865 | 8,600.593 |
| Service Improvements | | | | | | | | | | |
| Subway Track - Service Improvement | 1.628 | 0.355 | 21.8% | 2.196 | 134.9% | | | | 20.790 | 18.796 |
| Out a Table Out to love and | 2 244 | | 00.00/ | 2 244 | | B | G | | 00.450 | |
| Surface Track - Service Improvement | 3.311 | 0.990 | 29.9% | 3.311 | 100.0% | G | G | | 20.158 | 1.896 |
| Power Dist. Service Improvement | 0.020 | 0.024 | 119.8% | 0.024 | 120.5% | R | G | | 0.619 | 1.104 |
| Communications-Service | 0.000 | 0.000 | 0.0% | 0.000 | 0.0% | R | | | 0.008 | 0.252 |
| Improvement | | | | | | B | G | | | |
| Finishes-Service Improvement | 1.327 | 0.042 | 3.2% | 0.402 | 30.3% | R | R | | 34.246 | 42.568 |
| Automotive Non-Revenue Vehicle | 5.722 | 1.479 | 25.8% | 5.192 | 90.7% | G | | | 24.347 | 5.681 |
| Replace - Service Imp. | | | | | | G | G | | | |
| Rail Non-Revenue Vehicle Purchase - | 5.185 | 0.025 | 0.5% | 0.021 | 0.4% | R | G | | 25.897 | 0.115 |
| Service Imp. | | | | | | T. | G | | | |
| Other Service Planning - Service | 14.675 | 0.732 | 5.0% | 7.315 | 49.8% | R | R | | 100.261 | 23.180 |
| Improvement | | | | | | W | | | | |
| Transit Shelters & Loops - SI | 0.000 | 0.000 | #DIV/0! | 0.000 | #DIV/0! | | Y | | 0.000 | 2.449 |
| Other Buildings - Service | 26.185 | 6.467 | 24.7% | 23.395 | 89.3% | G | 8 | | 401.358 | 86.330 |
| Improvement | | | | | | • | | | | |
| Purchase of Buses - Service | 0.000 | 0.062 | #DIV/0! | 0.060 | #DIV/0! | | 9 | | 0.000 | 134.574 |
| Improvement | | | | | | | | | | |
| Kipling Station Improvements | 0.212 | 0.171 | 80.5% | 0.410 | 193.5% | R | G | | 13.392 | 13.345 |
| Bicycle Parking At Stations | 0.665 | 0.012 | 1.8% | 0.070 | 10.5% | ® | R | Note.9 | 0.582 | 0.560 |
| Yonge-Bloor Capacity Enhancement | 12.645 | 11.325 | 89.6% | 12.884 | 101.9% | ® | G | | 1,514.000 | 11.325 |
| Sub-Total | 71.574 | 21.684 | 30.3% | 55.280 | 77.2% | | | | 2,155.660 | 342.177 |
| Crowth Balatad | | | | | | | | | | |
| Growth Related | 0.004 | 0.404 | 00.00/ | 0.004 | 400.00/ | | | | 50.007 | 05.000 |
| Bus Rapid Transit-Growth | 0.681 | 0.161 | 23.6% | 0.681 | 100.0% | _ | G | | 53.307 | |
| Sheppard Subway | 0.000 | 0.000 | #DIV/0! | 0.000 | #DIV/0! | | ® | | 915.356 | |
| Automotive Non-Revenue Vehicle | 0.000 | 0.000 | 0.0% | 0.000 | 0.0% | R | R | | 0.000 | 0.000 |
| Replace - Growth | 0.500 | 0.400 | 04.00/ | 0.000 | 100.00/ | R | | | 2 447 | 0.422 |
| Other Service Planning - Growth | 0.500 9.860 | 0.106 4.585 | 21.2% 46.5% | 0.900 10.567 | | R | G G | | 3.417 151.139 | |
| Other Buildings - Growth Purchase of Buses - Growth | | | | | 107.2% | | | | | |
| PRESTO Farecard Implementation | 1.004 | 0.240 2.056 | 23.9% 13.5% | 0.185 3.566 | 18.4% 23.5% | | R | | 18.706 | |
| · | 15.177 | | 91.2% | | | ® | G | Note.10 | 89.517 | 58.915 |
| McNicoll New Bus Garage Facility Spadina Subway Extension | 38.634 50.754 | 35.244 30.998 | 91.2% 61.1% | 41.181 52.156 | 106.6% 102.8% | | G | | 181.000 3,184.171 | |
| | | | | | | | | Note.11 | 1 | 3,050.513 |
| Scarborough Subway Extension | 20.780 | 11.663 | 56.1% | 20.782 | 100.0% | | G | Note.12 | 424.330 | |
| Waterfront Transit | 5.087 | 0.903 | 17.7% | 3.362 | 66.1% | W | R | | 3.600 | |
| Sub-Total | 142.477 | 85.954 | 60.3% | 133.380 | | | | | 5,024.542 | |
| Total On Time On Bu | 1,092.768 | 612.848 | 56.1% | 1,030.109 | 94.3% | | | | 20,403.164 | 14,171.086 |



On Budget

>70% of Approved Cash Flow

Between 50% and 70%

< 50% or >100% of Approved Cash Flow

Toronto Transit Commission (TTC)

| I | | 2020 | YTD | Ехр. | YE Projec | tion | | | Total | |
|---|-----------------------------------|-----------------------|-----|------|-----------|--------------|---------|-------|-------|--------------|
| | Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ % | On Budget | On Time | Notes | | Life-to-Date |

Note # 1:

Project delayed pending executive decision on how to proceed with project.

Note # 2:

Project experienced increase in estimated expenditures for underground tank replacement work at Hillcrest with no impact on schedule.

Note # 3

Project experienced labour resource constraints and procurement delays (e.g., customized edge tiles)

Note # 4:

Project experienced increase in expected expenditures at Royal York Station and at Davisville with no impact to schedule.

Note # 5:

Workcar Overhaul Program - various wheel replacement pushed to Q3 and Q4 of 2020 due to remaining life of existing wheels and some overhaul work deferred to 2021/2022 winter due to competing shop priorities.

Note # 6:

Reasons for delays include the additional engineering analysis required due to the structural assessment for increased payload, work deferred to 2021-2024 due to sourcing (a suitable vendor took longer than expected) but with the technical complexity involved, will take longer to build. The Electric Combo Flatcar 2020 initiative experienced slippage due to competing priorities at Greenwood shops, reverse engineering of obsolete parts and procurement. Paper Vacuum Work Car, additional scope change due to refinement of end user requirements. Work related to the Work Car Locomotives also deferred to 2021 due to the lack of TTC supplied equipment.

Note # 7:

Due to delay in the New Warehouse move, some work will need to be deferred.

Note # 8:

Project experienced increase in estimated expenditures at Greenwood T&S Buidling Renovation and at Wilson Yard Fencing and Miscellaneous Site Services with no change to schedule.

Note # 9:

Vendor delays caused the TTC to go to market multiple times in order to find the appropriate material for installation.

Note # 10:

Project experienced higher than anticipated expenditures with no impact to schedule.

Note # 11:

Project delays caused by deferral of property settlements, holdback release, contingencies and claims resolutions

Note # 12:

Project experienced delay during concept design stage - procurement period for design services extended, resulting in later award and deferred site investigations (e.g., geotechnical, utility and topographic surveys).

Chart 1 2020 Approved Budget by Category (\$0.09)

0.09 **Health & Safety** 8:87 0.00 Legislated **SOGR** Service Improvement Growth 0.00 0.02 0.08 0.04 0.06 0.10 ■ Budget ■ YTD ■ YE Projection

Table 1 2020 Active Projects by Category




Chart 2 Project Status - 1




Table 2

Reason for Delay

| Reason for Delay | Taa1 | |
|-----------------------------------|-------------|-------|
| | Significant | Minor |
| | Delay | Delay |
| Insufficient Staff Resources | | |
| Procurement Issues | | |
| RFQ/RFP Delayed | | |
| Contractor Issues | | |
| Site Conditions | | |
| Co-ordination with Other Projects | | |
| Community Consultation | | |
| COVID-19 Related | | |
| Other* | | |
| Total # of Projects | | |

Table 3
Projects Status (\$Million)

| | | | , | |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
| | | | 0.09 | |

Key Discussion Points:

The *Plinth Safety Guard Project* to replace portable barriers on the stage for health and safety was completed in the beginning of Q3 and was underspent by \$0.020 million at its completion.

Yonge-Dundas Square (YDS)

| | 2020 | YTD | Ехр. | | YE Projec | tion | | | Total | | |
|-----------------------------------|-----------------------|-------|-------|-------|-----------|--------------|---------|-------|-------|--------------|--|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | | Life-to-Date | |
| Health & Safety | | | | | | | | | | | |
| Plinth Safety Guard Project | 0.086 | 0.066 | 76.9% | 0.066 | 76.9% | G | G | | 0.100 | 0.080 | |
| Sub-Total | 0.086 | 0.066 | 76.9% | 0.066 | 76.9% | - | - | | 0.100 | 0.080 | |
| Total | 0.086 | 0.066 | 76.9% | 0.066 | 76.9% | | | | 0.100 | 0.080 | |

| On Time | | On Budget |
|------------------------------|----------|--------------------------------------|
| On/Ahead of Schedule | (| >70% of Approved Cash Flow |
| Minor Delay < 6 months | Ø | Between 50% and 70% |
| Significant Delay > 6 months | ® | < 50% or >100% of Approved Cash Flow |

2020 Capital Spending by Program Rate Supported Programs

| | | 2020 | 20 | 20 Expenditure | е | | Alert (Benchmark |
|---------------|----------|-----------------------|-----------------|------------------------|------------------|-----------|--------------------|
| Program | | Approved Cash Flow | YTD Spending | Year-End Projection | % at Year End | Trending | 70% spending rate) |
| | 5M | 97.20 | 12.75 | 53.32 | 54.9% | | ⊗ |
| SWMS | Q2 | 97.20 | 12.84 | 49.05 | 50.5% | Y | ⊗ |
| | Q3 | 104.54 | 26.64 | 51.15 | 48.9% | → | ® |
| | 5M | 76.88 | 9.58 | 38.96 | 50.7% | | ⊗ |
| TPA | Q2 | 76.88 | 8.86 | 38.74 | 50.4% | + | ⊗ |
| | Q3 | 76.88 | 19.19 | 38.87 | 50.6% | ^ | ⊗ |
| | 5M | 1,186.71 | 251.59 | 1,041.77 | 87.8% | | © |
| Toronto Water | Q2 | 1,186.71 | 355.11 | 1,078.63 | 90.9% | ^ | © |
| | Q3 | 1,186.71 | 648.51 | 1,055.96 | 89.0% | → | © |
| | 5M | 1,360.79 | 273.92 | 1,134.05 | 83.3% | | © |
| TOTAL | Q2 | 1,360.79 | 376.81 | 1,166.43 | 85.7% | ^ | © |
| | Q3 | 1,368.14 | 694.34 | 1,145.98 | 83.8% | → | © |
| © >70% | <u> </u> | between 5 | 60% and 70 |)% | B < 50% | or > 100% | _ |

For the nine months ended September 30, 2020, the capital expenditures for Rate Supported Programs totalled \$694.3 million of their collective 2020 Approved Capital Budget of \$1.368 billion. Spending is expected to increase to \$1146.0 million (83.8%) by year-end. One Programs in this Service Area have a year-end spending rate of over 70% of their respective 2020 Approved Capital Budgets.

Toronto Water has a projected year-end spending rate of 89.0% while Toronto Parking Authority and Solid Waste Management Services have year-end spending rate of 50.6% and 48.9% respectively.

Chart 1
2020 Approved Budget by Category (\$104.54)




Table 1
2020 Active Projects by Category

| ZUZU ACTIVE FTUJECTS BY CATE | gury |
|------------------------------|------|
| Health & Safety | |
| Legislated | 2 |
| SOGR | 7 |
| Service Improvement | 10 |
| Growth | 3 |
| Total # of Projects | 22 |

Chart 2 Project Status - 22




Table 2

| Reason for Delay | 10 | | | | |
|-----------------------------------|-------------|-------|--|--|--|
| | Significant | Minor | | | |
| | Delay | Delay | | | |
| Insufficient Staff Resources | 0.33 | | | | |
| Procurement Issues | 0.33 | | | | |
| RFQ/RFP Delayed | | | | | |
| Contractor Issues | 2 | | | | |
| Site Conditions | | | | | |
| Co-ordination with Other Projects | 1 | | | | |
| Community Consultation | | | | | |
| COVID-19 Related | 1.34 | 1 | | | |
| Other* | 2 | 2 | | | |
| Total # of Projects | 7 | 3 | | | |

Table 3
Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|
| 52.36 | 18.77 | 33.41 | | |

* Reasons for "Other" Projects Delay:


- Minor delay on Perpetual Care of Landfills, is projected to be 48% complete at year-end spending \$7.410 million; includes 5-year consultant hydrogeological services contracts (2018-2022) with construction of the Keele Valley Flare delayed due to feedback from the Ministry of the Environment. Less than 6 months delay due to required approvals from Ministry of the Environment Conservation and Parks and Toronto and Region Conservation Authority.
- Major delay for CNG Refuel Station Installation. Delay due to unsuccessful bidders in the first posting for the Bermondsey Yard Garage Retrofit for CNG Vehicles, tender reissued and approved March 28, 2018. Base scope commissioning completed December 2018 with additional construction efforts required due to regulatory changes released in November 2018 which resulted in the requirement for additional facility upgrades. Construction activities for additional upgrades expected to be completed in 2020. Warranty period through 2022.

Key Discussion Points:

- > Chart 1 & 2 represent distribution by category and status detail, respectively, on "Projects" as well as significant activity budgeted at the "Subproject" level.
- ➤ Significant delay has been experienced on 7 projects/subprojects (32% of the budget or \$33.4 million) mainly due to staff levels, coordination with other projects, procurement & contractor issues and other issues such as the impact of COVID-19. These projects include the CNG Refuel Station Installation, Diversion Facility & Transfer Station Asset Management, New Fleet, IT Corporate projects and the Dufferin & Disco SSO

Solid Waste Management (SOL)

| Solid Waste Management (SOL) | 0000 | YTD | Ехр. | | YE Projec | tion | | Total | | |
|--|-------------------------------|-------------------------|------------------------|-------------------------|------------------------|--------------|-------------|----------|-----------------------------|----------------|
| Projects by Category (Million) | 2020 Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Total Approved Budget | Life-to-Date |
| Health & Safety | | | | | | | | | | |
| Sub-Total | 0.000 | 0.000 | | 0.000 | | - | - | | 0.000 | 0.000 |
| Legislated | | | | | | | | | | |
| Green Lane Landfill | 30.777 | 9.728 | 31.6% | 16.795 | 54.6% | Ŷ | G | | 148.773 | 100.544 |
| Perpetual Care of Landfills | 15.393 | 5.203 | 33.8% | 7.410 | 48.1% | R | Ŷ | | 81.147 | 34.684 |
| Sub-Total | 46.170 | 14.931 | 32.3% | 24.206 | 52.4% | - | - | | 229.920 | 135.228 |
| State of Good Repair Collection Yard Asset Management Transfer Station Asset Management Diversion Facilities Asset | 2.623 15.570 2.306 | 0.246 3.264 0.068 | 9.4% 21.0% 3.0% | 0.357 4.363 0.165 | 13.6% 28.0% 7.2% | R | (G) (R) (R) | #1 #2 | 9.323 178.220 7.540 | 44.207 |
| Management Organics Processing Facility Asset Management Dufferin Waste Facility Site | 2.273 2.054 | 0.045 0.437 | 2.0% 21.3% | 0.908 0.666 | 40.0% 32.4% | R | G | #2 | 29.831 25.500 | 0.142 0.850 |
| Improvement | 2.004 | 0.401 | 21.070 | 0.000 | 02.470 | R | G | #5 | 20.000 | 0.000 |
| Renewable Natural Gas | 0.300 | 0.000 | 0.0% | 0.000 | 0.0% | R | G | | 0.800 | 0.000 |
| New Fleet | 0.176 | 0.118 | 66.8% | 0.148 | 84.1% | | R | | 0.550 | |
| Sub-Total | 25.302 | 4.179 | 16.5% | 6.607 | 26.1% | - | - | | 251.764 | 48.758 |
| Service Improvements CNG Refuel Station Installation Diversion Systems | 0.193 3.750 | 0.080 1.362 | 41.6% 36.3% | 0.191 3.640 | 98.8% 97.1% | _ | R G | | 1.100 123.805 | |
| Landfill Gas Utilization | 0.176 | 0.012 | 6.6% | 0.014 | 7.8% | R | G | | 56.836 | 0.277 |
| Construction of Biogas Utilization at Disco & Dufferin | 2.430 | 1.350 | 55.6% | 3.810 | 156.8% | R | G | | 12.932 | 2.285 |
| Long Term Waste Management Strategy | 4.147 | 1.793 | 43.2% | 3.644 | 87.9% | G | G | | 62.812 | 12.055 |
| SWM IT Application Initiatives IT Corporate Initiatives | 4.361 4.520 | 1.087 1.461 | 24.9% 32.3% | 1.726 2.656 | | | © R | | 15.030 15.602 | |
| Two-Way Radio Replacement Fleet Technology Enhancements Engineering Planning Studies | 0.050 1.320 1.274 | 0.025 0.000 0.577 | 50.7% 0.0% 45.3% | 0.050 0.250 1.202 | | R | (G) | | 2.875 3.850 6.402 | 0.000 |
| Sub-Total | 22.221 | 7.747 | 34.9% | 17.183 | 77.3% | - | • | | 301.245 | 105.169 |
| Growth Related Dufferin OP Facility | 10.391 | 1.178 | 11.3% | 2.817 | 27.1% | · · | R | #3 | 82.543 | |
| Disco OP Facility | 0.258 | -1.400 | -542.6% | 0.132 | 51.3% | U . | R | #4 | 86.692 | |
| Organics Processing Facility | 0.200 | 0.000 | 0.2% | 0.200 | 100.0% | G | G | | 130.000 | 0.000 |
| Sub-Total Total | 10.849 104.542 | -0.221 26.636 | -2.0% 25.5% | 3.150 51.146 | | | - | | 299.236 1,082.164 | |



On Budget
>70% of Approved Cash Flow
Between 50% and 70%
< 50% or >100% of Approved Cash Flow

Note # 1:

Transfer Station Asset Management - These multi-year projects include State of Good Repair work for roofing, paving, drainage systems, sprinkler systems and repairs to tipping floors. Some projects are delayed greater than 6 months due to staff resources, COVID-19 pandemic, and procurement delays.

Note # 2:

Diversion Facilities Asset Management - State of Good Repair projects for Dufferin Bldg. 500. 1 project in procurement phase and 1 ongoing. The projects are delayed greater than 6 months due to insufficient staff resources to issue call documents. Consultant has been retained and the tender package is with PMMD. The average turnaround time to issue procurements is 7 to 9 months. SWMS is working with PMMD to bring down this timeline.

Note # 3:

Dufferin Organics Processing Facility (OPF) - Dry commissioning of various individual system components started in April 2018 and Wet commissioning began in May/June of 2018, continued through 2019 and completion date is currently expected to be September 2020. There will also be a 2 year warranty period. There is 1 project in construction phase associated with 3 accounts. The Dufferin facility is more than 6 months delayed due to contractor-related issues. DBC Contractor undertaking remedial equipment commissioning (2020:Q2 & Q3) and planned performance test September 2020. The Organics Processing Facility (OPF) will process 55,000 tonnes/year.

Note # 4:

Disco Organics Processing Facility (OPF): Growth related works with acceptance tests successfully completed in March 2019. Contract closeout is now proceeding. Warranty for upgraded wastewater system components runs to March 2021. Plant was commissioned and is processing its design capacity of 75,000 tonnes/year of organics. Remaining funds are for unforeseen circumstances as normal operations resume.

Note # 5:

Dufferin Waste Facility Site Improvement: Pre-qualification currently being reviewed by PMMD. Contractor AECOM has submitted 90% detailed design drawings. Contractor to submit technical memo detailing net-zero work. 1 project in design phase and is currently delayed less than 6 months due to design review with Contractor, SWMS & ECS.

Chart 1 2020 Approved Budget by Category (\$76.88)

Table 1 2020 Active Projects by Category




Chart 2 Project Status - 105




Table 2

| Reason for Delay | ason for Delay 70 | | | | | | |
|-----------------------------------|-------------------|-------|--|--|--|--|--|
| | Significant | Minor | | | | | |
| | Delay | Delay | | | | | |
| Insufficient Staff Resources | | | | | | | |
| Procurement Issues | | | | | | | |
| RFQ/RFP Delayed | | | | | | | |
| Contractor Issues | | | | | | | |
| Site Conditions | | | | | | | |
| Co-ordination with Other Projects | | | | | | | |
| Community Consultation | | | | | | | |
| COVID-19 Related | 61 | 7 | | | | | |
| Other* | | 2 | | | | | |
| Total # of Projects | 61 | 9 | | | | | |

Table 3
Projects Status (\$Million)

| On/Ahe Sched | | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled |
|-----------------|----|---------------------------|------------------------------------|-----------|-----------|
| 18.5 | 50 | 26.27 | 30.22 | 1.43 | 0.46 |

Reasons for "Other*" Projects Delay:

- > Project Scope change, Revised projected amounts for reduced spaces
- Revised projected amounts per May 2020 TPA board report

| Toronto Parking Authority (TPA) | | YTD Ex | n. | | YE Projection | on | | | | | LTD | В |
|--|--------------------------|-------------------------|-----------------------|-------------------------|------------------------|------------|----------|----------------|--------------------------|-------------------------|-----------------------|--|
| | 20 Approved Cash Flow | \$ | % | \$ | % | | On Time | Notes | Total Approved Budget | Life-to-Date | % | Time Status |
| State of Good Repair CONCRETE REPAIRS CP 43 (CPK208-01) ILLUMINATED SIGNAGE UPGRADE CP 52 (CPK223- 01) | 0.198 0.100 | 0.000 0.028 | 0.0% 28.4% | 0.198 0.065 | 100.0% 65.0% | © **Y | G G | | 0.200 0.200 | 0.002 0.028 | 0.9% 14.2% | Completed On Track |
| 2 NEW PAY BOOTHS CP 58 (CPK233-01) WATERPROOFING/CONCRETE REPAIRS CP 36 | 0.115 0.250 | 0.000 0.000 | 0.0% 0.0% | 0.115 0.000 | 100.0% 0.0% | G R | Ŷ ® | #4 #1 | 0.600 2.450 | 0.005 0.259 | 0.8% 10.6% | Delayed < 6 mths Delayed > 6 mths |
| (CPK239-01) SIGNAGE UPGRADE - ILLUMINATED CP 43 | 0.193 | 0.000 | 0.0% | 0.005 | 2.6% | ® | R | #1 | 0.200 | 0.007 | 3.5% | Delayed > 6 mths |
| (CPK240-01) CP 36 PAINTING AND PEDESTRIAN SIGNAGE | 0.500 | 0.000 | 0.0% | 0.000 | 0.0% | ® | ® | #1 | 0.495 | 0.095 | 19.2% | Delayed > 6 mths |
| (CPK246-01) CP 277 PERMANENT CONSTRUCTION SURFACE | 0.150 | 0.000 | 0.0% | 0.000 | 0.0% | ® | ® | #1 | 3.255 | 2.822 | 86.7% | Delayed > 6 mths |
| LO (CPK254-01) CP 673 CONSTRUCTION OF NEW SURFACE LOT (CPK261-01) | 1.000 | 0.000 | 0.0% | 0.000 | 0.0% | ® | ® | #1 | 3.245 | 2.236 | 68.9% | Delayed > 6 mths |
| CP 1 - TWO PARKING LEVELS ADDITION (CPK266- 01) | 0.150 | 0.000 | 0.0% | 0.150 | 100.0% | G | G | #2 | 1.000 | 0.587 | 58.7% | Completed |
| ELEVATOR MODERNIZATION CP 34 (CPK267-01) CP 11 PAINTING UPGRADE (CPK279-01) | 1.400 0.250 | 0.007 0.000 | 0.5% 0.0% | 0.010 0.000 | 0.7% 0.0% | ® ® | ® ® | #1 #1 | 1.500 0.250 | 0.063 0.000 | 4.2% 0.0% | Delayed > 6 mths Delayed > 6 mths |
| SIGNAGE UPGRADE CP 29 (CPK281-01) CP 15 (JV) 50 CUMBERLAND ST. REDEVELOPME | 0.100 0.144 | 0.000 -0.009 | 0.0% -6.4% | 0.000 0.000 | 0.0% 0.0% | ® ® | ® | #1 #3 | 0.100 1.000 | 0.000 0.000 | 0.0% 0.0% | Delayed > 6 mths Cancelled |
| (CPK293-01) CP 422 CONSTRUCTION- SURFACE LOT -1220-1 | 2.075 | 0.000 | 0.0% | 0.000 | 0.0% | ® | ® | #1 | 6.000 | 2.958 | 49.3% | Delayed > 6 mths |
| (CPK295-01) CP 11 ELECTRICAL LIGHTING UPGRADE (CPK299- | 0.300 | 0.257 | 85.8% | 0.300 | 100.0% | G | G | ". | 0.850 | 0.572 | 67.3% | Completed |
| SIGNAGE UPGRADE CP 26 (CPK311-01) 21 CONNELL OFFICE REDEVELOPMENT (MAINT S | 0.100 0.971 | 0.048 0.000 | 48.4% 0.0% | 0.030 0.000 | 30.0% 0.0% | ® | ® | #1 | 0.100 5.000 | 0.048 4.029 | 48.4% 80.6% | Delayed > 6 mths Delayed > 6 mths |
| (CPK324-01) CP 52 PAINTING - 2019 (CPK329-01) | 0.200 | 0.000 | 0.0% | 0.000 | 0.0% | R R | R R | #1 #1 | 0.200 | 0.000 | 0.0% | Delayed > 6 mths |
| CP 43 ELECTRICAL SWITCHBOARD UPGRADE (CPK331-01) | 0.230 | 0.002 | 0.9% | 0.230 | 100.0% | G | ® | #4 | 0.250 | 0.022 | 8.7% | Delayed < 6 mths |
| CP 43 PAINTING AND PEDESTRIAN SIGNAGE C1 (CPK333-01) | 1.000 | 0.013 | 1.3% | 0.020 | 2.0% | ® | ® | #1 | 1.000 | 0.013 | 1.3% | Delayed > 6 mths |
| CP 43 PAINTING AND PEDESTRIAN SIGNAGE C1 (CPK333-02) | 0.100 | 0.000 | 0.0% | 0.000 | 0.0% | R | ® | #1 | 0.100 | 0.000 | 0.0% | Delayed > 6 mths |
| CP 36 EXHAUST FAN, DRAIN, CONCRETE (CPK337- 01) CP 58 - RETAINING WALL AND FENCE (CPK344-01) | 1.000 0.950 | 0.000 | 0.0% 0.3% | 0.100 0.010 | 10.0% | ® ® | ® ® | #1 #1 | 2.000 | 0.000 0.020 | 0.0% 2.0% | Delayed > 6 mths Delayed > 6 mths |
| CP 150 LOCALIZED WP REPAIRS RAMP HEATING (CPK345-01) | 0.200 | 0.000 | 0.0% | 0.100 | 50.1% | ® | ® | #1 | 0.200 | 0.000 | 0.2% | Delayed > 6 mths |
| CP 150 LOCALIZED WP REPAIRS RAMP HEATING (CPK345-02) | 0.200 | 0.000 | 0.0% | 0.100 | 50.0% | ® | ® | #1 | 0.200 | 0.000 | 0.0% | Delayed > 6 mths |
| CP 404 LOCALIZED ROOF REPAIRS (CPK346-01) CP 29 - NEW ELEVATORS (CPK347-01) | 0.050 0.150 | 0.000 0.000 | 0.0% 0.0% | 0.050 0.000 | 100.0% 0.0% | © R | © B | #1 | 0.250 1.500 | 0.000 0.000 | 0.0% 0.0% | On Track Delayed > 6 mths |
| CP68 - PAINTING UPGRADES (CPK350-01) CP404 - PAINTING UPGRADES (CPK351-01) | 0.342 0.300 | 0.000 0.000 | 0.0% 0.0% | 0.000 0.000 | 0.0% 0.0% | ® ® | ® ® | #1 #1 | 0.350 0.300 | 0.008 0.000 | 2.3% 0.0% | Delayed > 6 mths Delayed > 6 mths |
| CP 43 STAIRWELL REHABILITATION (CPK353-01) ACQUISITION - 11 WELLESLEY ST W (CPK355-01) | 0.050 7.466 | 0.000 0.000 | 0.0% 0.0% | 0.050 7.270 | 100.0% 97.4% | G | (G) | #5 | 0.500 7.475 | 0.137 0.010 | 27.3% 0.1% | On Track Delayed < 6 mths |
| CP 221 (JV) 121 ST. PATRICK ST. (CPK358-01) CP212 CP227 (JV) 363 ADELAIDE AND 105 S | 0.058 0.239 | 0.002 0.006 | 2.8% 2.7% | 0.050 0.075 | 86.2% 31.3% | (G) | G R | #1 | 0.100 0.100 | 0.085 0.008 | 84.9% 8.1% | On Track Delayed > 6 mths |
| (CPK359-01) CP 29 ELECTRICAL SWITCHBOARD UPGRADES (CPK372-16) | 0.181 | 0.067 | 37.2% | 0.181 | 100.0% | G | % | #4 | 0.200 | 0.067 | 33.6% | Delayed < 6 mths |
| STRUCTURAL MAINT. & TECH. GREEN PLUS 202 (CPK373-01) | 5.500 | 0.145 | 2.6% | 0.250 | 4.5% | ® | ® | #1 | 2.600 | 0.145 | 5.6% | Delayed > 6 mths |
| CP PROVISION DUE TO CITY INITIATIVES (CPK374-02) | 5.000 | 0.000 | 0.0% | 0.000 | 0.0% | ® | Ø | #1 | 5.000 | 0.000 | 0.0% | Delayed < 6 mths |
| CP 11 STRUCTURAL CONCRETE REPAIRS (CPK381- 01) | 0.500 | 0.000 | 0.0% | 0.200 | 40.0% | ® | ® | #1 | 0.500 | 0.000 | 0.0% | Delayed > 6 mths |
| CP 36 LOCAL WP AND CONCRETE REPAIRS (CPK383-01) | 1.000 | 0.000 | 0.0% | 0.500 | 50.0% | (Y) (G) | ® | #1 | 1.000 | 0.000 | 0.0% | Delayed > 6 mths |
| CP 68 STAIRWELL REHABILITATION (CPK384-01) CP 111 ELECTRICAL LIGHTING UPGRADE (CPK387- 01) | 0.050 0.150 | 0.000 0.000 | 0.0% 0.0% | 0.050 0.000 | 100.0% 0.0% | R | © R | #1 | 0.050 0.150 | 0.000 0.000 | 0.0% 0.0% | On Track Delayed > 6 mths |
| PROVISION LEGALS COSTS ASSOCIATED WITH (CPK391-01) | 0.300 | 0.000 | 0.0% | 0.300 | 100.0% | G | G | | 0.300 | 0.000 | 0.0% | On Track |
| GREENING OF VARIOUS CPS 45, 48, 82, 502, (CPK400-01) | 1.500 | 0.000 | 0.0% | 0.000 | 0.0% | ® | ® | #1 | 1.500 | 0.000 | 0.0% | Delayed > 6 mths |
| ACQUISITION - ETOBICOKE CIVIC CENTRE (CPK403-01) | 0.444 | 0.000 | 0.0% | 0.050 | 11.3% | R | R | #1 | 0.444 | 0.000 | 0.0% | Delayed > 6 mths |
| ACQUISITION 229 RICHMOND ST WEST (CPK404- ACQUISITION - 400 KING STREET WEST (CPK405- 01) | 0.640 0.216 | 0.000 0.007 | 0.0% 3.4% | 0.200 0.000 | 31.3% 0.0% | ® ® | ® | #1 #7 | 0.640 0.216 | 0.000 0.007 | 0.0% 3.4% | Delayed > 6 mths Cancelled |
| CP 12/CP 223 (JV) 30 ALVIN AVE (CPK406-01) CP 219 (JV) 87 RICHMOND STREET EAST (CPK407- | 0.180 0.130 | 0.000 0.000 | 0.0% 0.0% | 0.050 0.030 | 27.8% 23.1% | ® ® | © R | #1 #1 | 0.180 0.130 | 0.000 0.000 | 0.0% 0.0% | Completed Delayed > 6 mths |
| 01) CP 282 (JV) 838 BROADVIEW AVENUE (CPK408-01) | 0.330 | 0.035 | 10.7% | 0.200 | 60.6% | % | ® | #1 | 0.330 | 0.035 | 10.7% | Delayed > 6 mths |
| Sub-Total Sub-Total | 36.651 | 0.612 | 1.7% | 10.939 | 29.8% | | | | 55.209 | 14.270 | | |
| Service Improvements DUNDAS/DOVERCOURT - (1113 DUNDAS) (CPK178- 02) | 0.064 | 0.000 | 0.0% | 0.000 | 0.0% | ® | ® | #1 | 0.064 | 0.000 | 0.0% | Delayed > 6 mths |
| CP 404 SIGNAGE ILLUMINATED (CPK228-01) CP 404 SIGNAGE ILLUMINATED (CPK228-02) | 0.100 0.200 | 0.000 | 0.0% | 0.000 | 0.0% | R R | ® ® | #1 #1 | 0.200 0.200 | 0.000 0.000 | 0.0% | Delayed > 6 mths Delayed > 6 mths |
| CP 34 PAINTING (CPK238-01) REPLACEMENT - ENFORCEMENT SOFTWARE | 0.200 0.379 | 0.000 0.348 | 0.0% 91.8% | 0.000 0.379 | 0.0% 100.0% | B G | B G | #1 | 0.200 1.000 | 0.000 0.964 | 0.0% 96.4% | Delayed > 6 mths Completed |
| (CPK251-01) REPLACEMENT - ENFORCEMENT SOFTWARE (CPK251-02) | 0.065 | 0.000 | 0.0% | 0.065 | 100.0% | © | G | | 0.065 | 0.000 | 0.0% | Completed |
| OAKWOOD E OF EGLINTON (#2) (CPK256-01) P&D REFURBISHMENT PROJECT (CPK259-01) | 0.100 0.000 | 0.001 0.000 | 1.2% | 0.000 0.000 | 0.0% | ® | R G | #1 #2 | 0.750 0.850 | 0.004 0.844 | 0.5% 99.3% | Delayed > 6 mths Completed |
| CP 11 SIGNAGE UPGRADE CP 11 (CPK280-01) CP 96 PAINTING AND SIGNAGE UPGRADE (CPK282- | 0.100 0.037 | 0.000 0.000 | 0.0% 0.0% | 0.030 0.037 | 30.0% 100.0% | B G | R G | #1 | 0.100 0.045 | 0.000 0.008 | 0.2% 17.3% | Delayed > 6 mths Completed |
| 01) CP 111 PAINTING AND SIGNAGE UPGRADE | 0.080 | 0.000 | 0.0% | 0.055 | 68.8% | (| G | | 0.080 | 0.000 | 0.0% | On Track |
| (CPK283-01) 437 ROGERS ROAD (CPK297-01) WAY FINDING SIGNAGE (CPK334-01) | 0.100 0.500 | 0.000 0.000 | 0.0% 0.0% | 0.000 0.025 | 0.0% 5.0% | ® ® | ® | #1 #1 | 0.900 0.500 | 0.731 0.000 | 81.2% 0.0% | Cancelled Delayed > 6 mths |
| WAY FINDING SIGNAGE (CPK334-01) WAY FINDING SIGNAGE (CPK334-02) QUEEN/ SOHO (CPK354-01) | 0.500 0.150 9.950 | 0.000 0.000 8.632 | 0.0% 0.0% 86.8% | 0.025 0.025 9.182 | 5.0% 16.7% 92.3% | P P | ® ® | #1 #1 #6 | 0.500 0.150 10.500 | 0.000 0.000 9.182 | 0.0% 0.0% 87.4% | Delayed > 6 mtns Delayed > 6 mths Delayed < 6 mths |
| CP 150 MODIFICATIONS TO OPERATIONS (CPK360- 01) | 0.010 | 0.000 | 0.0% | 0.010 | 100.0% | © | © | #0 | 0.110 | 0.096 | 87.5% | Completed |
| CP 161 MODIFICATIONS TO OPERATIONS (CPK360- 01) | 0.050 | 0.000 | 0.0% | 0.050 | 100.0% | © | G | | 0.200 | 0.003 | 1.4% | Completed |
| CP 43 MODIFICATIONS TO OPERATIONS (CPK360- 01) | 0.010 | 0.000 | 0.0% | 0.010 | 100.0% | © | G | #2 | 0.212 | 0.137 | 64.8% | Completed |
| MONTHLY PAYMENTS SOLUTION (CPK362-01) CP 219 PAY BY PLATE PILOT (CPK363-01) PHONE SUPPORT SYSTEM/ DISPATCH (CPK364-01) | 0.075 0.000 0.080 | 0.000 0.000 0.000 | 0.0% 0.0% | 0.050 0.000 0.000 | 66.7% 0.0% | Ŷ ® | ® ® | #1 #1 | 0.075 0.090 0.080 | 0.000 0.014 0.000 | 0.0% 15.7% 0.0% | Delayed > 6 mths Cancelled Delayed > 6 mths |
| WEBSITE MAPPING UPGRADES (CPK366-01) ERP/FINANCIAL SYSTE- PICK REPLACEMENT (CPK367-01) | 0.100 2.810 | 0.000 1.258 | 0.0% 44.8% | 0.025 2.810 | 25.0% 100.0% | R G | ® • | #1 #8 | 0.100 3.000 | 0.000 1.448 | 0.0% 48.3% | Delayed > 6 mths Delayed < 6 mths |

Capital Dashboard by Program/Agency

| Toronto Parking Authority (TPA) YTD Exp. YE Projection LTD | | | | | | | | | ß | | | |
|---|----------------|----------------|---------------|----------------|------------------|----------|------------|-------|----------------|----------------|---------------|--------------------------------------|
| Projects by Category | 2020 Approved | \$ YID EX | (p. % | \$ | YE Projecti | | On Time | | Total Approved | | LTD % | |
| (Million) | Cash Flow | ¥ | 70 | • | 76 | Budget | Oli Tillie | Notes | Budget | Life-to-Date | 70 | Time Status |
| CP39 - CASTELFIELD RE-DEVELOPMENT (CPK368- 01) | 0.085 | -0.015 | -17.3% | 0.045 | 52.8% | Ŷ | ® | #1 | 0.100 | 0.000 | 0.0% | Delayed > 6 mths |
| BIKE SHARE EXPANSION - OMCC + MUNICIPAL (CPK369-02) | 11.749 | 7.852 | 66.8% | 11.749 | 100.0% | G | G | | 23.730 | 19.833 | 83.6% | On Track |
| ALL KEYS REPLACED TO FOB ACCESS - VARIOU (CPK372-01) | 0.150 | 0.000 | 0.0% | 0.038 | 25.0% | ® | ® | #1 | 0.150 | 0.000 | 0.0% | Delayed > 6 mths |
| FLEET VEHICLES FOR OPERATIONS (CPK372-02) CP 26 MODIFICATIONS TO OPERATIONS (CPK372- | 0.191 0.235 | 0.049 0.000 | 25.8% 0.0% | 0.191 0.235 | 100.0% 100.0% | G | ® | #1 | 0.333 0.250 | 0.191 0.015 | 57.4% 6.1% | Delayed > 6 mths Delayed > 6 mths |
| 03) | | | | | | G | ® | #1 | | | | ŕ |
| CP 36 MODIFICATIONS TO OPERATIONS (CPK372- 04) | -0.006 | 0.000 | 0.0% | -0.006 | 100.0% | G | R | #1 | 0.250 | 0.015 | 6.1% | Delayed > 6 mths |
| CP 125 MODIFICATIONS TO OPERATIONS (CPK372- 05) | -0.006 | 0.000 | 0.0% | -0.006 | 100.0% | G | R | #1 | 0.250 | 0.015 | 6.1% | Delayed > 6 mths |
| CP 286 ELECTRICAL LIGHTING UPGRADE (CPK372-07) | 0.048 | 0.048 | 100.0% | 0.048 | 100.0% | © | © | #1 | 0.350 | 0.350 | 100.0% | Completed |
| CP 286 MODIFICATIONS TO OPERATIONS (CPK372-08) | 0.042 | 0.000 | 0.0% | 0.000 | 0.0% | ® | ® | #1 | 0.050 | 0.008 | 16.2% | Delayed > 6 mths |
| CP 36 MODIFICATIONS TO OPERATIONS (CPK372-12) | 0.741 | 0.000 | 0.0% | 0.741 | 100.0% | G | ® | #1 | 0.500 | 0.000 | 0.0% | Delayed > 6 mths |
| CP 58 MODIFICATIONS TO OPERATIONS (CPK372-13) | 0.444 | 0.084 | 19.0% | 0.444 | 100.0% | G | Ø | #4 | 0.550 | 0.116 | 21.1% | Delayed < 6 mths |
| CP 125 MODIFICATIONS TO OPERATIONS ADDTL (CPK372-14) | 0.491 | 0.000 | 0.0% | 0.491 | 100.0% | G | ® | #1 | 0.250 | 0.000 | 0.0% | Delayed > 6 mths |
| CP 58 MODIFICATIONS TO OPERATIONS (CPK372-18) | 0.075 | 0.000 | 0.0% | 0.075 | 100.0% | © | Ŷ | #4 | 0.075 | 0.000 | 0.0% | Delayed < 6 mths |
| ALL KEYS REPLACED TO FOB ACCESS - VARIOU (CPK372-19) | 0.050 | 0.000 | 0.0% | 0.013 | 25.0% | ® | ® | #1 | 0.050 | 0.000 | 0.0% | Delayed > 6 mths |
| FLEET VEHICLES FOR OPERATIONS (CPK372-20) | 0.432 | 0.000 | 0.0% | 0.059 | 13.6% | ® | R | #1 | 0.432 | 0.000 | 0.0% | Delayed > 6 mths |
| LPR - PAY-BY-PLATE PROJECT (CPK376-01) | 1.000 | 0.000 | 0.0% | 0.000 | 0.0% | R | R | #1 | 1.000 | 0.000 | 0.0% | Delayed > 6 mths |
| HUB LANE REFRESH - UPGRADE REVENUE CONT (CPK379-01) | 1.221 | 0.052 | 4.3% | 0.052 | 4.3% | ® | ® | #1 | 2.000 | 1.335 | 66.7% | Delayed > 6 mths |
| CP 5 MODIFICATIONS TO OPERATIONS (CPK380- 01) | 0.500 | 0.000 | 0.0% | 0.000 | 0.0% | ® | ® | #1 | 0.500 | 0.000 | 0.0% | Delayed > 6 mths |
| CP 43 SIGNAGE UPGRADE (CPK382-01) | 0.600 | 0.000 | 0.0% | 0.020 | 3.3% | R | R | #1 | 0.600 | 0.000 | 0.0% | Delayed > 6 mths |
| CP 68 SIGNAGE UPGRADE (CPK385-01) | 0.350 | 0.000 | 0.0% | 0.050 | 14.3% | R | R | #1 | 0.350 | 0.000 | 0.0% | Delayed > 6 mths |
| CP 96 PAINTING UPGRADE (CPK386-01) | 0.045 | 0.000 | 0.0% | 0.045 | 100.0% | G | G | | 0.045 | 0.000 | 0.0% | On Track |
| CP 157 SIGNAGE UPGRADE (CPK388-01) | 0.020 | 0.000 | 0.0% | 0.020 | 100.0% | G | G | | 0.020 | 0.000 | 0.0% | On Track |
| CP 404 MODIFICATIONS TO OPERATIONS (CPK389-01) | 0.500 | 0.000 | 0.0% | 0.000 | 0.0% | ® | ® | #1 | 0.500 | 0.000 | 0.0% | Delayed > 6 mths |
| GENERAL PROVISION FOR 2020 (CPK390-01) | 5.000 | 0.095 | 1.9% | 0.095 | 1.9% | R | G | #1 | 5.000 | 0.095 | 1.9% | On Track |
| NETWORKING EQUIPMENT REPLACEMENT (CPK392-01) | 0.175 | 0.144 | 82.3% | 0.175 | 100.0% | G | G | | 0.175 | 0.144 | 82.3% | On Track |
| NETWORK SECURITY MONITORING APPLIANCE/SE (CPK392-02) | 0.100 | 0.027 | 26.7% | 0.030 | 30.0% | ® | G | | 0.100 | 0.027 | 26.7% | On Track |
| NETWORK SECURITY FIREWALL ADDITIONS/UPGR (CPK392-03) | 0.250 | 0.000 | 0.0% | 0.100 | 40.0% | ® | G | | 0.250 | 0.000 | 0.0% | On Track |
| CARPARK BARRIER GATE REPLACEMENTS (CPK393-01) | 0.075 | 0.000 | 0.0% | 0.000 | 0.0% | R | ® | #1 | 0.075 | 0.000 | 0.0% | Delayed > 6 mths |
| SERVERS COMPUTERS MONITORS PERIPHERALS (CPK395-01) | 0.150 | 0.000 | 0.0% | 0.150 | 100.0% | G | © | | 0.150 | 0.000 | 0.0% | On Track |
| MOBILE COMMUNICATION AND COMPUTING DEVI | 0.035 | 0.000 | 0.0% | 0.035 | 100.0% | G | G | | 0.035 | 0.000 | 0.0% | On Track |
| EQUIPMENT INTERCOM FULL-DUPLEX UPGRADE (CPK397-01) | 0.040 | 0.000 | 0.0% | 0.000 | 0.0% | ® | ® | #1 | 0.040 | 0.000 | 0.0% | Delayed > 6 mths |
| SUPERVISORS EQUIPMENT REFRESH-MOBILE CO | 0.145 | 0.000 | 0.0% | 0.145 | 100.0% | G | G | | 0.145 | 0.000 | 0.0% | On Track |
| CCTV CAMERAS (CPK401-01) | 0.075 | 0.000 | 0.0% | 0.075 | 100.0% | G | G | | 0.075 | 0.000 | 0.0% | On Track |
| SHARED STORAGE EXPANSION (CPK402-01) | 0.075 | 0.000 | 0.0% | 0.075 | 100.0% | © | G | | 0.075 | 0.000 | 0.0% | On Track |
| Sub-Total | 40.233 | 18.577 | 46.2% | 27.931 | 69.4% | | | | 57.921 | 35.576 | | |
| Total | 76.883 | 19.190 | 25.0% | 38.871 | 50.6% | | | | 113.130 | 49.846 | | |
| On Time On Budget | | | | | 70 | | | | | | | |

On Time
On/Ahead of Schedule
Minor Delay < 6 months
Significant Delay > 6 months On Budget

>70% of Approved Cash Flow

Between 50% and 70%

< 50% or >100% of Approved Cash Flow

Note # 1:

Projects delayed due to COVID-19 - Deferral of non-essential projects (i.e. cash management) - project to (re)commence in 2021 and end by expected completion date.

Note # 2:
Undergoing closing process and the funding is required to cover the invoices which were not accrued in 2019 as the projects were completed in 2019.
Note # 3:

Property under receivership - remaining legal fees will be OPEX (Operating Expense). Note # 4:
Work delay due to COVID-19 - original planned date was September 30-2020 and now pushed to December 31st ,2020.

Note # 5:

Revised project costs to reflect the two additional parking spaces - final design provides two additional spaces and this was approved at the May 15th TPA Board Meeting.

Note # 6:

Project Scope Change - Revised projects amounts for reduced spaces.

Note # 7:
No longer proceeding with Sale. Legal costs to be released to OPEX. (Operating Expense)

Note #8: Work delay due to COVID-19 - original planned date was June 30th and now pushed to December 31-2020.

Capital Dashboard by Program/Agency 89 of 93

Chart 1 2020 Approved Budget by Category (\$1,186.71)

Health & Safety 146.45 Legislated 591.94 **SOGR** 330.74 542.92 339.87 **Service Improvement** 285.97 Growth 0.00 200.00 300.00 400.00 500.00 600.00 700.00 100.00 ■ Budget YTD YE Projection

Table 1
2020 Active Projects by Category

| 2020 Active Projects by Category | |
|----------------------------------|----|
| Health & Safety | 2 |
| Legislated | 8 |
| SOGR | 21 |
| Service Improvement | 19 |
| Growth | 11 |
| Total # of Projects | 61 |
| | |

Chart 2 Project Status - 61




Table 2

| Reason for Delay | 74 | | | |
|-----------------------------------|-------------|-------|--|--|
| | Significant | Minor | | |
| | Delay | Delay | | |
| Insufficient Staff Resources | 4 | 1 | | |
| Procurement Issues | 5 | 4 | | |
| RFQ/RFP Delayed | 9 | 8 | | |
| Contractor Issues | | 1 | | |
| Site Conditions | 4 | | | |
| Co-ordination with Other Projects | 10 | 1 | | |
| Community Consultation | | | | |
| Covid Related | 2 | 2 | | |
| Other* | 13 | 10 | | |
| Total # of Projects | 47 | 27 | | |

Table 3
Projects Status (\$Million)

| On/Ahead of Schedule | Minor Delay < 6 months | Significant Delay > 6 months | Completed | Cancelled | | | | | | |
|-------------------------|---------------------------|------------------------------------|-----------|-----------|--|--|--|--|--|--|
| 1,042.84 | 55.22 | 75.05 | 12.80 | 0.80 | | | | | | |

Reasons for "Other*" Projects Delay:

There were minor or major delays for approximately 23 projects due to pending legal agreements, completion of environmental assessments, acquisition of required permits, extended scoping, design, study and approval phase, and/or combination of several factors listed above.

Key Discussion Points:

- As of September 30, for year-end, Toronto Water is projecting spending of \$1.056 billion or 89.0% of the 2020 Approved Capital Budget of \$1.187 billion. The projected year-end spending rate is higher than the 10-Year Rate Model completion target for 2020 of 85.0% for projects funded from the Toronto Water Capital Financing Reserve Fund
- ➤ 62.4% or \$741.076 million is dedicated to State of Good Repair, Health and Safety and Legislative projects in 2020.
- > \$1.056 billion or 77.4% of projects are on track for scheduled completion or completed. Most capital projects are multi-year or on-going expenditure projects with completion dates in future years. Current spending is consistent with construction schedules.

Toronto Water (TW)

Key Discussion Points (cont'd):

- The following multi-year projects account for approximately 91.6% of the year-to-date spending: Rehabilitation and Replacement of Linear Infrastructure for Water and Sewers projects (\$241.720 million or 54.2% of the 2020 Approved Capital Budget); Improvements at Ashbridges Bay Treatment Plant which include the upgrade of primary treatment process (\$104.484 million or 49.8% of the 2020 Approved Capital Budget), Highland Creek Treatment Plant which include the bio-solids treatment upgrades and waste activated sludge and dewatering process upgrades (\$16.784 million or 52.4% of the 2020 Approved Capital Budget) and Humber Treatment Plant which include the construction of treatment upgrades (\$34.855 million or 68.4% of the 2020 Approved Capital Budget); Wet Weather Flow (\$92.888 million or 64.2% of the 2020 Approved Capital Budget); Transmission and Storage Facilities including the watermain construction and implementation of corrosion control projects at the water treatment plants (\$33.031 million or 63.4% of the 2020 Approved Capital Budget); and Basement Flooding Program (\$70.148 million or 53.2% of the 2020 Approved Capital Budget).
- Chart 1 reflects projects by category as displayed at the program level in the Project by Category Table. Chart 2 reflects the total number of individual projects.

Toronto Water (TW)

| Toronto Water (TW) | | YTD Exp. | | Projected Actual to Year-End | | | и Т | | | |
|---|-----------------------|-----------------|----------------|------------------------------|----------------|----------|----------------|----------|---------------------|------------------|
| Projects by Category | 2020 | \$ | % | \$ | % | On | On Time | | Total | |
| (Million) | Approved Cash Flow | · | | · | | Budget | | Notes | Approved Budget | Life-to-Date |
| | | | | | | | | | | |
| Health & Safety | | | | | | | | | | |
| Ashbridges Bay Treatment Plant | 2.351 | 0.173 | 7.4% | 0.546 | 23.2% | R | Ŷ | #2 | 38.393 | 25.054 |
| Humber Wastewater Treatment | 0.338 | 0.136 | 40.2% | 0.193 | 57.1% | Ŷ | G | #1 | 14.749 | 9.077 |
| Sub-Total | 2.689 | 0.309 | 11.5% | 0.739 | 27.5% | - | - | | 53.142 | 34.131 |
| l a sialata d | | | | | | | | | | |
| Legislated | 95.754 | 51.601 | 53.9% | 81.295 | 84.9% | | | | 646.569 | 183.680 |
| Ashbridges Bay Treatment Plant | | | | | | G | G | | | |
| RL Clark Treatment Plant | 0.239 | 0.001 | 0.4% | 0.074 | 31.0% | R | G G | #1 | 6.287 | 5.823 |
| Highland Creek Treatment Plant | 5.384 | 1.243 | 23.1% | 3.044 | 56.5% | Y | <u>(v)</u> | #2 | 119.803 | 76.247 |
| Humber Wastewater Treatment Island Treatment Plant | 2.095 1.784 | 0.975 | 46.5% | 1.643 0.386 | 78.4% 21.6% | © R | G B | #2 | 60.259 69.082 | 53.201 21.065 |
| Pumping Stations & Forcemains | 3.351 | 0.196 0.447 | 11.0% 13.3% | 0.593 | 17.7% | ® | ® | #3 #3 | 96.591 | 21.065 |
| Water Service Replacement | 37.744 | 18.895 | 50.1% | 37.278 | 98.8% | G | G G | #3 | 346.940 | 251.728 |
| WT - Storage & Treatment | 0.100 | 10.093 | 0.0% | 0.085 | 85.0% | G | G | | 1.851 | 1.451 |
| Sub-Total | 146.451 | 73.357 | 50.1% | 124.398 | 84.9% | <u> </u> | <u> </u> | | 1,347.382 | 615.035 |
| oub rotar | 140.401 | 70.007 | 00.170 | 124.000 | 04.070 | | | | 1,047.002 | 010.000 |
| State of Good Repair | | | | | | | | | | |
| Ashbridges Bay Treatment Plant | 99.811 | 49.287 | 49.4% | 78.971 | 79.1% | G | G | | 1,827.198 | 620.497 |
| Business & Technology Support | 0.015 | - | 0.0% | 0.010 | 66.7% | Ŷ | G | #1 | 4.386 | 4.138 |
| RL Clark Treatment Plant | 1.228 | 0.714 | 58.1% | 1.128 | 91.8% | G | G | | 99.261 | 96.678 |
| RC Harris Treatment Plant | 11.551 | 7.285 | 63.1% | 10.893 | 94.3% | G | G | | 66.645 | 41.354 |
| Highland Creek Treatment Plant | 17.598 | 12.636 | 71.8% | 17.698 | 100.6% | G | G | | 284.585 | 126.103 |
| FJ Horgan Treatment Plant | 0.941 | 0.183 | 19.5% | 0.852 | 90.5% | G | G | | 19.496 | 9.264 |
| Humber Wastewater Treatment | 38.052 | 29.634 | 77.9% | 35.465 | 93.2% | G | G | | 387.199 | 212.843 |
| Island Treatment Plant | 10.642 | 3.766 | 35.4% | 9.062 | 85.2% | G | G | | 60.771 | 23.944 |
| Linear Engineering | 90.561 | 49.042 | 54.2% | 82.056 | 90.6% | G | G | | 694.001 | 441.218 |
| Pumping Stations & Forcemains | 5.345 | 5.649 | 105.7% | 7.070 | 132.3% | R | G | #1 | 70.966 | 22.144 |
| Sewer Rehabilitation | 62.340 | 40.709 | 65.3% | 64.659 | 103.7% | R | G | #1 | 613.664 | 371.488 |
| Sewer Replacement | 12.153 | 3.654 | 30.1% | 9.446 | 77.7% | G | G | | 137.121 | 62.467 |
| Trunk Sewers | 38.717 | 24.430 | 63.1% | 46.304 | 119.6% | R | G | #1 | 398.613 | 146.564 |
| Trunk Watermains | 1.913 | 0.532 | 27.8% | 1.218 | 63.7% | Ŷ | G | #1 | 57.115 | 44.367 |
| Watermain Rehabilitation | 59.430 | 35.182 | 59.2% | 63.516 | 106.9% | R | G | #1 | 632.918 | 471.462 |
| Watermain Replacement | 88.798 | 46.247 | 52.1% | 68.022 | 76.6% | G | G | | 644.878 | 414.777 |
| Water Service Replacement | 8.121 | 1.579 | 19.4% | 8.121 | 100.0% | G | G | | 43.832 | 21.851 |
| WT - Storage & Treatment | 21.324 | 11.814 | 55.4% | 20.121 | 94.4% | G | Y | #2 | 191.473 | 93.443 |
| WWF - Implementation Projects | 12.098 | 6.128 | 50.7% | 10.489 | 86.7% | | G | | 60.098 | 20.222 |
| WWF - Stream Restoration | 10.739 | 2.264 | 21.1% | 7.524 | 70.1% | 9 | G | #1 | 100.079 | 46.380 |
| Yards & Facilities | 0.559 | - | 0.0% | 0.295 | 52.8% | Ŷ | G | #1 | 4.174 | 3.157 |
| Sub-Total | 591.936 | 330.737 | 55.9% | 542.919 | 91.7% | - | - | | 6,398.473 | 3,294.361 |
| Service Improvements | | | | | | | | | | |
| Ashbridges Bay Treatment Plant | 9.778 | 3.386 | 34.6% | 5.573 | 57.0% | Ŷ | R | #3 | 68.864 | 25.501 |
| Water Meter Program (AMR) | 4.899 | 0.757 | 15.5% | | 33.0% | R | (Y) | | 225 240 | 218.674 |
| | | | | 1.614 | | | | #2 | 235.340 | |
| Business & Technology Support | 11.478 | 5.344 | 46.6% 53.2% | 9.357 | 81.5% 78.5% | G | 8 | #2 #2 | 97.342 | 53.094 |
| Basement Flooding Program RC Harris Treatment Plant | 131.894 2.160 | 70.148 0.474 | 53.2% 22.0% | 103.578 0.612 | 78.5% 28.3% | © R | R | #2 #3 | 1,818.345 13.016 | 530.193 3.330 |
| Highland Creek Treatment Plant | 8.997 | 2.905 | 32.3% | 6.861 | 76.3% | G | (Y) | #3 #2 | 168.748 | 34.327 |
| FJ Horgan Treatment Plant | 0.640 | 0.083 | 13.0% | 0.125 | 19.5% | R | R | #3 | 9.134 | 3.302 |
| Humber Wastewater Treatment | 10.486 | 4.110 | 39.2% | 7.315 | 69.8% | Y | G | #3 #1 | 120.012 | 55.382 |
| Island Treatment Plant | 2.600 | 0.562 | 21.6% | 1.716 | 66.0% | 8 | 8 | #2 | 10.052 | 1.071 |
| Linear Engineering | 1.947 | 0.553 | 28.4% | 1.304 | 67.0% | Ý | 8 | #2 | 13.695 | 4.890 |
| Pumping Stations&Forcemains | 0.060 | 0.057 | 95.8% | 0.060 | 100.0% | G | G | "- | 3.466 | 3.374 |
| Sewer Replacement | 4.979 | 2.086 | 41.9% | 4.979 | 100.0% | G | G | | 31.300 | 28.406 |
| Trunk Sewers | 0.010 | - | 0.0% | - | 0.0% | R | ® | #3 | 23.410 | |
| Trunk Watermains | 2.850 | 0.953 | 33.4% | 2.478 | 86.9% | G | G | | 8.150 | 1.680 |
| WT - Storage & Treatment | 8.609 | 5.656 | 65.7% | 8.796 | 102.2% | R | Ğ | #1 | 49.125 | 40.725 |

Toronto Water (TW)

| | 2020 | YTD Exp. | | Projected Actual to Year-End | | | nd | | Total | |
|---|-----------------------|----------|--------|------------------------------|--------|--------------|---------|-------|--------------------|--------------|
| Projects by Category (Million) | Approved Cash Flow | \$ | % | \$ | % | On Budget | On Time | Notes | Approved Budget | Life-to-Date |
| WTP - Plantwide | 8.632 | 0.607 | 7.0% | 2.145 | 24.9% | R | R | #3 | 131.851 | 3.454 |
| WWF - Implementation Projects | 107.723 | 73.877 | 68.6% | 107.554 | 99.8% | G | G | | 790.269 | 346.216 |
| WWF -TRCA | 14.161 | 10.618 | 75.0% | 14.197 | 100.3% | G | G | | 112.159 | 107.867 |
| Yards & Facilities | 7.967 | 1.249 | 15.7% | 7.707 | 96.7% | (G | G | | 71.537 | 27.430 |
| Sub-Total | 339.869 | 183.425 | 54.0% | 285.970 | 84.1% | | - | | 3,775.815 | 1,488.916 |
| Growth Related Ashbridges Bay Treatment Plant | 2.051 | 0.036 | 1.8% | 0.046 | 2.2% | ® | ® | #3 | 177.001 | 0.036 |
| Highland Creek Treatment Plant | 0.050 | - | 0.0% | _ | 0.0% | ® | ® | #3 | 9.711 | 7.161 |
| Island Treatment Plant | 0.100 | - | 0.0% | 0.094 | 94.0% | G | G | | 6.400 | - |
| Linear Engineering | 0.375 | 0.058 | 15.4% | 0.163 | 43.3% | R | G | #1 | 3.117 | 2.296 |
| New Service Connections | 53.274 | 23.887 | 44.8% | 47.485 | 89.1% | G | G | | 418.120 | 310.573 |
| New Sewers | 3.984 | 0.966 | 24.2% | 3.250 | 81.6% | G | G | | 77.796 | 33.693 |
| Pumping Stations & Forcemains | 5.250 | 2.474 | 47.1% | 5.200 | 99.0% | G | G | | 24.404 | 8.753 |
| Trunk Sewers | 0.110 | 0.150 | 136.2% | 0.275 | 250.0% | R | G | #1 | 309.665 | 3.562 |
| Trunk WM | 17.314 | 14.076 | 81.3% | 21.379 | 123.5% | R | G | #1 | 46.052 | 24.809 |
| Water Efficiency Plan | 0.736 | 0.176 | 23.9% | 0.626 | 85.0% | (G | G | | 13.690 | 11.693 |
| Watermain Replacement | 22.524 | 18.862 | 83.7% | 23.416 | 104.0% | ® | G | #1 | 159.808 | 103.206 |
| Sub-Total | 105.768 | 60.685 | 57.4% | 101.933 | 96.4% | | - | | 1,245.764 | 505.782 |
| Total | 1,186.713 | 648.513 | 54.6% | 1,055.960 | 89.0% | | | | 12,820.576 | 5,938.225 |

 On Time
 On Budget

 On/Ahead of Schedule
 \$70% of Approved Cash Flow

 Minor Delay < 6 months</td>
 \$ Between 50% and 70%

 Significant Delay > 6 months
 \$ 50% or >100% of Approved Cash Flow

Note # 1:

Projects are proceeding on schedule with lower or higher than planned costs in 2020. A number of projects are proceeding ahead of schedule including SOGR projects within Forcemain Replacement, Sewer Rehabilitation, Trunk Sewer Rehabilitation and Watermain Structural Lining programs, Water Sustainability Service Improvements (Standby Power - Ellesmere), as well as Trunk Sewers, Trunk Watermain and Watermain Replacement programs growth related upgrades. An acceleration in funding for these projects has been sought as part of Toronto Water's Q2 Reallocation Report.

Note # 2

Minor project delays are due to one or combination of the following reasons: need to extended design and approval phase to address high bid prices (Highland Creek Treatment Plant Odour Control Upgrades - Phase 1 Construction), pending acquisition of required permits (North Toronto Waste Water Treatment Plant Electrical Upgrades, Pumping Stations Rehabilitation - Phase 2 - Construction), need to coordinate with other divisions as well as COVID-19 impacts (Technology Improvements subprojects), and extended procurement phase, including COVID-19 impacts (Island Treatment Plant Plantwide HVAC Upgrades). Basement Flooding Relief - Group 4 - Construction) subprojects are delayed due to legal/easement agreements, extended scoping phase or procurement issues with the engineering components.

Note # 3:

Major project delays are due to technical and legal issues as well as complexity of projects, including pending receipt of site plan application (North Toronto Waste Water Treatment Plant Process Improvements), extended approvals phase and need to determine preferred procurement method (Ashbridges Bay Waste Water Treatment Plant Solar Pilot Project), extended design phase to address operational requirements at the same facility (Ashbridges Bay Waste Water Treatment Plant Aeration Tanks 12 & 13, RC Harris Water Treatment Plant Emergency Standby Power and Highland Creek Waste Water Treatment Plant Transformers and Switchgear project), pending receipt of required permits (Plant Wide Standby Power Phase 2 Engineering and Construction), extended design phase (Plant wide Zebra Mussel Control Engineering and Construction), completion of EA Phase and review of preferred options (Lower Simcoe Trunk Sewer), extended procurement phase (Island Water Treatment Plant Chemical and Residual Management Engineering, Pumping Stations Upgrades Group 6), and need to address hydro requirements (FJ Horgan Water Treatment Plant Standby Power Optimization project).