

Appendix C: Street Furniture Rollout Report

Year	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	1-20	Total to Date	
	Schedule H	Schedule H	Schedule H	Schedule H	Schedule H	Schedule H	Schedule H	Schedule H	Schedule H	Schedule H	Schedule H	Schedule H	Schedule H	Schedule H	Schedule H	Schedule H	Schedule H	Schedule H	Schedule H	Schedule H	Schedule H	Schedule H	Schedule H Total
Transit Shelters	300	400	40	452	452	452	451	451	451	451	400	300	100	50	50	50	50	50	25	25	5000	1192	1154
Litter/Recycling Receptacles	1500	2500	500	2135	1257	522	521	522	521	522	200	200	200	200	200	200	200	200	200	200	12500	6635	4897
Benches	500	200	50	222	222	72	71	71	71	71	50	50	50	50	50	50	50	50	25	25	2000	972	525
Information /Way-finding Structures	0	0	6	114	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	120	120	48
Posting/Neighbourhood Information Kiosk/Structures "A"	50	50	0	100	300	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	500	200	131
Posting/Neighbourhood Information Kiosk/Structures	200	200	0	229	229	129	129	128	128	128	50	50	50	50	50	50	50	50	50	50	2000	629	367
Public Washrooms	0	1	0	3	3	2	2	2	2	2	2	1	0	0	0	0	0	0	0	0	20	4	1
Multi-publication Structures "A"	0	0	1	58	32	32	32	32	32	31	25	25	25	25	25	25	25	25	25	25	500	59	5
Multi-publication Structures "B"	0	0	1	244	244	243	243	142	142	141	100	100	50	50	50	50	50	50	50	50	2000	245	39
Bicycle Parking Units	0	0	1	73	72	71	71	71	71	70	50	50	50	50	50	50	50	50	50	50	1000	74	0
Total	2550	3351	599	3630	2811	1523	1520	1419	1418	1416	877	776	525	475	475	475	475	475	425	425	25640	10130	7167

1. Schedule H refers to the number of elements to be installed, by year, as set out in the Agreement (as may be amended from time to time).
2. Total to Date compares the total number of elements set out in the Agreement to the number actually installed to the end of Year 4 (2011).
3. In 2010 (Year 3), 1,200 street furniture elements, including publication boxes, were required to be removed/reinstalled due to G20 conference security requirements.