

## Construction Update #2

January 11, 2019


## Road Resurfacing on Canterbury Crescent, Canterbury Road and St. Georges Road

Contract: # 18ECS-TI-14LR
Original Start/End Date: November 5, 2018/December 7, 2018
Revised Start Date: Spring 2019
Revised End Date: Spring 2019
\*Timeline is subject to change.

Due to the current temperature, weather conditions and delays in receiving utility locates, the City's contractor was unable to begin the road resurfacing and sidewalk repairs on Canterbury Crescent, Canterbury Road and St. Georges Road in 2018.

In spring 2019, the contractor will return to start and complete the planned work. Construction Update #3 will be provided before work starts again in 2019.

## MAP OF WORK AREA



## **NEED MORE INFORMATION?**

If you have questions about the upcoming work, please contact us and quote **Contract:** # 18ECS-TI-14LR.

Field Ambassador	Melissa Hayward 647-802-8601, Toronto14LR2018@rvanderson.com
TTY Hearing Impaired Service	416-338-0889 (7 Days a week, 8 a.m. – 5 p.m., closed holidays)
General inquiries	311
Website	toronto.ca/improvements/ward2.htm

Thank you for your patience. Building a great city takes time. Better infrastructure for all of us is worth the wait.