

December 27, 2018

## Watermain Replacement and Road Resurfacing on Yatesbury Road

#### Contract #: 18ECS-TI-105LR Expected Start Date: August 7, 2018 Original End Date: December 31, 2018 \* NEW End Date: Spring 2019

\*Timeline is subject to change. Future notice to be provided.

In August, The City of Toronto started to replace the watermain and the City-owned portion of substandard water services on Yatesbury Road. This work has been completed. On the odd-numbered side of the road, the entire sidewalk was also replaced as well as sections of sidewalk on the even-numbered side of the road. Sections of curb were replaced and driveway restorations were completed. Top soil was also placed.

At this time, road resurfacing and sod placement work will resume in Spring 2019. This is because paving work requires consistently warmer and drier weather (+7 degrees), which does not occur at this time of year.

We recognize that a project of this nature is disruptive to the community and apologize for the inconveniences caused by the delayed end date. A new notice will be issued before work starts in the Spring.

#### MAP OF WORK AREA





# Construction Update #1

<b>Restoration:</b> The construction work area will be restored with sod and/or asphalt where required. Interlocking bricks, flagstone on a granular base, or other similar features that are removed from public and private property during construction will be replaced.
Sod restoration work is scheduled for 2019

### MORE INFORMATION:

If you have questions about the upcoming work, please contact us and quote Contract 18ECS-TI-105LR.

Taras Pawluk, 416.806.1763, taras.pawluk@wsp.com
416-338-0889 (7 Days a week, 8 a.m. – 5 p.m., closed holidays)
311
www.toronto.ca/improvements/ward17.htm
-

Thank you for your patience. Building a great city takes time. Better infrastructure for all of us is worth the wait.