

Construction Update 2


March 28, 2023

Watermain Replacement and Storm Sewer Replacement on Phlox Avenue

Contract: 22ECS-LU-02SU
Start Date: September 12, 2022
Work Resume: May 8, 2023
End Date-September 2023
*Timeline is subject to change.

This notice provides an update on the City of Toronto's ongoing project to replace the watermain and the City-owned portion of substandard water services and storm sewer on Phlox Avenue. The previously advised winter break is expected to end and work will be resuming on May 8, 2023, pending weather and ground conditions.

MAP OF WORK AREA



WORK STATUS TO DATE

The contractor has:

- Installed the new storm sewer;
- Installed new catch basins and leads;
- Installed the new watermain;



Construction Update 2

- Transferred water services to the new main;
- Replaced any water service pipes that did not meet City standards from the watermain to the private property line; and
- Completed driveway restoration;
- Temporarily restored areas affected by the storm and watermain installation

REMAINING WORK

Starting May 8, 2023, the contractor will permanently restore all areas affected by watermain and storm sewer installation.

NEED MORE INFORMATION?

If you have questions about this construction project, please contact staff listed below.

| Contract | 22ECS-LU-02SU |
|------------------------------|--|
| Field Ambassador | Karo Oguma, 647-299-8601, TorontoPM6@rvanderson.com |
| TTY Hearing Impaired Service | 416-338-0889 (Daily 8 a.m. to 5 p.m., closed holidays) |
| General inquiries | 311 |
| Website | toronto.ca/EtobicokeLakeshore |

Thank you for your patience. Building a great city takes time. Better infrastructure for all of us is worth the wait.