

Construction Update #2

June 23, 2023

O'Connor Drive Improvements Glenwood Crescent to Bermondsey Road

Contract: 20ECS-LU-03FP
Start Date: Mid-November 2022 End Date: February 2024
*Timeline is subject to change

This notice provides an update on the O'Connor Drive Improvements project. Work on this project is currently on schedule.

For full details on the infrastructure upgrades, please visit: toronto.ca/OConnor

WORK STATUS TO DATE

The City's contractor has:

- Completed the sewer upgrades on O'Connor Drive from Glenwood Crescent to Sandra Road.
- Completed a majority of the sewer upgrades on O'Connor Drive from Bermondsey Road to Dohme Avenue.

REMAINING WORK

The construction will be carried out in several phases. Road reconstruction and streetscaping improvements will begin this summer.

*Subject to change
**Additional details will be provided throughout construction

Dates and Location*	Work Taking Place	Pedestrian, Traffic and Parking Restrictions**
Road reconstruction on O'Connor Drive From St Clair Avenue East to Bermondsey Road Late June to December From Glenwood Crescent to St. Clair Avenue East Late June to December	Crews will: excavate the roadway install a new concrete road base and base asphalt pave the road surface remove and replace sections of sidewalk that need repair	 Sidewalks may be closed at times Traffic will be reduced to one lane in each direction Unauthorized parking is not allowed in the active work zone Access to businesses will be provided at all times
Streetscape improvements on O'Connor Drive from St. Clair Avenue East to Curity Avenue Late July to December	Crews will: • install soil cells and add street trees • install permeable pavers in parking laybys • remove and replace sidewalks	
O'Connor Drive and St. Clair Avenue East intersection improvements August to December	Crews will: install new traffic lights remove the right-turn channel and install a new curb and sidewalk included in feture Construction Undetech	

More details of the phasing will be included in future Construction Update Notices.

WHAT TO EXPECT DURING CONSTRUCTION

- You may experience dust, noise, and other inconveniences. The City will make efforts to reduce the impacts. We appreciate your patience.
- The City will not be responsible for damage to any privately owned items on City property.



Construction Update #2



Work Hours: Work will take place from 7 a.m. to 7 p.m., Monday to Friday, with work after hours and on weekends as required.



Traffic Management: Road users should expect delays and increased traffic on nearby main and side streets. Motorists are reminded that bicycles and cars will be sharing the lane. When driving, please be mindful of vulnerable road users.

Traffic within the construction area will be reduced to one lane in each direction.



Road and Sidewalk Access: To complete the work in a safe manner, there will be road and sidewalk restrictions within the construction work zone. Access for emergency vehicles will be maintained at all times.

Driveway Access: The contractor will notify you of any temporary restrictions to your driveway access. If your property has two entrances, one entrance will be kept open at all times.



Accessible Accommodation: The City's contractor must ensure safe and accessible walkways and entryways are maintained for everyone during construction. Any temporary access disruptions will be communicated as soon as possible. If you experience a disruption, have a specific access need or related accommodation request, inform the contact listed below.

NEED MORE INFORMATION?

If you have questions about this construction project, please contact staff listed below.

Contract	20ECS-LU-03FP	
Field Ambassador	Shakha Vasdani, 416-338-5497, bfpp@toronto.ca	
TTY Hearing Impaired Service	416-338-0889 (Daily 8 a.m. to 5 p.m., closed holidays)	
General inquiries	311	
Website	toronto.ca/oconnor	

Thank you for your patience. Building a great city takes time. Better infrastructure for all of us is worth the wait