

February 11, 2026

## Halford Avenue Retaining Wall Replacement

**Contract: 24ECS-RD-08SP**

**Start Date: September 22, 2025 End Date: December 19, 2025**

**NEW End Date: March 30, 2026**

*\*Timeline is subject to change.*

We are providing an update on the replacement of the 90+ year-old retaining wall on Halford Avenue and the status of work to date.

The project is currently behind schedule due to poor weather conditions and unexpected underground conflicts.

### WORK STATUS TO DATE

The City's contractor has:

- Relocated underground utilities
- Installed the support systems for the post and panel retaining wall system

### REMAINING WORK

Between now and the end of March the contractor will:

- Install retaining wall panels
- Construct stairs where required
- Clean the site and reopen the road

In the spring, the contractor will return for a week to complete landscaping and restoration work.

If you have questions about this construction project, please contact staff listed below.

<b>Contract</b>	24ECS-RD-08SP
<b>Public Consultation Unit</b>	Steven Ziegler, 416-392-2896, <a href="mailto:roadconstruction@toronto.ca">roadconstruction@toronto.ca</a>
<b>Deaf, Hard of hearing and Hearing impaired service</b>	Telecommunications Relay Service (TRS) Dial 711 (24/7)
<b>General inquiries</b>	311
<b>Website</b>	<a href="https://toronto.ca/Halford">toronto.ca/Halford</a>

Thank you for your patience. Building a great city takes time. Better infrastructure for all of us is worth the wait