

March 26, 2026

Halford Avenue Retaining Wall Replacement

Contract: 24ECS-RD-08SP

Start Date: September 22, 2025 End Date: December 19, 2025

NEW End Date: April 30, 2026

**Timeline is subject to change.*

We are providing an update on the replacement of the 90+ year-old retaining wall on Halford Avenue and the status of work to date.

The project is currently behind schedule due to poor weather conditions and unexpected underground conflicts.

WORK STATUS TO DATE

The City's contractor has:

- Relocated underground utilities
- Installed the support systems for the post and panel retaining wall system
- Installed the majority of the retaining wall panels

REMAINING WORK

Between now and the end of April the contractor will:

- Install the remaining retaining wall panels
- Construct stairs where required
- Clean the site and reopen the road

If necessary, the contractor will return in the spring for a week to complete landscaping and restoration work.

If you have questions about this construction project, please contact staff listed below.

Contract	24ECS-RD-08SP
Public Consultation Unit	Steven Ziegler, 416-392-2896, roadconstruction@toronto.ca
Deaf, Hard of hearing and Hearing impaired service	Telecommunications Relay Service (TRS) Dial 711 (24/7)
General inquiries	311
Website	toronto.ca/Halford

Thank you for your patience. Building a great city takes time. Better infrastructure for all of us is worth the wait