

36

**Parks Trail Projects Update –  
Parks, Forestry and Recreation Division**

**PFR Capital Budget: Trail Planning & Development – Summary of 2008 Trail Projects**

Project (Budget Area)	Location / Description	Budget \$\$	Notes / Status	Ward	District
PFR Toronto Bike Plan City-Wide Expansion (Trails & Pathways)	New Trail Expansion & Maintenance at small sites	\$400k	<p>Bike Paths Summary 2008                      -approx. 2.5 km of 3m wide bike path planned                      constructed in 2008 for 8 City Wide locations                      -approx. 1.8 km of 3m wide bike path constructed in                      2008                      -approx. 0.7km of 3m wide bike path (from 2008 sites)                      to be completed in 2009</p> <ol style="list-style-type: none"> <li>1. Dixon Park</li> <li>2. Eglinton and Renforth</li> <li>3. Sir Casimir Gzowski Park</li> <li>4. Christie Pits Park</li> <li>5. Elizabeth Simcoe Park</li> <li>6. Budapest Park</li> <li>7. Coronation Park (2700 Eglinton Ave. W.)</li> <li>8. Riverdale East Park (Broadview/Gerrard)</li> </ol>	CW	CW
West Toronto Rail Path (Park Development)	Development of 2.1km trail along abandoned rail corridor between Cariboo Ave (N of Dupont) and Dundas St W.  Amenities to be added include approximately 400 new trees, benches, bike rings, bollards, public art and lighting.	\$3.8 million	<p>Installation of Wayfinding Signage on the West Humber, Taylor Creek, Wilket Creek, Bellline, and the East Don underway.</p> <p>Construction about 60% completed, now on hold until spring. Site grading and environmental work completed. Piling and stair construction completed at Dupont Street, underway at Bloor Street. Light poles and fixtures installed. Bridge restoration, paving, landscaping, and site amenities to be completed in spring.  Completion anticipated for June 2009.</p>	18	South

**Parks Trail Projects Update –  
Parks, Forestry and Recreation Division**

Colonel Danforth Park Bridge (Trails & Pathways)	Highland Creek Trail between Old Kingston Rd and Morningside Dr (U of T Lands) Existing bridge has collapsed due to erosion	\$1.1 m	Replacement of bridge, erosion control and installation of asphalt pathways, including Eng consulting and planning fees. - COMPLETED Aug 08  Further enhancements to trail anticipated.	44	East
CN Leaside Rail Trail (Planning & Design)	Functional Design for approx. 4km of trail on the abandoned rail line, from York Mills to just north of Eglinton Avenue and east of Leslie Street	\$3.5 m	A functional design and environmental study - COMPLETED.  Detailed Design starts in 2009. Request for proposals for consulting services underway.  Construction funding currently is proposed for 2013-2017 Capital Budget.	25	North
Lower Don – Environ Restoration & Access (Environmental Initiatives)	Implementation of Crothers' Woods Trails Strategy	\$200k	Natural Environment Trails Program Summary 2008 - construction of 990m of new intermediate natural-surface trails - construction of a 660m advanced natural surface trails, including interesting technical features - closure and restoration of over 1500m of eroded and unsustainable trails - completion of the Loblaws and Leaside Bridge trailheads	29	South

**Parks Trail Projects Update –  
Parks, Forestry and Recreation Division**

**Trail Planning and Development by Other Agencies**

Project	Agency Resp.	Location / Description	Budget	Notes/ Status	Ward	District
East Bayfront Development	WT	Proposed bike lane along Queen's Quay Boulevard.		Environmental Assessment underway.	28	South
Leslie Street Greening: Waterfront Trail Improvements	WT	Streetscape Improvements, and trail upgrade of Leslie Street from Lake Shore Blvd East to Unwin Ave.		Phase I from Lakeshore Blvd to Commissioners Street -COMPLETED. Phase II Commissioner to Unwin. Construction to begin 2009.	30, 32	South
Mimico Creek Trail Extension	TRCA	Construct the Trail that links from Woodford Park to Lakeshore		Preliminary trail design being undertaken for Queensway south only. Routing south of CN dependant on Bonar Creek EA / SWM design.	5,6	West
Mimico Waterfront Linear Park	TRCA TWRC	1.1 km extension of multi-use waterfront trail from Norris Cres. to Superior Phase 1 – 700 m Phase 2 – 400 m	\$10.5 M	Phase One opened in Summer 2008. Land acquisition still required for Phase 2. Planning and agreement development is ongoing.	6	West
Martin Goodman Trail at Ontario Place	WT	The reconstruction of the Martin Goodman Trail to provide a more direct, user-friendly trail connection from Marilyn Bell Park in the east, to Coronation Park in the west.		Schematic Design -COMPLETED. Construction commenced October 2008. Phased construction throughout Summer 2009.	19, 20	South

**Parks Trail Projects Update –  
Parks, Forestry and Recreation Division**

Lake Ontario Park	WT	Cherry Beach to the R.C. Harris Filtration Plant. Enhancements to Martin Goodman Trail	Master plan - COMPLETED		South
West Donlands Development: Lower Don Trail	WT	Don Valley Trail reconstruction under the CN/GO Bridge. New underpass under the CN Bala rail line and new flood berm to connect West Donlands community	Don Valley Trail reconstruction – COMPLETED. Underpass connection to West Donlands will not be opened until Don River Park is completed (estimated 2011).	28	South
Mid-Humber Trail Gap	TRCA	Cruikshank Park to St. Phillips bridge	TRCA proceeding with land assembly.	11, 2	West
West Humber/ Claireville Trail Extension	TRCA	0.6 km of new trail from current north terminus to Claireville Conservation Area.	Awaiting completion of MTO work on 427 bridges. MTO works to commence in 2010.	1	West
Etobicoke Creek Trail (Trails & Pathways)	TRCA	Trail on east side of Etobicoke Creek from current terminus in Etobicoke Valley Park, under the QEW to Sherway Dr.	TRCA undertaking design and construction. Remainder of funding to be paid by the developer. Transportation responsible for improvements to Sherway Dr to West Mall / Evans.	6	West

TRCA = Toronto & Region Conservation Authority  
WT = Waterfront Toronto (Formerly Toronto Waterfront Revitalization Corporation)