

**Appendix A: Water Meter Installation Progress by Ward
Account Status at August 31, 2013**

Ward	Flat-Rate	AMR	Metered	Totals	% AMR	Remaining	WMP Status
1		294	7,968	8,262	3.6%	7,968	Expected Start 2015
2	1	556	9,994	10,551	5.3%	9,995	Expected Start 2015
3	2	142	10,552	10,696	1.3%	10,554	Expected Start 2015
4		179	10,977	11,156	1.6%	10,977	Expected Start 2015
5		422	14,799	15,221	2.8%	14,799	Expected Start 2015
6	69	12,881	460	13,410	96.1%	529	Substantially Complete
7		523	9,458	9,981	5.2%	9,458	Expected Start 2015
8		511	4,447	4,958	10.3%	4,447	Open
9		203	8,128	8,331	2.4%	8,128	Expected Start 2014
10		6,985	2,085	9,070	77.0%	2,085	Substantially Complete
11	342	222	11,407	11,971	1.9%	11,749	Open
12	3	270	9,331	9,604	2.8%	9,334	Expected Start 2014
13	239	11,560	348	12,147	95.2%	587	Substantially Complete
14	339	8,014	212	8,565	93.6%	551	Substantially Complete
15	2	4,886	6,810	11,698	41.8%	6,812	Open
16	289	12,758	477	13,524	94.3%	766	Substantially Complete
17	459	12,968	362	13,789	94.0%	821	Substantially Complete
18	207	9,973	92	10,272	97.1%	299	Substantially Complete
19	440	11,161	286	11,887	93.9%	726	Substantially Complete
20	221	8,501	265	8,987	94.6%	486	Substantially Complete
21	202	8,132	817	9,151	88.9%	1,019	Open
22	397	9,193	338	9,928	92.6%	735	Substantially Complete
23		10,636	1,461	12,097	87.9%	1,461	Substantially Complete
24		10,202	655	10,857	94.0%	655	Substantially Complete
25	406	11,714	888	13,008	90.1%	1,294	Open
26		4,634	693	5,327	87.0%	693	Open
27	319	5,716	494	6,529	87.5%	813	Substantially Complete
28	93	4,598	122	4,813	95.5%	215	Substantially Complete
29	169	11,030	406	11,605	95.0%	575	Substantially Complete
30	1,275	12,951	474	14,700	88.1%	1,749	Open
31	116	10,902	1,012	12,030	90.6%	1,128	Substantially Complete
32	1,366	14,237	652	16,255	87.6%	2,018	Open
33		6,934	303	7,237	95.8%	303	Substantially Complete
34		7,260	451	7,711	94.2%	451	Substantially Complete
35		520	11,017	11,537	4.5%	11,017	Open
36		6,871	5,301	12,172	56.4%	5,301	Open
37		487	13,001	13,488	3.6%	13,001	Expected Start 2014
38		277	10,319	10,596	2.6%	10,319	Expected Start 2014
39		246	8,459	8,705	2.8%	8,459	Expected Start 2014
40	1	331	8,188	8,520	3.9%	8,189	Expected Start 2014
41		480	13,514	13,994	3.4%	13,514	Expected Start 2014
42		461	14,568	15,029	3.1%	14,568	Expected Start 2014
43		188	9,105	9,293	2.0%	9,105	Open
44		2,551	13,651	16,202	15.7%	13,651	Open
Totals	6,957	243,560	224,347	474,864	51.3%	231,304	

Expected start dates are dependent upon open wards being at substantial completion.