

# Attachment 1A: Construction Projects from 2016 to Present

## Ward 24 - Transportation Program 2016 to 2020

LOCATION	WARD(S)	ORIGINAL START YEAR	DEFERRED YEAR (1st/2nd)	START YEAR	END YEAR	SCOPE	SCOPE COMMENTS	REASON	RESULTS
Bailey Cres From Mountland Dr To Mountland Dr	24	2018	N/A	2017	2017	Local Road Resurfacing	Changed from 3 to 2018-LRRS by Rd Ops, as per Field Survey June 12, 2014.	Advanced from 2018 to 2017 with surrounding streets as per CWP review, December 16, 2015.	Project was advanced.
Bellamy Rd N From [216 M S] Grace St (Sc) [End] To Cedar Brae Blvd	21,24	2016	2018	2018	2018	On Street Bikeway Pavement Markings	Eglinton Ave E to Brimorton Dr; Work to be bundled with Major Road Resurfacing. Budget to be estimated once extent of planned road reconstruction/resurfacing work is clear.	Edge lines, as per cycling network plan	Project was deferred.
Bellamy Rd N From [216 M S] Grace St (Sc) [End] To Grace St (Sc)	21,24	2019	2016/2018	2018	2018	Major Road Resurfacing	Advanced from 2019 to 2016, as per 2014 Fall Coordination Meeting Notes.	Defer MRRS from 2016 to 2018, as per TW Project Prioritization.	Project was advanced.
Bellamy Rd N From Grace St (Sc) To Cedar Brae Blvd	21,24	2019	2016/2018	2018	2018	Major Road Resurfacing	Advanced from 2019 to 2016, as per 2014 Fall Coordination Meeting Notes.	Defer MRRS from 2016 to 2018, as per TW Project Prioritization.	Project was advanced.
Ben Doran Blvd From Benorama Cres To Benary Cres	24	2014	2016/2018	2018	2018	Local Road Resurfacing	Deferred from 2014 to 2016, with Ben Navis Dr, Ben Doran Blvd, Benary Cres, Benroyal Cres and Benhur Cres, as per Field Verification Nov 21, 2012.	Deferred from 2016 to 2018, as per Field Survey June 12, 2014.	Project was deferred.
Ben Nevis Dr From Benleigh Dr To Ben Shire Dr	24	2014	2016/2018	2018	2018	Local Road Resurfacing	Deferred from 2014 to 2016, with Ben Navis Dr, Ben Doran Blvd, Benary Cres, Benroyal Cres and Benhur Cres, as per Field Verification Nov 21, 2012.	Deferred from 2016 to 2018, as per Field Survey June 12, 2014.	Project was deferred.
Benary Cres From Benroyal Cres To Benshire Dr	24	2014	2016/2018	2018	2018	Local Road Resurfacing	Deferred from 2014 to 2016, with Ben Navis Dr, Ben Doran Blvd, Benary Cres, Benroyal Cres and Benhur Cres, as per Field Verification Nov 21, 2012.	Deferred from 2016 to 2018, as per Field Survey June 12, 2014.	Project was deferred.
Benhur Cres From Benleigh Dr To Ben Alder Dr	24	2016	N/A	2016	2016	Local Road Resurfacing	2016 RS OK, as per Field Survey June 12, 2014. Changed from 1 to 2016, with Ben Navis Dr, Ben Doran Blvd, Benary Cres, Benroyal Cres and Benhur Cres, as per Field Verification Nov 21, 2012.	Completed in 2016 as per list provided by Road Operation.	
Benlight Cres From Benleigh Dr To Benleigh Dr	24	2014	2016/2018	2018	2018	Local Road Resurfacing	Deferred from 2014 to 2016, as per Field Verification Nov 21, 2012.	Deferred from 2016 to 2018, as per Field Survey June 12, 2014.	Project was deferred.
Benroyal Cres From Benleigh Dr To Benary Cres	24	2014	2016/2018	2018	2018	Local Road Resurfacing	Deferred from 2014 to 2016, with Ben Navis Dr, Ben Doran Blvd, Benary Cres, Benroyal Cres and Benhur Cres, as per Field Verification Nov 21, 2012.	Deferred from 2016 to 2018, as per Field Survey June 12, 2014.	Project was deferred.
Brantwood Dr From Bellechasse St To Jarwick Dr	24	2016	N/A	2016	2016	Local Road Resurfacing	in year coordination with 2016TW_SR_WO, as per Spring 2015 Coordination Meeting	Completed in 2016 as per list provided by Road Operation.	
Bushby Dr From Mccowan Rd To Grangeway Ave	21,24	2019	N/A	2019	2019	Sidewalk Construction	bundle with LRRS		
Bushby Dr From Mccowan Rd To Grangeway Ave	21,24	2019	N/A	2019	2019	Local Road Resurfacing		Status changed from 3 to 10 as per field survey Aug 20, 2015.	

LOCATION	WARD(S)	ORIGINAL START YEAR	DEFERRED YEAR (1st/2nd)	START YEAR	END YEAR	SCOPE	SCOPE COMMENTS	REASON	RESULTS
Carew Gt From Painted Post Dr To Mountland Dr	24	2018	N/A	2017	2017	Local Road Resurfacing	Changed from 3 to 2018-LRRS with Mountland Dr, Bailey Cres & Stonehenge Cres by Rd Ops, as per Field Survey June 12, 2014.	Advanced from 2018 to 2017 with surrounding streets as per CWP review, December 16, 2015.	Project was advanced.
Cindy Nicolas Dr At Lampman Dr	24	2020	N/A	2020	2020	Transportation Safety and Local Improvements Program	Delivery mechanism currently being explored in consultation with Toronto Hydro. 2020 delivery will be unlikely.		
Creekwood Dr From Oakmeadow Blvd To Oakmeadow Blvd	24	2017	N/A	2016	2016	Local Road Resurfacing	Advanced from 2017 to 2016. Changed from 3 to 2017 RS, as per Field Survey June 12, 2014.	Completed in 2016 as per list provided by Road Operation.	Project was advanced.
Eaglewing Crt From Creekwood Dr To [150 M N] Creekwood Dr [Cul-De-Sac W/ Bulb]	24	2017	2022	2022	2022	Local Road Resurfacing	CWP LR 2021-2023 Development	CWP LR 2021-2023 Development	Project was deferred.
Eglinton Ave E From Cedar Brae Blvd To Kingston Rd	20,21,24	2017	2023	2023	2023	On-Street Bikeway Construction	As per PCN request # 2017-020	Bike lane or cycle track to provide continuity for cycle facility planned as part of the Eglinton LRT project. CIP will be coordinating with ECS to deliver this project. PTIF	Project was deferred.
Ellesmere Rd At Scarborough Golf Club Rd	24	2020	N/A	2020	2021	Neighbourhood Improvements	Paving replacement bundled with resurfacing		
Ellesmere Rd From Highland Creek Trail To Morningside Ave	24,25	2018	2023	2023	2024	Bikeway Trail Construction	Highland Creek Trail to Morningside Ave; In discussion with ECS and Urban Design to see if there are opportunities?	Gatineau Hydro Corridor Connection	Project was deferred.
Ellesmere Rd From Markham Rd To [150 M E] Mccowan Rd	24	2020	N/A	2016	2016	Major Road Resurfacing	Partial reconstrucion and 100% curb replacement required	Moved up from 2020 as a result of 2013 field review. 100% curb replacement and base repairs required. Steel Slag	Project was advanced.
Ellesmere Rd From Markham Rd To Scarborough Golf Club Rd	24	2020	N/A	2020	2020	Bikeway Trail Construction	Bundled with 2020 MRRS	Construction of boulevard trail due to major road resurfacing	
Ellesmere Rd From Morningside Ave (Sc) To Conlins Rd	24,25	2020	2023	2023	2024	Major Road Resurfacing	Locations 21A, 21B, 21C and 21D are part of a joint IAMP / PR / CIP PCR. Project is deferred to 2023-2023 due to design issues related with New Side Walk which require utility relocations and retaining wall.	Work year updated as provided by PP and MB	Project was deferred.
Ellesmere Rd From Morningside Ave (To) To Military Trl (Orton Park Ave)	24,25	2017	N/A	2017	2017	Major Road Resurfacing	All TS work assigned to ECS WMTRA Unit, revised work year to match 2016-2019TW_WMTRA_MWF, as per Spring 2015 CM. MRRS timing to be reviewed and potentially advance to 2017 or 2018 subject to review.	Tranmission Work deferred, work year revised from 2016-2019 to 2017.	
Ellesmere Rd From Morningside Ave To Conlins Rd	24,25	2020	2023	2023	2024	Bikeway Trail Construction	Bundled with 2020 MRRS	Construction of boulevard trail due to major road resurfacing	Project was deferred.

LOCATION	WARD(S)	ORIGINAL START YEAR	DEFERRED YEAR (1st/2nd)	START YEAR	END YEAR	SCOPE	SCOPE COMMENTS	REASON	RESULTS
Ellesmere Rd From Orton Park Ave (Military Trl) To Markham Rd	24	2020	N/A	2020	2021	Major Road Resurfacing	No conflict but MRRS date for Ellesmere RD and Morningside Ave to be revised to 2017 or 2018	Work year updated as provided by PP and MB	
Ellesmere Rd From Orton Park Rd/Military Trail To Orton Park Rd/Military Trail	24	2017	N/A	2017	2018	Bikeway Trail Construction	Already coordinated with ECS work on Ellesmere (Seamus Lead); toronto water will be carrying out a sewer rehabilitation	New bicycle signal at intersection of military trail/ellesmere - already coordinated with ECS work on Ellesmere; project will be sequenced and/or bundled with the major road resurfacing (2017)	
Frolick Cres From Tralee Ave To Greenock Ave	24	2018	2019	2019	2019	Local Road Resurfacing	3 is OK, Possible sewer collapse from # 6 to # 20, as per Field Survey June 17, 2014.	Deferred from 2018 to 2019 as per field survey Jun 30, 2015. Grind and Pave from House #4 to #20. Check if OL or CIP.	Project was deferred.
Galloway Rd From Kingston Rd To Lawrence Ave E	24	2016	N/A	2016	2016	Local Road Resurfacing	Changed from on-hold (code 2) to 2016 RS as per Field Survey June 17, 2014. Future Development	Completed in 2016 as per list provided by Road Operation.	
Galloway Rd From Railway Lands - Cnr To Kingston Rd	24	2016	N/A	2016	2016	Local Road Resurfacing	Status changed from inactive (code 98) to 2016 as per field survey Aug 20, 2015 to be completed with upper section of Galloway. Regrade Road Approaches Recommended - Refer to report produced by AECOM for Metrolinx. Works only at the railway xing. Refer to P. Noehammer	Completed in 2016 as per list provided by Road Operation.	
Grangeway Ave From Bushby Dr To Progress Ave	24	2019	N/A	2019	2019	Local Road Resurfacing		Status changed from inactive (code 98) to active (code 10) as per field survey Aug 20, 2015.	
Grangeway Ave From Bushby Dr To Progress Ave	24	2019	N/A	2019	2019	Sidewalk Construction	bundle with LRRS		
Greenbrae Crct From Lawrence Ave E To Markham Rd	24	2018	N/A	2018	2018	Local Road Resurfacing		Changed from 3 to 2018-LRRS by Rd Ops, as per Field Survey June 12, 2014.	
Greenock Ave From Slan Ave To Milford Haven Dr	24	2019	N/A	2019	2019	Local Road Resurfacing	3 is OK, as per Field Survey June 13, 2014.	Status changed from 3 to 2019 as per field survey Jun 30, 2015. Check if OL or CIP	
Guildwood Pkwy From Livingston Rd To Galloway Rd	24	2016	2017/2018	2018	2018	Local Road Resurfacing	Deferred from 2016 to 2017 as per Road Operations list. 2015 RS OK as per Field Survey June 17, 2014.	Deferred from 2017 to 2018 due to TRCA and Hydro has not finished their work in the area. Check Project Status	Project was deferred.
Helicon Gt From Ellesmere Rd To Portico Dr	24	2019	N/A	2019	2019	Local Road Resurfacing		Status changed from 3 to 10 as per field survey Aug 14, 2015.	
Highland Creek - Gatineau Trail From Ellesmere Rd/ Military Trl To Morningside Park Trail	24	2017	N/A	2017	2018	Bikeway Trail Construction	Delivered by PF&R		
Hurley Cres From Packard Blvd To Mccowan Rd	21,24	2013	2016/2018	2018	2018	Local Road Resurfacing	Deferred from 2013 Priority to 2016 and will be resurfaced with Packard Blvd. As per Field Verification Nov 21, 2012. Deferrerd to 2013 Priority 2 due to TW work. Fld visit 7/22/2010	Deferred from 2016 to 2018, as per Field Survey June 12, 2014.	Project was deferred.

LOCATION	WARD(S)	ORIGINAL START YEAR	DEFERRED YEAR (1st/2nd)	START YEAR	END YEAR	SCOPE	SCOPE COMMENTS	REASON	RESULTS
Ingrid Dr From Greenock Ave To Slan Ave	24	2015	2021	2021	2021	Local Road Resurfacing	CWP LR 2021-2023 Development	CWP LR 2021-2023 Development	Project was deferred.
Ingrid Dr From Slan Ave To Milford Haven Dr	24	2019	N/A	2019	2019	Local Road Resurfacing		Status changed from 3 to 2019 as per field survey Jun 30, 2015. Check if OL or CIP	
Kingston Rd At Lawrence Ave E	24	2019	2020	2020	2020	Pedestrian Infrastructure Project			Project was deferred.
Kingston Rd At Morningside Ave	24,25	2017	2018	2018	2018	Pedestrian Infrastructure Project	Work identified by Pedestrian Projects as a possible pairing with the Major Road Resurfacing		Project was deferred.
Kingston Rd From Lawson Rd To Morningside Ave (To)	24,25	2018	N/A	2018	2019	Major Road Resurfacing	2014 G&P Kingston Rd - Only section between Poplar Rd and Old Kingston Rd on passing lane.	Added with a work year of 2018 as per Arterial Survey Dated August 14, 2014.	
Kingston Rd From Markham Rd To Bellamy Rd S	20,24	2018	2022	2022	2022	Major Road Resurfacing	Added with a work year of 2018 as per updates provided by PP and MB	2022 MR Program	Project was deferred.
Lawrence Ave E From Mccowan Rd To Midland Ave	21,24	2019	2020/2023	2023	2023	Major Road Reconstruction	Deferred to 2020 due to LRT removal. Deferred from 2020 due to SRT	Deferred from 2022 to 2023, MR 2021-2013 CWP development.	Project was deferred.
Markham Rd From Lawrence Ave E To Ellesmere Rd	24	2016	N/A	2016	2016	Major Road Resurfacing		To be completed with section of Ellesmere Road to the west, added to 2016 as per 2013 field reiew	
Mccowan Rd From Brimorton Dr To Ellesmere Rd	21,24	2020	2027	2027	2027	Interim Repairs		The extent of the work completed by RO under the Critical Interim Repair Program, including the completion of full-width repaving on McCowan Rd from Hurley Cr to St Andrews Rd	Project was deferred.
Mccowan Rd From Danforth Rd To Brimorton Dr	21,24	2020	2027	2027	2027	Interim Repairs	Structures work in 2022 at CNR, as per Spring 2015 Coordination Meeting.	The extent of the work completed by RO under the Critical Interim Repair Program, including the completion of full-width repaving on McCowan Rd from Hurley Cr to St Andrews Rd	Project was deferred.
Mccowan Rd From Danforth Rd To Ellesmere Rd	21,24	2020	2027	2027	2027	Cycle tracks	Bundled with 2020 MRRC	Construction of cycle tracks as part of major road reconstruction	Project was deferred.
Milford Haven Dr From Greenock Ave To [37.42 M E] Greenock Ave [End]	24	2017	2019	2019	2019	Local Road Resurfacing	Changed from 3 to 2017 RS OK, as per Field Survey June 17, 2014.	Deferred from 2017 to 2019 to go with adjacent streets as per field survey Jun 30, 2015.. Check if OL or CIP	Project was deferred.
Military Trl From Ellesmere Rd To East Highland Creek	24	2017	2020	2020	2021	Local Road Reconstruction	Additional environmental requirements and TRCA approvals required during design.	As requested by June 30, 2017 email chain request	Project was deferred.
Morningside Ave (To) From Highland Creek To Ellesmere Rd	24,25	2017	2019	2019	2019	Sidewalk Construction	Changed to 2017 to bundle with MRRS		Project was deferred.

LOCATION	WARD(S)	ORIGINAL START YEAR	DEFERRED YEAR (1st/2nd)	START YEAR	END YEAR	SCOPE	SCOPE COMMENTS	REASON	RESULTS
Morningside Ave (To) From Lawrence Ave E To Ellesmere Rd	24,25	2017	2019	2019	2019	Major Road Resurfacing	All TS work assigned to ECS WMTRA Unit, as per Spring 2015 CM. No conflict but MRRS date for Ellesmere RD and Morningside Ave to be revised to 2017 or 2018. Deferred to 2019 (Ped Unit defer to 2019) as per Spring 2015 Coordinatino Meeting	Tranmission Work deferred, work year revised from 2019 to 2017.	Project was deferred.
Morningside Ave From Highland Creek Trl To Tams Rd	24,25	2018	2023	2023	2023	Bikeway Trail Construction	Orton Park Rd to Conlins Rd; Already discussed - cannot really coordinate	Gatineau Hydro Corridor Connection	Project was deferred.
Morningside Dr At Ellesmere Rd	24,25	2017	N/A	2017	2017	Transportation Safety and Local Improvements Program	Removal of southbound right turn lane		
Mornington Gt From Painted Post Dr To Mountland Dr	24	2016	2017	2017	2017	Local Road Resurfacing	2016 RS OK, as per Field Survey June 12, 2014. Changed from 1 to 2016 RS OPS as per Field Visit June 12, 2014.	Deferred from 2016 to 2017 with surrounding streets as per CWP review, December 16, 2015.	Project was deferred.
Mountland Dr From Bailey Cres To Brimorton Dr	24	2018	N/A	2017	2017	Local Road Resurfacing	Changed from 3 to 2018-LRRS with Bailey Cres and Stonehenge Cres by Rd Ops, as per Field Survey June 12, 2014.	Advanced from 2018 to 2017 with surrounding streets as per CWP review, December 16, 2015.	Project was advanced.
Neilson Rd From [376 M S] Ellesmere Ave [End] To Ellesmere Rd	24	2016	2017	2017	2017	Major Road Resurfacing	Work year changed from work in 10 year (code 3) as per updates provided by PP and MB	Deferred from 2016 to 2017 due Rouge Valley Hospital to rehab the private portion in 2017 to achieve better coordination and less distrupction.	Project was deferred.
Newark Rd From Scarborough Golf Club Rd To Milford Haven Dr	24	2018	2019	2019	2019	Local Road Resurfacing	Status changed from 3 to 2018 as per field survey Jun 30, 2015. Check if OL or CIP. 3 is OK, as per Field Survey June 13, 2014.	Defer from 2018 to 2019 as per CWP review, December 14, 2015	Project was deferred.
Nightingale Pl From Mossbank Dr To [183 M E] Mossbank Dr [Cul-De-Sac]	24	2008	2016	2016	2016	Local Road Resurfacing	Changed from 2008 to 2016, OL, Road Ops, as per Jawaid's Email Oct 23, 2013.	Completed in 2016 as per list provided by Road Operation.	Project was deferred.
Orton Park Rd At Brimorton Dr	24	2020	2024	2024	2024	Pedestrian Infrastructure Improvement	Bundle with planned MRRC		Project was deferred.
Orton Park Rd From Brimorton Dr To Ellesmere Rd	24	2020	2024	2024	2024	Major Road Reconstruction	Major Road 2024-26 CWP development		Project was deferred.
Orton Park Rd From Brimorton Dr To Lawrence Ave E	24	2020	2024	2024	2024	Pedestrian Infrastructure Improvement	Bundle with planned MRRC		Project was deferred.
Orton Park Rd From Lawrence Ave E To Brimorton Dr	24	2020	2024	2024	2024	Major Road Reconstruction	Major Road 2024-26 CWP development		Project was deferred.
Orton Park Rd From Lawrence Ave E To Ellesmere Rd	24	2020	2024	2024	2024	On-Street Bikeway Construction	To be bundled with the deferral of the Orton Park MRRC (Lawrence Ave E to Ellesmere Rd)	Construction of buffered bike lanes or cycle tracks as part of major road reconstruction	Project was deferred.
Point Grey Cres From Thornbeck Dr To Linville Rd	24	2020	2026	2026	2026	Local Road Resurfacing	LR backfill based on Simran's final draft of 2023-26 CWP (Oct 23, 2019)	Old LR 2021 to 2023 cancelled to accomodate new LR 21-23	Project was deferred.

LOCATION	WARD(S)	ORIGINAL START YEAR	DEFERRED YEAR (1st/2nd)	START YEAR	END YEAR	SCOPE	SCOPE COMMENTS	REASON	RESULTS
Rodda Blvd From [182 M S] Warnsworth St [Cul-De-Sac] To Warnsworth St	24	2020	2026	2026	2026	Local Road Resurfacing	LR backfill based on Simran's final draft of 2023-26 CWP (Oct 23, 2019)	Old LR 2021 to 2023 cancelled to accomodate new LR 21-23	Project was deferred.
Scarborough Golf Club Rd From Brimorton Dr To Ellesmere Rd	24	2020	2021	2021	2021	Major Road Reconstruction		To be completed with the adjacent section, December 2015.	Project was deferred.
Silversand Pl From Creekwood Dr To [61 M W] Creekwood Dr [Cul-De-Sac W/ Bulb]	24	2017	N/A	2016	2016	Local Road Resurfacing	Changed from work in 10 year (code 3) to 2017 RS, as per Field Survey June 12, 2014.	Completed in 2016 as per list provided by Road Operation.	Project was advanced.
Stonehenge Cres From Mountland Dr To Mountland Dr	24	2018	N/A	2017	2017	Local Road Resurfacing	Changed from 3 to 2018-LRRS with Bailey Cres by Rd Ops, as per Field Survey June 12, 2014.	Advanced from 2018 to 2017 with surrounding streets as per CWP review, December 16, 2015.	Project was advanced.
Tralee Ave From Milford Haven Dr To Milford Haven Dr	24	2019	N/A	2019	2019	Local Road Resurfacing	3 is OK, as per Field Survey June 13, 2014.	Status changed from 3 to 2019 as per field survey Jun 30, 2015. Check if OL or CIP	
Indian Mound Cr at Rochman Blvd	24			2021	2021	Intersection normalization	Intersection normalization and curb radii reductions on south side of Indian Mound Cr. Bundling opportunity with Indian Mound Cr LRRS	Why is the LRRS missing from the list? LRR is now 2021	
Painted Post Dr at Barlow Rd/Carew Gt	24	2021		2023	2023	Curb radii reductions at PXO	Bundling opportunity with Painted Post Dr LRRS	LRR is now planned for 2023.	
Painted Post Dr (N intersection) at Markham Rd	24	2021		2021	2023	Curb radii reductions	Bundling opportunity with Painted Post Dr LRRS. Based on Vulnerable Road Users KSI Priorities.	LRR is now planned for 2023.	
Scarborough Golf Club Rd at Lawrence Ave E	24	2021		2021	2021	Curb radii reductions	Bundling opportunity with Scarborough Golf Club Rd MRRC. Based on Vulnerable Road Users KSI Priorities.		
Greencedar CrCT at Daphne Rd	24	2021		2021	2021	Curb radii reductions	Standalone Project. Based on Fatality Review Recommendations.		