

## Attachment 1B - Traffic Installations from 2016 to Present

### Ward 24

Type	PX NO.	Main	Side 1	Approval Date	Activation	Delay
Traffic Control Signal	2510	Morningside Avenue	Morningside Park entrance	22-May-18	14-Aug-19	Location was completed within 15 months, which is shorter than the 18 months standard time. However, Transportation attempted to prioritize this location and complete the installation in the Spring of 2019. At that time there was insufficient space in the contract to accomodate another location. This location was then substituted into another active contract, activation was completed on August 14, 2019.
Pedestrian Crossover	5848	Galloway Rd	Coronation Dr	04-Apr-18	08-May-19	No delay observed. Location was completed within 13 months, which was shorter than the 18 months standard time
Pedestrian Crossover	5846	Greenbrae Circuit East	Sedgemount Dr	17-Oct-17	12-Jul-19	Construction began in October of 2018 and there were delays with Toronto Hydro bringing power to the site. Power was supplied on April 09, 2019 at that time the work could not be completed due to a work zone conflict with a major capital project being delivered by ECS. Work completed July 12, 2019.
Pedestrian Crossover	5842	Military Trail 115 m west of	Bonspiel Dr	23-Feb-16	03-Mar-17	No delay observed based on typical delivery times previous to 2018
Traffic Control Signal	2493	Bellamy Rd	Eastpark Blvd	23-Jul-18	Construction in progress, activation in Feb/Mar 2020	Construction has been completed activation is scheduled in Q1 of 2020. Contractor experienced delays at various locaitons in this contract due to utility locates and work zone approvals
Traffic Control Signal	2506	Progress Ave 115m west of	Production Dr	23-Jul-18	Construction in progress, activation in spring 2020	Construction is expected to be completed by Q1 of of 2020, activation expected by Q2 of 2020. Contractor experienced delays at various locaitons in this contract due to utility locates and work zone approvals.
Traffic Control Signal	2507	Corporate Drive 150m east of	Consilium PI	23-Jul-18	Construction in Spring/Summer 2020	

Type	PX NO.	Main	Side 1	Approval Date	Activation	Delay
Pedestrian Crossover	5857	Dearham Wood Dr	Schubert Dr	06-Jun-18	Tender execution, construction in spring/summer 2020	
Pedestrian Crossover	5859	Brimorton Dr	Dolly Varden Blvd	04-Jul-18	Tender execution, construction in spring/summer 2020	
Pedestrian Crossover	5858	Greencedar	Daphne	04-Jul-18	Tender execution, construction in spring/summer 2020	
Pedestrian Crossover	5860	Benshire	Bellechasse	23-Jul-18	Tender execution, construction in spring/summer 2020	
Traffic Control Signal	2515	Ellesmere Road	Grangeway Avenue	23-Jul-18	Planned in 2020	
Pedestrian Crossover		Holmfirth Terr	Vanwart Dr	24-Apr-19	Planned in 2021	
Traffic Control Signal		Morningside Avenue	Cumber Avenue	14-May-19	Planned in 2021	
Traffic Control Signal		Scarborough Golf Club Rd	Confederation Dr	03-Dec-19	Planned in 2020	