



Basement Flooding Protection Program Summary

Ward 1: Etobicoke North




*Project location, scope, and status are subject to change based on project refinement, design and construction

BF Study Status Summary (Dec 2025)		BFPP Subsidy Program (June 2025)	
Study Areas in Ward	Status of EA Studies		
Area 11	Completed (2012)	Program Participation 1,280 (Properties with FPD) / 8,974 (Properties without FPD)	Program Expenditures \$ 2.08 M (Subsidized by City) / \$ 2.37 M (Cost to Property Owner)
Area 35	Completed (2018)		
Area 36	Completed (2019)		
Area 39	Completed (2018)		
Area 41	Completed (2019)		
Area 48	Completed (2022)		
Area 51	Completed (2023)		



Basement Flooding Protection Program Summary


Ward 2: Etobicoke Centre




*Project location, scope, and status are subject to

BF Study Status Summary (Dec 2025)	
Study Areas in Ward	Status of EA Studies
Area 7	Completed (2012)
Area 8	Completed (2012)
Area 9	Completed (2012)
Area 10	Completed (2012)
Area 35	Completed (2018)
Area 36	Completed (2019)
Area 38	Completed (2019)
Area 41	Completed (2019)
Area 50	Completed (2022)
Area 51	Completed (2023)
Area 54	Completed (2022)

BFPP Subsidy Program (June 2025)



BFPP Implementation Summary




*Costs are approximate and subject to change based on project refinement, design and construction

Progress Summary

- 100% of ward study is completed
- 5.5 km of storm sewer upgrades installed
- 8.5 km of sanitary sewer upgrades installed


Basement Flooding Protection Program Summary

Ward 3: Etobicoke-Lakeshore




*Project location, scope, and status are subject to change based on project refinement, design and construction

BF Study Status Summary (Dec 2025)		BFPP Subsidy Program (June 2025)	
Study Areas in Ward	Status of EA Studies	Program Participation	Program Expenditures
Area 38	Completed (2019)	<div> <div>3,886</div> <div>16,715</div> </div> <div> <div>■ Properties with FPD</div> <div>■ Properties without FPD</div> </div>	<div> <div>\$ 7.09 M</div> <div>\$ 8.01 M</div> </div> <div> <div>■ Subsidized by City</div> <div>■ Cost to Property Owner</div> </div>
Area 41	Completed (2019)		
Area 49	Completed (2022)		
Area 51	Completed (2023)		
Area 53	Completed (2023)		
Area 54	Completed (2022)		




Basement Flooding Protection Program Summary

Ward 4: Parkdale-High Park




**Project location, scope, and status are subject to change based on project refinement, design and construction*

BF Study Status Summary (Dec 2025)		BFPP Subsidy Program (June 2025)	
Study Areas in Ward	Status of EA Studies	Program Participation	Program Expenditures
Area 4	Completed (2014)	<div> <div>3,106</div> <div>7,776</div> </div>	<div> <div>\$ 5.40 M</div> <div>\$ 6.81 M</div> </div>
Area 5	Completed (2014)		
Area 42	Completed (2024)	<div> <div>Properties with FPD</div> <div>Properties without FPD</div> </div>	<div> <div>Subsidized by City</div> <div>Cost to Property Owner</div> </div>
Area 44	Completed (2024)		
Area 49	Completed (2022)	<div> <div>Subsidized by City</div> <div>Cost to Property Owner</div> </div>	<div> <div>Subsidized by City</div> <div>Cost to Property Owner</div> </div>
Area 51	Completed (2023)		
Area 62	Completed (2024)		



Basement Flooding Protection Program Summary

Ward 5: York South-Weston



- # BFPP Study Area
- BFPP Study Area Boundaries
- BFPP Project Status**
- Constructed
- Under Construction
- Planned within 5-year Capital Plan
- Project Identified (including Planned beyond 5-year Capital Plan, Deferred, etc.)


**Project location, scope, and status are subject to change based on project refinement, design and construction*

BF Study Status Summary (Dec 2025)		BFPP Subsidy Program (June 2025)	
Study Areas in Ward	Status of EA Studies		
Area 3	Completed (2011)	Program Participation 2,161 (Properties with FPD) / 13,414 (Properties without FPD)	Program Expenditures \$ 3.67 M (Subsidized by City) / \$ 4.44 M (Cost to Property Owner)
Area 4	Completed (2014)		
Area 6	Completed (2014)		
Area 16	Completed (2012)		
Area 44	Completed (2024)		
Area 45	Completed (2021)		
Area 51	Completed (2023)		

BFPP Implementation Summary		Progress Summary
<p>TOTAL: \$663.9 M</p> <ul style="list-style-type: none"> Constructed: \$138.9 M Under Construction: \$31.2 M Planned within 5-year Capital Plan: \$176.5 M Planned beyond 5-year Capital Plan: \$83.7 M Deferred (>\$68,000 per benefiting property): \$233.6 M <p><i>*Costs are approximate and subject to change based on project refinement, design and construction</i></p>		<ul style="list-style-type: none"> 100% of ward study is completed 10.7 km of storm sewer upgrades installed 3.2 km of sanitary sewer upgrades installed 1.4 km of combined sewer upgrades installed Maple Leaf Park, Gracefield Park and Rustic Park Stormwater Ponds Fairbank Silverthorn Storm Sewer project Phase 1 complete

Basement Flooding Protection Program Summary

Ward 6: York Centre




- # BFPP Study Area
- BFPP Study Area Boundaries
- BFPP Project Status**
- Constructed
- Under Construction
- Planned within 5-year Capital Plan
- Project Identified (including Planned beyond 5-year Capital Plan, Deferred, etc.)


**Project location, scope, and status are subject to change based on project refinement, design and construction*

BF Study Status Summary (Dec 2025)	
Study Areas in Ward	Status of EA Studies
Area 14	Completed (2009)
Area 15	Completed (2014)
Area 16	Completed (2012)
Area 19	Completed (2014)
Area 24	Completed (2016)
Area 28	Completed (2008)
Area 45	Completed (2021)
Area 58	Completed (2023)
Area 65	Completed (2023)
Area 66	Completed (2023)

BFPP Subsidy Program (June 2025)



BFPP Implementation Summary




**Costs are approximate and subject to change based on project refinement, design and construction*

Progress Summary

- 100% of ward study is completed
- 18.8 km of storm sewer upgrades installed
- 2.6 km of sanitary sewer upgrades installed
- Roding Park Stormwater Pond

Basement Flooding Protection Program Summary

Ward 7: Humber River-Black Creek



*Project location, scope, and status are subject to change based on project refinement, design and construction


BF Study Status Summary (Dec 2025)		BFPP Subsidy Program (June 2025)	
Study Areas in Ward	Status of EA Studies		
Area 12	Completed (2010)	Program Participation	<div> <div>657</div> <div>12,411</div> </div>
Area 13	Completed (2014)		
Area 14	Completed (2009)	Program Expenditures	<div> <div>\$ 1.09 M</div> <div>\$ 1.35 M</div> </div>
Area 15	Completed (2014)		
Area 45	Completed (2021)		<div> <div>Properties with FPD</div> <div>Properties without FPD</div> </div>
Area 51	Completed (2023)		
Area 61	Completed (2022)		

BFPP Implementation Summary		Progress Summary
<p>TOTAL: \$556.3 M</p> <ul style="list-style-type: none"> Constructed Under Construction Planned within 5-year Capital Plan Planned beyond 5-year Capital Plan Deferred (>\$68,000 per benefitting property) 		<ul style="list-style-type: none"> 100% of ward study is completed 18.7 km of storm sewer upgrades installed 3.3 km of sanitary sewer upgrades installed

*Costs are approximate and subject to change based on project refinement, design and construction

Basement Flooding Protection Program Summary

Ward 8: Eglinton-Lawrence



- # BFPP Study Area
- BFPP Study Area Boundaries
- BFPP Project Status**
- Constructed
 - Under Construction
 - Planned within 5-year Capital Plan
 - Project Identified (including Planned beyond 5-year Capital Plan, Deferred, etc.)


**Project location, scope, and status are subject to change based on project refinement, design and construction*

BF Study Status Summary (Dec 2025)		BFPP Subsidy Program (June 2025)	
Study Areas in Ward	Status of EA Studies		
Area 3	Completed (2011)	Program Participation <div> <div>3,285</div> <div>15,841</div> </div>	<div> <div>Properties with FPD</div> <div>Properties without FPD</div> </div>
Area 16	Completed (2012)		
Area 17	Completed (2014)	Program Expenditures <div> <div>\$ 5.95 M</div> <div>\$ 6.94 M</div> </div>	<div> <div>Subsidized by City</div> <div>Cost to Property Owner</div> </div>
Area 18	Completed (2014)		
Area 37	Completed (2018)		
Area 40	Completed (2019)		
Area 58	Completed (2023)		

BFPP Implementation Summary		Progress Summary
<p>TOTAL: \$1737.3 M</p> <ul style="list-style-type: none"> Constructed: \$41.1 M Under Construction: \$26.7 M Planned within 5-year Capital Plan: \$351.5 M Planned beyond 5-year Capital Plan: \$357.1 M Deferred (>\$68,000 per benefiting property): \$961.0 M <p><i>*Costs are approximate and subject to change based on project refinement, design and construction</i></p>		<ul style="list-style-type: none"> 100% of ward study is completed 3.6 km of storm sewer upgrades installed 2.2 km of sanitary sewer upgrades installed Fairbank Silverthorn Storm Sewer project Phase 1 complete

Basement Flooding Protection Program Summary

Ward 9: Davenport



- # BFPP Study Area
- BFPP Study Area Boundaries
- BFPP Project Status**
- Constructed
- Under Construction
- Planned within 5-year Capital Plan
- Project Identified (including Planned beyond 5-year Capital Plan, Deferred, etc.)


**Project location, scope, and status are subject to change based on project refinement, design and construction*

BF Study Status Summary (Dec 2025)		BFPP Subsidy Program (June 2025)	
Study Areas in Ward	Status of EA Studies		
Area 3	Completed (2011)	Program Participation <div> <div>2,983</div> <div>11,822</div> </div>	<div> <div>Properties with FPD</div> <div>Properties without FPD</div> </div>
Area 37	Completed (2018)		
Area 42	Completed (2024)	Program Expenditures <div> <div>\$ 5.46 M</div> <div>\$ 6.36 M</div> </div>	<div> <div>Subsidized by City</div> <div>Cost to Property Owner</div> </div>
Area 44	Completed (2024)		
Area 62	Completed (2024)		

BFPP Implementation Summary	Progress Summary
<p>TOTAL: \$1246.2 M</p> <ul style="list-style-type: none"> Constructed Under Construction Planned within 5-year Capital Plan Planned beyond 5-year Capital Plan Deferred (>\$68,000 per benefiting property) <p><i>*Costs are approximate and subject to change based on project refinement, design and construction</i></p>	<ul style="list-style-type: none"> 100% of ward study is completed 1.0 km of storm sewer upgrades installed 200 m of combined sewer upgrades installed Charles Caccia Park Combined Sewer Overflow Tank Fairbank Silverthorn Storm Sewer project Phase 1 complete

Basement Flooding Protection Program Summary

Ward 10: Spadina-Fort York



- # BFPP Study Area
- BFPP Study Area Boundaries
- BFPP Project Status**
- Constructed
 - Under Construction
 - Planned within 5-year Capital Plan
 - Project Identified (including Planned beyond 5-year Capital Plan, Deferred, etc.)


**Project location, scope, and status are subject to change based on project refinement, design and construction*

BF Study Status Summary (Dec 2025)		BFPP Subsidy Program (June 2025)	
Study Areas in Ward	Status of EA Studies	Program Participation	Program Expenditures
Area 42	Completed (2024)	<div> <div>428</div> <div>3,449</div> </div> <div> <div>Properties with FPD</div> <div>Properties without FPD</div> </div>	<div> <div>\$ 0.82 M</div> <div>\$ 0.95 M</div> </div> <div> <div>Subsidized by City</div> <div>Cost to Property Owner</div> </div>
Area 44	Completed (2024)		
Area 62	Completed (2024)		

BFPP Implementation Summary	Progress Summary
<p>TOTAL: \$543.3 M</p> <p>\$ 543.3 M</p> <ul style="list-style-type: none"> — Constructed — Under Construction — Planned within 5-year Capital Plan — Planned beyond 5-year Capital Plan — Deferred (>\$68,000 per benefitting property) <p><i>*Costs are approximate and subject to change based on project refinement, design and construction</i></p>	<ul style="list-style-type: none"> • 100% of ward study is completed

Basement Flooding Protection Program Summary

Ward 11: University-Rosedale



- # BFPP Study Area
- BFPP Study Area Boundaries
- BFPP Project Status**
- Constructed
- Under Construction
- Planned within 5-year Capital Plan
- Project Identified (including Planned beyond 5-year Capital Plan, Deferred, etc.)


**Project location, scope, and status are subject to change based on project refinement, design and construction*

BF Study Status Summary (Dec 2025)		BFPP Subsidy Program (June 2025)	
Study Areas in Ward	Status of EA Studies	Program Participation	Program Expenditures
Area 42	Completed (2024)	<div> <div>1,937</div> <div>9,303</div> </div> <div> <div>Properties with FPD</div> <div>Properties without FPD</div> </div>	<div> <div>\$ 3.63 M</div> <div>\$ 4.41 M</div> </div> <div> <div>Subsidized by City</div> <div>Cost to Property Owner</div> </div>
Area 44	Completed (2024)		
Area 46	Completed (2023)		

BFPP Implementation Summary	Progress Summary
<p>TOTAL: \$822.7 M</p> <ul style="list-style-type: none"> Constructed Under Construction Planned within 5-year Capital Plan Planned beyond 5-year Capital Plan Deferred (>\$68,000 per benefiting property) <p><i>*Costs are approximate and subject to change based on project refinement, design and construction</i></p>	<ul style="list-style-type: none"> 100% of ward study is completed


Basement Flooding Protection Program Summary

Ward 12: Toronto-St. Paul's




*Project location, scope, and status are subject to change based on project refinement, design and construction

BF Study Status Summary (Dec 2025)		BFPP Subsidy Program (June 2025)	
Study Areas in Ward	Status of EA Studies	Program Participation	Program Expenditures
Area 3	Completed (2011)	<div> <div>2,369</div> <div>10,474</div> </div> <div> <div>Properties with FPD</div> <div>Properties without FPD</div> </div>	<div> <div>\$ 4.36 M</div> <div>\$ 5.31 M</div> </div> <div> <div>Subsidized by City</div> <div>Cost to Property Owner</div> </div>
Area 37	Completed (2018)		
Area 40	Completed (2019)		
Area 44	Completed (2024)		




Basement Flooding Protection Program Summary

Ward 13: Toronto Centre




*Project location, scope, and status are subject to change based on project refinement, design and construction

BF Study Status Summary (Dec 2025)		BFPP Subsidy Program (June 2025)	
Study Areas in Ward	Status of EA Studies	Program Participation	Program Expenditures
Area 44	Completed (2024)	<div> <div>264</div> <div>3,136</div> </div> <div> <div>Properties with FPD</div> <div>Properties without FPD</div> </div>	<div> <div>\$ 0.48 M</div> <div>\$ 0.58 M</div> </div> <div> <div>Subsidized by City</div> <div>Cost to Property Owner</div> </div>
Area 42	Completed (2024)		
Area 62	Completed (2024)		



Basement Flooding Protection Program Summary

Ward 14: Toronto-Danforth



- # BFPP Study Area
- BFPP Study Area Boundaries
- BFPP Project Status**
- Constructed
- Under Construction
- Planned within 5-year Capital Plan
- Project Identified (including Planned beyond 5-year Capital Plan, Deferred, etc.)


**Project location, scope, and status are subject to change based on project refinement, design and construction*

BF Study Status Summary (Dec 2025)		BFPP Subsidy Program (June 2025)	
Study Areas in Ward	Status of EA Studies	Program Participation	Program Expenditures
Area 32	Completed (2012)	<div> <div>4,515</div> <div>16,696</div> </div> <div> <div>Properties with FPD</div> <div>Properties without FPD</div> </div>	<div> <div>\$ 8.24 M</div> <div>\$ 9.25 M</div> </div> <div> <div>Subsidized by City</div> <div>Cost to Property Owner</div> </div>
Area 46	Completed (2023)		
Area 62	Completed (2024)		

BFPP Implementation Summary	Progress Summary
<p>TOTAL: \$324.8 M</p> <ul style="list-style-type: none"> Constructed Under Construction Planned within 5-year Capital Plan Planned beyond 5-year Capital Plan Deferred (>\$68,000 per benefiting property) <p><i>*Costs are approximate and subject to change based on project refinement, design and construction</i></p>	<ul style="list-style-type: none"> 100% of ward study is completed 150 m of storm sewer upgrades installed

Basement Flooding Protection Program Summary

Ward 15: Don Valley West



- # BFPP Study Area
- BFPP Study Area Boundaries
- BFPP Project Status**
- Constructed
- Under Construction
- Planned within 5-year Capital Plan
- Project Identified (including Planned beyond 5-year Capital Plan, Deferred, etc.)


**Project location, scope, and status are subject to change based on project refinement, design and construction*

BF Study Status Summary (Dec 2025)

Study Areas in Ward	Status of EA Studies
Area 2	Completed (2015)
Area 20	Completed (2017)
Area 21	Completed (2016)
Area 40	Completed (2019)
Area 43	Completed (2020)
Area 44	Completed (2024)
Area 46	Completed (2023)
Area 55	Completed (2023)
Area 58	Completed (2023)

BFPP Subsidy Program (June 2025)

Program Participation




■ Properties with FPD □ Properties without FPD

Program Expenditures



■ Subsidized by City □ Cost to Property Owner

BFPP Implementation Summary




**Costs are approximate and subject to change based on project refinement, design and construction*

Progress Summary

- 100% of ward study is completed
- 500 m of sanitary sewer upgrades installed
- 1.8 km of storm sewer upgrades installed
- 100 m of combined sewer upgrades installed

Basement Flooding Protection Program Summary

Ward 16: Don Valley East



- # BFPP Study Area
- BFPP Study Area Boundaries
- BFPP Project Status**
- Constructed
- Under Construction
- Planned within 5-year Capital Plan
- Project Identified (including Planned beyond 5-year Capital Plan, Deferred, etc.)


**Project location, scope, and status are subject to change based on project refinement, design and construction*

BF Study Status Summary (Dec 2025)

Study Areas in Ward	Status of EA Studies
Area 21	Completed (2016)
Area 22	Completed (2014)
Area 23	Completed (2016)
Area 30	Completed (2008)
Area 43	Completed (2020)
Area 47	Completed (2023)
Area 55	Completed (2023)
Area 58	Completed (2023)

BFPP Subsidy Program (June 2025)

Program Participation




■ Properties with FPD □ Properties without FPD

Program Expenditures



■ Subsidized by City □ Cost to Property Owner

BFPP Implementation Summary




**Costs are approximate and subject to change based on project refinement, design and construction*

Progress Summary

- 100% of ward study is completed
- 10.4 km of storm sewer upgrades installed
- 425 m of sanitary sewer upgrades installed

Basement Flooding Protection Program Summary

Ward 17: Don Valley North



- # BFPP Study Area
- BFPP Study Area Boundaries
- BFPP Project Status**
- Constructed
- Under Construction
- Planned within 5-year Capital Plan
- Project Identified
(including Planned beyond 5-year Capital Plan, Deferred, etc.)


**Project location, scope, and status are subject to change based on project refinement, design and construction*

BF Study Status Summary (Dec 2025)		BFPP Subsidy Program (June 2025)	
Study Areas in Ward	Status of EA Studies	Program Participation	Program Expenditures
Area 27	Completed (2017)	<div> <div>691</div> <div>14,537</div> <div>Properties without FPD</div> </div>	<div> <div>\$ 1.12 M</div> <div>\$ 1.40 M</div> <div>Cost to Property Owner</div> </div>
Area 28	Completed (2008)		
Area 29	Completed (2008)		
Area 30	Completed (2008)		
Area 55	Completed (2023)		

BFPP Implementation Summary	Progress Summary
<ul style="list-style-type: none"> Constructed Under Construction Planned within 5-year Capital Plan Planned beyond 5-year Capital Plan Deferred (>\$68,000 per benefitting property) <p><i>*Costs are approximate and subject to change based on project refinement, design and construction</i></p>	<ul style="list-style-type: none"> 100% of ward study is completed 9.8 km of storm sewer upgrades installed 1.5 km of sanitary sewer upgrades installed Muirhead Park Stormwater Pond Old Sheppard Stormwater Storage Tank

Basement Flooding Protection Program Summary

Ward 18: Willowdale



- # BFPP Study Area
- BFPP Study Area Boundaries
- BFPP Project Status**
- Constructed
- Under Construction
- Planned within 5-year Capital Plan
- Project Identified (including Planned beyond 5-year Capital Plan, Deferred, etc.)


**Project location, scope, and status are subject to change based on project refinement, design and construction*

BF Study Status Summary (Dec 2025)		BFPP Subsidy Program (June 2025)	
Study Areas in Ward	Status of EA Studies		
Area 24	Completed (2016)	Program Participation	<div> <div>1,272</div> <div>14,087</div> </div>
Area 25	Completed (2016)		
Area 26	Completed (2016)	Program Expenditures	<div> <div>\$ 2.18 M</div> <div>\$ 2.42 M</div> </div>
Area 27	Completed (2017)		
Area 28	Completed (2008)		<div> <div>Properties with FPD</div> <div>Properties without FPD</div> </div>
Area 29	Completed (2008)		
Area 43	Completed (2020)		<div> <div>Subsidized by City</div> <div>Cost to Property Owner</div> </div>
Area 58	Completed (2023)		

BFPP Implementation Summary	Progress Summary
<p>TOTAL: \$140.4 M</p> <ul style="list-style-type: none"> Constructed Under Construction Planned within 5-year Capital Plan Planned beyond 5-year Capital Plan Deferred (>\$68,000 per benefitting property) <p><i>*Costs are approximate and subject to change based on project refinement, design and construction</i></p>	<ul style="list-style-type: none"> 100% of ward study is completed 16.0 km of storm sewer upgrades installed 3.2 km of sanitary sewer upgrades installed Moore Park Stormwater Pond

Basement Flooding Protection Program Summary

Ward 19: Beaches-East York



- # BFPP Study Area
- BFPP Study Area Boundaries
- BFPP Project Status**
- Constructed
- Under Construction
- Planned within 5-year Capital Plan
- Project Identified (including Planned beyond 5-year Capital Plan, Deferred, etc.)


**Project location, scope, and status are subject to change based on project refinement, design and construction*

BF Study Status Summary (Dec 2025)		BFPP Subsidy Program (June 2025)	
Study Areas in Ward	Status of EA Studies	Program Participation	Program Expenditures
Area 1	Completed (2014)	<div> <div>4,028</div> <div>17,064</div> </div> <div> <div>Properties with FPD</div> <div>Properties without FPD</div> </div>	<div> <div>\$ 6.89 M</div> <div>\$ 8.45 M</div> </div> <div> <div>Subsidized by City</div> <div>Cost to Property Owner</div> </div>
Area 32	Completed (2012)		
Area 46	Completed (2023)		
Area 47	Completed (2023)		
Area 55	Completed (2023)		

BFPP Implementation Summary	Progress Summary
<p>TOTAL: \$564.6 M</p> <ul style="list-style-type: none"> Constructed Under Construction Planned within 5-year Capital Plan Planned beyond 5-year Capital Plan Deferred (>\$68,000 per benefiting property) <p><i>*Costs are approximate and subject to change based on project refinement, design and construction</i></p>	<ul style="list-style-type: none"> 100% of ward study is completed 510 m of storm sewer upgrades installed 250 m of combined sewer upgrades installed

Basement Flooding Protection Program Summary

Ward 20: Scarborough Southwest




*Project location, scope, and status are subject to change based on project refinement, design and construction

BF Study Status Summary (Dec 2025)		BFPP Subsidy Program (June 2025)	
Study Areas in Ward	Status of EA Studies	Program Participation	Program Expenditures
Area 33	Completed (2011)	<div> <div>2,297</div> <div>18,857</div> </div>	<div> <div>\$ 3.95 M</div> <div>\$ 4.46 M</div> </div>
Area 34	Completed (2019)		
Area 47	Completed (2023)		
Area 52	Completed (2024)		
Area 59	Completed (2024)		
		<div> <div>Properties with FPD</div> <div>Properties without FPD</div> </div>	<div> <div>Subsidized by City</div> <div>Cost to Property Owner</div> </div>

BFPP Implementation Summary	Progress Summary
<p>TOTAL: \$1046.7 M</p> <ul style="list-style-type: none"> Constructed Under Construction Planned within 5-year Capital Plan Planned beyond 5-year Capital Plan Deferred (>\$68,000 per benefitting property) <p>*Costs are approximate and subject to change based on project refinement, design and construction</p>	<ul style="list-style-type: none"> 100% of ward study is completed

Basement Flooding Protection Program Summary

Ward 21: Scarborough Centre



- # BFPP Study Area
- BFPP Study Area Boundaries
- BFPP Project Status**
- Constructed
- Under Construction
- Planned within 5-year Capital Plan
- Project Identified (including Planned beyond 5-year Capital Plan, Deferred, etc.)


*Project location, scope, and status are subject to change based on project refinement, design and construction

BF Study Status Summary (Dec 2025)		BFPP Subsidy Program (June 2025)	
Study Areas in Ward	Status of EA Studies	Program Participation	Program Expenditures
Area 30	Completed (2008)	<div> <div>1,148</div> <div>16,408</div> <div>Properties with FPD Properties without FPD</div> </div>	<div> <div>\$ 1.95 M</div> <div>\$ 2.23 M</div> <div>Subsidized by City Cost to Property Owner</div> </div>
Area 34	Completed (2019)		
Area 47	Completed (2023)		
Area 52	Completed (2024)		
Area 59	Completed (2024)		
Area 60	Completed (2023)		

BFPP Implementation Summary	Progress Summary
<div> <div> <div>\$ 53.9 M</div> <div>TOTAL: \$1649.0 M</div> <div>\$ 1595.1 M</div> </div> <div> <div>■ Constructed</div> <div>■ Under Construction</div> <div>■ Planned within 5-year Capital Plan</div> <div>■ Planned beyond 5-year Capital Plan</div> <div>■ Deferred (>\$68,000 per benefitting property)</div> </div> </div> <p>*Costs are approximate and subject to change based on project refinement, design and construction</p>	<ul style="list-style-type: none"> 100% of ward study is completed

Basement Flooding Protection Program Summary

Ward 22: Scarborough-Agincourt



- # BFPP Study Area
- BFPP Study Area Boundaries
- BFPP Project Status**
- Constructed
- Under Construction
- Planned within 5-year Capital Plan
- Project Identified (including Planned beyond 5-year Capital Plan, Deferred, etc.)


**Project location, scope, and status are subject to change based on project refinement, design and construction*

BF Study Status Summary (Dec 2025)		BFPP Subsidy Program (June 2025)	
Study Areas in Ward	Status of EA Studies	Program Participation	Program Expenditures
Area 30	Completed (2008)	<div> <div>301</div> <div>15,063</div> <div> <div></div> Properties with FPD <div></div> Properties without FPD </div> </div>	<div> <div>\$ 0.52 M</div> <div>\$ 0.63 M</div> <div> <div></div> Subsidized by City <div></div> Cost to Property Owner </div> </div>
Area 31	Completed (2011)		
Area 59	Completed (2024)		
Area 60	Completed (2023)		

BFPP Implementation Summary	Progress Summary
<p>TOTAL: \$616.8 M</p> <ul style="list-style-type: none"> Constructed Under Construction Planned within 5-year Capital Plan Planned beyond 5-year Capital Plan Deferred (>\$68,000 per benefiting property) <p><i>*Costs are approximate and subject to change based on project refinement, design and construction</i></p>	<ul style="list-style-type: none"> 100% of ward study is completed 1.7 km of storm sewer upgrades installed 300 m of sanitary sewer upgrades installed

Basement Flooding Protection Program Summary

Ward 23: Scarborough North



- # BFPP Study Area
- BFPP Study Area Boundaries
- BFPP Project Status**
- Constructed
- Under Construction
- Planned within 5-year Capital Plan
- Project Identified (including Planned beyond 5-year Capital Plan, Deferred, etc.)


**Project location, scope, and status are subject to change based on project refinement, design and construction*

BF Study Status Summary (Dec 2025)		BFPP Subsidy Program (June 2025)	
Study Areas in Ward	Status of EA Studies	<div><div>Program Participation</div><div>198</div><div><div></div><div>17,593</div></div></div>	<div><div>Program Expenditures</div><div><div>\$ 0.32 M</div><div>\$ 0.42 M</div></div><div><div></div>Subsidized by City<div></div>Cost to Property Owner</div></div>
Area 59	Completed (2024)		
Area 60	Completed (2023)		
Area 63	Completed (2023)		
Area 64	Completed (2023)		

BFPP Implementation Summary	Progress Summary
<p>TOTAL: \$897.7 M</p> <ul style="list-style-type: none"> Constructed Under Construction Planned within 5-year Capital Plan Planned beyond 5-year Capital Plan Deferred (>\$68,000 per benefitting property) <p><i>*Costs are approximate and subject to change based on project refinement, design and construction</i></p>	<ul style="list-style-type: none"> 100% of ward study is completed

Basement Flooding Protection Program Summary

Ward 24: Scarborough-Guildwood



- # BFPP Study Area
- BFPP Study Area Boundaries
- BFPP Project Status**
- Constructed
- Under Construction
- Planned within 5-year Capital Plan
- Project Identified (including Planned beyond 5-year Capital Plan, Deferred, etc.)


**Project location, scope, and status are subject to change based on project refinement, design and construction*

BF Study Status Summary (Dec 2025)		BFPP Subsidy Program (June 2025)	
Study Areas in Ward	Status of EA Studies	Program Participation	Program Expenditures
Area 57	Completed (2024)	<div> <div>696</div> <div> <div></div> <div>14,658</div> </div> <div> <div>Properties with FPD</div> <div>Properties without FPD</div> </div> </div>	<div> <div>\$ 1.18 M</div> <div>\$ 1.41 M</div> </div> <div> <div>Subsidized by City</div> <div>Cost to Property Owner</div> </div>
Area 59	Completed (2024)		
Area 60	Completed (2023)		
Area 63	Completed (2023)		

BFPP Implementation Summary	Progress Summary
<p>TOTAL: \$1621.0 M</p> <p>\$ 1524.1 M</p> <p>\$ 96.9 M</p> <ul style="list-style-type: none"> Constructed Under Construction Planned within 5-year Capital Plan Planned beyond 5-year Capital Plan Deferred (>\$68,000 per benefiting property) <p><i>*Costs are approximate and subject to change based on project refinement, design and construction</i></p>	<ul style="list-style-type: none"> 100% of ward study is completed

Basement Flooding Protection Program Summary

Ward 25: Scarborough-Rouge Park



- # BFPP Study Area
- BFPP Study Area Boundaries
- BFPP Project Status**
- Constructed
- Under Construction
- Planned within 5-year Capital Plan
- Project Identified (including Planned beyond 5-year Capital Plan, Deferred, etc.)

**Project location, scope, and status are subject to change based on project refinement, design and construction*

BF Study Status Summary (Dec 2025)		BFPP Subsidy Program (June 2025)	
Study Areas in Ward	Status of EA Studies	Program Participation	Program Expenditures
Area 56	Completed (2023)	<div> <div>626</div> <div>21,228</div> <div>Properties with FPD Properties without FPD</div> </div>	<div> <div>\$ 1.08 M \$ 1.28 M</div> <div>Subsidized by City Cost to Property Owner</div> </div>
Area 57	Completed (2024)		
Area 59	Completed (2024)		
Area 63	Completed (2023)		
Area 64	Completed (2023)		
Area 67	Completed (2023)		

BFPP Implementation Summary	Progress Summary
<p>TOTAL: \$1002.5 M</p> <ul style="list-style-type: none"> Constructed Under Construction Planned within 5-year Capital Plan Planned beyond 5-year Capital Plan Deferred (>\$68,000 per benefiting property) <p><i>*Costs are approximate and subject to change based on project refinement, design and construction</i></p>	<ul style="list-style-type: none"> 100% of ward study is completed