

November 19, 2018

Road Resurfacing on Pharmacy Avenue from Highway 401 to Sheppard Avenue East


Contract: 18ECS-TI-15LR
Start Date: October 15, 2018
End Date: November 30, 2018
Revised End Date: Spring 2019
**Timeline is subject to change.*

Earlier this year, the City was completing road resurfacing on Pharmacy Avenue. This project was delayed due to ongoing communication with the Ministry of Labour; the matter was recently resolved.

Given the temperatures and weather conditions, the City has worked out a plan with the contractor to complete the remaining work. In the coming days the contractor will tidy up the site and complete necessary work to bring roads to a state of good repair that enables winter operations. This work should be completed by Friday, November 30, 2018.

The remaining work will start and be completed in spring 2019; Construction Update #2 will be provided before work starts again in 2019.

MAP OF WORK AREA



MORE INFORMATION:

If you have questions about the upcoming work, please contact us and quote **Contract: 18ECS-TI-15LR**.

Field Ambassador	Melissa Hayward, 647-802-8601 Toronto15LR2018@rvanderson.com
TTY Hearing Impaired Service	416-338-0889 (7 Days a week, 8 a.m. to 5 p.m., closed holidays)
General inquiries	311
Website	toronto.ca/improvements/ward40.htm

Thank you for your patience. Building a great city takes time. Better infrastructure for all of us is worth the wait.