

December 9, 2019


## Road Resurfacing on Anchor Drive, Charrington Crescent, Cobb Avenue, Mandy Street, Markay Street and Watney Crescent

**Contract: 19ECS-TI-13LR**  
**Original Start/End Date: October 17, 2019/ November 29, 2019**  
**Revised Start/End Date: Spring 2020**  
*\*Timeline is subject to change.*

In November, the City completed road resurfacing on Charrington Crescent, Mandy Street, Markay Street, and Watney Crescent. Due to the current temperature and weather conditions, the City's contractor was unable to complete the road resurfacing work on Anchor Drive and Cobb Avenue.

In spring 2020, the contractor will deliver the planned work on Anchor Drive and Cobb Avenue. Construction Update #3 will be provided before work starts again in 2020.

### MAP OF WORK AREA



### NEED MORE INFORMATION?

If you have questions about the upcoming work, please contact us and quote **19ECS-TI-13LR**

|                                     |  |
|-------------------------------------|--|
| <b>Field Ambassador</b>             | 647-968-8601, <a href="mailto:Toronto13LR2019@rvanderson.com">Toronto13LR2019@rvanderson.com</a> |
| <b>TTY Hearing Impaired Service</b> | 416-338-0889<br>(7 Days a week, 8 a.m. to 5 p.m., closed holidays)                               |
| <b>General inquiries</b>            | 311  |
| <b>Website</b>                      | <a href="http://toronto.ca/improvements/ward7.htm">toronto.ca/improvements/ward7.htm</a>         |

Thank you for your patience. Building a great city takes time. Better infrastructure for all of us is worth the wait.