

December 19, 2019

Road Reconstruction on Keywest Avenue from Lauder Avenue to Northcliffe Avenue and Eleanor Avenue

Contract: 19ECS-TI-103LR

Start Date: November 1, 2019 End Date: June 15, 2020


Winter break: December 18, 2019 to March 2, 2020

**Timeline is subject to change.*

This fall, the City of Toronto started reconstructing the road and replacing the City-owned portion of substandard water services on Keywest Avenue from Lauder Avenue to Northcliffe Avenue and Eleanor Avenue. Due to weather delays, the remaining work will be completed in 2020.

The road will be temporarily restored to a safe condition and lanes will re-open during the winter break. Construction Update #2 will be distributed before construction re-starts in 2020. Thank you for your patience.

MAP OF WORK AREA



WORK DETAILS

To date, the City's contractor has completed the water service replacement work on Keywest Avenue and Eleanor Avenue. The road and concrete work on Eleanor Avenue has also been completed.

When work re-starts in March 2020, the contractor will:

Keywest Avenue:

- Dig up the road surface
- Re-align maintenance holes and catch basins
- Repair curbs, gutters and driveways as needed
- Remove and replace existing sidewalks and build new sidewalks where needed
- Repave the road surface
- Restore all areas affected by construction
- Apply permanent line painting

Eleanor Avenue:

- Restore all areas affected by construction
- Apply permanent line painting

NEED MORE INFORMATION?

If you have questions about the upcoming work, please contact us and quote **19ECS-TI-103LR**.

Field Ambassador	Suresh Pillai, 647-968-8601, TorontoPM5@rvanderson.com
TTY Hearing Impaired Service	416-338-0889 (7 Days a week, 8 a.m. to 5 p.m., closed holidays)
General inquiries	311
Website	toronto.ca/improvements/ward12.htm

Thank you for your patience. Building a great city takes time. Better infrastructure for all of us is worth the wait.