

Superseded/Cancelled (Remove)		Revised/New (Insert)		Drawings for Road Works
T No.	Revision	T No.	Revision	Remarks
All T- drawings				Revision numbers to title block as follows: <ul style="list-style-type: none"> Revision No. 0 means original release. Revision No. 1 means first revision. Revision No. 2 means second revision Revision No. 3 means third revision and so on.
--	-	T-310.010-13 Sep 2025	0	Reinforced Sidewalk Stamp <ul style="list-style-type: none"> New drawing.
T-310.020-2 Sep 2018	5	T-310.020-2 Sep 2025	6	Sidewalk Paved with Unit Paver Band at Curb <ul style="list-style-type: none"> Add 2nd header arrow pointing to granular pattern for 150 Granular A Base.
T-310.030-18 Sep 2024	1	T-310.030-18 Sep 2025	2	Setback Raised Crosswalk and Crossride <ul style="list-style-type: none"> Revise TWSI to be set into concrete instead of asphalt.
--	-	T-504.05 Sep 2025	0	Speed Bump Compression Molded Rubber <ul style="list-style-type: none"> New drawing.
T-561.030-2 Sep 2019	4	T-561.030-2 Sep 2025	5	Unit Pavers on Granular Base Non-Vehicular Locations <ul style="list-style-type: none"> Add new Note 4 to distinguish Granular A depth for walkways and driveways.
T-603.049 Sep 2023	0	T-603.049 Sep 2025	1	Raised Cycle Track and Boulevard Without Trench Drain <ul style="list-style-type: none"> Move 50 mm plastic drainage pipe from centre location under unit pavers to the downstream end so that all drainage can be collected. Update main drawing and Detail 1 and 2.
T-603.050 Sep 2023	0	T-603.050 Sep 2025	1	Raised Cycle Track and Boulevard With Trench Drain <ul style="list-style-type: none"> Move 50 mm plastic drainage pipe from centre location under unit pavers to the downstream end so that all drainage can be collected. Update main drawing and Detail 2.