

Engineering & Construction Services Division Standard Specifications for Sewers and Watermains

Revision No. 12

November 2016

TS No.	Superseded (Remove)	Revised/New (Insert)	Remarks
TS 4.02		Apr 2016	Construction Specification for Sewer Bypass Flow Pumping for Trunk Sewers New Specification.
TS 4.02	Apr 2016	Nov 2016	Construction Specification for Sewer Bypass Flow Pumping for Trunk Sewers • Subsection 4.02.06.12 Temporary Sewer Bypass Piping and Redundancy; several paragraphs revised.
TS 4.13		Nov 2016	Specification for Non-structural Maintenance Hole Rehabilitation New Specification.
TS 7.21	Jun 2007	Nov 2016	Construction Specification for Hot-Spot Cathodic Protection of Existing Iron Watermains • Section 7.21.02 References; T-1106.03-1 added, ASTM 843-93 updated to 843-13, ASTM G97-89 updated to G97-97(2013).
TS 7.22	Nov 2010	Nov 2016	Construction Specification for Cathodic Protection of New Watermains • Section 7.22.02 References; T-1106.03-1 added, ASTM A418-01 revised to B418.

TS	Superseded	Revised/New	Remarks
No.	(Remove)	(Insert)	
TS 7.30	Jan 2015	Nov 2016	 Procedure for Disinfecting Watermains Section 7.30.02 References; Safe Drinking Water Act, Watermain Disinfection Procedure, T-1104.03-3, T-1104.03-4, Drinking Water Permit and C655 added. Section 7.30.03 Definitions; certified operator, water quality analyst and backflow definitions added. Subsection 7.30.05.01 Disinfectants; 2nd and 3rd sentence are new. Subsection 7.30.05.02 De-chlorinating Agents; revised from C651 to C655. Section 7.30.06 Equipment; new. Subsection 7.30.06.01 Chlorine Residual Testing; new subsection. Subsection 7.30.06.02 Backflow Preventor; new subsection. Clause 7.30.07.01.03 Precautions before Disinfection; revised step a). Clause 7.30.07.01.04 Pressure Testing and Disinfection; new clause. Clause 7.30.07.02.02 Supervision, Testing and Records; last sentence revised. Subsection 7.30.07.03 Connections of New Watermains to Watermains in Service; new subsection. Clause 7.30.07.03.01 Tapping Sleeves; new clause. Clause 7.30.07.03.02 Water Service Lines; new clause. Clause 7.30.08.01.01 Flushing and Swabbing; first paragraph, 0.8 m/s changed to 0.9 m/s to reflect updated to AWWA C651. Clause 7.30.08.01.02 Valve Operation Sequence; First sentence rewritten. Section 7.30.08 Disinfection Procedure; first sentence updated to include new MOECC Watermain Disinfection Procedure document. Clause 8.30.08.02.02.01.01 Free Chlorine Residual at the End of Contact Time; 50 per cent reference changed to 40 per cent along with sentence change. Clause 7.30.08.03.08.03. Flushing after Disinfection; first sentence revised. Subsection 7.30.09.04 Sampling for Short Filler Pieces and Appurtenances; entire paragraph revised. Subsection 7.30.09.04 Sampling for Short Filler Pieces and Appurtenances; entire paragraph revised. Section 7.30.10 Disinfection of Watermains in Emergency Situations; entire section rewritten.<!--</td-->

TS No.	Superseded (Remove)	Revised/New (Insert)	Remarks
TS 7.70	Apr 2015	Nov 2016	 Watermain Replacement and Connection Procedure Section 7.70.02 References; new section added. Section 7.70.03 Definitions; certified operator, water quality analyst and backflow definitions added. Section 7.70.05 Material; new section. Section 7.70.06 Equipment; new section. Section 7.70.07 Construction; new section. Clause 7.70.07.01 New Watermain System; Select numbered steps reworded and renumbered Clause 7.70.07.02 Connecting to Branch Connections; Steps 1, 4, 6, 12, 13 and 14 revised. Clause 7.70.07.03 Connecting to Source Feeder Watermain; Select numbered steps reworded and renumbered. Note 1; revised.
TS 7.80	Jan 2015	Nov 2016	Material Specification for Large Diameter Watermains Numerous subsections and clauses rewritten. New Appendix A added.
TS 401	Apr 2014	Nov 2016	Amendment to OPSS.MUNI 401 (Nov 2015) – Construction Specification for Trenching, Backfilling and Compacting • Subsection 401.05.01 Embedment Material; Granular A RCM added. • Subsection 401.05.02 Bedding Material; revised and new. • Subsection 401.05.05.01 General; revised and new.

November 2016 Page 3 of 3 Revision No. 12