

Superseded/Cancelled		Revised/New		Drawings for Road Works
T No.	Revision	T No.	Revision	Remarks
All T- drawings				Revision numbers to title block as follows: - Revision No. 0 means original release. - Revision No. 1 means first revision. - Revision No. 2 means second revision - Revision No. 3 means third revision and so on.
T-216.03 Nov 2014	1	T-216.03 Sep 2026	2	Bridge Identification Plaque - Drawing title renamed. - Revise from bronze to Dibond (aluminum) material for plaque. - Clarify dimensions for past and present year of construction.
T-310.020-2 Sep 2025	6	T-310.020-2 Sep 2026	7	Sidewalk Paved with Concrete Paver at Curb - Title of drawing revised. - New Note 1 referring to interlocking precast concrete paver from unit paver. - New Note 3 - Depth of 80 mm concrete paver noted on drawing.
--	-	T-310.020-3 Sep 2026	0	Interlocking Concrete Pavers in Roadway New drawing.
T-310.030-12 Sep 2024	2	T-310.030-12 Sep 2026	3	Raised Crosswalk - New Note E; replacing granular / concrete base with 100 mm layer of base asphalt. - Notes reordered.
T-310.030-13 Sep 2024	2	T-310.030-13 Sep 2026	3	Raised Four-way Intersection - New Note C; replacing granular / concrete base with 100 mm layer of base asphalt. - Notes reordered.
T-310.030-14 Sep 2024	2	T-310.030-14 Sep 2026	3	Raised One-way Street Intersection - New Note C; replacing granular / concrete base with 100 mm layer of base asphalt. - Notes reordered.
T-310.030-16 Sep 2024	1	T-310.030-16 Sep 2026	2	Raised Three-way 'T' Intersection - New Note C; replacing granular / concrete base with 100 mm layer of base asphalt. - Notes reordered.
T-310.030-17 Sep 2024	1	T-310.030-17 Sep 2026	2	Raised Crosswalk and Crossride - New Note E; replacing granular / concrete base with 100 mm layer of asphalt. - Notes reordered.

Superseded/Cancelled		Revised/New		Drawings for Road Works
T No.	Revision	T No.	Revision	Remarks
T-310.030-18 Sep 2025	2	T-310.030-18 Sep 2026	3	Setback Raised Crosswalk and Crossside • New Note D; replacing granular / concrete base with 100 mm layer of asphalt. • Notes reordered.
T-310.030-19 Sep 2024	1	T-310.030-19 Sep 2026	2	Raised Intersection and Crosswalk Isometric View, Curb Transition and Pavement Structure • New Note E; replacing granular / concrete base with 100 mm layer of asphalt. • Notes reordered.
T-310.030-22 Sep 2024	0	T-310.030-22 Sep 2026	1	Left-Turn Calming Island • Introduce grooves on the concrete island for paint longevity. • New Note F; describing texturing of the concrete island.
T-310.050-2 Sep 2018	6	- -	-	Vehicular Crossing of Sidewalk with Unit Paver Installation • Drawing cancelled. • Transportation Services division no longer promotes driveway curb cuts having pavers through driveways as they pose increase maintenance costs.
T-504.02 Sep 2024	4	T-504.02 Sep 2026	5	Speed Humps • New note C; add inlaid thermoplastic pavement markings. • Notes reordered.
T-504.03 Sep 2024	0	T-504.03 Sep 2026	1	Speed Cushions (2) • Revise note B; add inlaid thermoplastic pavement markings.
T-504.04 Sep 2024	0	T-504.04 Sep 2026	1	Speed Cushions (3) • Revie note B; add inlaid thermoplastic pavement markings.
T-561.030-1 Sep 2019	4	- -	-	Unit Pavers on Concrete Base Non-Vehicular Locations • Drawing cancelled. • Transportation Services division wants designers to use 2 row paver rather than 6 row paver.
T-561.030-2 Sep 2019	5	- -	-	Unit Pavers on Granular Base Non-Vehicular Locations • Drawing cancelled. • Transportation Services division wants designers to use 2 row paver rather than 6 row paver.
- -	-	T-802.060 Sep 2026	0	Concrete Encased CSP in Driveway • New drawing.